

Quarterly Progress Report For  
Sub-mission for Urban Infrastructure and Governance

JNNURM  
For  
UTTAR PRADESH

*Jn* **NURM**

Time Period: January 2015-March 2015

This Report comprises

<b>City level report</b>
<i>Agra, Allahabad, Kanpur, Lucknow, Meerut, Mathura, Varanasi</i>
<i><u>Total Towns : 07</u></i>
<i><u>Total Projects: 33</u></i>
<b>Project level report</b>

Report Submitted by

Directorate of Local Bodies/State Level Nodal Agency  
Govt. of Uttar Pradesh

( K K Agrawal)  
Team Leader (PMU)

(Narendra Bhushan)  
Municipal Finance Expert

Director /SLNA)

# STATUS OF STATE LEVEL MANDATORY REFORMS

Name of State: Uttar Pradesh 31.03.2015

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
<b>S-1</b>	<b>IMPLEMENTATION OF THE 74<sup>th</sup> CONSTITUTIONAL AMENDMENT ACT.</b>			
<b>A</b>	If elections to the municipalities have not been held, please indicate when this will be held			Elections have been held
<b>B</b>	Constituting the DPC/MPC		Yes	<ul style="list-style-type: none"> <li>• <b>DPC</b> - Constituted and working</li> <li>• <b>MPC</b> - The provisions for the creation of MPC has been inducted in the Nagar Nigam Act. As per section 57A, in every Metropolitan Area a Metropolitan Planning Committee will prepare a Draft Development Plan for Metropolitan Area as a whole. The Metropolitan Area of 5 KAVAL Towns and Meerut City has been notified. The MPC Rules 2011 have been notified and the formation of MPCs through election is under consideration. The major legal frameworks for the constitution of MPC have been instituted and the elections to these bodies are supposed to conduct soon. So it is requested to consider this reform achieved</li> </ul>
<b>C</b>	Please provide timetable for constitution of SFC, acceptance and implementation of its recommendation	NA	Yes	Recommendations of 2 SFC's constituted earlier have already been implemented by the State Government. The recommendations of the 3 <sup>rd</sup> SFC accepted and implementation started.
<b>D</b>	Resolution <sup>17</sup> by Government expressing commitment to implement the 74 <sup>th</sup> Amendment Act <sup>18</sup> with respect to convergence of urban management functions with ULB's		Yes	Core Municipal Functions are with ULBs. The parastatels operates in the delivery of certain functions like planning the City by deciding the land uses, sanction of Building Plan, Transport and Fire Services, but appropriate role to Mayor/Corporators/Municipal Commissioner, has been defined by making them accountable for delivery of service.

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
E	Please provide timeline in year of when the state plan to complete the transfer of the following functions.			
1	Urban Planning including town planning	2011-12	Yes	<p>Well integrated City Planning and delivery functions in urban ecosystem of UP</p> <ol style="list-style-type: none"> <li>1. There are 630 ULBs in Uttar Pradesh out of which the urban planning function is performed by 524 ULBs except 106 ULBs. In 106 ULB's (74 Regulated Area, 27 Development Authorities and 5 Special Area Development Authorities), the Urban Planning and service delivery is being performed by Development Authorities and Regulated areas.</li> <li>2. In these areas ULBs are assigned the role of decision/policy maker in city and town planning as there are sufficient representation in Advisory Committee of Development Authority. Out of 13 members of Development Authority five members belong to the Municipal Corporation i.e. the Municipal Commissioner and 4 elected Corporators as members.</li> <li>3. Chapter-II Section 4(3) of the Urban Planning and Development Act, 1973 mentions the members of the Development Authority, which include: <ul style="list-style-type: none"> <li>• Chairman</li> <li>• Vice Chairman</li> <li>• Secretary to the State Government relating to the business of Development Authorities.</li> <li>• Secretary Finance</li> <li>• Chief Town and Country Planner.</li> <li>• Managing Director, Jal Nigam</li> <li>• Municipal Commissioner</li> <li>• District Magistrate</li> <li>• Four member i.e., Corporators of Nagar Mahapalika</li> <li>• Such other members not exceeding 03.</li> </ul> </li> </ol>

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				<p>4. The ULBs share the accountability at technical and administrative level as being part of policy making and planning process of Urban Planning and Service Delivery. The Municipal Commissioner is also a member of technical committee for sanction of building plans; whereas NOC from Municipal Corporation and Jalkal Department is made as mandatory vide Government order no. 3310/nau-7-04-33-E/03 dated 16.12.2004.</p> <p>5. Generally, unplanned and haphazard settlement takes place outside the jurisdictional area of Municipal Corporation, these areas being beyond the municipal limits are not attended by the Municipal Corporations. In areas which are beyond the 8 Km of the municipal boundaries including the transitional urban areas, the DAs and other parastatal undertake developmental activity. Therefore, the function of Urban Planning and Service Delivery is jointly performed by Municipal Corporation and Development Authorities. Moreover there is sufficient representation in the Advisory Council of Development Authority, so through this body all important decisions regarding urban planning are taken by keeping in the views of ULB.</p> <p>6. The State government is of the view that with the present arrangement it is able to maintain an effective linkage between asset creation and asset management because the nature of specialization we require for the township development is entirely different from the maintenance of established core civic services and besides the problems of outgrowth beyond the territorial jurisdiction of Municipal Corporation are being addressed by Development Authorities, therefore the objectives of JnNURM of creating sustainable city are being fulfilled and by transferring urban planning function entirely to ULB, would not result in improving quality life of cities rather it may hamper adversely to efficiency of system. Thus it is proposed that state shall continue it for the inclusive balanced urban growth in these hubs of industrial growth.</p>

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
2	Regulation of land-use and construction of buildings	2011-12	Yes	<p>This function is performed by 524 ULB out of total 630 ULB of State whereas in remaining 106 ULBs, the approval of building plan is being given by 74 Regulated Area, 27 Development Authority and 5 Special Area Development Authorities. In these areas the NOC on building plan is being issued by concerned ULBs. To streamline building plan approval process several reforms have been made which are:</p> <ul style="list-style-type: none"> <li>• The Development Authorities have modified the existing building byelaws in order to streamline the approval process in concurrence of Bhawan Upavidhi 2008.</li> <li>• The information regarding the building byelaws have been made available to common citizen through websites of DAs and Awas Bandhu.</li> <li>• Online facility for submission and sanctioning of building plans is introduced, the status regarding the citizen's request applications is updated regularly on the development authority's websites.</li> <li>• Vide the GO no- 3559, dated- 04.01.2008 the sanction process of Building Plan is simplified and in the old built up area, sanction of Building Plan upto 100sqm is not required.</li> <li>• In case of residential plots, up to 300 sqm, the allottee is given standard building plan at the time of registry and the further sanction of Building Plan is not required.</li> <li>• Thus time reduction to seven days for residential buildings and 10 days for commercial buildings is therefore achieved to that extent.</li> </ul>
3	Planning for economic and social development	2010-11	Yes	In progress and pertinently it is assigned to SUDA/DUDA
4	Roads and bridges		Yes	Already with ULBs.
5	Water supply- domestic, industrial and commercial		Yes	The Jal Sansthan is dissolved and merged in Nagar Nigam. A detail Govt. order dated 04.02.2010 has been issued regarding the functioning of Jalkal Vibhag.

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
6	Public health, sanitation, conservancy and SWM		Yes	Already with ULBs.
7	Fire services	2011-12	Yes	<p>The fire services are with the Fire Department of UP Police since initiation and this function is being aptly performed by the department. The ULBs of State do not have technical expertise in this field, therefore the municipal corporations with population more than 1 million have been called for meaningful association and engagement with Fire Department to strengthen fire response system in their cities. Million plus cities have prepared a fire hazard response and mitigation plan for their respective jurisdictions and providing fire fighting back up to supplement the fire services. Gazette notification No. 582/IX-9-2011-294Ja-10 dated 24.3.2011 prescribed Action Plan of Rs 55.94 Crore for Fire Hazard Response and Mitigation Plan for Municipal Corporations.</p> <p>The State is not intended to transfer the fire services functions to ULBs, instead they are supposed to develop additional capacity from their own resources to augment fire response system in their respective areas.</p>
8	Urban forestry, protection of environment and ecology	2010-11	Yes	The ULB would perform this function in consultation with the State Forest department Plantation on dividers road side land & other available open land is done by ULB.
9	Safeguarding the interests of weaker sections society including the handicapped and mentally retarded.	2008-09	Yes	The ULB would perform this function in consultation with the Social Welfare department and by means of year marking of the funds and the scheme executed by Suda/Duda.
10	Slum improvement and Up gradation	2006-07	Yes	Slum Improvement and Up gradation is the basic responsibility of the Local Body as mentioned in the Nagar Nigam and Nagar Palika Adhinyam. The SUDA department was basically created to take up Special Projects in Slum Improvement and Poverty Alleviation. The local bodies are performing this function and budgetary allocation is made in the budget of Local Bodies.
11	Urban poverty alleviation	2006-07	Yes	<ul style="list-style-type: none"> <li>The requisite reform has been made.</li> <li>There is a Para Statal organization called SUDA; created under</li> </ul>

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				<p>the instruction of Ministry of Urban Poverty Alleviation, Govt. of India to handle Special Projects for poverty alleviation. The Chairman of urban local bodies are members of the Governing Body of DUDA. Hence they have a sufficient role in the implementation of urban poverty alleviation programme.</p> <ul style="list-style-type: none"> <li>Local Bodies have been empowered to select beneficiaries for Special Projects for urban housing and employment programme.</li> <li>Local Bodies have been empowered to take up infrastructure development in urban poor areas.</li> </ul>
12	Provision of urban amenities and facilities- Parks, Gardens and Playgrounds.	---	Yes	Already with ULBs.
13	Promotion of cultural, educational, and aesthetic aspects	---	Yes	Already with ULBs.
14	Burials and burial grounds, cremations, cremation grounds and electric crematoriums	---	Yes	Already with ULBs.
15	Cattle pounds, prevention of cruelty to animals	---	Yes	Already with ULBs.
16	Vital statistics including registration of births and deaths	---	Yes	Already with ULBs.
17	Public amenities including street lighting, parking lots, bus stops and public conveniences	---	Yes	<p>The major component of this function like <b>street lighting, parking lots, bus stops and public conveniences</b> are already being performed by ULBs of State and the urban transport services are jointly performed by ULB and parastatal, the status regarding the urban transport is given in following points:</p> <ol style="list-style-type: none"> <li>To improve the urban transportation system in the 7 UIG mission cities a stimulus package for the procurement of 1310 buses was sanctioned by MoUD GOI under JnNURM during first phase in year</li> </ol>

Sl. No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out																																												
				<p>2009. To operate City Transport services a SPV has been established in which concerned ULB is stakeholder as well as shareholder. In addition to assess the status of urban mobility in ULBs the Comprehensive Mobility Plans have also been prepared.</p> <p>2- For the improvement in urban transport, under Urban Transport Plan the ULBs have prepared Detailed Project Report (DPR) for the procurement of buses and ancillary infrastructure from Government of India. Details are given as under:</p> <table border="1"> <thead> <tr> <th>S N</th> <th>Name of City</th> <th>Estimated Cost (Rs Lacs)</th> <th>Proposed Buses</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Bareilly</td> <td>10018.36</td> <td>164</td> </tr> <tr> <td>2</td> <td>Saharanpur</td> <td>5822.65</td> <td>148</td> </tr> <tr> <td>3</td> <td>Aligarh</td> <td>7322.75</td> <td>174</td> </tr> <tr> <td>4</td> <td>Gorakhpur</td> <td>10888.31</td> <td>186</td> </tr> <tr> <td>5</td> <td>Jhansi</td> <td>6926.99</td> <td>139</td> </tr> <tr> <td>6</td> <td>Ghaziabad</td> <td>14865.30</td> <td>310</td> </tr> <tr> <td>7</td> <td>Moradabad</td> <td>10088.07</td> <td>189</td> </tr> <tr> <td>8</td> <td>Etawah</td> <td>3565.35</td> <td>88</td> </tr> <tr> <td>9</td> <td>Rampur</td> <td>5053.48</td> <td>107</td> </tr> <tr> <td></td> <td><b>Total</b></td> <td><b>74551.26</b></td> <td><b>1505</b></td> </tr> </tbody> </table> <p>Aforesaid buses are proposed to be operated by the ULBs through technical partner in 3P mode.</p> <p>Therefore the said function is being jointly performed by ULBs and Transport Department.</p>	S N	Name of City	Estimated Cost (Rs Lacs)	Proposed Buses	1	Bareilly	10018.36	164	2	Saharanpur	5822.65	148	3	Aligarh	7322.75	174	4	Gorakhpur	10888.31	186	5	Jhansi	6926.99	139	6	Ghaziabad	14865.30	310	7	Moradabad	10088.07	189	8	Etawah	3565.35	88	9	Rampur	5053.48	107		<b>Total</b>	<b>74551.26</b>	<b>1505</b>
S N	Name of City	Estimated Cost (Rs Lacs)	Proposed Buses																																													
1	Bareilly	10018.36	164																																													
2	Saharanpur	5822.65	148																																													
3	Aligarh	7322.75	174																																													
4	Gorakhpur	10888.31	186																																													
5	Jhansi	6926.99	139																																													
6	Ghaziabad	14865.30	310																																													
7	Moradabad	10088.07	189																																													
8	Etawah	3565.35	88																																													
9	Rampur	5053.48	107																																													
	<b>Total</b>	<b>74551.26</b>	<b>1505</b>																																													
18	Regulation of slaughter houses and tanneries.	---	Yes	Already with ULBs.																																												



S-2	INTEGRATION OF CITY PLANNING AND DELIVERY FUNCTIONS				
A	Resolution by Government expressing commitment to assign or associate ULB's with city planning function.	2011-12	Yes	Integration of City Planning and Delivery Functions are with the objective to secure effective linkages between asset creation and asset management so that infrastructural services created are not only maintained efficiently but also become self sustaining over time. Therefore the legislature of State decided as to which power and authority may devolve on any Municipality considering the managerial, technical and financial capacities of the Municipalities at various level. The functional assignments to ULB's is influenced by existing "Institutional arrangements" , as also the roles assigned to parastatal agencies and development authorities the ULB's are associated in City planning function as they are assigned the prime responsibility of policy making in city planning and development, being active member of Advisory Council of development authority.	
B	When the city plans will be placed before the MPC/DPC	2007-08	Yes	DPC already constituted and it is in existence, District plan includes the plan for the Districts including the urban areas. The DPC sets District priorities on the basis of consensus among local govt. and other stakeholders in development. The constitutions of DPC (Development Planning Committee) includes Mayor as Ex-Officio Chairman and 10 persons elected by the Corporations as Corporators. The ULB have already prepared City Development Plan and the Projects are being executed accordingly MPC Rules formulated and vetted.	
C	Please indicate sequence of steps to integrate ULB's with the city planning function.			It is already with ULB except 106 where it is done by Development Authority & Regulated Area. The Committee to prepare Master Plan/City Plan includes Municipal Commissioner as active member. Thus the ULB is already integrated with City Planning.	
i	Land-use and spatial planning		Yes	There are 630 ULBs in the State. This function is performed by all ULBs except 106 ( <b>74 Regulated Area, 27 Development Authorities and 05 Special Area Development Authorities</b> ) where it is done by the concerned Development Authorities and Regulated Areas. The Development Authorities although plans the process that defines the land use the ULB shares the accountability	
ii	Development of new areas		Yes		

				at technical and administrative level as they are assigned the prime responsibility of being part of policy making and planning process, the Municipal Commissioner/Elective Representative/Corporators are members of the Advisory Council U/S 6 of U.P. Urban Planning and Development Act 1973, for the preparation of Master Plan and on such other matter relating to the planning of development.
<b>iii</b>	Basic infrastructure services, such as.			
	a- Water Supply			Already with ULB's.
	b- Sewerage	NA	Yes	Already with ULB's.
	c- Sanitation	NA	Yes	Already with ULB's.
<b>iv</b>	Traffic and transport service	NA	Yes	To improve the transportation system in the Mission cities, a stimulus package for procurement of 1310 buses has been sanctioned by Gol, amounting Rs. 514.45 Cr. Out of which 1012 buses have been procured by end of August, 2010. Special routes for the transit of buses has been prescribed easing the pressure on Traffic. Comprehensive Mobility Plan of all Mission Cities is under preparation.
<b>v</b>	Renewal of inner city areas	NA	Yes	Already with ULB's.
<b>vi</b>	Heritage conservation Already with ULBs.	NA	Yes	Already with ULB's.
<b>vii</b>	Building regulation		Yes	Already being done by all ULB's except areas covered by 106 Development Authorities and Regulated Area. The plans sanction by Development Authorities and regulated area are placed before the board of ULB for approval and issue of No Objection Certificate.
<b>viii</b>	Socio-Economic planning	2010-11	Yes	CDPs of all Mission Cities of the state are approved by Gol. Implementation of Water Supply, Sewerage, Drainage and Solid Waste Management projects, approved under JnNURM and other Programme are under progress. Social status of the cities will be improved after completion of sanctioned project. Planning of financials improvement of ULBs have also been incorporated in the approved projects.

<b>D</b>	Please indicate sequence of steps to integrate ULB/s with the delivery of services.			
<b>a</b>	Urban Planning including town planning	2011-12	Yes	This function is performed by all except 106 where this is done by the concerned Development Authorities and Regulated Areas. The plan prepared by Development Authorities would be placed before the board of ULB for approval.
<b>b</b>	Regulation of land-use and construction of buildings	2011-12	Yes	
<b>c</b>	Planning for economic and social development	2010-11		Amendment to be made in the relevant Acts
<b>d</b>	Roads and bridges.		Yes	Already with ULB's.
<b>e</b>	Water supply- domestic, industrial and commercial	2008-09	Yes	Already with ULBs.
<b>f</b>	Public health, sanitation, conservancy and SWM		Yes	Already with ULB's.
<b>g</b>	Fire services	2011-12	Yes	The fire service function is with the Fire Department of U.P. Police since initiation and this function is being aptly performed by the department. Considering the fire fighting nature of the operations of the Municipalities and their managerial organizational and technical capacities the Municipal Corporation with a population more than 1 million (2001 Census) have been called for meaningful association and engagement by preparing a fire hazard response and Mitigation Plan for their respective jurisdictions and to provide fire fighting backup to supplement the Fire Department.
<b>h</b>	Urban forestry, protection of environment and ecology	2010-11	Yes	The ULB would perform this function in consultation with the State Forest department. Plantation on dividers road side land & other available open land is done by ULB.
<b>i</b>	Safeguarding the interests of weaker sections society including the handicapped and mentally retarded.	2008-09	Yes	The ULB would perform this function in consultation with the Social Welfare department and by means of ear marking of the funds and the scheme executed by Suda/Duda. Relaxation to handicaps has been provided in house tax assessment by the Municipal Corporations.
<b>j</b>	Slum improvement and up gradation.	2006-07	Yes	State Urban Development Authority would work in consultation

				with and under guidance of ULB's.
<b>k</b>	Urban poverty alleviation	2006-07	Yes	State Urban Development Authority would work in consultation with and under guidance of ULB's.
<b>l</b>	Provision of urban amenities and facilities- parks, gardens and playgrounds		Yes	Already with ULB's.
<b>m</b>	Promotion of cultural, educational, and aesthetic aspects		Yes	Already with ULB's.
<b>n</b>	Burials and burial grounds, cremations, cremation grounds and electric crematoriums.		Yes	Already with ULB's.
<b>o</b>	Cattle pounds, prevention of cruelty to animals.		Yes	Already with ULB's.
<b>p</b>	Vital statistics including registration of births and deaths		Yes	Already with ULB's.
<b>q</b>	Public amenities including street lighting, parking lots, bus stops and public conveniences.		Yes	Already with ULB's.
<b>r</b>	Regulation of slaughter houses and tanneries.		Yes	Already with ULB's.
<b>S-3</b>	<b>Rent Control laws</b>			
<b>a</b>	Resolution by Government expressing commitment to establish new Rent Control system.	---	Yes	Resolved on 6th March, 2009.
<b>b</b>	Defining the Rights and Obligations of landlords and tenants	2006-07	Yes	There are sufficient provisions under U.P.(Regulation of Letting, Rent and Eviction) Act,1972 (UP Act No. 13 of 1972) regarding the Rights and Obligations of the land lords and tenant. For this purpose Sec. 21 and Sec 16(1)(b) already exists in the Act. In these Sections, there are sufficient grounds for the vacation of the premises under the tenancy, if land lord requires bonafide. Further if it is occupied by other than tenant i.e. Unauthorized occupant, the land lord will get benefit of Release of premises in his layout under

				<p>this Act. First and foremost provision to protect the interest of Land Lord is exemption for forty years of the applicability of this Act on the buildings constructed after 26.04.1985. It is also provided in the Act that if the building comes under the provisions of this Act for the first time then the choice of Land Lord regarding tenant will prevail. Moreover if the Land Lord does not want to rent out the building then the building will not come under the purview of Rent Control.</p> <p><b><u>Rights and Obligations of the Tenant</u></b></p> <p>Sec. 26 and 27 of the Act of 1972 already exists. In this Act regarding the payment of rent and issuance of receipt wherein the land lord is bound to give to the tenant, the receipt for the rent received by him Further he is also bound to keep the building under tenancy wind-proof, water-proof and periodical white-washing and repairs.</p>
<b>i</b>	Rights of landlord to get possession back			<p>Under Section 21 and Section 16(1) (b) there are sufficient grounds for the vacation of the premises under the tenancy, if the land lord requires bonafidely. Further if it is occupied by other than tenant i.e. unauthorized occupant, the land lord will get benefit of Release of premises in his favor under this Act.</p>
<b>ii</b>	Rights of tenants to continue their tenancy			<p>The tenant enjoys the Right to Tenancy unless and until evicted by the Prescribed Authority on the grounds as mentioned in Section 21 of the U.P.(Regulation of Letting, Rent and Eviction) Act,1972</p>
<b>iii</b>	Obligations of tenants with regard to regular rental payments/maintenance of tenanted property/adherence to lease agreements, if present			<p>Section 26 and 27 of the Act of 1972 already exists. In this Act regarding the payment of rent and issuance of receipt wherein the land lord is bound to give to the tenant, the receipt for the rent received by him Further he is also bound to keep the building under tenancy wind-proof, water-proof and periodical white-washing and repairs.</p>
<b>iv</b>	Provision for periodic review of rentals, in accordance with market conditions.			<p>Section 8 and 9 of UP Act of 1972 has been declared as ultravires by the Court. So this dispute can be settled out side through mutual agreement which also takes care of Rent prevalent in the market. The Rentals fixed is on the basis of "Agreed Rent" and the basis is normally the Rent decided as per D.M's Circle Rate, which is revised mandatory after every two years and even earlier.</p>

<b>c</b>	Establishing a new Rent Control legislation		Yes	U.P.(Regulation of Letting, Rent and Eviction) Bill 2010 has been passed.
<b>i</b>	Setting up a Committee/Team to draft/amend legislation	2006-07	Yes	Committee Constituted
<b>ii</b>	Stakeholder consultations	2007-08	Yes	Discussion with stake holders has been finalized
<b>iii</b>	Preparation of Draft legislation	2007-08	Yes	Draft Prepared
<b>iv</b>	Approval of the Cabinet/ Govt.	2007-08	Yes	
<b>v</b>	Final enactment of the legislation by Legislature.	2008-09	Yes	
<b>vi</b>	Notification	2008-09	Yes	
<b>vii</b>	Preparation and notification of appropriate subordinate legislation	2008-09	Yes	
<b>viii</b>	Implementation by municipality (ies)	2009-10	Yes	Rent Control is not a Municipality subject in U.P., It is with the Food and Civil Supplies Department which deals with it.
<b>d</b>	Please indicate periodicity of revision of rents/rental value guidance, and when next due	---		Revision of Rentals is as per D.M's Circle Rate revised every 2 years even before.
<b>e</b>	Setting up mechanism for periodic review of rents/ rental value guidance	2009-10	Yes	Same as above.
<b>f</b>	Institute Dispute resolution mechanisms (e.g. Special Tribunals/ Courts etc)	2009-10	Yes	Provision has been provided in the U.P.(Regulation of Letting, Rent and Eviction) Bill,2010.
<b>S-4</b>	<b>RATIONALISATION OF STAMP DUTY</b>			
<b>a</b>	Resolution by Government expressing commitment to reduce Stamp Duty <sup>23</sup> to 5% (or less than 5% if the State so desires) within Mission period. The resolution should provide the timetable for reducing the Stamp Duty in a phased manner, i.e. year-wise		Yes	<b>Agreed</b>

<b>b</b>	Fix the periodicity for revising the guidance value for levy of Stamp Duty		Yes	<b>Every 2 year</b>
<b>c</b>	Indicate the time-table for reducing the stamp duty rate to 5%	<b>2006-10</b>	Yes	<b>Done</b>
<b>S-5</b>	<b>REPEAL OF URBAN LAND CEILING AND REGULATION ACT.</b>			
<b>i</b>	The State must pass a resolution for the repeal of ULCRA within 6 months of signing of MOA under JNNURM and a copy submitted to MOUD.		Yes	Repealed
<b>ii</b>	The State legislature to pass a resolution in compliance with the repeal of ULCRA Act passed by the Parliament in 1999		Yes	Done
<b>iii</b>	Notification by the State Govt.		Yes	Repealed
<b>S-6</b>	<b>COMMUNITY PARTICIPATION LAW</b>			
<b>A</b>	Resolution by Government expressing commitment to establish a new Community Participation Law – Please indicate timeline.		Yes	The Amendment in Nagar Nigam Act, 1959 & Nagar Palika Act, 1916 has been incorporated for constitution of Ward Committee for each ward in a Municipality. The Uttar Pradesh Municipality (Ward Committee) Rules, 2009 have also been formulated. The reform is therefore complete. <b>(Annexure Page 5)</b>
<b>B</b>	Please indicate the changes you propose to make in your JNNURM city/cities and the timeline for these changes			
<b>i</b>	Number of tiers intended to be established in the municipality. Please explain the rationale		Yes	One ward committee at each ward level.
<b>ii</b>	For each tier, please state the prevailing / intended composition of the tier:			
	<b>a- Municipality</b>		Yes	Mayor/Chairman and councilors

	<b>b-</b> Intermediary regional platform, e.g Wards/Borough/Zonal Committee)		Yes	Wards Councilors to ward and members of Public
	<b>c-</b> Ward Committee			One ward councilor and members of the public
	<b>d-</b> Area Sabha			This composition is not intended.
<b>C</b>	Proposed Activity-mapping of functions in Community Participation Law			
<b>1</b>	Urban Planning including town planning	2011-12	Yes	There are 630 ULBs in the State. This function is performed by all ULBs except 106 ( <b>74 Regulated Area, 27 Development Authorities and 05 Special Area Development Authorities</b> ) where it is done by the concerned Development Authorities and Regulated Areas. The Development Authorities although plans the process that defines the land use the ULB shares the accountability at technical and administrative level as they are assigned the prime responsibility of being part of policy making and planning process, the Municipal Commissioner/Elective Representative/Corporators are members of the Advisory Council U/S 6 of U.P. Urban Planning and Development Act 1973, for the preparation of Master Plan and on such other matter relating to the planning of development.
<b>2</b>	Regulation of land-use and construction of buildings	2011-12	Yes	Municipal Commissioner/Elected representatives/Corporators are member of the technical committee with responsibility for regulation of land use and construction of Building, large scale lay outs, development of new areas.
<b>3</b>	Planning for economic and social development	2010-11	Yes	In progress
<b>4</b>	Roads and bridges		Yes	Already with ULBs.
<b>5</b>	Water supply- domestic, industrial and commercial		Yes	Already with ULBs.
<b>6</b>	Public health, sanitation, conservancy and SWM		Yes	Already with ULBs.
<b>7</b>	Fire services	2011-12	Under Process	The fire service function is with the Fire Department of U.P. Police since initiation and this function is being aptly performed by the



				department. Considering the fire fighting nature of the operations of the Municipalities and their managerial organizational and technical capacities the Municipal Corporation with a population more than 1 million (2001 Census) have been called for meaningful association and engagement by preparing a fire hazard response and Mitigation Plan for their respective jurisdictions and to provide fire fighting backup to supplement the Fire Department.
8	Urban forestry, protection of environment and ecology	2010-11	Yes	The ULB would perform this function in consultation with the State Forest department Plantation on dividers road side land & other available open land done by ULB.
9	Safeguarding the interests of weaker sections society including the handicapped and mentally retarded.	2008-09	Yes	The ULB would perform this function in consultation with the Social Welfare department and by means of year marking of the funds and the scheme executed by Suda/Duda.
10	Slum improvement and Up gradation	2006-07	Yes	Slum Improvement and up gradation is the basic responsibility of the Local Body as mentioned in the Nagar Nigam and Nagar Palika Adhinyam. The SUDA department was basically created to take up Special Projects in Slum Improvement and Poverty Alleviation. The local bodies are performing this function and budgetary allocation has been made in the budget of Local Bodies.
11	Urban poverty alleviation	2006-07	Yes	<ul style="list-style-type: none"> <li>• The requisite reform has been made.</li> <li>• There is a parasitical organization called SUDA; created under instruction of Ministry of Urban Poverty Alleviation, Govt. of India to handle Special Projects for poverty alleviation. The Chairman of urban local bodies are members of the Governing Body of DUDA. Hence they have a sufficient role in the implementation of urban poverty alleviation programme.</li> <li>• Local Bodies have been empowered to select beneficiaries for Special Projects for urban housing and employment programme.</li> <li>• Local Bodies have been empowered to take up infrastructure development in urban poor areas.</li> </ul>
12	Provision of urban amenities and facilities- Parks, Gardens and Playgrounds.	---	Yes	Already with ULBs.

<b>13</b>	Promotion of cultural, educational, and aesthetic aspects	---	Yes	Already with ULBs.
<b>14</b>	Burials and burial grounds, cremations, cremation grounds and electric crematoriums	---	Yes	Already with ULBs.
<b>15</b>	Cattle pounds, prevention of cruelty to animals	---	Yes	Already with ULBs.
<b>16</b>	Vital statistics including registration of births and deaths	---	Yes	Already with ULBs.
<b>17</b>	Public amenities including street lighting, parking lots, bus stops and public conveniences	---	Yes	Already with ULBs.
<b>18</b>	Regulation of slaughter houses and tanneries	---	Yes	Already with ULBs.
<b>D</b>	Time schedule for enactment of Community Participation Law or Amendment of existing Municipality Laws	2006-007	Yes	The Amendment in Nagar Nigam Act, 1959 & Nagar Palika Act, 1916 has been incorporated for constitution of Ward Committee for each ward in a Municipality. The Uttar Pradesh Municipality (Ward Committee) Rules, 2009 have also been formulated. The reform is therefore complete.
<b>E</b>	Time schedule for notification of the rules pertaining to the Community Participation Law, or amendment in legislation	2008-09	Yes	Done
<b>F</b>	Interim process for Community Participation in Municipal functions while Community Participation Law is being enacted and notified Please indicate if there are any steps being taken by the Municipality to create opportunities for community participation while the Community			Community participation being encouraged through structures like the Area Sabha and Ward Committee, as envisaged in Community Participation Law. The Development Plan relating to words, is formalized & put-up before the Executive Committee by the word Corporator, to be finally included in the Annual Budget.

	Participation Law is being enacted			
<b>S-7</b>	<b>Public Disclosure Law</b>			
<b>A</b>	The State/ULB must pass a Resolution to formulate and adopt a policy on public disclosure which would include the financial statements that are to be released, the audits of certain financial statements that are to be carried out, and a timeline for reforms. (Note: This resolution should be passed within 6 months of signing of MOA under JNNURM and a copy submitted to MOUD.) Please indicate a time line for this commitment.		Yes	The U.P. Municipality Public Disclosure of Information Rules 2009 has been formulated. The Rules include information regarding the Proceedings of Municipality, Directory of Officer and Employees, the particular of Offices who grant concessions, permits, licenses and civic amenities, Audited and Financial Statement of Balance Sheet, Receipt and Expenditure and Annual Budget, the service level provided, particular of all plan, proposed expenditure actual expenditure and report on disbursement made, details of Subsidy programme and criteria of beneficiary identification, particular of City Development Plan, particular of Major work and time of completion and detail of Municipality Funds. <b>(Annexure Page 1)</b> .
<b>B</b>	Establishment of the Public Disclosure Law which outlines the information to be disclosed and widely disseminated, for e.g. disclosure of financial statements including key financial indicators for public review, frequency of statutory audit of financial statements and disclosure of its findings, information of levels of services provided, key indicators of service delivery and organizational efficiency, etc. Please indicate which of the following reforms are going to be implemented and the timeline.		Yes	All reforms have been included in the Public Disclosure of Information Rules 2009.
<b>i</b>	Disclosure of Financial statements, i.e. Balance Sheet, Receipts and expenditures And key Financial Indicators		Yes	<i>Done. They will be published in newspapers and put up on website</i>

<b>ii</b>	Conduct of Annual Statutory Audit		Yes	<i>Independent C.A. audit will also be done for Mission cities</i>
<b>iii</b>	Disclosure of Audited Financial Statements and Audit Report		Yes	Done
<b>iv</b>	Time period for publication of annual audited financial statements		Yes	
<b>v</b>	Disclosure of Quarterly Audited Financial Statements		Yes	
<b>vi</b>	Time period for publication of Quarterly Audited Financial Statements		Yes	
<b>vii</b>	Publication of CDP on municipal website		Yes	
<b>viii</b>	MOAs entered into with Gol and State Governments to be placed before Municipal Council within ____ days		Yes	<i>Immediately</i>
<b>ix</b>	Disclosure of MoA in public domain vide a published document, easily accessible to citizens / other stakeholders		Yes	<i>Immediately</i>
<b>C</b>	List information proposed to be disclosed on a regular and mandatory basis by ULBs / parasitical agencies			Same as <b>A (Annexure Page 13)</b> . Information proposed to be disclosed by ULBs/ Para Statal agencies Display Boards , Website and booklets.
<b>D</b>	Schedule for Enactment List below the services for which Service Levels information is proposed to be disclosed	2007-08	Yes	The Public Disclosure Act is formulated and implemented in Feb, 2009. The Uttar Pradesh Municipality Public Disclosure of Information Rules, 2009 is formulated. The reform is therefore complete.
<b>a</b>	Water supply Services - In slum areas - In non-slum areas (residential & Commercial)		Yes	Every Year
<b>b</b>	Sewerage/ Sanitation/ Underground		Yes	Every Year

	drainage			
<b>c</b>	Solid Waste Management		Yes	Every Year
<b>d</b>	Strom Water drainage systems		Yes	Every Year
<b>e</b>	Building Plan approvals		Yes	Every Year
<b>f</b>	Road networks within the city		Yes	Every Year
<b>g</b>	Street Lighting		Yes	Every Year
<b>h</b>	Birth & Death Registration		Yes	Every Year
<b>i</b>	Public Parks and Playgrounds		Yes	Every Year
<b>E</b>	Year from when Service Levels information will regularly disclosed	2007-08	Yes	
<b>F</b>	Time schedule for enactment of Public Disclosure Law as described above	2007-08	Yes	
<b>G</b>	Time schedule for notification of the rules pertaining to the Public Disclosure Law	2007-08	Yes	The U.P. Municipality Public Disclosure of information Rules 2009 has been formulated.

## STATUS OF STAT LEVEL OPTIONAL REFORMS

SI No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
<b>01</b>	<b>INTERODUCTION OF PROPERTY TITLE CERTIFICATION SYSTEM</b>			
	<b>Please indicate the mission year by which the following targets would be me</b>			
<b>A</b>	Listing of all the properties in the city	2008-09	YES	YES
<b>B</b>	Finalization of decision on the new registration system, state guarantee and legislative amendments			Draft Bill has been prepared by the inter departmental committee headed by chief secretary and now its under process
<b>C</b>	Amendment of legislation and notification			
<b>D</b>	Detailed design of system			
<b>E</b>	Inventory of all recorded properties		Yes	
<b>F</b>	Update of all the records to reflect current owner and preparation of a "Register of Titles"			Not Applicable
<b>G</b>	Computerization of all the property records against ownership	2010-11	Yes	All Property is computerized against ownership/occupancy for purposes of assessment of House Tax.
<b>H</b>	Initiation of issue of property Tax Certificate (on request) to the existing owners, accompanied by cancellation of all previous certificates			Not Applicable
<b>I</b>	Setting of a system for regular upgradation of records	2010-11	Yes	Regular up gradation of records is ensure through GIS survey and self assessment.
<b>J</b>	Setting up a system for online provision of information receipt (relating to transactions), dissemination and requests for	2011-12	Yes	

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
	certificates			
K	Timeline for achieving 100% registration of properties			Although 100% registration of property is being ensured through GIS survey and self assessment scheme Section 17 of the Registration Act, 1908 does not provide any punishment for non- registration of a property. Government of India should make appropriate provisions in section 17 of the Act and make non-registration punishable
<b>O2</b>	<b>REVISION OF BUILDING BYELAWS TO STREAMLINE THE APPROVAL PROCESS</b>			
(a)	Consultation with stakeholders on modifications to Building Byelaws	2007-08	Yes	Already Done
(b)	Identification and finalization of modifications in the existing Building Byelaws in order to streamline the process of approval.	2007-08	Yes	This function is performed by all ULB except in 106 ULB (74 Regulated Area, 27 Development Authority and 5 special area development. The Development authorities have modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of Authorities and Awas Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online facility for Interactive Citizen Enquiry on status of Building Plan is available on Authority website
(c)	Defining mitigation measures for risks from natural disasters as part of Building Byelaws	2007-08	Yes	
(d)	Amendment of the existing legislation to introduce the new Building Byelaws and notification	2007-08	Yes	
(e)	Dissemination of the new set of Building Byelaws through a Website	2007-08	Yes	
(f)	City level Workshops to address to the queries of general public	2007-08	Yes	
(g)	Setting up of an MIS system with links to all offices having bearing on building permission	2007-08	Yes	
(h)	Start of Approval as per the new building byelaws		Yes	Already Done
(i)	Establishment of interactive citizen	2007-08	Yes	Website & Telephone available

SI No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
	enquiry system on status of application for building plan approvals, through methods such as Interactive Voice Recoding System (IVRS), Website, Telephone, etc.			
(j)	Timeline for reduction of average time taken for building sanction			
	Residential	2011-12 7 days	Achieved	The revision of Building bye-laws have been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559, dated- 04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan till 100 meter is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings is therefore achieved to that extent.
	Commercial	2011-12 10 days	Achieved	
(k)	Any other reforms being undertaken			Same as Above
<b>O3</b>	<b>REVISION OF BUILDING BYELAWS TO MAKE RAINWATER HARVESTING MANDATORY IN ALL BUILDINGS TO COME UP IN FUTURE AND FOR ADOPTION OF WATER CONSERVATION MEASURES</b>			
(a)	Final design of Rainwater harvesting system and decision on end use.	2008-09	Yes	Final Design of Rain Water Harvesting has been finalized. It is part of Rain Water Harvesting Manual.
(b)	Preparation of draft building byelaws to reflect the mandatory clauses of Rainwater Harvesting.	2008-09	Yes	The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting.
(c)	Amendment of the existing legislation to introduce the new Building byelaws and notification	2008-09	Yes	Already Introduced in Bhawan Upvidhi 2008. a) As per letter dated 3982/8-1-17-01.07.2008 issued by Chief Secretary regarding Implementation of Rain Water Harvesting.



SI No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				<p>Policy it was required to enlist all houses of 300 Square Meter or more, for Roof Top Rain Water Harvesting. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storeyed Residential Unit are required to implement Rain Water Harvesting. A Committee formed at Government Level will verify the Implementation.</p> <p><b>b)</b> A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential.</p> <p>c) Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building (Annexure Page 114 to 121).</p>
<b>(d)</b>	Dissemination of the new set of Building Byelaws through a website	2008-09	Yes	The Technique & Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>
<b>(e)</b>	City level Workshops to address to the queries of general public	2008-09	Yes	Work Shops/Interface with Schools/Teacher/House Wives/Builder Associations /School Children organized at various forum.
<b>(f)</b>	Start of Approval as per the new building byelaws	2008-09	Yes	All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above.
<b>(g)</b>	Any other reforms being undertaken (give details in the space provided)	2008-09	Yes	The Housing Scheme developed by the Developer will not include the Density & FAR of EWS/LIG Houses in the calculation of

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				Density & FAR of the scheme being developed by the Pvt. Developer.
<b>O4</b>	<b>EARMARKING AT LEAST 20-25 PER CENT OF DEVELOPED LAND IN ALL HOUSING PROJECTS (BOTH PUBLIC AND PRIVATE AGENCIES) FOR EWS/LIG CATEGORY WITH A SYSTEM OF CROSS SUBSIDISATION</b>			
<b>(a)</b>	Decision on the extent of reservation (20 - 25%)	2007-08	Yes	<p>a) Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop &amp; sell 20% of houses for EWS &amp; LIG group.</p> <p>b) Hi-Tech Township Policy was framed vide GO no. 3872-8-07-dated 17.09.2007. The developer company through consortium was required to provide 10% housing stalk for EWS &amp; 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner.</p> <p>c) The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>d) Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS &amp; LIG category policy to 2009" was framed. As per this policy 10% of EWS &amp; 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy by Government Agency and Private Builders.</p> <p>e) The Housing Scheme developed by Pvt. Developer will not include the Density and F.A.R. of EWS/LIG Houses in the calculation of Density and F.A.R. of the Scheme being developed by the Private Developers (<b>Annexure Page 90-113</b>)</p>
<b>(b)</b>	Amendment of the existing legislation and modification.	2008-09	Yes	As mentioned at (a)

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
(c)	Timeline to improve the percentage of reservation for EWS/LIG in housing projects	2008-09	Yes	-
(d)	Any other reforms being undertaken (give details in the space provided)			
<b>O5</b>	<b>SIMPLIFICATION OF LEGAL AND PROCEDURAL FRAMEWORKS FOR CONVERSION OF AGRICULTURAL LAND FOR NON-AGRICULTURAL PURPOSES</b>			
<b>a</b>	Finalize on modifications in the existing procedure in order to streamline and standardize the process of conversion		Yes	The provision for the land conversion from agricultural land to non agricultural purpose already exists in the section 13 of UP Urban Development planning Act 1973.
<b>b</b>	Amendment of the existing legislation and notification			Not Applicable
<b>c</b>	Dissemination of the new process through a website			Not Applicable
<b>d</b>	City level Workshops to address to the queries of general public		Yes	Its on going process
<b>e</b>	Setting up an MIS system with links to all offices having bearing on conversion of land-use		Yes	
<b>f</b>	Establishment of interactive citizen enquiry system on status of application for conversion of land use through methods such as – Interactive Voice Recording System (IVRS), Website, telephone, etc		Yes	Not Applicable
<b>g</b>	Start of conversions as per the new legislation		Yes	

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
h	Average time taken for conversion of land-use, to reduce over the Mission Period			
i	Any other reforms being undertaken			
<b>O6</b>	<b>INTRODUCTION OF COMPUTERIZED PROCESS OF REGISTRATION OF LAND AND PROPERTY</b>			
a	Indicate the target year for conversion to an electronic process of registration	2009-10	Yes	Registration of properties has been computerized.
<b>O7</b>	<b>BYELAWS ON REUSE OF RECYCLED WATER</b>			
a	Final design and decision on end use of a Waste Water Recycling System	2007-08	Yes	Chapter 3 & 9 of National Building Code deals with Building Laws, & Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&9 and Technical theory of Pollution Control Board & Jal Nigam.
b	Preparation of draft building byelaws to reflect the mandatory clauses of such a system	2008-09	Yes	Same as above
c	Amendment of the existing legislation to introduce the new Building Byelaws and procedures	2009-10	Yes	Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented.
d	Dissemination of the new Building Byelaws through a website	2009-10	Yes	The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Web-site, www.awasup.nic.in
e	City level Workshop to address to the queries of general public	2009-10	Yes	Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association.
f	Start of approval as per the new Byelaws	2009-10	Yes	All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
<b>O8</b>	<b>Administrative Reform</b>			
<b>A</b>	Please identify the steps you wish to take in order to bring about the following. A few steps are being suggested here.			
<b>(a)</b>	Rationalization in staff Human Resource management	2008-09	Yes	A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalisation ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government
<b>i</b>	Identification of loopholes in the existing system	2008-09	Yes	Identified as <ul style="list-style-type: none"> <li>• The responsibilities and duties was not properly defined for some centralized revenue staff(Tax Assessment &amp; collection )</li> <li>• For environmental aspect no post for environmental Engineer (Especially for Solid waste Management) at ULB level.</li> <li>• Shortage of Technical &amp; Managerial staff.</li> <li>• Non availability of qualified IT staff.</li> <li>• Inadequacy of E-Gov Set-Up.</li> </ul>
<b>ii</b>	Draft proposals for changes in staffing policy	2008-09	Yes	The Report of the Proposal for change in staffing policy submitted.
<b>iii</b>	Draft proposals for reforms in performance evaluation	2008-09	Yes	<ul style="list-style-type: none"> <li>• Proposal for award for bringing efficiencies in Project/assignment</li> <li>• Proposal for punishment for poor performance</li> <li>• Provision for VRS.</li> <li>• Regularization of Computer Operators in all Nager Nigam to minimize the manual work and facilitate E-Governance setup vide Go. No. 558/9-7-07-25ke/2000 dated 7/2/2007 &amp; 1049/9-7-2002-25 Ke/2000 dated 11.06.2002</li> <li>• Additional commissioners have been directed to perform regular meetings to evaluate the performance of project work as well as duties of concerning staff.(Vide Go No. 724/Nau-7-10-27ja/2004</li> </ul>

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				<p>dated 14/05/2010)</p> <ul style="list-style-type: none"> <li>• E-Governance DPR for State Level Solution with Kanpur as Lead ULB prepared and submitted to Gol , incorporating computer skilled staff to improve the Performance in ULBs</li> <li>• Proposal for revenue and account cadre.</li> <li>• Service Level Bench Marking.</li> <li>• In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.</li> </ul>
iv	Employee consultation	2008-09	Yes	Employee consultation are ensured at various levels to continue the process of consultation with employee regular monthly meetings with Staff unions are being conducted at UD Deptt GoUP level in compliance of Chief Secretary GoUP vide latter no 263/31-2010-109tc-3.
v	Discussions with various Departments	2008-09	Yes	<p>Regular discussion were conducted with following Deptt</p> <ul style="list-style-type: none"> <li>• U.P.Jal Nigam</li> <li>• UP PWD</li> <li>• UP Irrigation Deptt.</li> <li>• UP Power Corporation</li> <li>• Environment Deptt.</li> <li>• Finance Deptt.</li> <li>• Transport Deptt.</li> <li>• Forest Deptt.</li> <li>• Housing Depth/Para statal.</li> </ul>
vi	Cabinet approval	2008-09	Yes	<p>Cabinet Approval has been taken</p> <ul style="list-style-type: none"> <li>• Revenue cadre</li> <li>• Account cadre</li> <li>• PPP model</li> <li>• Revision of Scale of Junior Engineer.</li> </ul>

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				<ul style="list-style-type: none"> <li>• Approval of Reorganization of Revenue Cadre.</li> <li>• Reorganization of ULB Executive Cadre.</li> </ul>
vii	Preparation of enabling legislation	2008-09	Yes	
(b)	<b>Staff Training</b>			
i	Assessment of training needs	2008-09	Yes	Assessment of training needs was conducted in April 2009 by Tech.Cell of Gol and pending with Gol for further action. Proposal is pending with Gol
ii	Finalization of training curriculum	2008-09	Yes	<p>However at State Level Training Calendar circulated by U P administrative training Academy &amp; Institute of Public Administration Lucknow are being followed. Following Training were organized during current year</p> <ul style="list-style-type: none"> <li>• Sustainable Development Concepts and Issues on Urban Forestry Environment friendly Solid Waste Management</li> <li>• Urban Governance</li> <li>• Community Based Disaster Risk Management</li> <li>• GIS Based Utility Mapping for urban Planning and management</li> <li>• State Level Training cum Orientation workshop on Bio Medicine Waste Management</li> <li>• Training Program on Planning and Provision of Urban Infrastructure Based Practices.</li> </ul>
iii	Selection of Agencies to provide training	2008-09	Yes	Selection of Agencies to provide training has to be made at Gol level, However the trainings are being conducted by ASCI Hyderabad and Director of Local Bodies UP/SLNA. and UP Administrative Academy
iv	Conduct of training	2008-09	Yes	<ol style="list-style-type: none"> <li>1. Workshop on PPP model at Lucknow by ASCI Hyderabad.</li> <li>2. Workshop conducted at Hyderabad on Solid Waste Management by ASCI Hyderabad.</li> <li>3. Executive Officer of ULB regarding Account Manual &amp; Reform by DLB.</li> <li>4. Motivation, Ownership &amp; Account Manual to Women chairperson of Local Bodies by DLB in Feb, 2010.</li> </ol>

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
v	Training programs identified	2008-09	Yes	Training Programs identified and incorporated in short Term and Long Term Training program submitted to Gol for approval.
(c)	Reduction of establishment expenditure			
i	Outsourcing certain functions	2008--09	Yes	Outsourcing of following functions have been made <ul style="list-style-type: none"> <li>• Primary sweeping / Rubbish Removal</li> <li>• Energy saving</li> <li>• Collection &amp; Segregation of solid waste ,</li> <li>• Slaughter house Modernization</li> <li>• Street Lighting</li> <li>• Parking</li> <li>• Maintenance of Park</li> <li>• Operation of Tube Wells.</li> </ul>
ii	Higher capacity utilizations	2008--09	Yes	<ul style="list-style-type: none"> <li>• Computerization of the System</li> <li>• Motivation and Attitude Change orientation program conducted</li> </ul>
iii	Energy Saving	2008--09	Yes	<ul style="list-style-type: none"> <li>• Solar Traffic Lights installed</li> <li>• LED light installation</li> <li>• SCADA system installation is in process</li> </ul>
(d)	Management review systems	2008-09	Yes	<ul style="list-style-type: none"> <li>• Monthly meetings are being regularly conducted under chairmanship of Hon'ble Minister UD of GoUP to review &amp; monitor the progress of the Projects as well as the management of ULB and PEA.</li> <li>• Meetings are also conducted at Director Local Bodies / SLNA level regarding management of ULB and review of Physical and Financial progress of different activities along with JnNURM projects</li> <li>• For on line review on progress of different work time to time Chief Secretary/Principal secretary review progress through Video conferencing.</li> <li>• Different type of information uploads on Local urban bodies'</li> </ul>



Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				<p>website.</p> <ul style="list-style-type: none"> <li>Updating of all information on Director, Local Body/SLNA Website www.localbodies.up.nic.in</li> <li>MIS system for Review of programme under Plan expenditure of Flag Ship Programme.</li> </ul>
B	Identified milestones with respect to rationalization/ redeployment in number of staff against the mission year	2008-09	Yes	<p>A committee under the Chairmanship of Director Local Bodies was constituted Vide Go no 1495/97 dated 12.06.2006 for :</p> <ol style="list-style-type: none"> <li>Categorization of ULB.</li> <li>Up gradation of ULB</li> <li>Reorganization of ULB</li> <li>Human Resource in ULB &amp; determination of work load.</li> </ol> <p>The committee submitted is report to the State Govt. The State Govt. acting upon has moved for the strengthening of the Technical Staff in ULB's specially in UIDSSMT Towns by proposing to create 51 Posts of Assistant Engineer at District Headquarters and UIDSSMT Towns.</p> <p>The scale of Junior Engineer has been revised from 4500-7000 to 5000-8000.</p> <p>The Revenue Cadre has been Reorganized. Eleven revenue Cadres have been merged into Four with up gradations in scales. 12 new posts of Chief Tax Assessment Officer have been created in Mission Towns &amp; Corporations.</p> <p>The Up gradation &amp; Reorganization of Executive Cadre is in process.</p>
C	Detailed training plan for staff	2007-08	Yes	UP Administrative Academy has been nominated as Nodal agency for Training of ULB staff.
D	Identified milestones for reduction in establishment expenditure against the mission year (in%)	2007-08 to 2011-12	Yes	<ol style="list-style-type: none"> <li>Out sourcing</li> <li>Fresh recruitment only against sanctioned posts.</li> <li>No adhoc appointments. GO-No- 976/नौ-4-06-37ज दिनांक 21-2-2008</li> <li>No new vehicle procurement.</li> </ol>
E	Stability of tenure for Municipal		Yes	<ul style="list-style-type: none"> <li>Changes are made only on administrative exigency.</li> </ul>

SI No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
	Commissioners/ Executive Officers & other municipal functionaries/ staff			<ul style="list-style-type: none"> <li>GoUP has declared zero transfer session for Yr 2009-10 and 2010-11</li> </ul>
<b>O9</b>	<b>Structural reforms</b>			
<b>A</b>	List of initiatives planned in ULB			
	i) More powers to zonal offices	2008-09	Yes	<ul style="list-style-type: none"> <li>All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage.</li> <li>Demand and collection of Taxes are being maintained and monitored at Zonal office.</li> <li>Demand and collection of Water and Sewer tax also are being maintained at Zonal level.</li> <li>Registration and redressal of complaints are being at Zonal offices.</li> </ul>
	ii) Ward –Level System	2008-09	Yes	Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009 22/9/2009 ( Section 3D) regarding formation of Ward Committee.
<b>B</b>	Planned initiatives for inter-agency coordination			
	i) Constitution of city level co-ordination committee of stakeholders		Yes	<p>City level monitoring committee of stakeholder has been form</p> <ul style="list-style-type: none"> <li>By Ganga cell of GoUP vide latter no545/cga/9-5-2010-20(17)2009Dt25/5/2010</li> <li>A city level co-ordination committee has been constituted by Environment department of the state.</li> <li>City level co-ordination committee also forms for cleaning of river.</li> <li>City Level Co-ordination committee has been constituted in the Zoning of Street Venders.</li> <li>It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan.</li> </ul>
<b>C</b>	State level structural reforms for creation of cadre of municipal staff for different technical disciplines			<p>Same as <b>B</b> under the administrative Reforms :</p> <p>a) Up gradation of scales of Junior Engineer.</p> <p>b) Proposal to create post of Assistant Engineer in District</p>

Sl No	Reform	Time Line	Achieved Yes/No	Present Status / Detail out
				Headquarters/ UIDSSMT Towns. c) Reorganization of Revenue Cadre. d) Proposal to create Post of Environment Engineer. e) Reorganization the Executive Cadre of ULB'S is under consideration.
	i) Cadre Review	2007-08	Yes	<ul style="list-style-type: none"> <li>Revenue ( Tax assessment &amp; collection ) staff cadre reviewed</li> <li>The post of Environmental Engineer for ULB has been created.</li> <li>Reorganization of Executive Cadre.</li> <li>A separate Directorate for Food and Drugs Control has been established.</li> </ul>
<b>O10</b>	<b>ENCOURAGING PUBLIC PRIVATE PARTNERSHIP</b>			
<b>b)</b>	State level planned regulatory and policy initiatives			
	i) ULBs have been instructed to keep the safai karmacharis on contract		Yes	GO-No- 1- 1783/-9-1-01-66सा / 01, दिनांक 22-6-2002 2- 4584 / चौ-1-04-2(9) / 2002 दिनांक 13-1-2004 3-4323 / 9-1-2005-66सा / 2001टीसी दिनांक 13-9-2005 174 / 9-1-2006-66सा / 2001टीसी दिनांक 21-3-2006Done
	ii) Parking places to be given on PPP		Yes	Act amended
	iii) Modernization of Slaughter house		Yes	<ul style="list-style-type: none"> <li>Order issued GO-No- 1855/9-5-08-54EO/2007 dated 6.8.2008.</li> </ul>
<b>c)</b>	City level planned regulatory and policy initiatives			
	i) Solid Waste Management	2007-08	Yes	Promote the undertaking of any project for supply of urban infrastructure or services adequate provision made in act to make city level planned and policy for implementing PPP model in different service sector of municipality gazette no 1231(2)LXXXIX-V-1-09-1(KA)24-2009
	ii) Street Lighting	2007-08	Yes	
	iii) Community Toilets	2007-08	Yes	

## Local Body Mandatory Reforms

SI No.	Reform	Time line	Achieved Yes/No	Present Status / Detail out
1	Accounting	2007-08	Yes	The double entry accounting system was implemented under UNDP program in most of the UIG towns. A G.O. was issued that by 31st March, 2009 the process to implement the double entry accounting system in Urban Local Bodies should start and concurrently the single entry and double entry system may function till finally it is switched over to double entry accounting system by 2010. The account manual and SRS for software development has been prepared and approved by the Cabinet. It is being published for inviting objections. The Double Entry System has been implemented in 06 UI&G towns. The Chartered Accountant has been appointed and Balance Sheet has been prepared. Presently the Accounts are being maintained both in Single Entry and Double Entry and it is in the process of complete migration to Double Entry Accounting System.
2	E-Governance	2007-08	Yes	The state of U.P. is one of the first state to implement NNMP for municipalities under Jnnurm. The e-governance DPR U.P. state level software solution has been sanction by MoUD on 20.12.10 currently state government with help of NIC, is developing statewide integrated E-governance application which would be rollout in all 630 ULB of state . In the mean time to complete the e-governance reform under JnNurm all UIG/UIDSSMT towns have developed stand alone software and all municipal services are being rendered to the citizens through it.
3	Internal Budget Earmarking	2007-08	Yes	20% of the budget has been earmarked for economically weaker section in all ULB. The list of development work under taken by the ULBs for the weaker section will be submitted to Gol
4	Property Tax	2007-08	Yes	Self Assessment Scheme for residential properties has been implemented in all the ULBs. The amendment for Self-Assessment for Non-Residential Property has been incorporated in the Nagar Nigam Act, 1959 & The Uttar Pradesh Municipal Corporation (Property Tax) (Second Amendment) Rules, 2009 have been framed. After implementation of GIS and unit area method coverage ratio increase 85-90% and collection ratio also increases 90-95%
5	User Charges			The provision of User Charges has been incorporated in Nagar Nigam & Nagar Palika Act. Rules Amended vide no 123(2)/LXXXIX-V-1-09-(Ka)24-2009 chapter-III.

**Fund Commitment and Released Details of total Projects Sanctioned for the State 31.03.2015**

Rs. Lakhs

S.No	Name of City	Project title	Approved Cost	Revised Cost	ACA(Central Share)				State Share					ULB Share									
					To be Released	Total Released upto Last Quarter (Since start of Project)	Released During the Quarter	Total Released till Date	To be Released as per Sanctioned Cost	To be Released as per Revised Cost	Total Released upto Last Quarter (Since start of Project)	Released During the Quarter	Total Released till Date	ULB					Others				
														To be Released as per Sanctioned Cost	To be Released as per Revised Cost	Total Released upto Last Quarter (Since start of Project)	Released During the Quarter	Total Released till Date	To be Released	Total Released upto Last Quarter	Released During the Quarter	Total Released till Date	
1	2	3	4(a)	4(b)	5	6	7	8=(6+7)	9(a)	9(b)	10	11	12=(10+11)	13(a)	13(b)	14	15	16=(14+15)	17	18	19	20=(18+19)	
1	Agra	Municipal Solid Waste Management in Agra	3,083.99	3,083.99	1541.99	1,542.00	0.00	1,542.00	616.80	616.80	616.80	0.00	616.80	925.20	925.20	925.19	0.00	925.19					<b>3,083.99</b>
2	Agra	Yamuna Action Plan Phase II for Branch and Lateral Sewer Lines in Northern Zone and Western Zone in Agra	2,162.00	2,162.00	1081.00	1,081.00	0.00	1,081.00	432.40	432.40	432.40	0.00	432.40	648.60	648.60	648.60	0.00	648.60					<b>2,162.00</b>
3*	Agra	<b>Agra Water Supply</b>	<b>8,270.50</b>	<b>10,299.14</b>	<b>4135.25</b>	<b>4,135.25</b>	<b>0.00</b>	<b>4,135.25</b>	<b>1,654.10</b>	<b>3,074.15</b>	<b>3,074.13</b>	<b>0.00</b>	<b>3,074.13</b>	<b>2,481.15</b>	<b>3,089.74</b>	<b>3,089.74</b>	<b>0.00</b>	<b>3,089.74</b>					<b>10,299.12</b>
4*	Agra	<b>Agra Sewerage Phase-I Part-I</b>	<b>19,592.00</b>	<b>21,799.29</b>	<b>9000.00</b>	<b>9,000.00</b>	<b>0.00</b>	<b>9,000.00</b>	<b>5,192.00</b>	<b>6,737.10</b>	<b>6,498.30</b>	<b>0.00</b>	<b>6,498.30</b>	<b>5,400.00</b>	<b>6,062.19</b>	<b>6,300.99</b>	<b>0.00</b>	<b>6,300.99</b>					<b>21,799.29</b>
5*	Allahabad	<b>Water Supply Component(Part-I)</b>	<b>8,969.00</b>	<b>9,505.00</b>	<b>4484.50</b>	<b>4,484.50</b>	<b>0.00</b>	<b>4,484.50</b>	<b>1,793.80</b>	<b>2,329.80</b>	<b>1,793.80</b>	<b>536.00</b>	<b>2,329.80</b>	<b>2,690.70</b>	<b>2,690.70</b>	<b>2,690.70</b>	<b>0.00</b>	<b>2,690.70</b>					<b>9,505.00</b>
6	Allahabad	Solid Wate Management	3,041.49	3,041.49	1520.75	1,520.75	0.00	1,520.75	608.29	608.29	608.29	0.00	608.29	912.45	912.45	912.45	0.00	912.45					<b>3,041.49</b>
7	Allahabad	Water Supply component (Part-II)	15,915.22	15,915.22	7957.61	7,957.61	0.00	7,957.61	3,183.05	3,183.05	3,183.05	0.00	3,183.05	4,774.56	4,774.56	4,774.56	0.00	4,774.56					<b>15,915.22</b>
8*	Allahabad	<b>Sewerage system (Zone D) Phase - I</b>	<b>33,826.00</b>	<b>38,330.00</b>	<b>16913.00</b>	<b>16,913.00</b>	<b>0.00</b>	<b>16,913.00</b>	<b>6,765.20</b>	<b>11,269.20</b>	<b>11,269.20</b>	<b>0.00</b>	<b>11,269.20</b>	<b>10,147.80</b>	<b>10,147.80</b>	<b>10,147.80</b>	<b>0.00</b>	<b>10,147.80</b>					<b>38,330.00</b>
9	Kanpur	Municipal Solid Waste Management in Kanpur	5,623.79	5,623.79	2811.90	2,811.88	0.00	2,811.88	1,124.75	1,124.75	1,124.75	0.00	1,124.75	1,687.14	1,687.14	1,687.14	0.00	1,687.14					<b>5,623.77</b>
10*	Kanpur	<b>Water Supply scheme for inner old area of Kanpur city Vol I and II</b>	<b>27,094.89</b>	<b>39,393.00</b>	<b>13547.45</b>	<b>13,547.44</b>	<b>0.00</b>	<b>13,547.44</b>	<b>5,418.98</b>	<b>14,027.66</b>	<b>14,027.64</b>	<b>0.00</b>	<b>14,027.64</b>	<b>8,128.46</b>	<b>11,817.89</b>	<b>10,223.95</b>	<b>0.00</b>	<b>10,223.95</b>					<b>37,799.03</b>
11*	Kanpur	<b>Sewerage work of Inner Old City Area of Kanpur</b>	<b>19,088.22</b>	<b>24,830.00</b>	<b>9544.11</b>	<b>9,541.98</b>	<b>0.00</b>	<b>9,541.98</b>	<b>3,817.64</b>	<b>7,836.89</b>	<b>7,836.03</b>	<b>0.00</b>	<b>7,836.03</b>	<b>5,726.47</b>	<b>7,449.00</b>	<b>5,726.47</b>	<b>0.00</b>	<b>5,726.47</b>					<b>23,104.48</b>
12*	Kanpur	<b>Sewage Treatment for Kanpur city</b>	<b>10,100.45</b>	<b>14,196.00</b>	<b>5050.23</b>	<b>5,050.21</b>	<b>0.00</b>	<b>5,050.21</b>	<b>2,020.09</b>	<b>6,115.64</b>	<b>6,115.64</b>	<b>0.00</b>	<b>6,115.64</b>	<b>3,030.13</b>	<b>3,030.13</b>	<b>3,030.14</b>	<b>0.00</b>	<b>3,030.14</b>					<b>14,195.99</b>
13*	Kanpur	<b>Water Supply Part-II for remaining area of Kanpur</b>	<b>37,778.92</b>	<b>47,515.00</b>	<b>18889.46</b>	<b>18,889.46</b>	<b>0.00</b>	<b>18,889.46</b>	<b>7,555.78</b>	<b>14,371.04</b>	<b>14,371.04</b>	<b>0.00</b>	<b>14,371.04</b>	<b>11,333.68</b>	<b>14,254.50</b>	<b>14,254.50</b>	<b>0.00</b>	<b>14,254.50</b>					<b>47,515.00</b>
14*	Kanpur	<b>Kanpur - Sewerage works in District IV in Kanpur city</b>	<b>20,736.00</b>	<b>25,177.00</b>	<b>10000.00</b>	<b>7,500.00</b>	<b>0.00</b>	<b>7,500.00</b>	<b>4,515.20</b>	<b>7,623.90</b>	<b>3,441.60</b>	<b>3,108.70</b>	<b>6,550.30</b>	<b>6,220.80</b>	<b>7,553.10</b>	<b>4,610.40</b>	<b>0.00</b>	<b>4,610.40</b>					<b>18,660.70</b>
15*	Lucknow	<b>Sewerage works for Lucknow Sewerage District I (Vol.I and II)</b>	<b>23,623.00</b>	<b>25,774.45</b>	<b>11811.50</b>	<b>11,811.48</b>	<b>0.00</b>	<b>11,811.48</b>	<b>4,724.60</b>	<b>6,876.05</b>	<b>6,876.05</b>	<b>0.00</b>	<b>6,876.05</b>	<b>7,086.90</b>	<b>7,086.90</b>	<b>7,086.89</b>	<b>0.00</b>	<b>7,086.89</b>					<b>25,774.42</b>
16	Lucknow	Municipal Solid Waste Management in Lucknow	4,292.37	4,292.37	2146.19	2,146.20	0.00	2,146.20	858.47	858.47	858.48	0.00	858.48	1,287.71	1,287.71	965.79	321.92	1,287.71					<b>4,292.39</b>
17*	Lucknow	<b>Water Supply Works of Lucknow (Phase I Part I Vol.I to V)</b>	<b>38,861.00</b>	<b>45,466.06</b>	<b>19430.50</b>	<b>19,430.50</b>	<b>0.00</b>	<b>19,430.50</b>	<b>7,772.20</b>	<b>12,395.74</b>	<b>12,395.74</b>	<b>0.00</b>	<b>12,395.74</b>	<b>11,658.30</b>	<b>13,639.82</b>	<b>13,639.82</b>	<b>0.00</b>	<b>13,639.82</b>					<b>45,466.06</b>

**Fund Commitment and Released Details of total Projects Sanctioned for the State 31.03.2015**

Rs. Lakhs

S.No	Name of City	Project title	Approved Cost	Revised Cost	ACA(Central Share)				State Share					ULB Share									
					To be Released	Total Released upto Last Quarter (Since start of Project)	Released During the Quarter	Total Released till Date	To be Released as per Sanctioned Cost	To be Released as per Revised Cost	Total Released upto Last Quarter (Since start of Project)	Released During the Quarter	Total Released till Date	ULB					Others				
														To be Released as per Sanctioned Cost	To be Released as per Revised Cost	Total Released upto Last Quarter (Since start of Project)	Released During the Quarter	Total Released till Date	To be Released	Total Released upto Last Quarter	Released During the Quarter	Total Released till Date	
1	2	3	4(a)	4(b)	5	6	7	8=(6+7)	9(a)	9(b)	10	11	12=(10+11)	13(a)	13(b)	14	15	16=(14+15)	17	18	19	20=(18+19)	
18*	Lucknow	Sewerage works for Lucknow City-Sewerage District-III (Part-I)	26,216.00	38,043.56	13108.00	13,108.00	0.00	13,108.00	5,243.20	13,522.49	13,522.49	0.00	13,522.49	7,864.80	11,413.07	11,413.07	0.00	11,413.07					38,043.56
19*	Lucknow	Storm Water Drainage for Lucknow	32,521.00	38,994.40	16260.50	16,260.50	0.00	16,260.50	6,504.20	9,740.90	9,740.90	0.00	9,740.90	9,756.30	12,993.00	12,993.00	0.00	12,993.00					38,994.40
20*	Lucknow	Sewage works for Lucknow City-Sewerage District-III (Part-II)	21,443.00	28,762.83	10721.50	10,721.51	0.00	10,721.51	4,288.60	9,412.48	9,412.48	0.00	9,412.48	6,432.90	8,628.85	8,628.85	0.00	8,628.85					28,762.84
21*	Lucknow	Water Supply Phase-I Part-II	14,656.60	18,688.60	7328.30	7,328.26	0.00	7,328.26	2,931.32	5,753.72	5,753.69	0.00	5,753.69	4,396.98	5,606.58	5,606.58	0.00	5,606.58					18,688.53
22	Mathura	Municipal Solid Waste Management in Mathura	991.60	991.60	793.28	793.28	0.00	793.28	99.16	99.16	99.16	0.00	99.16	99.16	99.16	99.16	0.00	99.16					991.60
23*	Mathura	Storm Water Drainage	8,720.00	11,479.96	6976.00	6,976.00	0.00	6,976.00	872.00	2,251.98	2,251.98	0.00	2,251.98	872.00	2,251.98	2,251.98	0.00	2,251.98					11,479.96
24	Mathura	Sewerage Zone-II	6,035.77	6,035.77	4500.00	4,500.00	0.00	4,500.00	973.27	973.27	850.04	0.00	850.04	562.50	562.50	593.30	0.00	593.30					5,943.34
25	Meerut	Municipal Solid Waste Management	2,259.40	2,259.40	1129.70	847.29	0.00	847.29	451.88	451.88	338.91	0.00	338.91	677.82	677.82	508.37	0.00	508.37					1,694.57
26*	Meerut	Water Supply for Meerut	27,301.00	34,130.22	13650.50	13,650.39	0.00	13,650.39	5,460.20	12,289.42	12,289.37	0.00	12,289.37	8,190.30	8,190.30	8,190.30	0.00	8,190.30					34,130.06
27*	Meerut	Sewerage Zone 5 & 7	18,589.00	23,102.30	9000.00	6,750.00	0.00	6,750.00	4,013.00	8,526.30	7,566.69	0.00	7,566.69	5,576.00	5,576.00	4,138.35	0.00	4,138.35					18,455.04
28	Varanasi	Water Supply Component Priority of Varanasi	11,102.00	11,102.00	5551.00	5,551.00	0.00	5,551.00	2,220.40	2,220.40	2,220.40	0.00	2,220.40	3,330.60	3,330.60	3,330.60	0.00	3,330.60					11,102.00
29	Varanasi	Solid Waste Management of Varanasi	4,867.73	4,867.73	2433.87	1,825.41	0.00	1,825.41	973.54	973.54	730.15	0.00	730.15	1,460.32	1,460.32	1,460.32	0.00	1,460.32					4,015.88
30*	Varanasi	Water Supply Part-II of Cis-Varuna area	8,610.00	11,050.85	4305.00	4,305.00	0.00	4,305.00	1,722.00	3,430.60	3,430.60	0.00	3,430.60	2,583.00	3,315.25	3,315.25	0.00	3,315.25					11,050.85
31*	Varanasi	Storm Water Drainage works for Varanasi	19,162.00	25,373.00	9581.00	9,581.00	0.00	9,581.00	3,832.40	8,180.10	8,180.10	0.00	8,180.10	5,748.60	7,611.90	7,611.90	0.00	7,611.90					25,373.00
32*	Varanasi	Sewerage work for Varanasi Trans Varuna area	30,912.00	40,731.31	15456.00	11,592.00	0.00	11,592.00	6,182.40	13,055.92	11,510.10	0.00	11,510.10	9,273.60	12,219.39	9,900.90	0.00	9,900.90					33,003.00
33	Varanasi	Water Supply Trans Varuna	20,916.00	20,916.00	9000.00	6,750.00	0.00	6,750.00	6,516.00	6,516.00	4,449.60	0.00	4,449.60	5,400.00	5,400.00	4,487.40	0.00	4,487.40					15,687.00
33 PROJECTS			TOTAL=		269660.09	257,902.90	0.00	257,902.90	110,336.93	196,879.09	186,869.60	3,644.70	190,514.30	156,364.91	186,394.14	175,244.46	321.92	175,566.38					623,983.58

Note: The additional cost as approved in Revised Project cost is included in State & ULB share and Revised Projects are mentioned with \* .

**FUND UTILISATION AND PROJECT COMPLETION DETAILS OF TOTAL PROJECTS SANCTIONED FOR UTTAR PRADESH for 31.03.2015**

**Rs. In Lakhs**

SI No	Name of City	Project Name	Project Cost		Utilisation During The Current Financial Year			Utilisation upto date			Project Completion Details		
			Original	Revised	Utilisation upto last Quarter (Since Start of Current Financial Year)	Utilisation on during this Quarter	Total Utilisation During the current financial year	Utilisation Upto last Financial Year (Since Start of of project)	Utilisation on during the current financial yaer	Total Utilisation upto date	Project Duration (in Month)	As Per DPR schedule date of completion	Actual date of completion or date of likely to be completed
1	2	3	4 A	4 B	5	6	7=(5+6)	8	9	10	11	12	13
1	Agra	Municipal Solid Waste Management in Agra	3,083.99	3,083.99	11.82	44.42	56.24	2,174.58	56.24	2,230.82	19	Nov-09	Jun-15
2	Agra	Yamuna Action Plan Phase II for Branch and Lateral Sewer Lines in Northern Zone and Western Zone in Agra	2,162.00	2,162.00	0.00	5.14	5.14	2,162.00	5.14	2,167.14	36	Sep-09	Compele
3*	Agra	Agra Water Supply	8,270.50	10,299.14	977.00	161.47	1,138.47	8,269.86	1,138.47	9,408.33	26	May-10	Jun-15
4*	Agra	Agra Sewerage Phase-I Part-I	19,592.00	21,799.29	2,072.25	0.00	2,072.25	19,312.80	2,072.25	21,385.05	33	Mar-12	Jun-15
5*	Allahabad	Water Supply Component(Part-I)	8,969.00	9,505.00	29.45	890.35	919.80	8,098.20	919.80	9,018.00	24	Mar-10	Jun-15
6	Allahabad	Solid Wate Management	3,041.49	3,041.49	27.72	0.00	27.72	2,923.28	27.72	2,951.00	36	Mar-08	Jun-15
7	Allahabad	Water Supply component (Part-II)	15,915.22	15,915.22	1,259.61	120.00	1,379.61	13,282.39	1,379.61	14,662.00	36	Jan-11	Jun-15
8*	Allahabad	Sewerage system (Zone D) Phase - I	33,826.00	38,330.00	2,199.38	877.35	3,076.73	25,965.27	3,076.73	29,042.00	36	Mar-12	Dec-15
9	Kanpur	Municipal Solid Waste Management in Kanpur	5,623.79	5,623.79	0.00	0.00	0.00	5,602.27	0.00	5,602.27	12	Mar-08	Complete
10*	Kanpur	Water Supply scheme for inner old area of Kanpur city Vol I and II	27,094.89	39,393.00	2,734.97	1,400.30	4,135.27	30,845.02	4,135.27	34,980.29	36	Dec-10	Jun-15
11*	Kanpur	Sewerage work of Inner Old City Area of Kanpur	19,088.22	24,830.00	0.00	2,822.12	2,822.12	19,084.41	2,822.12	21,906.53	36	Dec-11	Dec-15
12*	Kanpur	Sewage Treatment for Kanpur city	10,100.45	14,196.00	350.00	0.00	350.00	12,250.00	350.00	12,600.00	36	Dec-12	Jun-15
13*	Kanpur	Water Supply Part-II for remaining area of Kanpur	37,778.92	47,515.00	184.52	969.65	1,154.17	35,559.18	1,154.17	36,713.35	36	Dec-10	Jun-15
14*	Kanpur	Kanpur - Sewerage works in District IV in Kanpur city	20,736.00	25,177.00	1,607.00	2,949.60	4,556.60	12,481.00	4,556.60	17,037.60	36	Mar-12	Dec-15
15*	Lucknow	Sewerage works for Lucknow Sewerage District I (Vol.I and II)	23,623.00	25,774.45	0.00	0.00	0.00	23,570.00	0.00	23,570.00	36	Sep-10	Complete
16	Lucknow	Municipal Solid Waste Management in Lucknow	4,292.37	4,292.37	586.96	328.19	915.15	3,037.90	915.15	3,953.05	24	Sep-08	Apr-15
17*	Lucknow	Water Supply Works of Lucknow (Phase I Part I Vol.I to V)	38,861.00	45,466.06	761.10	45.27	806.37	40,798.93	806.37	41,605.30	36	Oct-10	Jun-15

**FUND UTILISATION AND PROJECT COMPLETION DETAILS OF TOTAL PROJECTS SANCTIONED FOR UTTAR PRADESH for 31.03.2015**

**Rs. In Lakhs**

SI No	Name of City	Project Name	Project Cost		Utilisation During The Current Financial Year			Utilisation upto date			Project Completion Details		
			Original	Revised	Utilisation upto last Quarter (Since Start of Current Financial Year)	Utilisation on during this Quarter	Total Utilisation During the current financial year	Utilisation Upto last Financial Year (Since Start of of project)	Utilisation on during the current financial yaer	Total Utilisation upto date	Project Duration (in Month)	As Per DPR schedule date of completion	Actual date of completion or date of likely to be completed
1	2	3	4 A	4 B	5	6	7=(5+6)	8	9	10	11	12	13
18*	Lucknow	Sewerage works for Lucknow City-Sewerage District-III (Part-I)	26,216.00	38,043.56	3,480.00	80.00	3,560.00	34,419.98	3,560.00	37,979.98	24	Dec-10	Complete
19*	Lucknow	Storm Water Drainage for Lucknow	32,521.00	38,994.40	4,446.36	435.42	4,881.78	33,396.76	4,881.78	38,278.54	36	Mar-11	Apr-15
20*	Lucknow	Sewage works for Lucknow City-Sewerage District-III (Part-II)	21,443.00	28,762.83	9,556.62	1,072.44	10,629.06	16,081.75	10,629.06	26,710.81	30	Jun-11	Jun-15
21*	Lucknow	Water Supply Works of Lucknow (Phase I Part I I)	14,656.60	18,688.60	1,772.00	172.12	1,944.12	14,080.08	1,944.12	16,024.20	24	Jun-11	Jun-15
22	Mathura	Municipal Solid Waste Management in Mathura	991.60	991.60	0.00	0.00	0.00	990.23	0.00	990.23	24	Dec-09	Complete
23*	Mathura	Storm Water Drainage	8,720.00	11,479.96	859.21	27.90	887.11	10,476.89	887.11	11,364.00	24	Dec-10	Complete
24	Mathura	Sewerage Zone 2	6,035.77	6,035.77	1,080.77	309.73	1,390.50	4,305.50	1,390.50	5,696.00	24	Mar-12	May-15
25	Meerut	Municipal Solid Waste Management	2,259.40	2,259.40	0.00	0.00	0.00	1,097.03	0.00	1,097.03	15	Jan-10	Jun-15
26*	Meerut	Water Supply for Meerut	27,301.00	34,130.22	1,450.00	300.00	1,750.00	27,800.00	1,750.00	29,550.00	36	Mar-11	Jul-15
27*	Meerut	Sewerage Zone 5 &7	18,589.00	23,102.30	882.00	377.00	1,259.00	13,056.00	1,259.00	14,315.00	30	Mar-12	Sep-15
28	Varanasi	Water Supply Component Priority of Varanasi	11,102.00	11,102.00	55.55	182.23	237.78	10,653.38	237.78	10,891.16	36	Nov-10	Dec-15
29	Varanasi	Solid Waste Management of Varanasi	4,867.73	4,867.73	0.00	0.00	0.00	3,072.23	0.00	3,072.23	36	Mar-10	Dec-15
30*	Varanasi	Water Supply Part-II of Cis-Varuna area	8,610.00	11,050.85	1,272.53	235.59	1,508.12	5,598.23	1,508.12	7,106.35	24	Dec-10	Dec-15
31*	Varanasi	Storm Water Drainage works for Varanasi	19,162.00	25,373.00	1,341.03	179.03	1,520.06	23,375.14	1,520.06	24,895.20	24	Mar-11	Jun-15
32*	Varanasi	Sewerage work for Varanasi Trans Varuna area	30,912.00	40,731.31	1,470.14	389.29	1,859.43	23,923.86	1,859.43	25,783.29	30	Mar-12	Mar-17
33	Varanasi	Water Supply	20,916.00	20,916.00	2,396.83	1,033.63	3,430.46	10,759.17	3,430.46	14,189.63	30	Mar-12	Dec-16
<b>33 PROJECTS</b>		<b>TOTAL</b>	<b>536,361.94</b>	<b>652,933.33</b>	<b>42,864.82</b>	<b>15,408.24</b>	<b>58,273.06</b>	<b>498,503.32</b>	<b>58,273.06</b>	<b>556,776.38</b>			

**Note: The additional cost as approved in Revised Project cost is included in State & ULB share and Revised Projects are mentioned with \* .**



**Quarterly Progress Report (Agra)**  
*Sub-mission for Urban Infrastructure and Governance,  
JNNURM  
Uttar Pradesh*

**Time Period: Jan 2015 to Mar 2015**

<b>City level report</b>	
<b><u>AGRA</u></b>	
.....	
<b>Project level report</b>	
<b>SEWERAGE</b>	<i>Construction of Branch and lateral Sewer Lines in Northern and Western Zone of Agra</i>
<b>SEWERAGE</b>	<i>Construction of Agra Sewerage Scheme Phase I, Part I (Central and Tajganj Zone)</i>
<b>WATER SUPPLY</b>	<i>Water Supply for Agra City</i>
<b>SOLID WASTE MANAGEMENT</b>	<i>Municipal Solid Waste Management in Agra City</i>

1.	<b>Mandatory Reforms at City Level<sup>3</sup></b>		
	<b>Commitment as per the MoA for the current financial year</b> (Report as per milestone committed in the MoA)	<b>Progress made during the Quarter (Jan 15- Mar 15)</b>	<b>Cumulative progress As on 31.03.2015</b>
a)	<b>Implementation of Accounting Reforms</b>		
	Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM or otherwise		Municipal Financial Accounting Manual is complete and has already been adopted.
	GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system		Go No4094/9-5-2008-119/2007 dated 2 June 2008 issued indicating a cutoff date for full migration of municipal accounting system from 1.04.2009.
	Training of personnel	M/s CMC Limited had given training to the Accounts personnel on actual work.	Achieved Regular trainings are being conducted by SLNA on successful implementation of DEAS
	Appointment of field-level consultant for implementation at the city-level	Achieved	Chartered accountant has appointed ( <b>Prashad Kumar Agrawal &amp; Associates.</b> )
	Notification of cut-off date for migrating to the double-entry accounting system	Achieved	Notified and total migration from 1-4-2009 as per government order but both the systems ( <b>i.e. single &amp; double entry systems</b> ) are being maintained simultaneously as directed by the govt.
	State year from which ULB will commence preparation of outcome budgets	Achieved	Out Come budget has being prepared Since FY 2007-08
	State year in which ULB will undertake Credit rating	In FY 2008 -09 Credit Rating B+ CARE.	In FY 2008-09 Credit rating B+ CARE.
	Valuation of Assets	Achieved	Collection of details of properties like Land, buildings, roads, drains, street lights etc. with in ANN boundary has been done on prescribed formats and valued.
	<b>Property Tax reforms</b>		
	Elimination of exemptions	Done	Related to State Govt.
	Migration to Self-Assessment System of Property Taxation	Done	Self assessment for the residential buildings is already implemented and for non residential amendments has been made in Act & rules are being formulated.
	Establish Taxpayer education programmed	Camps are organized in all Zones.	Tax payers can submitted their tax through our website <a href="http://www.agrapropertytax.com">http://www.agrapropertytax.com</a> through different type of payment mode. Camps are organize in all Zones.
	Achievement of 85% Coverage Ratio (see item e in Current Status)	Nagar Nigam has implementing GIS based PT system and Coverage is achieved through GIS survey. In FY 2014-15 (Till Sept 2014) Total no of Properties is 269155 and Properties covered under PT net is 262999, So PT Coverage is <b>97.71 %</b> .	Achieved as per commitment. <b>In FY 2013-14</b> Total No of Properties- 268173 Total Properties covered under Tax Net 257408: <b>Coverage: 95.98 %</b>

	Achievement of 90% Collection Ratio for current demand (see item f in Current Status above)	<b>In FY 2014-15 (Mar. 2015)</b> 1-Total Demand----Rs. 2114.16 lakhs 2-Arrer Demand----Rs. 464.99 lakhs 3-Current Demand----Rs. 1649.17 Lakhs 4-Total Collection----Rs.1906.75 lakhs 5-Collection Ratio---90.19%	<b>In FY 2013-14 The details of PT Collection is given below.</b> 1-Total Demand----Rs. 1992.76 lakhs 2-Disputed PT Demand----Rs. 0.00 Lakhs 3-Net Realistic Demand----Rs. 1992.76 lakhs 4-Arrer Demand----Rs. 325.22 lakhs 5-Current Demand----Rs. 1667.54 Lakhs 6-Total Collection---Rs. 1862.41 lakhs 7-Collection Ratio--- <b>93.46%</b>
	Property Tax with PPP Model	Computerized bills are being issued through Post Office for the FY 2014-2015	Computerized bills are being issued through Post Office for the FY 2012-2013
	Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10 % of Current demand for previous year (exclude tax assessments under litigation, but include Property Tax / service charge levied on Government properties)	<b>In FY 2014-15 (March 2015)</b> 1-Arrear Demand---Rs.464.99 lakhs 2Arrear Collection---Rs. 286.01 lakhs 3--Collection Ratio ---- <b>61.50 %</b>	Improvement in collection of arrears against previous FYs. <b>In FY 2013-14</b> 1-Arrear Demand---Rs. 325.22 lakhs 2Arrear Collection---Rs. 284.57 lakhs 3--Collection Ratio ---- <b>87.5 %</b>
c)	<b>Reforms in levy of user charges</b>		
	1-The State should set up a body for recommending a user charge structure.	User charges structure is defined as per GO issued by state government on dated 3/12/1994. 5% charges will be increased after every three yearly	Nagar Nigam has formulated byelaws for user charges for different O&M services. Parking, Open grounds user charge being collected.
	2-Establishment of proper accounting system for each service so as to determine the O&M cost separately. Please specify the timeline for each service separately (i) Water Supply and Sewerage (ii) SWM	Customized Accounting Software is used for water supply, Sewerage & SWM. .	Achieved
	3-Please indicate plan for reduction in Non-Revenue Water (NRW) and Un-accounted for Water (UFW) through measures that include water audits and leakage detection studies. Please indicate annual targets for both. i. Non-Revenue Water (NRW) ----- 12 ii. Un-accounted for Water (UFW)----- 28	As per commitment. 735 Leakage points were repaired From 31-12-2014 to 31.3.2015. A GO from state govt. was issued to use meter in Agra city.	As per commitment. In the quarter being reported a state level Service level bench mark meeting regarding services and user charges in various sectors like WS, Sewerage and SWM has been organized by ASCI / SLNA at Lucknow.

	<p>4-Time table to achieve full recovery of O&amp;M costs from user charges (recovery of all direct costs, including related salaries and wages) (Please indicate proposed recovery level for each year for each of the services in %)</p> <p>Water Supply ----- 68 Sewerage ----- 68</p>	<p><b>In FY 2014-15 March-2015 (WS &amp; Sewerage)</b> 1-O&amp;M Expenditure---Rs. 2177.27 lakhs 2 O&amp;M Income--Rs. 2166.25 lakhs <b>3--Collection Ratio ----100.50 %</b></p> <p><b>SWM</b> User Charges are implemented for SWM from April 2012 and Rs. 2.34 lakhs has been collected till Dec 2012.</p>	<p>As per commitment. The Water Works Department of Nagar Nigam Agra is Jal Sansthan, Agra who operates and maintains the water supply &amp; sewerage services in the city. Since 1976 the department is maintaining these services from their own revenue sources and no regular grant/devolution is given by state govt. At Present not levying volumetric charges on these civic services but it is able to bear the O&amp;M cost through current tariff system on WS and Sewerage services and user charges on SWM has been initiated and full cost recovery will be achieved after all water infrastructure and metering projects are implemented.</p> <p><b>In FY 2013-14 (WS &amp; Sewerage)</b> 1-O&amp;M Expenditure---Rs. 36.07 Cr. 2 O&amp;M Income--Rs. 36.77 Cr. <b>3--Collection Ratio ----102 %</b></p>
d)	<b>Implementation of E-Governance in municipalities</b>		
1-Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP Based on the National Mission Mode Project of Government of India, the design document will be prepared.	Achieved.	Achieved ULB Level e-Gov DPR has been approved by CSMC of Rs 195.42 Lacks	
2-Assessment of MEDD against National E-Governance Standards (E.g. Scalability, intra-operability & security standards etc.)	Completed	Achieved Assessment of MEDD will be done by proposed SIC.	
3-Finalization of Municipal E-Governance implementation action plan for the city	Achieved	Achieved Action plan for all modules of e-Governance has been already implemented by Nagar Nigam itself. e-Governance State level software solution has brief action plan for all civic services that will be adopted by citizens and Nagar Nigam itself.	
4-Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems	e-Governance modules are being used for every section in Nagar Nigam and every section is linked with each other.	Achieved E-Governance modules are being used for every section in Nagar Nigam and every section is linked with each other which meet out the purpose of BPR	
5-Appointment of Software consultant(s) / agency for development, deployment And training	Appointed	NIC has been appointed as an SIC.	
6-Exploring PPP option for different E-Governance services	PPP option has been adopted in various e-Governance services. ANN adopted PPP route in issuing Online Property Mutation to the Public. ANN has authorized 53 CCP's (Citizen Cyber Point) to provide Online Birth & Death Certificates to the citizen and Name Change in Property.	Achieved Cyber Citizens Points have been authorized by AMC to provide civic services.	

<b>7-Implementation of E-governance initiatives in the JNNURM city, against the identified modules</b>		
Property Tax	<ul style="list-style-type: none"> <li>➤ <b>Online Property Mutation Service is Started on PPP Basis and available at ANN Website.</b></li> <li>➤ Property tax Services are being provided online through Nagar Nigam website <a href="http://www.nagarnigamagra.com/">http://www.nagarnigamagra.com/</a></li> <li>➤ Online payment through payment gateway. (<b>Axis &amp;HDFC Bank</b>).</li> <li>➤ Self Assessment Form (Residential), Annual value calculator, and Monthly rates for AV are also available at Nagar Nigam website.</li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based Property tax system</li> <li>➤ Citizen can pay their tax in AXIS, IDBI &amp; HDFC banks in Agra.</li> <li>➤ Citizens are showing interest to pay online Tax.</li> <li>➤ Computerized Bill of Property tax is generated from Property Tax Software and process of online payment has been printed on back side of bill.</li> <li>➤ Process of online tax payment has been printed behind house tax bills.</li> </ul>	<p>Property tax Services are being provided online through Nagar Nigam website <a href="http://www.nagarnigamagra.com/">http://www.nagarnigamagra.com/</a>.</p> <p>Computerized/online Bills are being generated on the basis of GIS based Property tax system. Hand Held Computers Machines are being issued for the tax collection to the revenue collectors. ANN has given serious thoughts on updating of GIS maps which was already done in the Year 2003-04. Process has been initiated by ANN in this regard and will be completed shortly. ANN has revised property tax rates since 1st April, 2010 for residential properties and is enforce. Efforts to improve property tax collection Ratio has been made by ANN. Zonal Engineers have been given responsibility to evaluate the non residential properties lying in their respective zones. Also rigorous weekly monitoring is being done to improve tax collection. Emphasis is being given on collection of arrears as well as current demand. Hand Held Computers Machines are being issued for the tax collection to the revenue collectors.</p>
<b>Water Supply &amp; Other Utilities</b>	<ul style="list-style-type: none"> <li>➤ Water Tax Collection System is fully Computerized in Jal Kal department</li> <li>➤ Computerized Bills are being generated on the basis of GIS based system</li> </ul>	<p>Water Tax Collection System is fully Computerized in Jal Kal department Computerized/online Bills are being generated on the basis of GIS based system</p>

	Accounting	<ul style="list-style-type: none"> <li>➤ The inventory of assets and liabilities has been prepared, valued and digitized.</li> <li>➤ CA has been appointed for providing and implementing training program.</li> <li>➤ Balance Sheet of 2009-2010, <b>2010-2011, and 2011-2012</b> has been completed and finalized.</li> <li>➤ Balance sheet of 2012-13 is in progress</li> <li>➤ Budget of 2014-15 has been prepared according to U.P. Municipal Accounting Manual.</li> <li>➤ Financial statements such as OBS, Budget and Income &amp; expenditure are published on ANN Website.</li> <li>➤ Credit rating is done by CARE and awarded B<sup>+</sup></li> <li>➤ Double Entry Accounting Software, RTGS Payment Software, Payroll Software, Pension Calculation Software, Cheque issuance software has been working in ANN.</li> </ul>	<p>The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual. The Opening Balance Sheet as of 1<sup>st</sup> April 2010 has been prepared and under the process of adoption by Nagar Nigam Board. The balance sheet of FY 2010-11 is under finalization. With reference to the preparation of inventory of assets and liabilities and valued assets and liabilities the valuation of most of the assets and liabilities has been completed. Valuation of roads and drainage is remaining. It will be done within a month OBS will be ready by the end of Oct, 2010. As far as implementation of transparent, multi year budget and costing formats are concerned, the budget of 2010-11 has already been prepared and approved. OBS will be presented before Executive Committee and House of ULB. It will be audited by external auditor. Financial Year 2011-12 outcome budget has been prepared as per directions given by CRISIL. Bank reconciliation Statements for current Financial Year are being prepared regularly. External audit (appointed by State Govt.) is done by Local Audit &amp; Funds and by A.G. Allahabad. M/s Tandon &amp; Associates has been appointed as an External Auditor.</p>
	Birth & Death Registration	<ul style="list-style-type: none"> <li>➤ Birth Death Module developed on state level is Go Live and all registration and certificates are issued through it.</li> </ul>	<ul style="list-style-type: none"> <li>➤ Offline computerized facility is being provided to citizens. Online receiving of Application and issuing of certificates is also started. Application status is also available at Nagar Nigam Website. Digitization of previous data (issued certificates) is under progress. A web based advanced Module through which Hospital can directly enter every birth &amp; death data on ANN portal and citizen can get the certificate after paying Rs 10/- through Master or Visa Card from his home, Cyber café, Nagar Nigam, Hospital, has been developed &amp; is in operation.</li> </ul> <p>ANN has adopted PPP route in issuing Birth &amp; Death Certificates to the Public. ANN has authorized 53 CCP's (Citizen Cyber Point) to provide Online Birth &amp; Death Certificates to the citizen.</p>

Citizen's Grievance Monitoring	<ul style="list-style-type: none"> <li>➤ Public Grievance Module developed on state level is Go Live and all Complaints are registered through it.</li> <li>➤ <b>Web based application software is being used.</b></li> <li>➤ E-horizon, Delhi developed IVRS System and installed with Toll free no 18001803015 to register the complaints.</li> <li>➤ Citizen can endorse their complaint through Nagar Nigam website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer.</li> <li>➤ When complaint resolve, a SMS is sent to complainer for the resolving status.</li> <li>➤ Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented last year.</li> </ul>	<p>Web based application software is being used. E-horizon, Delhi developed IVRS System and installed with Toll free no 18001803015 to register the complaints. Citizen can endorse their complaint through Nagar Nigam website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer. When complaint resolve, a SMS is sent to complainer for the resolving status.</p> <p>Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented last year</p>
Personnel Management System	<ul style="list-style-type: none"> <li>➤ <b>Web based application Software is being used and it is available on ANN website with citizen viewing facility.</b></li> <li>➤ <b>All the reports related to the employee can be seen here.</b></li> <li>➤ PMS is prepared and uploaded to Nagar Nigam website.</li> <li>➤ Centralized PIS is also available at Directorate website.</li> <li>➤ Employee Payroll Management System is also implemented.</li> </ul>	<p>Web based application Software is being used. PMS is prepared and uploaded to Nagar Nigam website. Centralized PIS is also available at Directorate website. Employee Payroll Management System is also implemented.</p>
<b>Procurement and Monitoring of projects</b>		
<ul style="list-style-type: none"> <li>• E-Procurement</li> </ul>	<ul style="list-style-type: none"> <li>➤ Tenders (PWD system of Tendering –Schedule of Rates) are being invited through E Tendering, An agency named E-Procure, Kolkata is engaged for this.</li> <li>➤ Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Agency's / Nagar Nigam website.</li> <li>➤ Evaluations of bids are being done through district level software solution.</li> </ul>	<p>Tenders (PWD system of Tendering –Schedule of Rates) are being invited through E Tendering, An agency named E-Procure, Kolkata is engaged for this. Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Agency's / Nagar Nigam website. Evaluations of bids are being done through district level software solution.</p>

<ul style="list-style-type: none"> <li>Project / Ward Work</li> </ul>	<ul style="list-style-type: none"> <li>➤ <b>An Online Module is available on Nagar Nigam website to monitor all approved civil works.</b></li> <li>➤ Monitoring of JNNURM projects is being done by modified PMES System.</li> <li>➤ JnNURM Project Management, CDP, DPR, MoA, entries have already been completed.</li> </ul>	<p>At Nagar Nigam Level, For Project Management, One Project Management System Software has been installed. Data Entry related Project Management is almost completed. Evaluation and monitoring of projects are being done with the help of Software. Project Monitoring and evaluation of is being done through application software.</p>
<p>Building Plan Approval</p>	<ul style="list-style-type: none"> <li>➤ A Online Module is available on Agra Development Authority website <a href="http://www.ada-agra.com/">http://www.ada-agra.com/</a></li> <li>➤ ADA provided other citizen services like Enquiry details, application tracking, Enforcement Complaint etc.</li> <li>➤ Building Bye laws is also available at ADA Website.</li> <li>➤ IVRS facility is being provided through web based application software.</li> <li>➤ Digitization of building data is being updated regularly.</li> <li>➤ Web based software has been prepared for the digitations of buildings data.</li> </ul>	<p>A Online Module is available on Agra Development Authority website <a href="http://www.ada-agra.com/">http://www.ada-agra.com/</a>. ADA provided other citizen services like Enquiry details, application tracking, Enforcement Complaint etc. Building Bye laws is also available at ADA Website. IVRS facility is being provided through web based application software. Digitization of building data is being updated regularly. Web based software has been prepared for the digitations of buildings data.</p>
<p><b>Health Programs</b></p>		
<ul style="list-style-type: none"> <li>Licenses</li> </ul>	<ul style="list-style-type: none"> <li>➤ Computerized Licenses are being issued through application software.</li> <li>➤ Online Software for issuing licenses has been prepared and is in operation</li> <li>➤ Online status of application is also available at Nagar Nigam website.</li> <li>➤ All the vehicles collecting garbage within ANN Boundary are connected through GPS System and monitored through software by Ultra Urban Infratech. SWM project is nearing completion in ANN.</li> </ul>	<p>Computerized Licenses are being issued through application software. Case / System Study for web based License module are complete and software development is in progress. Online status of application is also available at Nagar Nigam website.</p>



	<ul style="list-style-type: none"> <li>• Solid Waste Management</li> </ul>	<ul style="list-style-type: none"> <li>➤ Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored centrally.</li> <li>➤ The other financial aspects of SWM like user charges etc covered by this application.</li> <li>➤ A GPS system is installed in all the vehicles, so that progress can be monitored.</li> </ul>	<p>Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is GIS Based official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored centrally.</p>
e)	<b>Earmarking of funds for basic services to the poor</b>		
<p><b>BUDGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>➤ Creation of separate Municipal Fund in the accounting system for ‘Services to the Poor’</li> <li>➤ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for ‘Services to Poor’.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income -----28%</li> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income -----28%</li> <li>➤ Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure -----28%</li> </ul>	<p>1-Separate Municipal Fund in Accounting System is available for BSUP.</p> <p>2-Acts and Byelaws are available for Municipal Accounting Rules.</p> <p>3-90% recovery of O&amp;M cost of water supply and sewerage is being maintained. The recovery of O&amp;M cost of JnNURM projects will be recovered after completion of projects.</p> <p>4-ANN has created separate fund for services to urban poor. The budget allocation for the year F.Y. 2007-08, 2008-09, 2009-10, 2010-11, 2011-12, 2012-13, 2013-14,2014-15 has already been earmarked as 20%, 24%, 26%, 28%, 30%, 30%, 30%,30% respectively. Delivery of services to poor and non poor will be targeted revenue expenditure. Efforts are being made to target the revenue expenditure as per the milestones specified in MOA.</p>	<p>Under Rajeev Avas Yojna (RAY), GOI has launched plan for making cities "Slum Free". Under this scheme, Agra is one of these selected cities. For doing integrated study through GIS mapping, RCUES, Hyderabad has been appointed as consultant by State Govt. H.H. level survey is being done by DUDA. Proper liaison will be made with DUDA so as to help in identifying the infrastructural gaps in slums. 156 slum settlements have been surveyed by ANN for need assessment of toilets, street light, hand pumps, streets, drains, sanitation services, water supply, and sewerage forestation. Construction of new toilets and repair work of old toilets have been started in those slums.</p>	

## Optional Reform

SI No	Commitment as per the MoA	Progress made during the Quarter (Jan 2015- Mar 2015)	Cumulative progress as on 31.03.2015
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry Sys for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days. Time reduction to 7 & 10 days respectively is to be achieved by year 2011-12	This function is performed by all ULB except in 106 ULB (74 Regulated Area, 27 Development Authority and 5 special area development. The Development authorities have modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of Authorities and Awas Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online facility for Interactive Citizen Enquiry on status of Building Plan is available on Authority website. The revision of Building bye-laws has been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559, dated- 04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan till 100 meter is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings is therefore achieved to that extent.
B	Maximum Reduction of Average time for Building Sanction		
<b>Revision of Building Byelaws to make RWH Compulsory</b>			
A	Start of approval as per new byelaws	For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.	The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting. Already Introduced in Bhawan Upvidhi 2008. As per letter dated 3982/8-1-17-01.07.2008 issued by Chief Secretary regarding Implementation of Rain Water Harvesting. Policy it was required to enlist all houses of 300 Square Meter or more, for Roof Top Rain Water Harvesting. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storeyed Residential Unit are required to implement Rain Water Harvesting.

			<p>A Committee formed at Government Level will verify the Implementation. A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential.</p> <p>Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building The Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above. The Housing Scheme developed by the Developer will not include the Density &amp; FAR of EWS/LIG Houses in the calculation of Density &amp; FAR of the scheme being developed by the Pvt. Developer.</p>
<b>Earmarking of Land for EWS/LIG Housing and a system of cross subsidy</b>			
A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules framed by GoUP.	Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop & sell 20% of houses for EWS & LIG group. Hi-Tech Township Policy was framed vide GO no. 3872-8-07- dated 17.09.2007. The developer company through consortium was required to provide 10% housing stalk for EWS & 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing
B	Amendment of the existing legislation and notification		
C	Timeline to improve the percentage of reservation for EWS/LIG in housing projects		

			<p>Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS &amp; LIG category policy to 2009" was framed. As per this policy 10% of EWS &amp; 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy by Government Agency and Private Builders. The Housing Scheme developed by Pvt. Developer will not include the Density and F.A.R. of EWS/LIG Houses in the calculation of Density and F.A.R. of the Scheme being developed by the Private Developers.</p>
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.</p> <p>2- Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.</p> <p>3- Amendment of the existing legislation to introduce the new building byelaws and procedures.</p> <p>4- Dissemination of the new building byelaws through a website.</p> <p>5- City level workshops to address to the queries of general public</p>	<p>Nagar Nigam is following the byelaws framed by Govt. in National Building Code</p>	<p>. Chapter 3 &amp; 9 of National Building Code deals with Building Laws, &amp; Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&amp;9 and Technical theory of Pollution Contral Board &amp; Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Web-site, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.</p>
<b>Structural Reform</b>			
A	New Initiatives planned within organisation	<p>1-Weekly review meeting by Municipal Commissioner is there. Important issues like revenue collection are reviewed almost daily.</p> <p>2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate in addition to that Meeting on issue specific are there among city level departments</p>	<p>All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage. Demand and collection of Taxes are being maintained and monitored at Zonal office. Registration and redressal of complaints is being done at Zonal offices. Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009 22/9/2009(Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been constituted by Environment department of the state. City level co-ordination committee also formed for cleaning of river. City Level Co-ordination committee has been constituted in the Zoning of Street Venders. It is proposed to constitute a City Level coordination committee in the framing and execution of</p>
B	New Initiatives planned for inter-agency coordination and accountability amongst city level agencies		

			<p>City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The cadre of different discipline at Nagar Panchayat, Nagar Palika Parishad and Nagar Nigam level has been recommended. The State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th. Pay Committee level. Two rounds of deliberations with the Chairman U.P. 6th. Pay Committee has already taken place. Revenue ( Tax assessment &amp; collection ) staff cadre reviewed The post of Environmental Engineer for ULB has been created. Reorganization of Executive Cadre. A separate Directorate for Food and Drugs Control has been established.</p>
<b>Administrative Reform</b>			
A	<p>1-Rationalization in staff &amp; Human Resource Management 2-Staff Training 3- Reduction in Establishment Expenditure 4- Management Review Systems</p>	<p>As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government in. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in establishment expenditure</p>	<p>A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment &amp; collection), For environmental aspect no post for environmental Engineer (Especially for Solid waste Management) at ULB level, Shortage of Technical &amp; Managerial staff, Inadequacy of E-Gov Set-Up. In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.</p>
<b>Encouraging PPP</b>			
A	<p>List down the city level project initiatives planned through PPP in the next three years</p>	<p>1)SWM project of NNM is in progress on PPP Model. (2)Construction of Modern Slaughter House. (3)Replacement of low efficiency water pumps to energy efficiency pumps. (4)E-Governance project of NNM services. EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps and Street</p>	<p>GO-No-1-1783/9-1-01-66सा/01,दिनांक 22-6-2002 2-4584 /नौ-1-04-2(9)/2002 दिनांक 13-1-2004 3-4323 / 9-1-2005-66सा/2001टीसी दिनांक 13-9-2005 174 / 9-1-2006-66सा/2001टीसी दिनांक 21-3-2006 Done Act amended. Order issued GO-No- 1855/9-5-08-54EO/2007 dated 6.8.2008. Promote the undertaking of any project for supply of urban</p>

		Lights on PPP model.	infrastructure or services adequate provision made in act to make city level planned and policy for implementing PPP model in different service sector of municipality gazette no 1231(2)LXXXIX-V-1-09-1(KA)24-2009.
--	--	----------------------	--

**2. MoA**  
 In case MoA has not been negotiated and signed as on reporting date, please indicate target time period for entering into tripartite MoA *month / year*  
 MOA has already been Signed on 08.01.07

**3. List of initiatives taken if any for creation of a Revolving Fund at the city level (please mention in brief bullet points)**

**4. Any innovations/ good practices in urban governance, project development and service delivery implemented in the city during the reporting period (please mention in brief bullet points)**

Signature & Date  
 Authorized Signatory  
 Urban Local Body

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

*(To be filled in separately for each project)*

1	Project title :	Construction of Branch and Lateral Sewer Line in Northern and Western Zone of Agra	4	Project Bank A/c No: & Name & Address of Bank	A/c 0030000100426752 Panjab National Bank Raja Ki Mandi Agra
2	Project code :	Sewerage AGR-004			
3	Implementing Agency	U.P. Jal Nigam, Yamuna Pollution Control Unit, Agra	5	Project Cost (in Rs. Lakh) - as sanctioned	Rs. 2162.00 Lakhs

*All amounts are in Rs. Lakh*

6 Capital Contributions to the project and Inflows							
S.No	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting Quarter Dec. 2014	Actual amounts released into Project Account		Commitment pending release from sources or balance project period
					During the last quarter being Reported Jan. 2015-Mar. 2015	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7=(5+6)	8=(3-7)
1	GoI	1081.00	50.00	1081.00	0.00	1081.00	All the installments have been Released
2	State	432.40	20.00	432.40	0.00	432.40	
3	ULB	648.60	30.00	648.60	0.00	648.60	
4	Others (Specify agency's name)	-	-		-		
	<b>Total</b>	<b>2162.00</b>	<b>100.00</b>	<b>2162.00</b>	<b>0.00</b>	<b>2162.00</b>	

**Note for filling table**

(1) Quarter is defined to be aligned with the financial year timeframes

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

From the start of the project.



	Total interest accumulated in bank account to date	Rs. ULB - 1.06 lacs Rs. UPJN -16.03 lacs
		<b>Total Rs. - 17.36 lacs</b>

7	Monitoring Funds Utilization for the Project				
Tender Package No.	Actual amounts utilized in the project			Estimated expenditure for next quarter	Expected time to request for next Installment
	During the last quarter being reported Dec. 2014	During the last quarter being reported Jan.2015-Mar.2015	Cumulative Expenditure as on 31.03.2015		
<b>1</b>	<b>3</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1	439.00	0.00	439.00	0.00	Project has been completed & Completion Certificates has also been submitted at Gol.
2	429.00	0.00	429.00	0.00	
3	560.63	0.00	560.63	0.00	
4	354.40	0.00	354.40	0.00	
5	314.97	0.00	314.97	0.00	
6	64.00	0.00	64.00	0.00	
<b>Total</b>	<b>2162.00</b>	<b>0.00</b>	<b>2162.00</b>	<b>0.00</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					<b>100.00 %</b>

Utilization implied: - draws from the project bank account for payments pertaining to the project. From the start of the project.



Scheduled completion date of Project as per DPR approved by CSMC : <b>9/2009</b>			
Actual duration (in months) for project completion : <b>NA</b>			
Estimated time for completion of project as on date: <b>Completed (Completion Certificate has already been submitted).</b>			
Is there a difference between scheduled date of completion and estimated date of completion : <b>Yes</b>			
In case Yes, then what are the reasons for the delay, please select from the list below :			
<b>9 Issues in Project Monitoring and Inspections</b>			
Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	Yes	Non availability of fund at time. The balance fund received on 06.10.2010, 4 <sup>th</sup> installment of ULB share.
ii.	Issues related to cost escalation	No	
iii.	Delay in tendering process	No	
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	No	
vi.	Constraints in supply of equipment/material/technology	No	
vii.	Technical capacity of ULBs.	No	
viii.	Project Management related issues.	No	
ix.	Any other issues/constraints in project implementation.	No	

Please specify month and year of completion as envisaged in the DPR taking into account the release of first installment of funds from GoI as start date for the project.

11. Issues in Project Monitoring and inspections		
Sl. No.	Particulars	Remarks
1.	Inspections carried out by SLNA/ Gol Officers/IRMA	Special Secretary Nagar Vikas, U.P. Govt. IRMA
	Date of inspection	05.10.2009 IRMA inspected on 10, 11th March, 2010, 10-11 June, 2010, 11.11.2010/12, 26.05.2011, 09.08.2011 to 11.08.2011, 04.12.2013.23.01.2014
	Issues reported during inspections Compliance of IRMA report made	Instructions for timely completion of projects with quality were given to the Nodal & implementing Agency so that full benefit of the project is availed by the users.
	Course corrections done	The quality is being maintained by implementing agency.
	Suggestions, if any, for project monitoring and MIS	NIL

Signature & Date  
**Authorized Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorized Signatory**  
**Urban Local Body**

-----  
<sup>24</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project.

1	Project title :	Construction of Agra Sewerage Scheme Phase-I Part-I (Central and Tajganj Zone)	3	Project Bank A/c No: & Name & Address of Bank	A/C No-0030000100437952 Punjab National Bank, Raja ki Mandi, Agra
2	Project code :		4	Project Cost (in Rs. Lakh) - as sanctioned	Original Cost Rs. 19592.00 Lakhs Revised Cost Rs. 21799.29 Lakhs
3	Implementing Agency	U.P. Jal Nigam, Yamuna Pollution Control Unit, Agra			

*All amounts are in Rs. Lakh*

6 Capital Contributions to the project and Inflows								
S.No	Sources	Commitment based on approved project cost	Commitment based on Revised project cost	% of total project cost	Actual release up to end of last reporting Quarter December 2014	Actual amounts released into Project Account		Commitment pending release from sources or balance project period
						During the last quarter being reported Jan 2015-Mar 2015	Cumulative released as on 31.03.2015	
1	2	3		4	5	6	7=(5+6)	8=(3-7)
1	Gol	9000.00	9000.00	50* %	8100.00+900.00* =9000.00	0.00	9000.00	0.00
2	State	5192.00	6498.30	20*%+70 %	6498.30	0.00	6498.30	0.00
3	ULB	5400.00	6300.99	30*%+30 %	6300.99	0.00	6300.99	0.00
	<b>Total</b>	<b>19592.00</b>	<b>21799.29</b>	<b>100%</b>	<b>21799.29</b>	<b>0.00</b>	<b>21799.29</b>	<b>0.00</b>

\* **Note:** -The Central Scheme is restricted to Rs. 9000 Lakhs and ULB proportionate share is 5400 Lakhs. The balance share would be borne by State and ULB.

\* 10 % of ACA (Rs. 900.00 Lakhs) which was holdup by Gol, has been released by GoUP.

**Note for filling table**

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

From the start of the project.

	Total interest accumulated in Bank Account As on date	ULB – 34.19Lakhs
		UPJN- 193. 128Lakhs
		Total –227.3168 Lakhs

7		Monitoring Funds Utilization for the Project				(All amounts are Rs. in Lakhs)
Tender Package No.	Actual amounts utilized in the project			Estimated expenditure for next quarter(Apr-June.2015)	Expected time to request for next Installment	
	Upto end of last reporting Quarter Upto Dec-2014	During the last quarter being reported Jan- Mar. 15	Cumulative Expenditure as on 31.03.2015			
1	2	3	4	5	6	
1(A)	11293.38	19.84	11313.22	152.77	-	
2(B1)	1315.23	9.80	1325.03	-	-	
3(B2)	1828.46	111.83	1940.29	-	-	
4(B3)	1665.79	-	1665.79	-	-	
5(B4)	1898.86	-	1898.86	-	-	
6(B5)	1014.84	-	1014.84	-	-	
7(C)	321.24	-	391.24	-	-	
8	777.25	20.00	777.25	-	-	
9 Centage	1200.00	-	1200.00	100.00		
<b>Total</b>	<b>21385.05</b>	<b>161.47</b>	<b>21546.52</b>	<b>252.77</b>		
<b>Utilization of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					<b>98.84%</b>	

Utilization imple :- draws from the project bank account for payments pertaining to the project. From the start of the project

8		Project Implementation Monitoring									(All amounts are Rs. in Lakhs)	
List all tender packages proposed for the project		Cost (in Rs. lakh)			Project Start on		Implementation Status		Completion			
Pkg. No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date		
1	Construction of Sewer System in Central Zone including Pumping Station and E&M works (Pkg.A)	11862.00	10684.04	11637.64	26.10.09	01.07.10	W.I.P. (01.07.10)	99%	3/2012	6/2015		
2	Sewer system in Dhandupura sub zone of Tajganj zone (Pkg. B1)	951.74	898.72	1315.23	18.11.09	26.02.10	Work started on 15.03.2010	100%	3/2012	Completed		
3	Sewer system in Nagla Mewati sub zone of Tajganj zone (Pkg. B2)	1523.79	1372.13	1828.46	18.11.09	26.02.10	Work started on 15.03.2010	100%	3/2012	Completed		
4	Sewer system in Kolahi sub zone of Tajganj zone (Pkg. B3)	1884.91	1805.27	1665.79	18.11.09	26.02.10	Work started on 15.03.2010	100%	3/2012	Completed		
5	24 mld STP in Tajganj zone (Pkg. B4)	1261.00	1442.58	1878.86	18.11.09	26.02.10	Work started on 10.12.2011	100%	3/2012	Completed		
6	E&M works of Tajganj zone (Pkg. B5)	933.18	415.82	1004.82	19.04.10	19.05.10	Work started on 19.05.2010	100%	3/2012	Completed		
7	Lining work of 78 mld and T&P (Pkg. C)		325.00									
8	Administration expenses, contingency and power connections	443.00	344.16	391.24	18.11.09	26.02.10	Work started on 15.03.2010	100%	3/2012	Completed		
9	Centage	732.38	-	777.25	-	-	-	-	3/2012	6/2015		
	<b>Total Project cost</b>	<b>19592.00</b>	<b>21799.29</b>	<b>1300.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>			

**Note :-** The actual sanctioned work cost is Rs. 21010.53 lacs excluding departmental centage. Including departmental centage the total sanctioned cost of project is Rs. 21799.29 lacs.

Scheduled completion date of Project as per DPR approved by CSMC : **31.03.2012**

Actual duration (in months) for project completion : **36 Month**

Estimated time for completion of project as on date : **30.06.2015**

Is there a difference between scheduled date of completion and estimated date of completion : **Yes (36 Months)**

In case Yes, then what are the reasons for the delay, please select from the list below :

### 11. Issues in Project Monitoring and Inspections

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	No	(i) Delay in availability of STP Land.( Pkg. B4) (ii) Delay in permission for laying of sewer line from NHAI, Railway and Horticulture Department. (iii) Delay due to non availability of funds in time. (iv) Due to non-receipt of permission for laying of sewer line from Defense. (v) Due to delay in shifting of GAIL Pipe line obstructing the alignment of sewer line at Water works crossing.
9 ii.	Issues related to cost escalation	No	
iii.	Delay in tendering process	No	
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	N/A	
vi.	Constraints in supply of equipment/material/technology	N/A	
vii.	Technical capacity of ULBs.		
viii.	Project Management related issues.		
ix.	Any other issues/constraints in project implementation.		



11. Issues in Project Monitoring and inspections		
Sl. No.	Particulars	Remarks
1.	Inspections carried out by SLNA/ GoI Officers	SLNA and IRMA inspection.
	Date of inspection	Dec. 2012 (SLNA), 23.12.2009, 10/11.03.2010, 9/10.06.2010, 11.11.2010, 17.02.2011, 26.05.2011, 23.05.2011 (SLNA), 09.08.2011 to 11.08.2011, 18.08.2011, 20.08.2011 (SLNA), 05.09.2011 & 06.09.2011 (CPHEEO), 04.12.2013, 23.01.2014
	Issues reported during inspections	Delay in Const. of 24 MLD STP.
	Course corrections done	Being Pursued.
	Suggestions, if any, for project monitoring and MIS	NIL

Signature & Date  
**Authorized Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorized Signatory**  
**Urban Local Body**

-----  
<sup>24</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project.

<b>1. Project title :</b>	Water Supply for Agra City	<b>3. Project Bank A/c No : &amp; Name &amp; Address of Bank</b>	A/c No-003000010043116 Punjab National Bank, Raja Ki Mandi, Agra
<b>2. Project code :</b>	AGR-005		
<b>3. Implementing Agency :</b>	World Bank Unit-I, U.P. Jal Nigam, Agra	<b>4. Project Cost (in Rs. Lakh)- as sanctioned</b>	<b>Original Cost Rs. 8270.50 Lakhs Revised Cost Rs. 10299.14 Lakhs</b>

*All amounts are in Rs. Lakh*

<b>5. Budget Allocation by ULB / parastatal agency :</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year	<b>Rs. 2028.64 lakh</b>

<b>6.</b>		<b>Capital Contributions to project and Inflows<sup>3</sup></b>						<b>Commitment pending release from source for balance project period</b>
<b>Sl. No</b>	<b>Sources</b>	<b>Commitment based on approved project cost</b>	<b>Commitment based on Revised Project cost</b>	<b>% of total project cost</b>	<b>Actual release up to end of last reporting quarter (December 2014)</b>	<b>Actual amounts released into Project Account</b>		
						<b>During the last quarter being reported (March 2015)</b>	<b>Cumulative released as on 31.03.2015</b>	
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7 (5+6)</b>	<b>8=(3-7)</b>
1	GOI	4135.25	4135.25	50%	3721.72+413.53*=4135.25	0.00	4135.25	0.00
2	State	1654.10	3074.15	20% +70 %	3074.13	0.00	3074.13	0.02
3	ULB	2481.15	3089.74	30% +30 %	3089.74	0.00	3089.74	0.00
4	Others	-	-	-	-	-	-	-
	<b>Total</b>	<b>8270.50</b>	<b>10299.14</b>	<b>100%</b>	<b>10299.12</b>	<b>0.00</b>	<b>10299.12</b>	<b>0.02</b>

**Note: \* 10 % of ACA (Rs. 413.53 Lakhs) which was holdup by GoI, has been released by GoUP.**

<sup>3</sup> Note (for filling table):

(1) Quarter is defined to be aligned with the financial time frames.

(2) Actual dates/amounts for all sources should correspond to dates/amounts of actual inflow in the project bank account.

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

<sup>4</sup> From start of the project.

Total interest accumulated in bank account As on date	ULB U.P. Jal Nigam <b>Total</b>	Rs. 10.66 Lakhs Rs. 90.09 Lakhs <b>Rs. 100.75 Lakhs</b>
---	---------------------------------------	---

<b>Monitoring Funds Utilization for the project</b>					
<b>Tender Package No.</b>	<b>Actual amounts utilized in the project</b>			<b>Estimated expenditure for next quarter April.15 to June. 15</b>	<b>Expected time to request for next Installment</b>
	<b>Up to end of last reporting Quarter Oct.14-Dec. 2014</b>	<b>During the last quarter being reported Jan.15-Mar.14</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1.</b>	<b>2</b>	<b>3</b>	<b>4=(2+3)</b>	<b>5</b>	<b>6</b>
1.	24.84	-	24.84	30.00	
2.	112.29	-	112.29	40.00	
3.	3311.17	5.14	3316.31	344.86	
4.	1007.52	-	1007.52	20.00	
5.	1461.04	-	1461.04	50.00	
6.	393.97	-	393.97	50.00	
7.	NIL	-	NIL	NIL	
8.	236.12	-	236.12	60.00	
9.	113.55	-	113.55	NIL	
10.	19.77	-	19.77	50.00	
11.	84.28	-	84.28	NIL	
12.	345.15	-	345.15	100.00	
13.	884.51	-	884.51	100.00	
14.	552.65	-	552.65	201.64	
Centage	700.00	-	700.00	Nil	
<b>Total</b>	<b>9246.86</b>	<b>5.14</b>	<b>9252.00</b>	<b>1046.50</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on date</b>					<b>89.83 %</b>

<sup>5</sup> Utilisation implies – draws from the project bank account for payments pertaining to the project.

<sup>6</sup> From the start of the project.

8. Project Implementation Monitoring										
List of all tender packages proposed for the project		Cost (in Rs. Lakh)			Project Start in		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On Completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1.	Commissioning of Distribution System	45.00	37.80	45.00	15.11.08 18.07.09	25.11.08/30.01.09 03.03.09/08.09.09	Under Progress	78%	30.09.2010	30.06.2015
2.	Building works	145.00	96.57	156.08	15.11.08	16.02.09	Under Progress	50%	30.09.2010	30.06.2015
3.	Laying of Distribution System in different zones	2531.96	2100.00	3215.35	28.03.08 15.11.08 29.04.09, 18.02.09 21.10.09 09.03.10 21.10.09	02.04.08/ 12.01.09, 13.01.09/ 15.09.09 15.02.10 09.03.10 15.02.10	Under Progress	92%	30.09.2010	30.06.2015
4.	Construction of New OHT, CWR, Pump House & Chloronome	937.28	932.05	937.28	10.02.09 23.12.08	01.03.09 03.10.09 15.12.09	Under Progress	98%	30.09.2010	30.06.2015
5.	Replacement of Rising Mains.	726.90	650.00	1107.16	13.08.09	01.11.09	Completed	100%	30.09.2010	30.06.2015
6.	Laying of Rising mains 19 km.	568.02	380.00	935.63	15.11.08	12.01.09	Under Progress	98%	30.09.2010	3.06.2015
7.	Re-cycling of waste water system in both water works	139.09	115.89	-	10.02.09	01.03.09	Delete	-	30.09.2010	30.06.2015
8.	Construction of new intake well.	76.05	393.77	393.77	11.12.09	28.01.10	Completed	100%	30.09.2010	30.06.2015
9.	Rain water harvesting/ recharging	23.50	46.80	113.55	29.04.09	29.09.09	Completed	100%	30.09.2010	30.06.2015
10.	Repair of old CWR 2 Nos	80.88	27.60	74.08	02.03.09	01.11.09	1-50%,1-NR	50%	30.09.2010	30.06.2015
11.	Repair of OHT – 5 Nos.	103.33	88.50	74.08	03.11.08	01.03.09	4Completed,1- NR	100%	30.09.2010	30.06.2015
12.	Supply & Installation of Pumping Plants including Misc. works	906.71	750.00	906.71	10.02.09 23.12.09	15.03.09	Under Progress	85%	30.09.2010	30.06.2015
13.	Supply & Installation of SCADA system	995.00	953.00	995.00	15.03.09	15.02.10	Under Progress	80%	30.09.2010	30.06.2015
14.	Miscellaneous works such as road re-instatement etc.	991.78	991.78	991.78	-	N.A.	"	L.S.	30.09.2010	30.06.2015
<b>Total</b>		<b>8270.50</b>	<b>7563.76</b>	<b>9945.47</b>						

All amounts are in Rs. lakhs

	<b>Scheduled completion date of Project as per DPR' approved by CSMC: <u>month / year</u>: <i>Sept. 2010</i></b>		
	<b>Actual duration ( in months) for project completion : 82 Months</b>		
	<b>Estimated time for completion of project on date : <u>month / year</u>: <i>30.06.2015</i></b>		
	<b>Is there a difference between schedule date of completion and estimated date of completion : <u>Yes</u></b>		
9.	In case Yes, then what are the reasons for the delay, please select from the list below :		
	<b>Sl. No.</b>	<b>List of Issues</b>	<b>Yes/No</b>
	i.	Delay related to fund release into Project Account	Yes
	ii.	Issue related to cost escalation	Yes
	iii.	Delay in tendering process	Yes
	iv.	Technical sanction process at state level	No
	v.	Field level conditions leading to redesign	No
	vi.	Constraints in supply of equipment materials/technology	No
	vii.	Technical capacity of ULBs	No
	viii.	Project Management related issues.	No
	ix.	Any other issue / constraints project implementation	Yes
			First installment released to UPJN in Sept- 2008, & amount of fourth installment partially received on 23-08-2011,04-10-2011,24-12-2011, 20-04-2013
			(1) Rates of pipes have been increased considerably (2) Rates of material in the market as well as labor have been increased considerably
			Process for single package tender, as directed by U.P. Govt. was started in May 08 & ended in Nov. 2008 and that too in rejection of tender due to higher bid. First tender, under different packages, was approved on 26.12.08 hence works started in Jan. 2009
			-
			-
			-
			-
			-
			(1) Shortage of Funds. (2) Non Availability of clear water for testing/ commissioning of some laid distribution system CWR, & OHT Etc. (3) Dates of anticipated completion of works is June,2015.

*All amounts are in Rs. Lakh*

-----  
<sup>7</sup> Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from Gol as start Date for the project.

11. Issues in Project Monitoring and inspections		
Sl. No.	Particulars	Remarks
1.	Inspections carried out by SLNA/ GoI Officers	1. Jyeshtha Mulyankan Adhikari, Mulyankan Prabhag, Rajya Niyojan Sansthan U.P., Lucknow 2. 3 <sup>rd</sup> Parti Inspection by Department of Civil Engineering AMU 3. IRMA
	Date of inspection	1. 21.03.2012 to 23.03.2012 2. Dec.2010,28.02.2011,Jan.2011,23.04.2011 3. 11.11.2010 to 12.11.2010,16.02.2011 To 17.02.2011,27.05.2011,24.01.2012 to 25.01.2012,18.03.2012 to 19.03.2012,06.12.2013,24.11.2014
	Issues reported during inspections	The work is late due to delay in release of funds.
	Course corrections done	The works are late due to delay in release of funds and shortage of funds as part of IV installment i.e. Rs. 868.40 lacs, Rs. 165.41 lacs and Rs. 620.29 has been released on 23.08.2011, 04.10.2011 and 24.12.2011 & 20.04.2013 respectively, all efforts are being made to complete the project by 30.06.2015
	Suggestions, if any, for project monitoring and MIS	

Signature & Date  
**Authorized Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorized Signatory**  
**Urban Local Body**

<b>1.</b>	<b>Project title:</b>	Municipal Solid Waste Management in Agra City.		<b>3.</b>	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/c No-030000100426761 Punjab National Bank, Raja ki Mandi, Agra
<b>2.</b>	<b>Project code:</b>	AGR-0010		<b>4.</b>	<b>Project Cost (in Rs. Crore) – as sanctioned</b>	Rs. 3083.99 Lakhs
<b>3.</b>	<b>Implementing Agency:</b>	C&DS, Up Jal Nigam, Agra				

*All amounts are in Rs. Lakh*

<b>5. Budget Allocation by ULB / parastatal agency :</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year	--

<b>6. Capital Contributions to project and Inflows<sup>3</sup></b>							
S. No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter December 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
					During the last quarter being reported Jan 15-Mar 15	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7 (5+6)	8=(3-7)
1	Gol	1541.99	50%	1387.80+154.20*=1542.00	0.00	1542.00	-0.01
2	State	616.80	20%	616.80	0.00	616.80	0.00
3	ULB	925.20	30%	925.19	0.00	925.19	0.01
4	Others( <i>specify agency's name</i> )						
	<b>Total</b>	<b>3083.99</b>	<b>100%</b>	<b>3083.99</b>	<b>0.00</b>	<b>3083.99</b>	<b>0.00</b>

Note: \* 10 % of ACA (Rs.154.20 Lakhs) which was holdup by Gol, has been released by GoUP.

<sup>3</sup> Note (for filling table):

(4) Quarter is defined to be aligned with the financial time frames.

(5) Actual dates/amounts for all sources should correspond to dates/amounts of actual inflow in the project bank account.

(6) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

<sup>4</sup> From start of the project.

Total interest accumulated in bank account to date	<b>ULB</b> <b>C&amp;DS</b> <b>Total</b>	0.83 Lakhs 158.52 Lakhs <b>209.35 Lakhs</b>
--	---	---

<b>7. Monitoring Funds Utilization for the Project</b>					
<b>Tender Package No.</b>	<b>Actual amounts utilized in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Installment</b>
	<b>Up to end of last reporting Quarter up to Dec-2014</b>	<b>During the last quarter being reported Jan 2015 to Mar-2015</b>	<b>Cumulative Expenditure as on 31-03-2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1.	880.723	21.10	901.82	511.16	
2.	1288.954	20.12	1309.07	272.12	
3.	16.727	03.20	19.936	69.89	
<b>Total</b>	<b>2186.404</b>	<b>44.42</b>	<b>2230.82</b>	<b>853.17</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on 31-03-2015</b>					<b>72.34%</b>

*All amounts are in Rs. lakhs*

<sup>5</sup> Utilisation implies – draws from the project bank account for payments pertaining to the project.

<sup>6</sup> From the start of the project.





	<b>Scheduled completion date of Project as per DPR' approved by CSMC: <u>month / year</u>: November 2009</b>			
	<b>Actual delay ( in months) for project completion : 64 Months</b>			
	<b>Estimated time for completion of project on date: <u>month / year</u>: June-2015.</b>			
	<b>Is there a difference between schedule date of completion and estimated date of completion : Yes</b>			
9.	In case Yes, then what are the reasons for the delay, please select from the list below :			
	<b>Sl. No.</b>	<b>List of Issues</b>	<b>Yes/No</b>	<b>Brief remarks on the reason for delay</b>
	i.	Delay related to fund release into Project Account	Yes	First installment released to C&DS in June 2008. Last installment released in 2013.
	ii.	Issue related to cost escalation	No	-
	iii.	Delay in tendering process	Yes	LOI for work was issued in April, 2008 and rejected in July, 2008. Again tender was invited in August, 2008 and work awarded to M/s. Hanjer Biotech Energies Ltd., Mumbai on 17.11.08. This tender work is under implementation and includes work of processing and treatment of Solid Waste and development of Land Fill Site. Govt. of U.P. guidelines dated 26.12.08 have directed to implement the work on integrated basis (that includes collection, transportation, treatment & maintenance. Thus, implementation of project getting delayed. Progress of work has been adversely affected. The decision, that whether existing work will continue has been taken on 25.02.10 and same is communicated on 16.03.10, work has been restarted and has got momentum. Phase -1 of processing plant has been made operational since 1 <sup>st</sup> September 2011. Collection and Transportation agreement has been terminated on Oct.2013.
	iv.	Technical sanction process at state level	No	-
	v.	Field level conditions leading to redesign	No	-
	vi.	Constraints in supply of equipment materials/technology	No	-
	vii.	Technical capacity of ULBs	No	-
	viii.	Project Management related issues.	No	-
	ix.	Any other issue / constraints project implementation	Yes	Rest 18 acres land handed over to contractor on dt. 03-06-2013 and due to non performance of contractor remaining works has been completed by debitible agency.

<sup>7</sup> Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from Gol as start date for the project.

<b>10. Status of Various Initiatives:</b>				
<b>S.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1.	Type of Capacity Building Programme			
	Rapid Training Program under JNNURM in Agra	Number of Official Trained	-	9
		Number of Non Official Trained		
	Orientation Programme for Project Implementation Unit (PIU) and Project Management Unit	Number of Official Trained	-	5
		Number of Non Official Trained		
	International Conference Local Governance for Sustainable & Safe Cities	Number of Official Trained	-	1
		Number of Non Official Trained	-	74
	Training Program on Project Planning & implementation under JNNURM	Number of Official Trained	-	5
		Number of Non Official Trained		
	Capacity Building for Urban Local Bodies in developing PPP Projects.	Number of Official Trained	-	1
		Number of Non Official Trained		
	Rapid Training Program under JNNURM in Lucknow	Number of Official Trained	-	7
		Number of Non Official Trained	-	-
	Urban Rain Water Harvesting	Number of Official Trained	-	2
		Number of Non Official Trained	-	
	Domestic Water Treatment	Number of Official Trained	-	2
		Number of Non Official Trained	-	
	PMES	Number of Official Trained	-	1
		Number of Non Official Trained	-	
	Fundamental Computer Training	Number of Official Trained	-	
		Number of Non Official Trained	-	84
	Training Programme on Regulatory and policy framework for market development for Renewable Energy	Number of Official Trained	-	1
		Number of Non Official Trained	-	
	Training Programme on Urban Forestry	Number of Official Trained	-	1
		Number of Non Official Trained	-	-
	Training Programme on Environment Friendly Solid Waste Management	Number of Official Trained	-	1
		Number of Non Official Trained	-	-
	Training Programme on Double Entry Accounting System	Number of Official Trained	-	16
		Number of Non Official Trained		
	Training Programme on Urban Governance	Number of Official Trained	-	2
		Number of Non Official Trained		
	Training Programme on Bench marking Urban Services	Number of Official Trained	-	1
		Number of Non Official Trained		
	Water Supply & Sewerage Treatment Plant Management	Number of Official Trained	-	1
		Number of Non Official Trained		
	Municipal Finance Management	Number of Official Trained	-	12

		Number of Non Official Trained		
	Municipal Accounts Management	Number of Official Trained	-	20
		Number of Non Official Trained		
	Integrated Municipal Solid Waste Management :2010	Number of Official Trained	-	1
		Number of Non Official Trained		
	Training of E-Procurement	Number of Official Trained	-	4
		Number of Non Official Trained	-	7
	Training Programme on Sustainable Water Management	Number of Official Trained	-	1
		Number of Non Official Trained		
	Urban Housing and Habitat Policy - 2007	Number of Official Trained	-	1
		Number of Non Official Trained		
	Scientific Convention Urban Transformation –The road ahead	Number of Official Trained	-	1
		Number of Non Official Trained		
2.	Workshop			
	National Seminar on Urban Reforms	National Level	-	3
		State Level		
		Regional Level		
	National Workshop on PEARL	National Level	-	1
		State Level		
		Regional Level		
	National Conference on JNNURM	National Level	-	2
		State Level		
		Regional Level		
	Cultural, Heritage Religious Cities	National Level		2
		State Level		
		Regional Level		
	Workshop to discuss the implementation of e-governance in ULB under JNNURM	National Level	-	1
		State Level		
		Regional Level		
	Workshop on finalization of Toolkit for preparation of Heritage DPR	National Level	-	1
		State Level		
		Regional Level		
	Experience sharing Workshop on Strengthening peer learning Networks in India Urban Sector-Pear Program under JNNURM	National Level	-	1
		State Level		
		Regional Level		
	National Conference on JNNURM	National Level	-	2
		State Level		
		Regional Level		
3.	Other (Please specify key initiatives)			

11. Issues in Project Monitoring and inspections		
Sl. No.	Particulars	Remarks
1.	Inspections carried out by SLNA/ GoI Officers	IRMA / Dy advisor CPHEEO/ Mission direction JNNURM. / Consultant planning commission
	Date of inspection	26.05.2011, 10.08.2011 / 21.05.2011 / 13.06.2011 / 10.12.2011 / 04.02.2012 / 01-06-2013/ 04-12-2013/15-07-2014.
	Issues reported during inspections	Instructions for timely completion of projects with proper quality control were given to the implementing Agency so that full benefit of the project is availed by the users.
	Course corrections done	Yes
	Suggestions, if any, for project monitoring and MIS	-

Signature & Date  
**Authorized Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorized Signatory**  
**Urban Local Body**

-----  
<sup>24</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project.

# Quarterly Progress Report for Allahabad City

## *UTTAR PRADESH*

### *JNNURM*

**Time Period: January 2015-March 2015**

This Report comprises

<b>State Level</b>	
UTTAR PRADESH	
<b>City Level report</b>	
ALLAHABAD	
.....	
<b>Report Project Level</b>	
<b>WATER SUPPLY</b>	<b>1- Water Supply for Allahabad City Part-I</b> <b>2- Water Supply for Allahabad City Part-II</b>
<b>SEWERAGE</b>	<b>Construction of SPS &amp; Sewage Treatment Plants in Zone-D of Allahabad City.</b>
<b>SOLID WASTE MANAGEMENT</b>	<b>Municipal Solid Waste Management in Allahabad City</b>

## **PART II**

### **PROGRESS AT CITY LEVEL**

*(to be filled in separately for each JNNURM city in the State)*

**Name of City : ALLAHABAD**

1.	<b>Mandatory Reforms at City Level</b>		
	<b>Commitment as per the MoA for the current financial year (Report as per milestone committed in the MoA)</b>	<b>Progress made during the Quarter (January 2015-March 2015)</b>	<b>Cumulative progress as on 31.03.2015</b>
a)	<b>Implementation of Accounting Reforms</b>		
	Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM or otherwise		Municipal financial accounting manual is complete and has already been adopted.
	GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system		Go No 4094/9-5-2008-119/2007 dated 2 Sep'2008 issued indicating a cutoff date for full migration of municipal accounting system from 1.04.2009.
	Training of personnel	Every month, education Program regarding DEAS is organized for all employees. Training has been conducted by SLNA in May 2011.	Achieved Dedicated personnels are working with FLC & getting job training. Besides this regular training is given to all concern staff.
	Appointment of field-level consultant for implementation at the city-level	Appointed	As per new guidelines by directorate of UP Local Bodies FLC has been appointed.
	Notification of cut-off date for migrating to the double-entry accounting system	Migrated to DEAS	Notified and total migration from 1-4-2009 as per government order but both the systems ( <b>i.e. single &amp; double entry systems</b> ) are being maintained simultaneously as directed by the govt. Nagar Nigam switched over to DEAS since FY 2008-09
	State year from which ULB will commence preparation of outcome budgets	By the budget of F.Y.2013-14.	By the budget of F.Y.2013-14.
	State year in which ULB will undertake Credit rating	Credit Rating B+	In FY 2008-09 credit Rating B+ done by CARE
B)	<b>Property Tax reforms</b>		
	Elimination of exemptions	Done	Related to State Govt. Few Buildings are exempted like Mandir, Masjid, Gurudwara, Church, Kabristan, Shamshan Ghat, Graveyard etc
	Migration to Self-Assessment System of Property Taxation	Done	Self assessment for the residential buildings is already implemented and for non residential amendments has been made in Act & rules are being formulated.



	Establish Taxpayer education programmed	Ward wise/ Zonal wise camps organized. Print and electronic media is being used for the education.	Tax payers can calculate tax and see calculation & all property tax details through our website <a href="http://www.allahanabnagarnigam.in">http://www.allahanabnagarnigam.in</a> and Tax payment module describes it own benefit and option for mode of payment.
	Achievement of 85% Coverage Ratio	Done, <b>In FY 2014-15</b> Total Assessed Properties was 185145 and Properties covered under PT Net was same. General Survey is recent and day to day updating was done.	<b>In FY 2013-14</b> Total Assessed Properties was 184244 and Properties covered under PT Net was same. General Survey is recent and day to day updating was done.
	Achievement of 90% Collection Ratio for current demand	<b>In FY 2014-15 (Till Dec 15) provisional details of PT Collection is given below.</b>  1-Current Demand----Rs. 3142.92 lakhs 2-Arrear Demand----Rs. 157.08 Lakhs 3-Total Demand----Rs. <b>3300.00</b> lakhs 4-Total Collection ----Rs. <b>3245.24</b> lakhs <b>5-Collection Ratio----98.34%</b>	<b>In FY 2013-14</b> 1-Current Demand----Rs. 3142.92 lakhs 2-Arrear Demand----Rs. 157.08 Lakhs 3-Total Demand----Rs. <b>3300.00</b> lakhs 4-Total Collection ----Rs. <b>3245.24</b> lakhs <b>5-Collection Ratio----98.34%</b>
	Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10 % of Current demand for previous year (exclude tax assessments under litigation, but include Property Tax / service charge levied on Government properties)	<b>In FY 2014-15 (Till Dec 15 )</b> <b>1-</b> Arrear Demand----Rs. 157.08 lakhs. <b>2-</b> Arrear Collection---Rs. 95.25 lakhs <b>3-Collection Efficiency- - 60.64%</b>	<b>In FY 2013-14</b> <b>1-</b> Arrear Demand----Rs. 157.08 lakhs. <b>2-</b> Arrear Collection---Rs. 95.25 lakhs <b>3-Collection Efficiency- - 60.64%</b>
c)	<b>Reforms in levy of user charges</b>		
	1-The State should set up a body for recommending a user charge structure.	Parking, Open grounds user charge being collected	Nagar Nigam Board has formulated byelaws for user charges for different O&M services. A committee has been constituted under the chairmanship of Municipal commissioner for recommending a user charges. Water charges, Sewerage charges, SWM charges, Parking, Open grounds user charge are in structure boundary.

	<p>2-Establishment of proper accounting system for each service so as to determine the O&amp;M cost separately. Please specify the timeline for each service separately</p> <p>(i) Water Supply and Sewerage (ii) SWM</p>	<p>Due to increase in realization in O&amp;M cost is achieved.</p>	<p>Achieved. Proper Tally accounting system is based upon budget course.</p>
	<p>3-Please indicate plan for reduction in Non-Revenue Water (NRW) and Un-accounted for Water (UfW) through measures that include water audits and leakage detection studies. Please indicate annual targets for both.</p> <p>i. Non-Revenue Water (NRW) ----- 12 ii. Un-accounted for Water (UfW) ----- 28</p>	<p>Implementation of rehabilitation of WS scheme and as per commitment target will achieve.</p> <p>In the quarter being reported a state level Service level bench mark meeting regarding services and user charges in various sectors like WS, Sewerage and SWM has been organized by ASCI / SLNA at Lucknow.</p>	<p>Implementation of rehabilitation of WS scheme and as per commitment target will achieve. A committee has been constituted under the chairmanship of Municipal commissioner for water Audit, Leakage, NRW and UFW. All aspects are being implemented by ANN and rest will be implemented by Completion of the Water Supply Project.</p>
	<p>4-Time table to achieve full recovery of O&amp;M costs from user charges (recovery of all direct costs, including related salaries and wages) (Please indicate proposed recovery level for each year for each of the services in %) Water Supply ----- 93% Sewerage ----- 70%</p>	<p><b>Water Supply &amp; Sewerage</b> <b>In FY 2014-15 (till Nov'14)</b> 1-O&amp;M Expenditure---Rs. <b>26.52</b> Cr. 2-O&amp;M Income---Rs <b>22.44</b> Cr. <b>3-O&amp;M Recovery---69.07%</b></p> <p><b>Solid Waste Management</b></p> <p><b>In FY 2013-14 (till Aug'13)</b></p> <ul style="list-style-type: none"> <li>• O &amp; M Expenditure- Rs <b>357.51 Lakh.</b></li> <li>• . O&amp;M Income---<b>61.77 Lakh .</b></li> </ul>	<p><b>Water Supply &amp; Sewerage</b> <b>In FY 2014-15 (till Jun'14)</b> 1-O&amp;M Expenditure---Rs. <b>09.12</b> Cr. 2-O&amp;M Income---Rs <b>06.30</b> Cr. <b>3-O&amp;M Recovery---69.07%</b></p> <p><b>Solid Waste Management</b> UC Collection was started since Jan 2012 <b>In FY 2012-13</b> 1-O&amp;M Expenditure---Rs.624.49 Lakhs 2-O&amp;M Income---181.01 Lakhs <b>3-User Charges Collection -- 28.97%</b></p>
d)	<b>Implementation of E-Governance in municipalities</b>		
	<p>1-Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP Based on the National Mission Mode Project of Government of India, the design document will be prepared.</p>	<p>MEDD has been prepared. Provision in state level software solution. ULB level DPR based on Uttar Pradesh State Level software Solution is approved <a href="#">on 24<sup>th</sup> Feb'12 in CSMC</a>, by GoI. MoA has already been signed by ULB/State/GoI.</p>	<p>Achieved ULB level DPR based on Uttar Pradesh State Level software Solution is approved <a href="#">on 24<sup>th</sup> Feb'12 in CSMC</a>, by GoI. MoA has already been signed by ULB/State/GoI.</p>

2-Assessment of MEDD against National E-Governance Standards (E.g. Scalability, intra-operability & security standards etc.)	Completed.	Achieved E-Governance state Level Software Solution for Uttar Pradesh (KMC/State Level Nodal agency) has been approved (Rs. 23.61 Crore) by GoI on 20.12.2010, NIC has been given the responsibility to deliver the turnkey project , NIC has given the project plan which is approved by the State Government and GOI.
3-Finalization of Municipal E-Governance implementation action plan for the city	Action plan for all modules of e-Governance has been finalized and action plan is being implemented by Nagar Nigam.	Achieved Action plan for all modules of e-Governance has been finalized and action plan is being implemented by Nagar Nigam Action Plan has been incorporated in E-Governance state level DPR which has already been sanctioned by GoI and individual DPR which is prepared by Nagar Nigam has approved by GoI on 24 <sup>th</sup> Feb' 12 in 'CSMC by GoI
4-Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems	E-Governance modules are being used for every section in Nagar Nigam and every section is linked with each other.	Achieved e-Governance modules are being used for every section in Nagar Nigam and every section is linked with each other which meet out the purpose of BPR. Full Realization of BPR will be done in implementation Phase of E-Governance Project.
5-Appointment of Software consultant(s) / agency for development, deployment And training	M/s UPECL Ltd (for Computerization). and M/s CE Info systems (For GIS) has been appointed as Software consultant(s) / agency for development, deployment And training	Achieved M/s UPECL, M/s CE Info systems have been appointed as Software consultant(s) / agency for development, deployment And training
6-Exploring PPP option for different E-Governance services	PPP option has been adopted in various e-Governance services.	Achieved. PPP option has been adopted for few e-Governance modules. Cyber Citizens Points have been authorized by Nagar Nigam to provide civic services. Full Realization of PPP will be done in implementation Phase of E-Governance Project.

<b>7-Implementation of E-governance initiatives in the JNNURM city, against the identified modules</b>		
Property Tax	<ul style="list-style-type: none"> <li>➤ Property tax Services are being provided online through Nagar Nigam website <a href="http://www.allahabdnagarnigam.in">http://www.allahabdnagarnigam.in</a></li> <li>➤ Online payment through payment gateway.</li> <li>➤ Self Assessment Form (Residential / semi residential), Annual value calculator, and Monthly rates for ARV are also available at Nagar Nigam website.</li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based Property tax system</li> <li>➤ Kiosk facility for the payment (Cheque/ Draft) and relevant information,</li> </ul>	Property tax Services are being provided online through website. One can see his/her bill at Nagar Nigam website <a href="http://www.allahabdnagarnigam.in">www.allahabdnagarnigam.in</a> and also can deposit dues using debit/credit cards. At Nagar Nigam Head Office, online cash counters are in function. All 5 Zonal Offices are connected with Head Office of ANN.
<b>Water Supply &amp; Other utilities</b>	<ul style="list-style-type: none"> <li>➤ Water Supply &amp; Other utilities Services are being provided offline Computerized Bills are being generated.</li> <li>➤ All zones are connected trough lease line.</li> </ul>	<ul style="list-style-type: none"> <li>➤ Water Supply &amp; Other utilities Services are being provided offline Computerized Bills are being generated .</li> <li>➤ All zones are connected trough lease line..</li> </ul>

	Accounting	<ul style="list-style-type: none"> <li>➤ The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual.</li> <li>➤ The Opening Balance Sheet as of 1<sup>st</sup> April 2006 is audited and adopted by Nagar Nigam Board.</li> <li>➤ The balance sheet of FY 2009-10 and FY 2010-11 have been finalized</li> <li>➤ Provisional balance sheet of <a href="#">FY</a> 2011-12 is also prepared.</li> </ul>	<p>The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual.</p> <p>All financial management and accounting aspects were covered in the finalization of OBS. Registers completed, but valuations of assets are under process. Only notional values are being assigned by ULB.</p> <p>The external audit of opening balance sheet as on 1.04.2006, 2006-07 and half yearly balance sheet of 2007-08 has been audited by M/s Vinay Krishna, CA and the further balance sheet of 2007-08 and 2008-09 is audited by independent CA firm.</p>
	Birth & Death Registration	<ul style="list-style-type: none"> <li>➤ Online / Offline computerized facility is being provided to citizens.</li> <li>➤ Online Registration of Birth / Death service is available for hospitals also.</li> <li>➤ Application status is also available at Nagar Nigam Website.</li> <li>➤ Data of issued certificates has been digitized since Nov 2006</li> </ul>	<p>Online / Offline computerized facility is being provided to citizens. Online Registration of Birth / Death service is available for hospitals also. Application status is also available at Nagar Nigam Website.</p> <p>Data of issued certificates has been digitized since Nov 2006</p>

	Citizen's Grievance Monitoring	<ul style="list-style-type: none"> <li>➤ Web based application software is being used.</li> <li>➤ Citizen can endorse their complaint through Nagar Nigam website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer.</li> <li>➤ When complaint resolve, a SMS is sent to complainer for the resolving status. Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented since May 2010.</li> </ul>	<p>Web based application software is being used. Citizen can endorse their complaint through Nagar Nigam website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer. When complaint resolve, a SMS is sent to complainer for the resolving status. Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented since May 2010.</p>
	Personnel Management System	<ul style="list-style-type: none"> <li>➤ Web based application Software is being used.</li> <li>➤ PMS is prepared and uploaded to Nagar Nigam website.</li> <li>➤ Centralized PIS is also available at Directorate website.</li> <li>➤ Employee Payroll Management System is also implemented.</li> </ul>	<p>Web based application Software is being used. PMS is prepared and uploaded to Nagar Nigam website. Centralized PIS is also available at Directorate website. Employee Payroll Management System is also implemented. Employee salary, Pension, PF, Bonus is maintained by Nagar Nigam Project Management System.</p>

<b>Procurement and Monitoring of projects</b>			
	<ul style="list-style-type: none"> <li>• E-Procurement</li> </ul>	<ul style="list-style-type: none"> <li>➤ Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Nagar Nigam website.</li> <li>➤ Evaluations of bids are being done through district level software solution.</li> <li>➤ For fully e-Procurement system, proposals are being invited from the firms.</li> </ul>	<p>Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Nagar Nigam website. Evaluations of bids are being done through district level software solution. For fully e-Procurement system using state level software solution(NIC,Lucknow) is under process.</p>
	<ul style="list-style-type: none"> <li>• Project / Ward Work</li> </ul>	<ul style="list-style-type: none"> <li>➤ At Nagar Nigam Level, For Project Management, One Project Management System Software has been prepared, which is under execution.</li> <li>➤ Monitoring of JnNURM projects is being done by modified Project Management Information System (PMIS)</li> </ul>	<p>At Nagar Nigam Level, For Project Management, One Project Management System Software has been prepared, which is under execution. Monitoring of JnNURM projects is being done by modified PMIS System.</p>

	Building Plan Approval	<ul style="list-style-type: none"> <li>➤ Allahabad Development Authority provides this facility offline / online facility through its website <a href="http://ada.iiita.ac.in/">http://ada.iiita.ac.in/</a></li> <li>➤ ADA provided other citizen services like Enquiry details, application tracking, Enforcement Complaint etc.</li> <li>➤ IVRS facility is being provided through web based application software.</li> <li>➤ Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Nigam.</li> <li>➤ A state level software has been prepared named “Avasbandu’ for Building Permissions</li> <li>➤ Digitization of building data is being updated regularly.</li> <li>➤ Web based software has been procured by M/s UPECL Ltd. for the digitations of buildings data.</li> </ul>	<p>Allahabad Development Authority provides this facility offline / online facility through its website <a href="http://ada.iiita.ac.in/">http://ada.iiita.ac.in/</a> Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Nigam. State level software has been prepared named “Avasbandu’ for Building Permissions Digitization of building data is being updated regularly. Web based software has been procured by M/s UPECL Ltd. for the digitations of buildings data.</p>
	<b>Health Programs</b>		
	<ul style="list-style-type: none"> <li>• Licenses</li> </ul>	<ul style="list-style-type: none"> <li>➤ Achieved.</li> <li>➤ Software for various trade licenses is in use.</li> </ul>	<p>Achieved. Software for various trade licenses is in use.</p>



	<ul style="list-style-type: none"> <li>• Solid Waste Management</li> </ul>	<ul style="list-style-type: none"> <li>➤ Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff are monitored centrally.</li> <li>➤ The other financial aspects of SWM like user charges etc covered by this application.</li> </ul>	<p>Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, assignment of sanitation staff are monitored centrally.</p>
	Any Other Module RTI, Property Lease & Rent, Tender System	Online/ offline both facility are being provided to citizens.	Online/ offline both facility are being provided to citizens.
e)	<b>Earmarking of funds for basic services to the poor</b>		
	<p><b>BUDGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>➤ Creation of separate Municipal Fund in the accounting system for 'Services to the Poor'</li> <li>➤ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for 'Services to Poor'.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income -----20%</li> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income -----20%</li> <li>➤ Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure -----20%</li> </ul>	<p>Separate outcome budget has been prepared for 2012-13 for BSUP.</p> <p>Total 25% Municipal Development budget of the year 2013-14 is allocated for BSUP.</p>	<p>I- 25% Separate Budget has been prepared for 2012-13 for BSUP for developmental works.</p> <p>Total 25% Municipal Development budget of the year 2012-13 was Allocated for BSUP.</p>

f)	<b>Basic Services to Urban Poor</b>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:</p> <p><b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land</p> <p><b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:</p> <p><b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land</p> <p><b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>
<b>Optional Reform</b>			
<b>Sl No</b>	<b>Commitment as per the MoA</b>	<b>Progress during the Quarter (January 2015-March 2015)</b>	<b>Cumulative progress as 31.03.2015</b>
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry Sys for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days.	This function is performed by all ULB except in 106 ULB (74 Regulated Area, 27 Development Authority and 5 special area development. The Development authorities have modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of Authorities and Awas Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online
B	Maximum Reduction of Average time for Building Sanction		

			<p>facility for Interactive Citizen Enquiry on status of Building Plan is available on Authority website. The revision of Building bye-laws has been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559, dated-04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan till 100 meter is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings is therefore achieved to that extent.</p>
<b>Revision of Building Byelaws to make RWH Compulsory</b>			
A	Start of approval as per new byelaws	For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.	<p>The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting. Already Introduced in Bhawan Upvidhi 2008. As per letter dated 3982/8-1-17-01.07.2008 issued by Chief Secretary regarding Implementation of Rain Water Harvesting. Policy it was required to enlist all houses of 300 Square Meter or more, for Roof Top Rain Water Harvesting. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storeyed Residential Unit are required to implement Rain Water Harvesting. A Committee formed at Government Level will</p>

			<p>verify the Implementation. A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential.</p> <p>Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building The Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above. The Housing Scheme developed by the</p>
--	--	--	---

			Developer will not include the Density & FAR of EWS/ LIG Houses in the calculation of Density & FAR of the scheme being developed by the Pvt. Developer.
<b>Earmarking of Land for EWS/LIG Housing and a system of cross subsidy</b>			
A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules framed by GoUP.	<p>Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop &amp; sell 20% of houses for EWS &amp; LIG group. Hi-Tech Township Policy was framed vide GO no. 3872-8-07- dated 17.09.2007. The developer company through consortium was required to provide 10% housing stalk for EWS &amp; 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS &amp; LIG category policy to 2009" was framed. As per this policy 10% of EWS &amp; 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy by Government Agency and Private Builders. The Housing Scheme developed by Pvt. Developer will not include the Density and</p>
B	Amendment of the existing legislation and notification		
C	Timeline to improve the percentage of reservation for EWS/LIG in housing projects		

			F.A.R. of EWS/LIG Houses in the calculation of Density and F.A.R. of the Scheme being developed by the Private Developers.
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.</p> <p>2- Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.</p> <p>3- Amendment of the existing legislation to introduce the new building byelaws and procedures.</p> <p>4- Dissemination of the new building byelaws through a website.</p> <p>5- City level workshops to address to the queries of general public</p>	Nagar Nigam is following the byelaws framed by Govt. in National Building Code	Chapter 3 & 9 of National Building Code deals with Building Laws, & Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&9 and Technical theory of Pollution Contral Board & Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Web-site, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.
<b>Structural Reform</b>			
A	New Initiatives planned within organisation	<p>1-Weekly review meeting by Municipal Commissioner is there. Important issues like revenue collection are reviewed almost daily.</p> <p>2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate in addition to that Meeting on issue specific are there among city level departments</p>	All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage. Demand and collection of Taxes are being maintained and monitored at Zonal office. Registration and redressal of complaints is being done at Zonal offices. Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009 22/9/2009(Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been constituted by
B	New Initiatives planned for inter-agency coordination and accountability amongst city level agencies		

			<p>Environment department of the state. City level co-ordination committee also formed for cleaning of river. City Level Co-ordination committee has been constituted in the Zoning of Street Venders. It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The cadre of different discipline at Nagar Panchayat, Nagar Palika Parishad and Nagar Nigam level has been recommended. The State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th. Pay Committee level. Two rounds of deliberations with the Chairman U.P. 6th. Pay Committee has already taken place. Revenue ( Tax assessment &amp; collection ) staff cadre reviewed The post of Environmental Engineer for ULB has been created. Reorganization of Executive Cadre. A separate Directorate for Food and Drugs Control has been established.</p>
--	--	--	--

<b>Administrative Reform</b>			
A	<p>1-Rationalization in staff &amp; Human Resource Management  2-Staff Training  3- Reduction in Establishment Expenditure  4- Management Review Systems</p>	<p>As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government in. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in establishment expenditure</p>	<p>A committee was constituted vide GO no. 1495/9-1-2006 dated 12, Sepe 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment &amp; collection), For environmental aspect no post for environmental Engineer (Especially for Solid waste Management) at ULB level, Shortage of Technical &amp; Managerial staff, Inadequacy of E-Gov Set-Up. In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.</p>
<b>Encouraging PPP</b>			
A	<p>List down the city level project initiatives planned through PPP in the next three years</p>	<p>1)SWM project of NNM is in progress on PPP Model.  (2)Construction of Modern Slaughter House.  (3)Replacement of low efficiency water pumps to energy efficiency pumps.  (4)E-Governance project of NNM services.</p>	<p>GO-No- 1- 1783/-9-1-01-66सा/01, दिनांक 22-6-2002- 4584 / नौ-1-04-2(9) / 2002 दिनांक 13-1-2004 3-4323 / 9-1-2005- 66सा / 2001टीसी दिनांक 13-9-2005 174 / 9-1-2006-66सा / 2001टीसी दिनांक 21-3-2006</p>



		EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps and Street Lights on PPP model.	Done Act amended. Order issued GO-No- 1855/9-5-08-54EO/2007 dated 6.8.2008. Promote the undertaking of any project for supply of urban infrastructure or services adequate provision made in act to make city level planned and policy for implementing PPP model in different service sector of municipality gazette no 1231(2)LXXXIX-V-1-09-1(KA)24-2009.
--	--	--	--

<p><b>2. MoA</b></p> <p>In case MoA has not been negotiated and signed as on reporting date, please indicate target time period for entering into tripartite MoA</p> <p><u>Month / Year</u>      08-01-2007</p>
<p><b>3. List initiatives taken if any for creation of a Revolving Fund at the city level</b> <i>(please mention in brief bullet point)</i></p>
<p>⇒ No</p>
<p><b>4. Any innovations / good practices in urban governance, project development and service delivery implemented in the city during the reporting period</b> <i>(please mention in brief bullet point)</i></p>
<p>⇒ Some parks beautification started at PPP.</p> <p>⇒ Operation &amp; Maintenance of Shelter Homes at PPP.</p> <p>⇒ Bus Stand at PPP</p> <p>⇒ 19 Over head tank, 4 Nos. Clear water reservoir &amp; 33 Tube Wells are operational for public utility (Water Supply Part-I)</p> <p>⇒ 18 Over head tank, 3 Nos. Clear water reservoir &amp; 46 Tube Wells are operational for public utility (Water Supply Part-II)</p>

Signature & Date  
Urban Local Body<sup>2</sup>

-----  
<sup>2</sup> In case of cities with multiple ULBs, the concerned person from the largest ULB in the cost should sign on behalf of all ULBs in the urban agglomeration

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**Quarter Ending 31-03-2015**

**(ALLAHABAD WATER SUPPLY PART-I)**

**(Sanctioned Cost Rs. 89.69 Cr.)**

1	Project Title:	ALLAHABAD WATER SUPPLY Part-I	3	Project Bank A/c No:	A/c 1001000100625024
2	Project code:	Water Supply		& Name & Address of Bank	PNB, Colonelganj, Allahabad.
	Implementing Agency:	U.P. Jal Nigam	4	Project Cost ( in Rs. Lakhs)- as Sanctioned/Revised	Original Rs. 8969.00 Lakhs Revised Rs. 9505.00 lakhs

*All amounts are in Rs. Lakhs*

5.	<b>Budget Allocation by ULB / parastatal agency</b>							
Allocation in ULB / parastatal agency budget for this project in current financial year								
<b>6. Capital Contributions to the project and inflows<sup>3</sup></b>								
S. No.	Sources	Commitment based on approved project cost	Commitment based on Revised project cost	% of total project cost	Actual release up to end of last reporting quarter December 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported January 2015-March 2015	Cumulative released as on 31.03.2015	
1	2	3		4	5	6	7 = (5+6)	8= (3-7)
1	Gol	4484.50	4484.50	50%	4484.50	0.00	4484.50	0.00
2	State	1793.80	2329.80	20%+100%	1793.80	536.00	2329.80	0.00
3	ULB	2690.70	2690.70	30%	2690.70	0.00	2690.70	0.00
4	Other							
	<b>Total</b>	<b>8969.00</b>	<b>9505.00</b>	<b>100 %</b>	<b>8969.00</b>	<b>536.00</b>	<b>9505.00</b>	<b>0.00</b>

*Note: The additional cost as approved in revised Project cost is included in State share as 100%.*

**Note (For filling table):**

- (1) Quarter is defined to be aligned with the financial year time frames
- (2) Actual dates / amount for all sources should correspond to date / amounts of actual cash inflow in the project bank account
- (3) Amounts committed pending released for current financial year and should be linked to project implementation schedule.

<sup>4</sup> From start of the project

	Total interest accumulated in bank account to date	At ULB Level Rs. 22.93 Lakhs
		At UP J.N Rs. 104.18 Lakhs
		<b>Total Rs. 127.11 Lakhs</b>

All amounts are in Rs. lakhs

**7. Monitoring Funds Utilisation<sup>5</sup> for the project**

Tender Package No.	Actual amounts utilized in the project			Estimated expenditure for next quarter	Expected time to request for next Installment
	Up to end of last reporting Quarter (Oct 14- Dec 14)	During the Last Quarter being reported (Jan 15 - Mar 15)	Cumulative Expenditure as on 31-03-2015		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4 = (2+3)</b>	<b>5</b>	<b>5</b>
1	210.400	0.000	210.400		All installments have been released by MoUD
2	241.830	0.000	241.830		
3	375.320	0.000	375.320		
4	668.180	0.000	668.180		
5	436.480	0.000	436.480		
6	363.730	0.000	363.730		
7	1262.570	0.000	1262.570		
8(A)	86.020	0.000	86.020		
8(B)	21.330	0.000	21.330		
9	648.560	0.000	648.560		
10	426.670	0.000	426.670		
11	349.410	0.000	349.410		
12	412.440	0.000	412.440		
13	201.380	0.000	201.380		
14	147.440	0.000	147.440		
15	14.320	0.000	14.320		
16	32.500	0.000	32.500		
17	28.800	0.000	28.800		
18	281.230	0.000	281.230		
19	0.000	0.000	0.000		
20	1919.040	890.35	2809.39		
<b>Total</b>	<b>8127.650</b>	<b>890.35</b>	<b>9018.00</b>		
<b>Utilisation of funds as % of funds received from all sources for the project as on date 31-03-2015</b>					<b>94.88%</b>

1-Utilisation implies – draws from the project bank account for payments pertaining to the project

2-From the start of the project

**All amounts are in Rs. Lakhs**

**8. Project Implementation monitoring**

List all tender packages proposed for the project		Cost ( in Rs. lakhs			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release Date	Tender Award Date	( Work not started / Under Progress / completed)	% of work completed ( Physical Progress)	Schedule date ( as per DPR)	Estimated completion date
(i)	R.C.C. C.W.R.	193.72	182.70	-	4/12/07	12/2/2008		100%	18-04-08	30.11.2012
	Dariyabad 1000 Kl.						complete			
	Kareli 2000 Kl.						complete			
	Bashir Park 1500 Kl.						complete			
	Swroop Rani Park 1465 Kl.						complete			
(ii)	R.C.C. Over Head Tank	275.00	247.00	-	4/12/07	12/2/2008			17-04-08	30.06.2012
	Gaus Nagar 2000 Kl./20 M						Complete	100%		
	Kashari Mashari 2500 Kl./22 M						Complete	100%		
(iii)	R.C.C. Over Head Tank	381.50	380.65	-	4/12/07	12/2/2008			18-04-08	31-08-2011
	Chakiya 1200 Kl./18 M						Complete	100%		
	Rajrooppur 750 Kl./18 M						Complete	100%		
	Beniganj 1000 Kl./18 M						Complete	100%		
	Kalindipuram 1200Kl./18 M						Complete	100%		
	Bhwapur 1500 Kl./20 M						Complete	100%		
(iv)	R.C.C. Over Head Tank	725.00	636.00	-	4/12/07	12/2/2008			18-04-08	31.07.2010
	Meera Patti 2000 Kl/18 M						Complete	100 %		
	Neam Sarai 2500 Kl./22 M						Complete	100 %		
	Sulem Sarai 2500 Kl./22 M						Complete	100 %		
	Jyantipur 2500 Kl/22 M						Complete	100 %		
	Adarsh Nagar 2500 Kl/22 M						Complete	100 %		

(v)	R.C.C. Over Head Tank	481.34	440.00	-	4/12/07	12/2/2008			18-04-08	31.08.11
	Mumfordganj 2000 Kl/18 M						complete	100%		
	Katra 1875 Kl./22 M						complete	100%		
	Kamla Nagar 2000 Kl/18 M						complete	100%		
	Ashok Nagar 2000 Kl./22 M						Complete	100%		
(vi)	R.C.C. Over Head Tank	387.43	348.07	-	4/12/07	12/2/2008			18-04-08	31.03.12
	Om Gayatri Nagar 2550 Kl/22 M						complete	100%		
	Katju Ka Bagh 2000 Kl/20 M						Complete	100%		
	Bhairahna Park 2000 Kl./20 M						Complete	100%		
(vii)	Laying of pipe line in colonganj, Civil line, Atala, lukerganj & Sulem Sarai, Rasoolabad, Phaphamau and Naini Zone of Allahabad city excluding cost of material including cost of all labour, T&P etc. complete	250.00	207.396	-	18/1/08	6/5/2008	Laid 156 Km. Commissioned 153 km.	100%	14-05-08	30.06.13
(viii) A	Drainage system for back wash arrangement for Khushroobag treatment plant, Changing of filter media of rapid gravity filter at Khushroobagh Water works.	194.85	56.668	-	18/1/08	25-03-08		100%	18-04-08	31.12.11
(viii) B	Repair of O.H.T. & C.W.R.	20.00	19.60			24-03-08	Complete	100 %	11/4/2008	11.04.08
(ix)	Construction of Sepior Engineer quarter (4 Nos.), Zonal office & training center, boundary wall, 33 Nos. pump house, repair of 7 Nos. pump house & Boundary wall at different places in Allahabad city and construction of boosting station at Dariyabad & Kareli C.W.R. & Construction of road at Khushroobagh water works etc complete.	253.370	96.948	-	18/1/08	20-02-08	Complete	100%	18-04-08	30.09.12
								Work complete as per site available.		

(x)	Construction of 145 m deep 350 x 200 mm size T.W. in Allahabad city 51 Nos.	421.77	-	-	16/01/08	-	18 Nos. Rebores T.W complete 33 Nos. New T.W. complete & 33 Nos. commissioned	100%	-	15.06.10
(xi)	(a) Supply and installation of Sumersible pumping plant of different capacity 74 Nos.	311.64	293.33	-	16/01/08	28-03-08	102 Nos. received & 102 Installed & 102 commissioned	100%	-	31.03.11
	(b) Supply of spare starter and shaft 6 Nos.	33.70	26.26	-	16/01/08	28-03-08	Complete	100 %	-	-
(xii)	Supply and installation of different capacity of _ccessorie centrifugal pumping plant at Zonal pumping station 22 Nos.	377.31	334.97	-	18/01/08	28-03-08	22 Nos. Pump received & 22 Installed & 22 commissioned	100 %	-	30.11.12
	Kareli & Dariyabad 6 Nos.	111.15	100.06	-	23.08.08		6 Nos. received & 6 Installed & 6 commissioned	100 %	10.09.08	30.06.11
(xiii)	(a) Construction of sub-station at following pumping station									
	(i) Rani Mandi 11/0.44KV, 400 KVA 1 No.	54.73	43.92	-	18/02/08	14-03-08	Received	-	-	30.11.12
	(ii) Swroop Rani Park 11/0.44 KV, 250 KVA 1 No.	50.57	39.55	-	18/02/08	14-03-08	Received	100%	-	31.10.11
	(iii) Supply and installation of 11/0.44 KV, 100 KVA transfer and other misc. work in zone-3 6 Nos.	10.80	10.80	-	18/02/08	14-03-08	Received	100%	-	31.03.11
	(iv) Kareli 11/0.44 KV, 250 KVA 1 No.	53.02	50.14		23-08-08	05-09-08	Received	100%	-	31.10.11
	(v) Dariyabad 11/0.44KV, 160 KVA 1 No.	48.83	45.39		23-08-08	05-09-08	Received	100%	-	31.10.11
(xiv)	Supply and installation of Auto matic control _cces 148 Nos.	148.00	135.72	-	18/01/08	29-03-08	148 Nos. received 148 Nos. installed	100%	-	31.10.11
(xv)	Supply of Three phase 415 volt A.C. suuply 60 KVA Genreator mounted on trolley _ccessor with all _ccessories for zone-3 2 Nos.	14.40	14.25	-	18/01/08	11/3/2008	Complete	100 %	30.09.08	30.09.09



(xvi)	Supply of 50 H.P. Blower and 25 H.P. aear compreser at Khushroobagh pumping station 1 Set	30.00	29.98	-	18/01/08	22-8-2008	Complete	100%	-	31-03-2010
(xvii)	(a) Supply and installation of electro machinacle type clorinator 51 Nos.	20.40	11.22	-	18/01/08	25-03-08	51 Nos. received installed	100 %	-	31-03-2010
	(b) Supply of vaccum type clorinator and repairing 1 Job	10.00	4.00	-	18/01/08	25-03-08	supplied		-	31-03-2010
(xviii)	Power connection	282.09	-	-	-	-	37 Nos.	100 %	-	31-07-2013
(xxi)	Meter system	595.00	-	-	-	-	-		-	30.06.2015
(xx)	Material (Package-7 pipe, specials etc. and road cutting	2972.18	-	-	-	-		100 %	-	31.10.11
<b>Total</b>		<b>8707.80</b>								
	Contingence 3%	261.23								
<b>Total</b>		<b>8969.034</b>								
<b>Say</b>		<b>8969.00</b>								

Schedule completion date of Project as per DPR<sup>7</sup> approved by CSMC: 03/2010

Actual duration ( in months) for project completion : 24 Months

Estimated time for completion of Project as on date: **June 2015**

If there a difference between schedule date of completion and estimated date of completion: *-Yes*

*In case Yes.* then what are the reasons for the delay, please select from the list below.

Sl. No.	List of Issue	Yes / No	Brief remarks in the reason for delay
i.	Delay related to fund release into Project Account	Yes	Delay in Release of fund.
ii.	Issue related to cost escalation	No	
iii.	Delay in tendering process	No	
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	No	
vi.	Constraints in supply of equipment / materials/ technology	No	
vii.	Technical capacity of ULBs	No	
viii.	Project Management related issues.	No	
ix.	Any other issues / constraints in project implementation.	Yes	Delay in availability of land for construction of OHT/CWR / TW

-----  
<sup>7</sup>Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from Gol as start date for the project

10. Status of Various Initiatives :				
S. No.	Programme	Item	Actual Status ( in numbers)	
			During the last quarter	Cumulative since inception of the mission
1	Type of Capacity Building Programmes			
		Number of Official Trained		
		Number of Non Official Trained		
2	Work shops			
		National Level		
		State Level		
		Regional Level		
3	Other ) Please specify Key initiatives)			

11. Issues in Project Monitoring and Inspections			
Sl. No.	Particulars	Carried out by SLNA/ GoI/State Govt.	Remark.
1	Inspections carried out by SLNA / GoI Officers	-	-
2	Date of Inspection	-	-
3	Issues reported during Inspections	-	-
4	Course correction done	-	-
5	Suggestions, if any, for project monitoring and MIS	-	-

-----  
<sup>8</sup> In case of Projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participation in the project.

### QUARTERLY PROJECT PROGRESS TRACKING SHEET

Project Name – Allahabad Water Supply Scheme Part-1

Project Code

Project Cost - Rs 89.69 Crore

PHYSICAL PROGRESS									
S. No..	Components(Package wise)	Approved Cost (Rs. In Cr.)	Awarded Cost (Rs. In Cr.)	Cumulative Physical Progress (%)					
					Up to March2013	Financial Year 2013-14			
						Previous Quarter Cumulative (Actual)	Q1 (Apr-Jun) Cumulative Targeted	Q2 (July-Sept) Cumulative Targeted	Q3 (Oct-Dec) Cumulative Targeted
1	Package - 1	1.937	1.827	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
2	Package-2	2.750	2.470	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
3	Package-3	3.815	3.806	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
4	Package-4	7.250	6.360	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
5	Package-5	4.813	4.400	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
6	Package-6	3.874	3.4807	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
7	Package-7	2.50	2.0739	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
8	Package-8 (a)	1.948	0.567	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
9	Package-8 (b)	0.200	0.196	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%

10	Package-9	2.534	0.969	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
11	Package-10	4.217	4.217	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
12	Package-11	3.453	3.196	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
13	Package-12	4.885	4.350	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
14	Package-13	2.744	1.898	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
15	Package-14	1.480	1.357	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
16	Package-15	0.144	0.143	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
17	Package-16	0.300	0.299	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
18	Package-17	0.304	0.152	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
19	Package-18	2.821	-	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	97%	100%	100%	100%
20	Package-19	5.950	-	Targeted	100%	100%	100%	100%	100%
				Achieved	-	-	-	-	-
21	Package-20	29.722	27.722	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%

**CUMULATIVE FINANCIAL PROGRESS**

		<b>Previous Quarter Cumulative (Actual) Up to March 2014</b>	<b>Q1 (Apr-Jun) Cumulative Targeted</b>	<b>Q2 (July-Sept) Cumulative Targeted</b>	<b>Q3 (Oct-Dec) Cumulative Targeted</b>	<b>Q4 (Jan-March) Cumulative Targeted</b>
	<b>Actual Utilization (Rs. In Cr.)</b>					
On Approved cost (Rs. In Cr.)	71.89	80.98	81.27	81.27	81.27	90.18
On awarded cost (Rs. In Cr.)	71.89	80.98	81.27	81.27	81.27	90.18

**Note**

Q1 stands for 1st quarter of financial Year 2014-15

Each Project to be reported in separate sheet

This information should be send along with the QPR as additional information.

**( G.C. Dubey)  
Executive Engineer  
Second Division  
U.P. Jal Nigam, Allahabad**

**Municipal Commissioner**

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**Quarter Ending 31-03-2015**

**(ALLAHABAD WATER SUPPLY PART-II)**

**(Sanctioned Cost Rs. 162.34 Cr.)**



<b>1</b>	<b>Project Title:</b>	ALLAHABAD WATER SUPPLY Part-II	<b>3</b>	<b>Project Bank A/c No:</b>	A/c No 1001000100637214
<b>2</b>	<b>Project code:</b>	Water Supply		<b>&amp; Name &amp; Address of Bank</b>	PNB, Colonelganj, Allahabad.
	<b>Implementing Agency:</b>	U.P. Jal Nigam (Second Division, Allahabad)	<b>4</b>	<b>Project Cost ( in Rs. Lakhs)- as Sanctioned</b>	Original Cost- Rs.16234.00 Lakhs Revised Cost- Rs.15915.22Lakhs

**All amounts are in Rs. Lakhs**

<b>5. Budget Allocation by ULB / parastatal agency</b>							
Allocation in ULB / parastatal agency budget for this project in current financial year		Rs. <u>2435.10</u> Lakhs					
<b>6. Capital Contributions to the project and inflows<sup>3</sup></b>							
S.No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter (Oct 14-Dec 14)	Actual amounts released into Project Account		Commitment pending release from source for balance project period
					During the last quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31-03-2015	
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7 = (5+6)</b>	<b>8= (3-7)</b>
1	Gol	7957.61	50%	7161.85+795.76* =7957.61	0.00	7957.61	0.00
2	State	3183.05	20%	3183.05	0.00	3183.05	0.00
3	ULB	4774.56	30%	4774.56	0.00	4774.56	0.00
4	Other						
	<b>Total</b>	<b>15915.22</b>	<b>100%</b>	<b>15915.22</b>	<b>0.00</b>	<b>15915.22</b>	<b>0.00</b>

Note: 10% of ACA (Rs. 795.76 Lakhs) which was holdup by Gol, has been released by GoUP.

<sup>3</sup> Note (For filling table):

- (1) Quarter is defined to be aligned with the financial year time frames
- (2) Actual dates / amount for all sources should correspond to date / amounts of actual cash inflow in the project bank account
- (3) Amounts committed pending released for current financial year and should be linked to project implementation schedule.

<sup>4</sup> From start of the project

	Total interest accumulated in bank account to date	At ULB Level Rs. 38.07 Lakhs
		At UP JN Level Rs. 133.34 Lakhs
		<b>Total Rs. 171.41 Lakhs</b>

All amounts are in Rs. lakhs

**7. Monitoring Funds Utilisation<sup>5</sup> for the project**

Tender Package No.	Actual amounts utilized in the project			Estimated expenditure for next quarter	Expected time to request for Next Installment
	Up to end of last reporting Quarter Oct 14-Dec 14	During the Last Quarter being reported Jan 15-Mar 15	Cumulative Expenditure as on 31-03-2015		
1	2	3	4 = (2+3)	5	5
1 (L&T)	11049.34	120.00	11169.34	--	10% of held up ACA has to be release by GoI
2 (A.C. pipe)	744.110	0.000	744.110	--	
3 (Road Cutting)	1970.170	0.000	1970.170	--	
4 (Leak Detection)	122.900	0.000	122.900	--	
5 (SCADA)	300.000	0.000	300.000	--	
6 (Metering)	0.000	0.000	0.000	---	
7 (power Connection)	206.250	0.000	206.250	--	
8 (Contingencies)	149.230	0.000	149.230	--	
<b>Total</b>	<b>14542.00</b>	<b>120.00</b>	<b>14662.00</b>		
<b>Utilization of funds as % of funds received from all sources for the project as on 31-03-2015</b>					<b>92.13 %</b>

<sup>5</sup> Utilization implies – draws from the project bank account for payments pertaining to the project

<sup>6</sup> From the start of the project

Note:- Rs. 849.65 Lacs balance of the payment made as mobilization advance is included in the total expenditure.

**All amounts are in Rs. Lakhs**

**8. Project Implementation monitoring**

List all tender packages proposed for the project		Cost ( in Rs. lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release Date	Tender Award Date	( Work not started / Under Progress / completed)	% of work completed ( Physical Progress)	Schedule date ( as per DPR)	Estimated completion date
1	Works of T.W., C.W.R, O.H.T. and pipe laying (Distribution system & rising main) on Turn-key basis	11090.00	12190.00	-	12.02.09	15-10-09	Testing in Progress	98%	Mar-2011	Mar-2014
2	Supply of A.C. pressure pipe	919.45	-	-	-	-	-	100%	Mar-2011	Complete
3	Road reinstatement	1509.66	-	-	-	-	-	100%	Mar-2011	Complete
4	Leak Detection system	285.00	-	-	-	-	-	100 %	Mar-2011	Mar-2014
5	SCADA system	445.55	-	-	-	-	-	-	Mar-2011	June-2015
6	Metering system	1330.00	-	-	-	-	-	-	Mar-2011	June 2015
7	Power connection	335.56	-	-	-	-	-	95%	Mar-2011	June -2015
8	Contingencies	318.78	-	-	-	-	-	50%	Mar-2011	June-2015
<b>Total</b>		<b>16234.00</b>								

\* Tender is Under Finalization.

**( G.C. Dubey)  
Executive Engineer  
Second Division  
U.P. Jal Nigam, Allahabad**

**Municipal Commissioner**

**Schedule completion date of Project as per DPR<sup>7</sup> approved by CSMC: 03/2011**

**Actual duration ( in months) for project completion : 39 Months**

**Estimated time for completion of Project as on date: June 2015**

**If there a difference between schedule date of completion and estimated date of completion: -Yes**

***In case Yes.* Then what are the reasons for the delay, please select from the list below.**

<b>Sl. No.</b>	<b>List of Issue</b>	<b>Yes / No</b>	<b>Brief remarks in the reason for delay</b>
<b>i.</b>	<b>Delay related to fund release into Project Account</b>	<b>Yes</b>	<b>Delay in Release of fund.</b>
<b>ii.</b>	<b>Issue related to cost escalation</b>	<b>No</b>	
<b>iii.</b>	<b>Delay in tendering process</b>	<b>No</b>	
<b>iv.</b>	<b>Technical sanction process at state level</b>	<b>No</b>	
<b>v.</b>	<b>Field level conditions leading to redesign</b>	<b>No</b>	
<b>vi.</b>	<b>Constraints in supply of equipment / materials/ technology</b>	<b>No</b>	
<b>vii.</b>	<b>Technical capacity of ULBs</b>	<b>No</b>	
<b>viii.</b>	<b>Project Management related issues.</b>	<b>No</b>	
<b>ix.</b>	<b>Any other issues / constraints in project implementation.</b>	<b>Yes</b>	<b>Delay in availability of land for construction of OHT/CWR / TW</b>

-----  
<sup>7</sup>Please specify month and year of completion as envisaged in the DPR, taking into accounts the release of first installment of funds from Gol as start date for the project

<b>10. Status of Various Initiatives :</b>				
<b>S. No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status ( in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
<b>1</b>	<b>Type of Capacity Building Programmes</b>			
		<b>Number of Official Trained</b>		
		<b>Number of Non Official Trained</b>		
<b>2</b>	<b>Work shops</b>			
		<b>National Level</b>		
		<b>State Level</b>		
		<b>Regional Level</b>		
<b>3</b>	<b>Other ) Please specify Key initiatives)</b>			

<b>11.</b>	<b>Issues in Project Monitoring and Inspections</b>		
<b>Sl. No.</b>	<b>Particulars</b>	<b>Carried out by SLNA/ GoI/State Govt.</b>	<b>Remarks</b>
<b>1</b>	<b>Inspections carried out by SLNA / GoI Officers</b>		
<b>2</b>	<b>Date of Inspection</b>		
<b>3</b>	<b>Issues reported during Inspections</b>		
<b>4</b>	<b>Course correction done</b>		
<b>5</b>	<b>Suggestions, if any, for project monitoring and MIS</b>		

-----  
<sup>8</sup> In case of Projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participation in the project.

**QUARTERLY PROJECT PROGRESS TRACKING SHEET**

Project Name – Allahabad Water Supply Scheme Part-2

Project Code

Project Cost - Rs 162.34 Crore

PHYSICAL PROGRESS									
S.No..	Components(Package wise)	Approved Cost (Rs. In Cr.)	Awarded Cost (Rs. In Cr.)	Cumulative Physical Progress (%)					
					Up to March2014	Financial Year 2014-15			
					Previous Quarter Cumulative (Actual)	Q1 (Apr-Jun) Cumulative Targeted	Q2 (July-Sept) Cumulative Targeted	Q3 (Oct-Dec) Cumulative Targeted	Q4 (Jan-March) Cumulative Targeted
1	Works of T.W., C.W.R, O.H.T. and pipe laying (Distribution system & rising main) on Turn-key basis	110.90	121.90	Targeted	100%	100%	100%	100%	100%
				Achieved	98%	98%	98%	98%	98%
2	Supply of A.C. pressure pipe	9.19	-	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
3	Road cutting and reinstatement	15.09	-	Targeted	100%	100%	100%	100%	100%
				Achieved	100%	100%	100%	100%	100%
4	Leak Detection system	2.85	-	Targeted	100%	100%	100%	100%	100%
				Achieved	100 %	100 %	100 %	100 %	100 %
5	SCADA system	4.45	-	Targeted	50%	50%	50%	50%	50%
				Achieved	-	-	-	-	-
6	Metering system	13.30	-	Targeted	80%	80%	80%	80%	80%
				Achieved	-	-	-	-	-
7	Power connection	3.35	-	Targeted	100%	100%	100%	100%	100%
				Achieved	97%	97%	97%	97%	97%
8	Contingencies	3.18	-	Targeted	50%	50%	50%	50%	50%
				Achieved	50%	50%	50%	50%	50%

**CUMULATIVE FINANCIAL PROGRESS**

		<b>Previous Quarter Cumulative(Act ual) Up to March2013</b>	<b>Q1 (Apr-Jun) Cumulative Targeted</b>	<b>Q2 (July-Sept) Cumulative Targeted</b>	<b>Q3 (Oct-Dec) Cumulative Targeted</b>	<b>Q4 (Jan-March) Cumulative Targeted</b>
	<b>Actual Utilization (Rs. In Cr.)</b>					
On Approved cost (Rs. In Cr.)	79.61	132.82	143.72	144.82	145.42	147.10
On awarded cost (Rs. In Cr.)	79.61	132.82	143.72	144.82	145.42	147.10

**Note**

**Q1 stands for 1st quarter of financial Year 2014-15**

**Each Project to be reported in separate sheet**

**This information should be send along with the QPR as additional information.**



**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**Quarter Ending 31-03-2015**

**(ALLAHABAD SEWERAGE SCHEME PHASE-I, ZONE-D)**

**(Sanctioned Cost Original-Rs. 35598.00 Lakhs / 33826.00 Lakhs / Revised Cost– 38330.00 Lakhs)**

1	Project Title:	ALLAHABAD Sewerage Scheme Zone-D Phase-I	3	Project Bank A/c No:	A/c No -1011000100638596
2	Project code:			& Name & Address of Bank	PNB, Civil Lines, Allahabad
	Implementing Agency:	U.P. Jal Nigam	4	Project Cost ( in Rs. Lakhs)- as Sanctioned	Original -Rs. 33826.00 lakhs Revised – Rs. 38330.00 lakhs

*All amounts are in Rs. Lakhs*

5.		<b>Budget Allocation by ULB / parastatal agency</b>						
		Allocation in ULB / Parastatal agency budget for this project in current financial year				Rs. <u>2536.89</u> Lakhs		
		<b>6. Capital Contributions to the project and inflows</b>						
S.No.	Sources	Commitment based on approved project cost	Commitment based on Revised Project cost	% of total project cost	Actual release up to end of last reporting quarter December 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported Jan 15-Mar 15	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7 = (5+6)	8= {3(b)-7}
1	Gol	16913.00	16913.00	50%	15221.70 + 1691.30* =16913.00	0.00	16913.00	0.00
2	State	6765.20	11269.20	20% +100%	11269.20	0.00	11269.20	0.00
3	ULB	10147.80	10147.80	30%	10147.80	0.00	10147.80	0.00
4	Other							
	<b>Total</b>	<b>33826.00</b>	<b>38330.00</b>	<b>100%</b>	<b>38330.00</b>	<b>0.00</b>	<b>38330.00</b>	<b>0.00</b>

*Note: The additional cost as approved in revised Project cost is included in State share as 100%.*

*\* 10 % of ACA (Rs.1691.30 Lakhs) which was holdup by Gol, has been released by GoUP.*

<sup>3</sup> **Note (For filling table):**

(1) Quarter is defined to be aligned with the financial year time frame

(2) Actual dates / amount for all sources should correspond to date / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending released for current financial year and should be linked to project implementation schedule.

<sup>4</sup> From start of the project

	Total interest accumulated in bank account to date 31.12.2014	At ULB Level Rs. 216.57 Lakhs
		At UP JN Level Rs 773.78 Lakhs Total: <b>Rs. 990.35 lakhs</b>

All amounts are in Rs. Lakhs

**7. Monitoring Funds Utilisation<sup>5</sup> for the project**

Tender Package No.	Actual amounts utilized in the project			Estimated expenditure for next quarter	Expected time to request for next Installment
	Up to end of last reporting Quarter Dec 2014	During the Last Quarter being reported Jan 15-Mar 15	Cumulative Expenditure as on 31-03-2015		
1	2	3	4 = (2+3)	5	5
CB No. 2/GM/2009-10	20466.21		20466.21	5919.55	10% of held up ACA has to be release by GoI
For 150 mm dia sewer 18 CB's	2189.959		2189.959		
Road Reinstatement	2769.64		2769.64		
Misc. / Contingencies	303.095		303.095		
Centage	2435.75		2435.75		
<b>Total</b>	<b>28164.65</b>	<b>877.35</b>	<b>29042.00</b>	<b>5919.55</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on date 31-12-2014</b>					<b>75.77 %</b>

<sup>5</sup> Utilization implies – draws from the project bank account for payments pertaining to the project

<sup>6</sup> From the start of the project

**All amounts are in Rs. Lakhs**

## 8. Project Implementation monitoring

List all tender packages proposed for the project		Cost ( in Rs. lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release Date	Tender Award Date	( Work not started / Under Progress / completed)	% of work completed ( Physical Progress)	Schedule date ( as per DPR)	Estimated completion date
1	Sewerage Works	23677.52	28700.00	-	28.07.2009	30.09.2009	Under Progress	68%	Mar-2012	Dec-2015
2	Supply of 150 mm Ø RCC Pipe	1573.86	103.16	-	26.11.2009	27.03.2010	Completed	100%	Mar-2012	Dec-2014
3	Laying of 150 mm Ø sewer		1470. 70		27.11.2009	30.04.2010	Under Progress	68%	Mar-2012	Dec-2015
4	Laying of 150 mm Ø sewer	1178.18			15.05.2010	002.07.2010	Under Progress	75%	March 2012	Dec-2015
5	Misc. / Contingencies									
i	Road Reinstatement Charges (To be paid to ANN/ PWD)	6323.19					Under Progress	75%	Mar-2012	Dec-2015
ii	Power Connection Charges	245.00							Mar-2012	Completed
iii	Contingencies	659.96								
iv	Administration	168.29	-	-	-	-	-	-	-	-
<b>Total</b>		<b>33826.00</b>								

( R. K. Tripathi )  
General Manager

(R. P. Singh)  
Municipal Commissioner

Schedule completion date of Project as per DPR<sup>7</sup> approved by CSMC: 02/2012

Actual duration ( in months) for project completion : 75 Months

Estimated time for completion of Project as on date: **(December 2015)**

In there a difference between schedule date of completion and estimated date of completion: - *yes*

*In case Yes.* then what are the reasons for the delay, please select from the list below.

Sl. No.	List of Issue	Yes / No	Brief remarks in the reason for delay
i.	Delay related to fund release into Project Account	No	
ii.	Issue related to cost escalation	No	
iii.	Delay in tendering process	Yes	Tender approved on 30-09-09 and as per tender work period is 3 years so date of completion as per CB is Oct. 2012
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	No	
vi.	Constraints in supply of equipment / materials/ technology	No	
vii.	Technical capacity of ULBs	No	
viii.	Project Management related issues.	No	
ix.	Any other issues / constraints in project implementation.	Yes	<ol style="list-style-type: none"><li>1. STP Land has been eroded by the river. Required 41 Ha adjacent land has been made available informally by the Dist. Authorities only in January 2011. So activity of Rajapur SPS, STP &amp; ring bund delayed.</li><li>2. Construction of Mori Gate SPS &amp; its rising main is held up due to delay in transfer of defence land which has been transferred only in the month of July 2011. So activity of Mitigate SPS &amp; its rising main was delayed.</li></ol>

-----  
<sup>7</sup>Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from Gol as start date for the project

10. Status of Various Initiatives :				
S. No.	Programme	Item	Actual Status ( in numbers)	
			During the last quarter	Cumulative since inception of the mission
1	Type of Capacity Building Programmes			
		Number of Official Trained		
		Number of Non Official Trained		
2	Work shops			
		National Level		
		State Level		
		Regional Level		
3	Other ) Please specify Key initiatives)			

<b>11.</b>	<b>Issues in Project Monitoring and Inspections</b>	
------------	---	--

<b>Sl. No.</b>	<b>Particulars</b>	<b>Carried out by SLNA/ GoI/State Govt.</b>	<b>Remarks</b>
<b>1</b>	Inspections carried out by SLNA / GoI Officers	<b>SLNA-12<sup>th</sup> MARCH 2010, 29 &amp; 30.5.11 GOI – 28<sup>th</sup> -31<sup>th</sup> Dec. 2010, 14<sup>th</sup> Sept 2011</b>	
<b>2</b>	Date of Inspection		
<b>3</b>	Issued reported during Inspections		
<b>4</b>	Course correction done		
<b>5</b>	Suggestions, if any, for project monitoring and MIS		

**( R. K. Tripathi )  
General Manager**

**(R. P. Singh)  
Municipal Commissioner**

-----  
<sup>8</sup> In case of Projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participation in the project.

### QUARTERLY PROJECT PROGRESS TRACKING SHEET

Project Name – Sewerage Works in Sewerage District D of Allahabad

City

Project Code

Project Cost - Rs 383.30 Crore (Revised)

<b>PHYSICAL PROGRESS</b>									
S. No	Components(Package wise)	Approved Cost (Rs. In Cr.)	Awarded Cost (Rs. In Cr.)	Cumulative Physical Progress (%)					
					Upto March2013	Financial Year 2014-15			
					Previous Quarter Cumulative (Actual)	Q1 (Apr-June) Cumulative Targeted	Q2 (July-Sept) Cumulative Targeted	Q3 (Oct-Dec) Cumulative Targeted	Q4 (Jan-March) Cumulative Targeted
1	<b>Package - 1</b>	236.78	287.00						
	Sewer (200-1400 mm ø)			Targeted	130000m	130000m	130000m	130000m	
				Achieved	98720m	99275 m	99527 m	99527 m	
	De-silting & Rehabilitation of Sewer			Targeted	5400 m	5400 m	5400 m	5400 m	
				Achieved	3225 m	4708 m	4708 m	4708 m	
	Renovation of Existing SPS			Targeted	100%	100%	100%	100%	
				Achieved	95%	95%	95%	95%	
	Construction of New SPS			Targeted	95%	95%	95%	95%	
				Achieved	95%	95%	95%	95%	
	Rising Mains			Targeted	7850 m	7850 m	7850 m	7850 m	
				Achieved	7850 m	7850 m	7850 m	7850 m	
	Construction of Ring Bund			Targeted	80%	90%	90%	90%	
				Achieved	55%	60%	60%	60%	
	Construction of STP			Targeted	80%	80%	80%	80%	
	Achieved	63%	65%	65%	65%				



2	Package - 2	27.52	27.52						
	Sewers (150 mm ø)			Targeted	95000 m	95000 m	95000 m	95000 m	
				Achieved	66230 m	68704 m	68975 m	69250 m	
3	Misc.								
	Road Reinstatement	63.23			85%	95%	98%	98%	
	Power Connection	2.45			100%	100%	100%	100%	
	Contingencies	6.60			70%	55%	56%	56%	
	Administration	1.68							
	Additional Cost to be borne by the State	20.68							
	Centage	24.36				100%			
	<b>Total</b>	<b>383.30</b>							

**Note :-**

- 1- Construction of Rajapur STP, Rajapur SPS & ring bund has not been taken due to the resign of the STP site into the river. Informally by the dist. Authorities only in January 2011. So activity of Rajapur SPS, STP & ring bund delayed.
- 2- Construction of Mori gate SPS & its riding main is held up due to delay in transfer of defense land which in under process.
- 3- Work was held up during monsoon season.

**CUMULATIVE FINANCIAL PROGRESS**

		Previous Quarter Cumulative(Ac tual) Up to March 2014	Q1 (Apr-June) Cumulative Actual	Q2 (July-Sept) Cumulative Targeted	Q3 (Oct-Dec) Cumulative Targeted	Q4 (Jan-March) Cumulative Targeted
	Actual Utilisation (Rs. In Cr.)					
On Approved cost (Rs. In Cr.)	246.416	25965.27	423.48	815.07	261.051	
On awarded cost (Rs. In Cr.)	246.416	25965.27	423.48	815.07	261.051	

**Note**

Q1 stands for 1st quarter of financial Year 2014-15

Each Project to be reported in separate sheet

This information should be send along with the QPR as additional information.

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**Quarter Ending 31-03-2015**

**(MUNICIPAL SOLID WASTE MANAGEMENT IN ALLAHABAD)**

**(Sanctioned Cost Rs. 3041.49 Lakhs)**

1	<b>Project Title:</b>	<b>Integrated Municipal Solid Waste Management in Allahabad</b>	3	<b>Project Bank A/c No.:</b>	<b>A/C No-1001000100631900</b>
2	<b>Project code:</b>			<b>Name &amp; Address of Bank:</b>	<b>PNB Colonel Ganj Allahabad</b>
	<b>Implementing Agency:</b>	<b>C&amp;DS U.P. Jal Nigam Unit-10, Allahabad</b>	4	<b>Project Cost ( in Rs. Lakhs)- as Sanctioned</b>	<b>Rs. 3041.49 Lakhs</b>

*All amounts are in Rs. Lakhs*

<b>5.</b>	<b>Budget Allocation by ULB/Parastatal agency</b>	
	<i>Allocation in ULB/parastatal agency budget for this project in current financial year</i>	Rs. 684.34 lakhs

<b>6. Capital Contributions to the project and inflows<sup>3</sup></b>							
S. No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release upto end of last reporting quarter Oct 14- Dec 14	Actual amounts released into Project Account		Commitment pending release from source for balance project period
					During the last quarter being reported Jan 15- Mar 15	Cumulative released as on 31-03-2015	
1	2	3	4	5	6	7 = (5+6)	8 = (3-7)
1.	Gol	1520.75	50%	1368.67+152.08*= 1520.75	0.00	1520.75	0.00
2.	State	608.29	20%	608.29	0.00	608.29	0.00
3.	ULB	912.45	30%	912.45	0.00	912.45	0.00
4.	Others	-	-	-		-	-
<b>Total</b>		<b>3041.49</b>		<b>3041.49</b>	<b>0.00</b>	<b>3041.49</b>	<b>0.00</b>

**Note: \* 10 % of ACA (Rs.152.08 Lakhs) which was holdup by Gol, has been released by GoUP.**

	Total Interest as on date	At ULB Level	Rs. 30.91 Lacks
		At U.P. JN Level	Rs. 38.86 Lacks

All amount are in Rs. Lakhs

<b>7. Monitoring Funds Utilisation<sup>5</sup> for the project:</b>					
<b>Tender Package No.</b>	<b>Up to end of last reporting Quarter Sept 2014</b>	<b>During the last quarter being reported Oct 14-Dec 14</b>	<b>Cumulative Expenditure as on 31.12.2014</b>	<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Installment</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1	2951.00	0.00	2951.00	90.02	10% of held up ACA has to be release by GoI
<b>Total</b>	<b>2951.00</b>	<b>0.00</b>	<b>2951.00</b>	<b>90.02</b>	
<b>Utilisation of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					<b>97.02 %</b>

All amounts are in Rs. Lakhs

8. Project Implementation Monitoring:										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On Completion	Tender Release Date	Tender Award Date	(Work Not Started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1.	Project Integrated in all respect	3041.49	-	-	14.09.09	11.11.09	Work Started: 1. Leveling, Dressing & Fixing of level 2. SLF 3. Boundary Wall 4. Admin Building 5. Compost Pad 6. Internal Road 7. Monsoon Shed 8. Curring shed & Packing shed in Process 9. Door to door waste collection in 80 ward 10. RDF Shed 11. Eco brick Shed 12. -1. Weigh bridge 2 Nos. Installed 13. Bobcat-2Nos., Vehicle & T&P, Compactor-2Nos., Dumper Placer-11Nos, Tricycle-800, D.P. Bins-85, Autotipper-46, Gen Set 480 KVA-1 Set at C.P. bins-830, Wids Renovation 3, Refuse Collector 7, Hook Loader 2, Haulage Vehicle 3 are complete supplied site. 14. 2 Nos Preshorting Machines are in running from oct 2011 15. Processing lines are in running 16. Compost store room 17. Transfer station 18. Platform for Bins	100% 100% 85% 100% 100% 80% 100% 99% 100% 100% 70% 100% 100%   100% 100% 80% 80% NIL	31.03.11	30.06.2015
<b>Total</b>		<b>3041.49</b>								

\* Tender is finalized in PPP model & awarded to M/s Allahabad waste Processing Company L imited karailabag Allahabad

\* Concession Agreement between ULB and Concessionaire is completed.

Schedule completion date of Project as per DPR<sup>7</sup> approved by CSMC: 22-02-2008

Actual duration (in months) for project completion: 36 Months

Estimated time for completion of Project as on date: June 2015

In there a difference between schedule date of completion and estimated dated of completion: Yes

In case Yes. Then what are the reasons for the delay, please select from the list below.

Sl. No.	List of Issue	Yes/No	Brief remarks in the reason for delay
i.	Delay related to fund release into Project Account	No	3 <sup>rd</sup> Utilization has been submitted but fund has not allotted
ii.	Issue related to cost escalation	No	-
ii.	Delay in tendering process	Yes	3 P model Policy of execution has been decided later
iv.	Technical sanction process at state level	No	-
v.	Field level conditions leading to redesign	No	-
vi.	Constraints in supply of equipment/materials/technology	No	-
vii.	Technical capacity of U LB s	No	-
viii.	Project Management related issues.	No	-
ix.	Any other issues/constraints in project implementation.	Yes	Land acquired and handed over to selected operator to start the work on dated 15.05.2010 (actually), fund has not released in schedule time, due to this delay in implementation of Project

<b>10. Status of Various Initiatives:</b>				
<b>S.No.</b>	<b>Prgramme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1.	Type of Capacity Building Programmes			
		Number if Official Trained	3 Nos.	3 Nos.
		Number if Non Official Trained	5 No.	5 No.
2.	Workshops			
		National Level	1 No.	1 No.
		State Level	1 No.	1 No.
		Regional Level	1 No.	1 No.
3.	Other (Pleaser specify key initiatives)			



<b>11.</b>	Issues in Project Monitoring and Inspections	
------------	--	--

Sl. No.	Particulars	Remark		
		Carried out by SLNA	Gol	State Govt.
1	Inspection Carried out by SLNA/GOI Officers		IRMA, Director CSMC (GOI), P.I.U. SLNA	P.I.U. SLNA Lucknow state Planning officers,
2	Date of Inspection		20.10.10, 24.12.10, 02/2011, 19.09.2011, 25.02.2012	22.12.2011
3	Issued reported during inspections		Yes & complied	Yes & complied
4	Course Corrections done		Yes	Yes
5	Suggestions, if any, for project monitoring and MIS		N.A.	N.A.

**Project Manager**

**Municipal Commissioner**  
Signature & Date  
Authorised Signatory

**Quarterly Progress Report**  
**For**  
**Sub-mission for Urban Infrastructure and Governance**

JnNURM  
For  
UTTAR PRADESH

Time Period: Jan 2015 to Mar 2015

**This Report comprises**

<b>City level report</b>	
KAN PUR	
.....	
<b>Project Level Report</b>	
<i>KAN-001</i>	<i>SOLID WASTE MANAGEMENT</i>
<i>KAN- 014</i>	<i>SEWERAGE WORKS IN INNER OLD CITY AREA</i>
<i>Project code</i>	<i>SEWERAGE WORKS PHASE II (Sewerage Treatment)</i>
<i>Project code</i>	<i>SEWARAGE (DISTRICT-4, PHASE-III)</i>
<i>KAN-010</i>	<i>WATER SUPPLY IN INNER OLD CITY AREA</i>
<i>Project code</i>	<i>WATER SUPPLY PHASE II</i>

**Report Submitted by**  
**KANPUR MUNICIPAL CORPORATION**

**Signature of CEO, SLNA**  
**Designation, SLNA**

<b>Mandatory Reforms at City Level</b>		
<b>Commitment as per the MoA for the current financial year</b> (Report as per milestone committed in the MoA)	<b>Progress made during the Quarter Jan 15 – Mar 15.</b>	<b>Cumulative progress as on 31.03.2015</b>
<b>a) Implementation of Accounting Reforms</b>		
Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM or otherwise	Chart of account as per UPMAM prepared and implemented.	Municipal financial accounting manual is complete and has already been adopted.
GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system	Go No 1552/9-5-2011-119/2007 dated 18 March 2011 issued indicating a cutoff date for full migration to Accrual based double entry system from 01.04.2011 along with existing single entry system	Go No4094/9-5-2008-119/2007 dated 2 June 2008 issued indicating a cutoff date for full migration of municipal accounting system from 1.04.2009.
Training of personnel	Training to zonal officers, tax superintendents, zonal cashier and head cashier has been given for cash collection software integrated with financial accounting.	Second stage in house training DONE with the help of Chartered Accountant and software developer. Accounts training are organized to the concerned employees regarding DEAS. Regular Trainings are being conducted by SLNA. Training to accountants, computer operator of KNN and AO, AAO and accountant of Jalkal department has been given for adoption of new chart of account as per UPMAM and working on integrated software system.
Appointment of field-level consultant for implementation at the city-level	M/s Batra Agrawal Associate. Chartered Accountants is appointed for supervision and Audit.	Chartered accountant has been appointed ( <b>ARSAN and Co.</b> ) in June 2008 as consultant. M/s D Ganguli & Co. Chartered Accountant audited Balance Sheet upto FY 2010-11.
Notification of cut-off date for migrating to the double-entry accounting system	Books of accounts maintained on new charts of accounts as per UPMAM w.e.f. 01.04.2012.	Notified and total migration from 1-4-2009 as per government order but both the systems ( <b>i.e. single &amp; double entry systems</b> ) are being maintained simultaneously as directed by the govt. Fully migration to accrual based double entry system and preparation of financial statement on accrual basis from 01.04.2011.

	State year from which ULB will commence preparation of outcome budgets	UPMAM detailed accounting code based Budget for year 2013-14 has been prepared.	From FY 2007-08 Nagar Nigam commenced preparation of Outcome Budget. For FY 2010-11 outcomes Budget as per provisional financial statement has been prepared.
	State year in which ULB will undertake Credit rating	Done	In FY 2008-09 Credit Rating done By CARE rating as0 “ <b>BB+</b> ”
b)	<b>Property Tax reforms</b>		
	Elimination of exemptions	Amendment in legislation	Related to State Govt.
	Migration to Self-Assessment System of Property Taxation	Stakeholder consultations	Self assessment has been implemented.
		Preparation of Draft legislation	
		Approval of the Cabinet/ Government	
		Final enactment of the legislation by Legislature	
		Notification	
		Preparation and notification of appropriate subordinate legislation	
	Establish Taxpayer education programmed	Setting up a website for property tax issues/ FAQs etc	Ward wise camps organized. Print and electronic media is being used for the education. Meeting With Various association of industry and marketing done.
	Achievement of 85% Coverage Ratio	<b>Achieved Coverage 100%</b>	Achieved 100% in FY 2012-13
			Kanpur Nagar Nigam has completed GIS based PT survey and it is being updated regularly. This achievement has been published in the JnNURM best practices collection published by Indian Institute of Urban Affairs, New Delhi. It has been awarded by Geospatial today and GIS development also.

	<p>Achievement of 90% Collection Ratio for current demand</p>	<p><b>In FY 2014-15 provisional details of PT Collection is given below.</b>  1-Net Realizable Demand-Rs. 8315.00 lakhs  2-Total PT Collection-Rs. 8032.30 lakhs  <b>3- Collection Efficiency- 96.60%</b></p>	<p><b>In FY 2010-11 The details of PT Collection is given below.</b>  1-Net Realizable Demand----Rs. 6507.00 lakhs  2-Total PT Collection-----Rs. 6173.21 lakhs  3- Collection Efficiency: <b>95.00 %</b>  <b>In FY 2011-12 details of PT Collection is given below.</b>  1-Net Realizable Demand----Rs. 6613.75 lakhs  2-Total PT Collection-----Rs. 6221.10 lakhs  3- Collection Efficiency: <b>94.06 %</b>  <b>In FY 2012-13 provisional details of PT Collection is given below.</b>  1-Net Realizable Demand-Rs. 6872.00 lakhs  2-Total PT Collection-Rs. 6598.03 lakhs  <b>3- Collection Efficiency- 96 %</b>  <b>In FY 2013-14 provisional details of PT Collection is given below.</b>  1-Net Realizable Demand-Rs. 7559.20 lakhs  2-Total PT Collection-Rs. 6898.30 lakhs  <b>3- Collection Efficiency- 91.25 %</b></p>
--	---	---	--

	<p>Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10 % of Current demand for previous year (exclude tax assessments under litigation, but include Property Tax / service charge levied on Government properties)</p>	<p><b>In FY 2014-15 provisional details of Arrear Collection is given below.</b>  1-Arrear Demand-Rs. 661.00 lakhs  2-Arrear Collection- Rs. 634.10 lakhs  3-Balance Arrear Rs. 26.90 lakhs  <b>4-Collection Efficiency 95.94 %</b></p>	<p>Efforts were made to achieve total outstanding arrears are less than 10 %.</p> <p><b>In FY 2010-11</b>  1-Arrear Demand- Rs.814.00 lakhs  2--Arrear Collection-Rs. 735.00 lakhs  3-Balance Arrear Rs. 79.00 lakhs</p> <p><b>In FY 2011-12</b>  1-Arrear Demand-Rs.334.00 lakhs  2-Arrear Collection-Rs. 331.00 lakhs  3-Balance Arrear- Rs.3.00 lakhs</p> <p><b>In FY 2012-13</b>  1-Arrear Demand-Rs.392.65 lakhs  2-Arrear Collection- Rs. 284.01 lakhs  3-Balance Arrear Rs. 108.64 lakhs</p> <p><b>In FY 2013-14</b>  1-Arrear Demand-Rs.273.97 lakhs  2-Arrear Collection- Rs. 224.00 lakhs  3-Balance Arrear Rs. 49.97 lakhs  <b>4-Collection Efficiency 81.76 %</b></p>
--	--	---	---

c)	<b>Implementation of E-Governance in municipalities</b>		
Appointment of state level technology consultant as state technology advisor.	MEDD has been prepared.	Achieved. Initially Price Waterhouse Coopers (PWC) has done "as-is" survey. Subsequently IIT Kanpur was appointed and submitted the ULB level DPR of each UIG City for E-Governance. Ministry of Urban Development, GOI made changes in directives and issued new guidelines in Dec 2009 and directed each state to prepare the state level uniform E-Governance architecture vide its letter numbered No: K-14012/119/09NURM I With regards to this, UD department of GoUP appointed IIT Kanpur as State Level Technology Consultant in 2009 with Kanpur Nagar Nigam (KNN) as lead ULB for testing and trial of state wide E-Governance Platform. State Level DPR has been approved to in February, 2011. National informatics centre (NIC) has been given responsibility for implementation of DPR and development of different E-Governance modules as per the approved DPR along with capacity building. NIC has developed an Action Plan and has started working on it, NIC has developed and deployed Birth and Death while Grievance Redressal , E Procurement and Property tax is under User Acceptance Testing Phase.	
Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP Based on the National Mission Mode Project of Government of India, the design document will be prepared.	Completed	Achieved. MEDD has been prepared. E-Governance state Level Software Solution for Uttar Pradesh (Kanpur Nagar Nigam / State Level Nodal agency) has been approved (Rs. 23.61 Crore) by GoI on 20.12.2010, NIC has been given the responsibility to deliver the turnkey project , NIC has given the project plan which is approved by the State Government and GOI.	
Finalization of Municipal E-Governance implementation action plan for the city	Completed	Achieved Prepared and part of the state level DPR submitted to the MoUD, GOI,DPR has been approved and NIC is selected as State Implementation Consultant. 1. As per memorandum of agreement with KMC GOI, State KMC has initiated the implementation of E Governance obligations. E Governments Foundation Bangalore was selected through tendering process to implement the 15 modules .the progress of which is already stated in this recommendation compliance matrix 1.0 2. As per revised guideline of Government of India the Statewide E Governance DPR was submitted to GOI which has been sanctioned .The responsibility of implementation has been given to NIC. 3. The present system will be up scaled in the new version developed by State Level Implementation Agency.	

<p>Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems</p>	<p>Completed</p>	<p>Achieved. Relocation of Zonal Division is the part of BPR, LAN connectivity between zones and HO and has been completed however Zone wise internal networking in process ,All 6 Zones are internally well connected .HP Xeon Rack Server and Oracle based web application is purchased and being used for maintaining database of integrated E-Governance Application of E Government Foundation Bangalore.</p> <ol style="list-style-type: none"> <li>1. Defined Stake holder committee for success of E Governance System , Municipal Commissioner is the chairman of the committee.</li> <li>2. Defined a Administrative coordinator for the E Governance Cell .Additional Municipal :- Commissioner is taking the responsibility of this.</li> <li>3. Defined a Techno functional coordinator for the E Governance Cell .Information Technology Officer is taking the responsibility of this activity.</li> <li>4. Defined a Nodal Officer of each module, Knn has identified the functional rich and computer literate person as Nodal officer for the a module.</li> <li>5. Along with the Nodal officer of the module, two person are for the support of him and provide the time to time training to the staff.</li> <li>6. KNN has outsourced six computer trainers for six zones who are available throughout the office time to literate the staff in computer and help them in running the software application.</li> <li>7. Computer operators have been given the responsibility to verify the transactions like online transaction through payment gateway , ECS verification etc</li> <li>8. Relocation and integration of zones has already been done as part of BPR , It has been connected through LAN / RFID .At HQ 5 Xeon servers have place for maintaining Database Server /Application Server /GIS Server / Mail Exchange Server / Back Up server .</li> <li>9. A Complete Change is the work force of all the concerned depts. Is in process to strengthen the redesigned process of e- governance system.</li> <li>10.To capture real time data from SWM management site a RFID link tower has been established with related connectivity infrastructure.</li> </ol>
<p>Appointment of Software consultant(s) / agency for development, deployment And training</p>	<p>Completed</p>	<p>E- Government Foundation, Bangalore has been appointed as software consultant / development Agency which is the Municipal ERP implementation company and has expertise in Municipal Domain and has worked for more than 200 ULBs across the country. The web based application has been implemented on Java Language and Oracle Database. The Agency has been given contract for implementation and 3 Years handholding support post implementation. State Level Implementation responsibility has been given to NIC as per approved DPR.</p>



Exploring PPP option for different E-Governance services	Ward wise citizen service centers to be run on PPP model.	Achieved Cyber citizen points are providing various E -Governance services like Death& Birth Certificates/Property Tax / Citizen Grievance on PPP model. At present 29 private “Cyber Citizen Points” have been authorized by KMC to provide Municipal e-services. Provision for ward wise services with PPP have been made in the DPR.
<b>Implementation of E-governance initiatives in the JNNURM city, against the identified modules</b>		
Property Tax	Integrated Property Tax and Jalkal application is under development.	Achieved. GIS based integrated Property tax System is being used, GIS Map is being updated with identified new properties. Bill generation and receipt can be generated through the Property tax software. Property tax software is linked with the KNN's website / User can make self assessment and view tax calculation method for his property and can see outstanding due and make online payment through the website. Multiple Payment option through Zonal Offices , Online payment gateway and through Cyber Citizen Point is there for ease in payment Various Analytical reports for MIS are generated. SMS based information System is being used for mobile no. registration and SMS is being sent to property owner for any objection, change in Name, House no. and ARV.
Accounting	Accounting software is being prepared by CMC Ltd which will be integrated with E-Governance Software modules developed by NIC.	Achieved DEAS is being managed through Web based Integrated ERP, day to day data is being punched on regular basis. Software is being used. RTGS/NEFT System has been implemented to ensure all payment through electronic mode only.
Birth & Death Registration	NIC has developed and deployed Birth and Death	Achieved. A web based application is being used. Every zone has system to register the Death Birth and issue Certificates. Birth and Death data is digitized Since 1971.

Citizen's Grievance Monitoring	Completed	<p>Achieved.</p> <p>Web based software is being used for grievance at Head quarter and Zonal offices , Jalkal and A2Z along with Toll free help lines. Software has the advance features of SMS , Voice Recording , Complaint Upload ,feedback ,complaint escalation etc and these are in use. Citizen can endorse their complaint, a SMS is sent at the same time to complainer for the acknowledgement and a sms is sent to the related officer detailing about the complaint and mobile no of complainer , when complaint resolve , a sms is sent to complainer for the resolving status.</p> <p>Interactive voice recording System (IVRS) has been implemented and complainer can directly call to concern Head of department after selection of appropriate option, the recording of the interaction is being monitored periodically to ensure compliance.</p>
Personnel Management System	Completed	<p>Achieved</p> <p>All Employees data has been entered into the application , the data is being updated regularly, ECS is being transferred through software and Monthly pay slip is being given to employee. State wide Personnel Information System (PIS) Data has also been uploaded in state web portal.</p>
<b>Procurement and Monitoring of projects</b>		
• E-Procurement	Achieved.	Venders can download EoI forms and other related information through Nagar Nigam website. State E-Tendering Application, developed by NIC is under implementation phase , in which vendor and KMC authorities will have digital certificates for complete tender process online.
• Project / Ward Work	Achieved.	Estimate creation, Measurement book and contractor /Supplier billing is being done through Integrated Software Project Management and Evaluation is done with modified PMES System. Ward Works management system software is ready and is being used.
Building Plan Approval	Achieved. Digitations of building data being done through KDA.	KDA has developed a software to apply online for building plan approval .KMC has developed system for recording the new building plan data while issuing NOC for future use in property tax assessment.
<b>Health Programs</b>		
• Licenses	Achieved	Achieved. Software for various trade licenses is in use.
• Solid Waste Management	Achieved	An application is being used by A2Z and KNN .GPRS devise is plugged in every vehicle of A2Z and is being monitored regularly.

	Any Other Module (Legal Cases Management System)	Achieved	Software for legal monitoring system is being used Other three systems:- Asset Management System, Estate Management System and File Tracking Systems. 25 Ward offices are being modernize and RF Connectivity is being provided to ensure E Governance services of Municipal Corporation at citizen's door step.
d)	<b>Reforms in levy of user charges</b>		
	The State should set up a body for recommending a user charge structure.	Parking, Open grounds user charge being collected. User charges collection has been started for door to door collection of garbage.	A committee has been constituted under the chairmanship of Municipal commissioner for recommending a user charges. KNN has formulated byelaws for user charges for different services / use of resources.
	Establishment of proper accounting system for each service so as to determine the O&M cost separately. Please specify the timeline for each service separately Water Supply, Sewerage and SWM	Achieved	The Accounting System to determine the O&M Cost is already established in water supply, sewerage & SWM.
	Please indicate plan for reduction in Non-Revenue Water (NRW) and Unaccounted for Water (UfW) through measures that include water audits and leakage detection studies. Please indicate annual targets for both. Non-Revenue Water (NRW)-12 Unaccounted for Water (UfW)-28	As per commitment.	A committee has been constituted under the chairmanship of Municipal commissioner for water Audit, Leakage, NRW and UFW. All aspects are being implemented by KNN and rest will be implemented by Completion of the Water Supply Project.

	<p>Time table to achieve full recovery of O&amp;M costs from user charges (recovery of all direct costs, including related salaries and wages) (Please indicate proposed recovery level for each year for each of the services in %)</p> <p>Water Supply ----- 70%</p> <p>Sewerage ----- 70%</p>	<p>In the FY 2014-15 the provisional income received from the all sources water tax, charges, sewer tax/ charges and others is Rs 8576.00 Lakhs while provisional expenditure incurred on all items establishment, O&amp;M and other is Rs. 8454.48 lakhs excluding capital expenditure and electricity liability. Thus the department is able to achieve cost recovery up to <b>101.43%</b></p>	<p>110 LPCD in FY 2009-10 and achievements of service standard is subject to the implementation of project. No Volumetric metering at this point but govt. has issued GO for implementation for Water meters in UIG cities. In the adoption of new rentals full recovery of O&amp;M cost of water supply and sewerage will be achieved.</p> <p>Now the figure of collection charges for SWM has gradually climbed up to average Rs. 1.10 Lakhs Per day.</p> <p>In the FY 2010-11 the income received from the all sources-water tax, charges, sewer tax/ charges and other was Rs. 5390.95 Lakhs while expenditure incurred on all items establishment, O&amp;M and other was Rs. 5346.15 lakhs. Thus the department is able to achieve cost recovery up to <b>101%</b>.</p> <p>In the FY 2011-12 the income received from the all sources-water tax, charges, sewer tax/ charges and other was Rs. 6553.70 Lakhs while expenditure incurred on all items establishment, O&amp;M and other was Rs. 6028.44 lakhs. Thus the department is able to achieve cost recovery up to <b>109%</b>.</p> <p>In the FY 2012-13 the provisional income received from the all sources water tax, charges, sewer tax/ charges and others is Rs. 6805.02 Lakhs while provisional expenditure incurred on all items establishment, O&amp;M and other is Rs. 6715.11 lakhs. Thus the department is able to achieve cost recovery up to <b>101%</b></p> <p>In the FY 2013-14 the provisional income received from the all sources water tax, charges, sewer tax/ charges and others is Rs. 7794.12 Lakhs while provisional expenditure incurred on all items establishment, O&amp;M and other is Rs. 7299.41 lakhs excluding capital expenditure and electricity liability. Thus the department is able to achieve cost recovery up to <b>106.78%</b></p>
e)	<b>Earmarking of funds for basic services to the poor</b>		

<p><b>BUDGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>➤ Creation of separate Municipal Fund in the accounting system for 'Services to the Poor'</li> <li>➤ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for 'Services to Poor'.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>• Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income 20 %</li> <li>• Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income 20%</li> <li>• Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure 20%</li> </ul>	<p>Separate Municipal Fund For Urban poor have been created.</p> <p>In process at state level</p> <p>25% Allocation made in Budget for FY 2015-16</p> <p style="text-align: center;">-----do-----</p>	<p>Separate Municipal Budget code has been developed.</p> <p>20% Allocation made in Budget for FY 2010-11. 25% Allocation made in Budget for FY 2011-12. 25% Allocation made in Budget for FY 2012-13. 25% Allocation made in Budget for FY 2013-14, 25% Allocation made in Budget for FY 2014-15</p>
---	---	---

f)	<p><b>Basic Services to Urban Poor</b></p>	<p>Several Integrated Schemes focused on the poor are being implemented such as:-</p> <p><b>Basic Services to urban poor's</b>-Work is under process for 32319 houses. 5189 constructed houses are allotted All 7 Point Charter Services have already been covered.</p> <p>➤ <b>Swarnim Jayanti Rojgar Yojana</b>-108 groups got the Revolving fund under this scheme.</p> <p><b>Kanpur Municipal Corporation</b> developed 28 shelter homes at different locations of municipal boundaries 89 Community halls have also been constructed.</p> <p>Government of India has launched <b>Rajiv Awas Yojna (RAY)</b>” for providing security of tenure and improved housing at affordable prices. House Hold survey has been completed in all 434 poor settlements. Including number of family, household, infrastructure Gaps, land tenure, dwelling units, Two projects have been sanctioned under Rajiv Gandhi Awas Yojna (RAY) named Habansh Mohal Malin Basti project - 48 Houses Pokhar Pur Malin Basti Project- 80 Houses. (Work-started)</p>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows: 1-<b>Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>Basic Services to urban poor's</b>-Work is under process for 32319 houses. 5189 constructed houses are allotted All 7 Point Charter Services have already been covered.</p> <p><b>Swarnim Jayanti Rojgar Yojana</b>-108 self help groups have got loan under this scheme.</p> <p><b>Kanpur Municipal Corporation</b> developed 28 shelter homes at different locations of municipal boundaries 89 Community halls have also been constructed. Government of India has launched <b>Rajiv Awas Yojna (RAY)</b>” for providing security of tenure and improved housing at affordable prices. House Hold survey has been completed in all 434 poor settlements. Including number of family, household, infrastructure Gaps, land tenure, dwelling units, Two projects have been sanctioned under Rajiv Gandhi Awas Yojna (RAY) named- Habansh Mohal Malin Basti project - 48 Houses Pokhar Pur Malin Basti Project- 80 Houses(Work-started)</p>
----	--	--	--

Optional Reform

Sl No	Commitment as per the MoA	Progress made during the Quarter Jan 15 – Mar 15.	Cumulative progress as on 31.03.2015
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry Sys for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days. Time reduction to 7 & 10 days respectively is to be achieved by year 2011-12	<p>Kanpur Development Authority has modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of KDA and Awas Bandhu. An Online facility for Interactive Citizen Enquiry on status of Building Plan is available on KDA's website -kdaindia. co.in as well as on the website of Awas Bandhu- awas.up.nic.in.</p> <p>Citizens can apply online through KDA's website for Building plan approval. All the departments have been integrated. Full integrated building plan approval system shall be developed at State level software.</p> <p>The revision of Building bye-laws has been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559, dated- 04.01.2008 the process of sanction of Building Plan has been simplified. No Building Plan made to get sanctioned up to 100sqm area in built up area city, incase of single residential plots of KDA scheme up to 300sqm, the allottee is given standard building plan , at the time of registry and following setbacks as per building bylaws. The sanction of building plan is not required. Map sanctioned up to 300sqm vacant plots same day as deemed sanction.</p>
B	Maximum Reduction of Average time for Building Sanction		
<b>Revision of Building Byelaws to make RWH Compulsory</b>			
A	Start of approval as per new byelaws	<p>For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.</p> <p>As per the govt. G.Os. Kanpur development authority is</p>	<p>Rain water harvesting bye laws are part of the building bye laws and it is responsibility of KDA to implement the RWH in constructed houses / buildings. The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting. The GoUP revised the Building</p> <p>Byelaws in 2008 and also issued G.O. in this regard. KDA</p>

		<p>implementing rain water harvesting in all buildings those area is above than 300 sq. mt.</p> <p>Approximately 988 buildings plans map have been sanctioned with RWH provisions.</p> <p>Group housing sanctioned-58 till now</p> <p>Under construction-11</p> <p>R.W.H. Completed in -52 buildings</p>	<p>adopted the byelaws in 2009. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storeyed Residential Unit are required to implement Rain Water Harvesting. A Committee formed at Government Level will verify the Implementation. A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential.</p> <p>Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building The Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum.</p> <p>As per the govt. G.Os. Kanpur development authority is doing implementing rain water harvesting in all buildings those area is above than 300 sq. mt.</p> <p>Approximately 957 buildings plans map have been sanctioned with RWH provisions.</p> <p>Group housing sanctioned-52 till now</p> <p>Under construction-15</p> <p>R.W.H. Completed in -48 buildings</p>
--	--	--	---

**Earmarking of Land for EWS/LIG Housing and a system of cross subsidy**

A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules	Housing Scheme through PPP model has been promoted. The developer is required to develop & sell 20% of houses for EWS & LIG group. Hi-Tech Township Policy was framed vide GO no.
B	Amendment of the existing legislation and notification		



C	<p>Timeline to improve the percentage of reservation for EWS/LIG in housing projects</p>	<p>framed by GoUP.</p> <p>A target for EWS houses/ plots is 2600 in 2012-13.</p> <ul style="list-style-type: none"> <li>• 100 have been completed while 886 is in progress.</li> <li>• A target for LIG houses/ plots is 1000 in 2012-13 out of which 204 is completed and 474 is in progress.</li> </ul>	<p>3872-8-07- dated 17.09.2007. The developer company through consortium was required to provide 10% housing stalk for EWS &amp; 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>Housing &amp; Urban Development Department of the GoUP has announced Housing Policy 2009. GoUP has made reservation of 20% of saleable land for economically weaker sections (EWS) and low income group (LIG) for Housing Board &amp; Development Authorities and private developers for upcoming townships.</p> <p>A target for EWS houses/ plots is 2600 in 2012-13.</p> <ul style="list-style-type: none"> <li>• 100 have been completed while 886 is in progress.</li> <li>• A target for LIG houses/ plots is 1000 in 2012-13 out of which 204 is completed and 474 is in progress.</li> </ul>
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.</p> <p>2- Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.</p> <p>3- Amendment of the existing legislation to introduce the new building byelaws and procedures.</p> <p>4- Dissemination of the new building byelaws through a website.</p> <p>5- City level workshops to address to the queries of general public</p>	<p>KDA and Kanpur Nagar Nigam are following the byelaws framed by Govt. in National Building Code.</p>	<p>Chapter 3 &amp; 9 of National Building Code deals with Building Laws, &amp; Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&amp;9 and Technical theory of Pollution Contral Board &amp; Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Website, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.</p>
<b>Structural Reform</b>			
A	<p>New Initiatives planned within organisation</p>	<p>1-Weekly review meeting by Municipal Commissioner is there. Important issues like revenue collection are reviewed almost daily.</p>	<p>Decentralization of Zonal Offices has been completed. Core services such as sanitation, sewerage, property tax demand and collections, registration and redressal of complaints are being maintained at Zonal Offices.</p>
B	<p>New Initiatives planned for inter-agency coordination and accountability amongst city level agencies</p>		<p>Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009</p>

		<p>2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate in addition to that Meeting on issue specific are there among city level departments</p>	<p>22/9/2009(Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been constituted by Environment department of the state. City level co-ordination committee also formed for cleaning of river. City Level Co-ordination committee has been constituted in the Zoning of Street Venders. It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th. Pay Committee level. Revenue ( Tax assessment &amp; collection ) staff cadre reviewed The post of Environmental Engineer in KNN has been created.</p>
--	--	---	---

**Administrative Reform**

A	<p>1-Rationalization in staff &amp; Human Resource Management  2-Staff Training  3- Reduction in Establishment Expenditure  4- Management Review Systems</p>	<p>As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in establishment expenditure.</p> <p><b><u>Staff Training</u></b>  A Workshop on “<u>In search of Excellence</u>” has been organized at Conference Room, KNN on 04/06/2013 and we are going to conduct fortnightly workshop for KNN’s Officers with help of Dynamic Success Academy, Kanpur.  As part of execution of e-governance DPR sanctioned by GOI , four batches of 50-50 officials( 50*4) have been trained in <u>Computer</u></p>	<p>A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment &amp; collection), For environmental only one post of Environmental Engineer has created at KNN level, but still there is some shortage of Technical &amp; Managerial staffs in ULB level and Inadequacy of E-Gov Set-Up.  In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.</p>
---	--	---	---

<p><u>Literacy</u> at New Horizons Computer Institute, Kakadeo, Kanpur in coordination with NIC, Lucknow.</p> <p>A Workshop on Disciplinary Action- Rules and Procedures, dealing with disciplinary cases, awareness of the law on unfair dismissal and the statutory minimum procedures, enquiries etc held on 15/03/2013 Center For Excellence, KMC.</p> <p><b>Sachivalya Training</b></p> <ul style="list-style-type: none"> <li>❑ Approx 23 officials ( 20 Clerks and 3 Peon ) have attend the training on different modules Institute of Secretariat Training and Management , Civil Lines, Disaster Management</li> <li>❑ For Implement Capacity Building Programme pertaining disaster management, a meeting held on 27/02/2013 at Conference room, Collectorate Office in coordination with Facilitator of UP Disaster Management Authority, Lucknow and finally 2 councilor and 3officers have been selected as Master Trainer after attending the 4 days training at Lucknow.</li> <li>❑ A training program to improve the writing / drafting skills and errorless presentation named <u>WRITE WELL</u> has been designed and organized for 35-35 official in three batches.</li> <li>❑ Another Workshop for Senior officers on Personality Development is being conducted to improve their personality traits.</li> <li>❑ Training regarding EIS &amp; Cash Collection modules are continuing at KNN CENTRE FOR EXCELLENCE</li> <li>❑ “City Manager’s” Capacity Building Training Programme --Two Batch of 20-20 KNN Officials who attended City Manager’s</li> </ul>	<p>Several workshops and training programmes have been organised inhouse for different E-Governance Modules and Arc GIS 9.2 at regular interval by consultant appointed for development of respective software (NIIT) and PIU team. Accounting staff are being trained by the FLC. KNN also sending its staff members for different training workshops on PPP, Urban Management, service level benchmarking, change management, contract management etc conducted.</p> <p>A Workshop on “<u>In search of Excellence</u>” has been organized at Conference Room, KNN on 04/06/2013 and we are going to conduct fortnightly workshop for KNN’s Officers with help of Dynamic Success Academy, Kanpur.</p> <p>As part of execution of e-governance DPR sanctioned by GOI , four batches of 50-50 officials( 50*4) have been trained in <u>Computer Literacy</u> at New Horizons Computer Institute, Kakadeo, Kanpur in coordination with NIC, Lucknow .</p> <p>A Workshop on Disciplinary Action- Rules and Procedures, dealing with disciplinary cases, awareness of the law on unfair dismissal and the statutory minimum procedures, enquiries etc held on 15/03/2013 Center For Excellence, KMC.</p> <p><b>Sachivalya Training</b></p> <ul style="list-style-type: none"> <li>❑ Approx 23 officials ( 20 Clerks and 3 Peon ) have attend the training on different modules Institute of Secretariat Training and Management , Civil Lines, Disaster Management</li> <li>❑ For Implement Capacity Building Programme pertaining disaster management, a meeting held on 27/02/2013 at Conference room, Collectorate Office in coordination with Facilitator of UP Disaster Management Authority, Lucknow and finally 2 councilor</li> </ul>
--	--

		<p>Training Programme at ASCI, Hyderabad on dt.11-15th July, 2011 &amp;19-23<sup>rd</sup> Sept.2011 respectively.</p> <p><input type="checkbox"/> <b><u>Communication Skills Training-</u></b> Three Batches of 20-20 have been trained in Communication Skills at KNN CENTRE FOR EXCELLENCE .</p> <p><input type="checkbox"/> <b><u>Software Usage Training for</u></b>  A) Double Entry Accounting System, B) License, C) Payroll, D) Works Management, E) Document Management System, F) Finance &amp; Accounts</p> <p><b><u>Reduction in Establishment Expenditure</u></b>  Expenditure to revenue will be further reduced because of no new recruitment policy. KNN has outsourced staffs through certified agencies for reduce establishment expenditure as well following PPP projects are being implemented to reduce establishment expenditure.</p> <p><input type="checkbox"/> Solid Waste Management.  <input type="checkbox"/> O&amp;M of streetlights &amp;parks.  <input type="checkbox"/> 24 Cyber Cafe have been authorized to provide the Municipal E-services</p> <p><b><u>Management Review Systems</u></b>  Weekly meetings are being organized under the chairmanship of Municipal Commissioner of Kanpur for inter-agencies coordination and time bound execution of the projects</p>	<p>and 3officers have been selected as Master Trainer after attending the 4days training at Lucknow.</p> <p><input type="checkbox"/> A training program to improve the writing / drafting skills and errorless presentation named <u>WRITE WELL</u> has been designed and organized for 35-35 official in three batch.</p> <p><input type="checkbox"/> Another Workshop for Senior officers on Personality Development is being conducted to improve their personality traits.</p> <p><input type="checkbox"/> Training regarding EIS &amp; Cash Collection modules are continuing at KNN CENTRE FOR EXCELLENCE</p> <p><input type="checkbox"/> “City Manager’s” Capacity Building Training Programme --Two Batch of 20-20 KNN Officials who attended City Manager’s Training Programme at ASCI, Hyderabad on dt.11-15th July, 2011 &amp;19-23<sup>rd</sup> Sept.2011 respectively.</p> <p><b><u>Communication Skills Training-</u></b> Three Batches of 20-20 have been trained in Communication Skills at KNN CENTRE FOR EXCELLENCE.</p>
--	--	---	--

**Encouraging PPP**

A	List down the city level project initiatives planned through PPP in the next three years	<p>In KNN, following PPP projects are being implemented to reduce establishment expenditure.</p> <ul style="list-style-type: none"> <li>• Solid Waste Management.</li> <li>• O&amp;M of streetlights &amp;parks.</li> <li>• 24 Cyber Cafe have been authorized to provide the Municipal E-services</li> <li>• E-Governance project of NNM services.</li> <li>• EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps</li> </ul>	<p>In KNN, following PPP projects are being implemented to reduce establishment expenditure.</p> <ul style="list-style-type: none"> <li>• Solid Waste Management.</li> <li>• O&amp;M of streetlights &amp;parks.</li> <li>• 24 Cyber Cafe have been authorized to provide the Municipal E-services</li> <li>• E-Governance project of NNM services.</li> </ul> <p>EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps</p>
---	--	--	--

**2. MoA**

In case MoA has not been negotiated and signed as on reporting date, please indicate target time period for entering into tripartite MoA month / year  
**08.01.2007**

**3. List initiatives taken if any for creation of a Revolving Fund at the city level (please mention in brief bullet points)**

- Request letter and proposal have sent to the State Govt.
- ...
- ...

**4. Any innovations / good practices in urban governance, project development and service delivery implemented in the city during the reporting period (please mention in brief bullet points)**

1-Maintenance and beautification of PARKS on PPP basis 2 Administrative zones reorganized creating Ganga Heritage Zone 3-Zonal offices decentralized. 4- Financial Administrative Powers delegated to Zonal Officers/Deputy Commissioners & Additional Commissioners.

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body<sup>1</sup>**

---

<sup>1</sup> In case of cities with multiple ULBs, the concerned person from the largest ULB in the city should sign on behalf of all ULBs in the urban agglomeration

# ***1. SOLID WASTE MANAGEMENT***

1.	<b>Project title:</b>	Solid Waste Management In Kanpur City	3.	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/C 0727000101134996 Punjab National Bank Swaroop Nagar, Kanpur
	<b>Project code:</b>	KAN-001			
2	<b>Implementing Agency:</b>	U. P. Jal Nigam C&DS Unit -05, (Construction and Design Services Unit) , Kanpur	4.	<b>Project Cost (in Rs. Laths) – as sanctioned</b>	Rs. 5623.79 Lakhs

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year (FY 14-15)	Rs. 0.02 Lakhs

*All amounts are in Rs. Lakhs*

6. Capital Contribution to the project and inflows							
S. No	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter December 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
					During the last quarter being reported (Jan 15 to Mar 15)	Total to date as on 31.03.2015	
1	2	3	4	5	6	7=(5+6)	8= (3-7)
1	GoI	2811.90	50	2530.69+281.19*=2811.88	0.00	2811.88	0.02
2	State	1124.75	20	1124.75	0.00	1124.75	0.00
3	ULB	1687.14	30	1687.14	0.00	1687.14	0.00
4	Others (specify)	–	–	–	–	–	–
<b>Total</b>		<b>5623.79</b>	<b>100</b>	<b>5623.77</b>	<b>0.00</b>	<b>5623.77</b>	<b>0.02</b>

**Note: \* 10 % of ACA (Rs.281.19 Lakhs) which was holdup by GoI, has been released by GoUP.**

*All amounts are in Rs. Lakhs*

Total interest accumulated in bank account as on date (ULB Level) <i>(Interest earned – Interest transferred = Balance at ULB)</i>	Rs. In Lakhs	127.70-127.70=0.00
(UP Jal Nigam) <i>(Interest earned – Interest transferred = Balance at I A)</i>	Rs. In Lakhs	40.08-40.08=0.00
<b>Total</b>	Rs. In Lakhs	0.00

7											Monitoring Funds Utilization for the project										
Tender package No.	Actual amounts utilized in the project									Estimated Expenditure for next quarter		Expected time to request for next Installment									
	Up to end of last reporting Quarter Dec 14			During the last quarter being reported (Jan 15 to Mar-15)			Cumulative Expenditure as on 31.03.2015														
1	2			3			4=(2+3)			5		6									
1	3064.790			0.00			3064.790			0.00		Project is complete. Completion Certificate is submitted with DLB. The unspent balance Rs. 21.50 Lacs deposited in SLNA Account.									
2	2537.499			0.00			2537.499			0.00											
<b>Total</b>	<b>5602.289</b>			<b>0.00</b>			<b>5602.289</b>			<b>0.00</b>											
<b>Utilization of funds as % of funds received from all sources for the project as on 31.03.2015</b>											<b>100 %</b>										
8											Project Implementation Monitoring										
List all tender packages proposed for the project				Cost (in Rs. Lakhs)			Project Start		Implementation Status			Completion									
Package No.	Brief Title of Tender Package			Estimate with contingency	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Completion date									
1	Collection Storage and Transportation			3064.82	3064.79	0.00	30.03.10	29.07.10	Completed	100%	Mar-08	Dec-11									
2	Processing, Disposal Facilities of MSW			2558.97	2559.00	0.00	08.04.08	04.08.08	Completed	100%	Mar-08	Dec-11									
3	Contingency			-	-	-	-	-		-											
<b>Total</b>				<b>5623.79</b>	<b>5623.79</b>	<b>-</b>	<b>-</b>	<b>-</b>		<b>100%</b>											



9

**Scheduled completion date of project as per DPR approved by CSMC : month/year - March-2008**

**Actual duration (in months) for project completion : 12 Months**

**Estimated time for completion of project as on date : month/year - Project is Complete**

**In there a difference between schedule date of completion and estimated date of completion : Yes**

In case Yes, then what are the reasons for the delay, please select from the list below :

<b>Sl. No.</b>	<b>List of Issues</b>	<b>Yes/No</b>	<b>Brief remarks on the reason for delay</b>
<b>1</b>	<b>Delay related to fund release into Project Account</b>	Yes	Fund received delayed..
<b>2</b>	<b>Issues related to cost escalation</b>	No	Cost covered in PPP mode from operator (M/s A2Z Infrastructure Limited)
<b>3</b>	<b>Delay in tendering process</b>	Yes	Scheme converted in P.P.P. Model
<b>4</b>	<b>Technical in tendering process</b>	No	
<b>5</b>	<b>Technical sanction process at state level</b>	No	
<b>6</b>	<b>Field level conditions leading to redesign</b>	No	
<b>7</b>	<b>Constraints is supply of equipment/material/technology</b>	No	
<b>8</b>	<b>Project Management related issues.</b>	No	
<b>9</b>	<b>Any other issues/constraints in project implementation</b>	Yes	Delay in land Possession.

10 Status of Various Initiatives :				
S No.	Programme	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
1	Type of Capacity Building Programmes			
		Number of Official Trained	--	02
		Number of Non Official Trained	--	--
2	Workshops			
		National Level		
		State Level		
	For sanitation inspector's regarding Public health	Regional Level	--	03
3	Other (Please specify key Initiatives)			

Issues in Project Monitoring and Inspections	
Particulars	Remarks
Inspections carried out by SLNA/GoI Officers	--
Date of Inspection	--
Issues reported during Inspections	--
Course corrections done	--
Suggestions, if any, for project monitoring and MIS	--

Signature & Date

( M.K.Singh)  
**Project Manager**  
**Project Implementing Agency**

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body<sup>1</sup>**

## ***2. SEWERAGE WORKS IN INNER OLD AREA***

1.	<b>Project title:</b>	Sewerage Works in Inner Old Area of Kanpur City (Part-I)	3.b	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/c- 0727000101136471 Punjab National bank, Swaroop Nagar Kanpur
	<b>Project code:</b>	KAN-014			
2	<b>Implementing Agency:</b>	U.P JAL NIGAM	4.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>	Original Cost Rs. 19088.22 Lakhs Revised Cost Rs. 24830.00 Lakhs

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year (FY 14-15)	Rs. 02.99 Lacs

*All amounts are in Rs. Lakhs*

6 Capital Contribution to the project and inflows								
S. No	Sources		Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter (Dec 2014)	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported (Jan 15 to Mar 15)	Total to date as on 31.03.2015	
1	2		3	4	5	6	7=(5+6)	8
1	GoI		9544.11	50	8587.57+954.41*=9541.98	0.00	9541.98	2.13
2	State	Cost	3817.64	20	3816.78	0.00	3816.78	0.86
		Add. Cost**	4019.25	70**	4019.25	0.00	4019.25	--
3	ULB	Cost	5726.47	30	5726.47	0.00	5726.47	--
		Add. Cost**	1722.53	30**	0.00	0.00	0.00	1722.53
4	Others (specify)				---	---	---	--
	Total		24830.00	100	23104.48	0.00	23104.48	1725.52

Note: \* 10 % of ACA (Rs.954.41 Lakhs) which was holdup by GoI, has been released by GoUP.

\*\*Additional Cost Rs. 5741.78 lacs (including centage Rs. 2754.00 lacs) shared by State @70% and ULB @30%.

	Total interest accumulated in bank account as on date (ULB Level)	Rs. In lacs	79.44
	(UP Jal Nigam)	Rs. In lacs	139.14
	<b>TOTAL</b>	Rs. In lacs	<b>218.58</b>

7- Monitoring Funds Utilization for the project					
Tender Package No.	Actual amounts utilized in the project Rs in lakhs			Estimated expenditure for next quarter (Apr-15 to June-15)	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec- 2015	During the last quarter being reported (Jan-15 to Mar-15)	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
1	1725.999	270.00	1995.999	1726.00	
2	1813.837	--	1813.837		
3	1560.550	--	1560.550		
4	1533.431	65.00	1598.431		
5	1745.953	300.00	2045.953		
6	711.357	--	711.357		
7	598.500	--	598.500		
8	435.460	--	435.460		
9	95.630	--	95.630		
10	197.212	--	197.212		
11	223.450	--	223.450		
12	118.900	--	118.900		
13	127.073	--	127.073		
14	492.693	--	492.693		
15	195.820	--	195.820		
16	82.490	--	82.490		
17	87.870	--	87.870		
18	117.700	--	117.700		
19	278.820	--	278.820		
20	71.460	--	71.460		
21	84.828	--	84.828		
22	334.543	--	334.543		
23	72.450	--	72.450		

7- Monitoring Funds Utilization for the project					
Tender Package No.	Actual amounts utilized in the project Rs in lakhs			Estimated expenditure for next quarter (Apr-15 to June-15)	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec- 2015	During the last quarter being reported (Jan-15 to Mar-15)	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
24	-	--	-		
25	39.680	--	39.680		
26	67.770	--	67.770		
27	58.130	--	58.130		
28	52.570	--	52.570		
30	250.376	177.902	428.278		
31	31.490	--	31.490		
Road restoration Charges	2126.050	--	2126.050		
RCC pipes	550.293	--	550.293		
Work executed as per sanctioned estimate but not included in above packages	2082.850	--	2082.850		
<b>Sub Total</b>	<b>17965.235</b>	<b>812.902</b>	<b>18778.137</b>	<b>1726.00</b>	
<b>Note : The works of package no. 29 has been included in package No. 24</b>					
<b>E &amp; M WORKS (18 Packages)</b>					
1	69.070	--	69.070		
2	93.370	--	93.370		
3	81.130	--	81.130		
4	96.600	--	96.600		
5	86.250	--	86.250		
6	30.880	--	30.880		
7	32.110	--	32.110		
8	12.460	--	12.460		
11	29.300	--	29.300		
12	69.309	--	69.309		

7-	Monitoring Funds Utilization for the project				
Tender Package No.	Actual amounts utilized in the project Rs in lakhs			Estimated expenditure for next quarter (Apr-15 to June-15)	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec- 2015	During the last quarter being reported (Jan-15 to Mar-15)	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
13	33.499	--	33.499		
14	84.020	--	84.020		
15	12.760	--	12.760		
16	56.080	--	56.080		
17	-	--	-		
18	26.230	--	26.230		
19	11.560	--	11.560		
20	82.520	--	82.520		
Work executed as per sanctioned estimate but not included in above packages including power connection.	130.500	81.42	211.920		
<b>Centage</b>		1927.80	1927.80		
<b>Sub Total</b>	<b>1037.648</b>	<b>1927.80</b>	<b>3046.868</b>	-	
<b>Contingency</b>	81.527	--	81.527	-	
<b>G.Total</b>	<b>19084.41</b>	<b>2822.122</b>	<b>21906.532</b>	<b>1726.00</b>	
<b>Note :</b>	The works of package no. 9 & 10 have been included in the package no. 31 of civil works; hence these packages have been deleted from E&M works.				
	Utilization of funds as % of funds received from the all sources for the project as on date : 94.815%				

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Scheduled Date (as per DPR)	Estimated completion date
<b>CIVIL WORKS (30 Packages)</b>										
	Survey, Investigation, design, supply, laying & jointing, commissioning of socketed and spigotted ISI marked and confirmed to latest IS specification RCC NP3 / PSC pipe with rubber rings.		-	-		-			-	-
1	2000 mm dia - 8930 m (Cantt Area : 1)	3150.00	3139.00	-	28.1.08	01.10.08	Under Progress	54%	30.06.2011	31.12.2015
2	700 to 1600 mm dia - 8540 m (Rawatpur to Phoolbagh via company bagh chauraha & Macrobartganj :1)	1510.00	1507.00	-	28.1.08	01.10.08	Under Progress	86%	30.06.2011	30.06.2015
3	1000 to 1100 mm dia - 9580 m (Between Lakhapur & Beniapur Via Bithoor road :I)	1370.00	1368.00	-	28.1.08	01.10.08	Completed.	100%	31.12.2010	31.03.2012
4	1000 to 1400 mm dia - 3520 m (Chunniganj via company bagh chauraha & LIC Chauraha : I)	482.00	738.35	-	28.1.08	01.10.09	Under Progress	98%	30.09.2010	30.06.2015
5	1200 to 1400 mm dia - 3710 m Rawatpur to Govind Nagar Area : III)	544.00	591.75	-	28.1.08	15.12.08	Completed	100%	31.12.2010	31.03.2013
6	1400 to 1600 mm dia - 2450 m (Ramade via to Jajmau area : II)	540.00	538.00	-	28.1.08	01.10.08	Completed	100%	30.06.2010	31.03.2012
7	1000 to 1200 mm dia - 3850 m (Ramadevi to Jajmau area: I)	366.00	566.00	-	28.1.08	26.03.09	Completed	100%	30.09.2010	31.10.2011
8	500 to 1100 mm dia - 3110 m (Rawatpur to Govind Nagar Area : II)	201.75	200.75	-	28.1.08	05.01.09	Completed	100%	31.03.2010	29.02.2012
9	800 mm dia - 1800 m (Rawatpur to Govind Nagar Area : II)	114.00	-	-	28.1.08	-	Under Progress	14%	30.09.2010	31.12.2015
	Laying & Jointing of NP3 RCC socketed& spigotted pipes with rubber rings including exca-vation,timbering& bedding etc complete with appurtenant works in following area									
10	600 to 800mm dia-3950 m (Munshipurwa to Transport	179.00	177.00	-	28.1.08	01.10.08	Completed	100%	30.09.2010	31.12.2013



8.		Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Scheduled Date (as per DPR)	Estimated completion date
	Nagar Area : V)									
11	600 mm dia - 4020 m (Munshipura & Transport Nagar Area : I)	209.00	205.00	-	28.1.08	02.09.08	Completed	100%	30.06.2010	31.03.2011
12	800 mm dia - 2450 m (Ramadevi Area : I)	124.00	122.00	-	28.1.08	02.09.08	Completed	100%	30.06.2010	31.03.2011
13	350 to 800 mm dia - 4110 m (Munshipurwa & Transport Nagar Area : III)	188.00	184.00	-	28.1.08	02.09.08	Under Progress	95%	30.09.2010	30.06.2015
14	500 to 1200 mm dia - 3950 m (Munshipurwa & Transport Nagar Area : IV)	129.00	127.00	-	28.1.08	01.10.08	Under Progress	95%	30.09.2010	30.06.2015
15	500 to 700 mm dia - 3080 m (Munshipura to Transport Nagar Area : II)	152.00	148.00	-	28.1.08	02.09.08	Completed	100%	30.09.2010	31.03.2011
16	700 mm dia - 2000 m (Ramadevi Area : I)	89.00	82.74	-	28.1.08	05.04.08	Completed	100%	30.09.2010	30.06.2011
17	1100 mm dia - 1020 m (Jajmau Area : IV)	83.00	81.43	-	28.1.08	05.04.08	Completed	100%	30.09.2010	31.03.2011
18	1100 mm dia - 805 m (Jajmau Area : V)	84.00	84.00	-	28.1.08	05.04.08	Under Progress	80%	30.09.2010	31.12.2015
19	300 to 1000 mm dia - 1650 m (Jajmau Area : III)	101.00	101.00	-	28.1.08	02.09.08	Under Progress	90%	30.09.2010	31.12.2015
20	200 to 900 mm dia - 1950 m (Jajmau Area : II)	75.00	62.17	-	28.1.08	05.04.08	Under Progress	95%	30.09.2010	31.12.2015
21	250 to 700 mm dia 2140 m. Jajmau Area : I)	70.00	68.80	-	28.1.08	05.04.08	Under Progress	92%	30.09.2010	31.12.2015
22	Renovation of rising main from tannery waste P.S. Survey, Investigation laying of PSC pipe - 200 to 700 mm dia - 4.60 km	481.00	326.45	-	18.2.08	01.11.09	Under Progress	100%	31.12.2010	30.06.2013
23	Renovation of 5 mld UASB STP : Construction of sump cum pump house, generator room and laying of 350 mm dia PSC pipe	61.00	72.45	-	18.2.08	30.12.08	Completed	100%	30.09.2010	30.09.2011
24	Aerators for 5 mld UASB STP : Supply & installation of floating / diffused aerators for reducing the sulphide of the effluent of 5 mld UASB STP	37.00	-	-	18.2.08	-	This work is not being carried out.	-	-	-
25	Boundary along SDB at Jajmau	37.00	37.00	-	18.2.08	30.04.08	Under progress.	96.5%	30.06.2010	30.06.2015
26	Renovation / repair, replacement of existing civil works at 130 mld STP	37.00	37.00	-	18.2.08	01.09.08	Completed.	100%	30.06.2010	31.03.2011
27	Replacement of existing weir	61.00	61.00	-	18.2.08	07.07.08	Completed.	100%	30.06.2010	31.01.2011

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Scheduled Date (as per DPR)	Estimated completion date
	plate by FRP plates PST, FST 130 mld STP									
28	Renovation / Repair / Replacement of existing civil works at 36 mld CETP	65.00	64.11	-	18.2.08	13.05.08	Completed	100%	30.06.2010	30.06.2012
30	Survey, soil testing, Design, Supply and execution of augmentation of existing 130 mld STP by 43 mld including all works	1767.00	1967.87	-	18.2.08	21.12.09	Under progress.	62%	20.06.2011	31.12.2015
31	Survey, soil testing, design, supply and execution of main sewage pumping station, laying of rising main and construction of 15 mld STP at Bainiapuar	2265.20	1598.88	-	18.2.08	07.03.09	Under Progress.	26%	31.03.2011	30.06.2015
	<b>Total</b>	<b>14571.95</b>	<b>14256.75</b>							
<b>Note : The works of package no. 29 has been included in package No. 24</b>										
<b>E &amp; M WORKS (18 Packages)</b>										
	<b>PUMPING STATION</b>									
(A)	<b>Renovation of Existing SPS &amp; Other appurtenant works (11 nos)</b>									
1	Guptarghat, Nawabganj & Parmat SPS	85.000	70.27	-	24.05.08	15.12.08	Completed	100%	30.09.2010	30.06.2011
	<b>C.S.P.S.</b>									
2	Pumping plant & Accessories	102.000	94.55	-	20.2.08	13.05.08	Completed.	100%	30.06.2010	31.08.2010
3	HT, LT Panel & Transformer	88.000	74.42	74.42	20.2.08	01.05.08	Completed.	100%	30.06.2009	31.03.2012
4	Bar screen for CSPS	100.000	97.20	-	-	-	Completed.	100%	31.12.2010	31.03.2012
5	TWWC system 04 nos	109.000	106.74	-	20.2.08	-	Completed.	100%	30.06.2010	30.09.2010
	<b>LAKHANPUR S.P.S.</b>									
6	Pumping plants and accessories	65.400	31.73	-	24.05.08	15.11.08	Under progress.	90%	30.06.2010	31.12.2015
7	Sub station	43.000	29.80	-	24.05.08	-	Under progress.	90%	30.06.2010	31.12.2015
	<b>25 MLD S.P.S.</b>									
8	Pumping plants and accessories	11.700	12.46	-	15.04.08	01.07.08	Completed.	100%	30.06.2010	31.08.2010
(B)	<b>TREATMENT PLANTS</b>									
(a)	<b>Rehabilitation, Renovation works for 130 mld STP &amp; Sub Station</b>									
11	Aerators	29.500	27.50	27.50	15.04.08	01.06.08	Completed.	100%	30.06.2009	31.03.2012
12	RSPH, TEPH, Sludge pumps & connected accessories	111.300	-	-	27.05.08	04/11	Completed.	100%	30.09.2010	31.12.2013

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Scheduled Date (as per DPR)	Estimated completion date
13	Rack classifier, Organic pump, PST & FST	38.400	37.60		31.05.08	31.08.08	Completed.	100%	30.06.2010	31.03.2011
14	Transformer, OCB, Control Panel, Steel tubular pole and measuring equipments	100.000	83.99	83.99	10.03.08	13.05.08	Completed.	100%	30.06.2009	31.03.2012
(b)	<b>Rehabilitation, Renovation works for 5 mld STP &amp; Sub Station</b>									
15	Pumping plants and accessories	16.000	13.74	-	21.11.08	-	Completed.	100%	30.09.2010	31.03.2011
(c)	<b>Rehabilitation, Renovation works for 36 mld UASB STP &amp; Sub Station</b>									
(c)	<b>Rehabilitation, Renovation works for 36 mld UASB STP &amp; Sub Station</b>									
16	Replacement of PP of IPS, MPS, Flush Mixture, Centrate, Excess sludge pump, filtrate pump & clear water pump with connected accessories	53.000	59.91	-	10.07.08	18.11.08	Completed.	100%	30.09.2010	31.03.2012
17	Replacement of air blower & cooling tower etc	26.000	-	-	21.11.08	-	-	100%	30.09.2010	31.10.2013
18	Replacement of fibre arms of doamestic / tannery bar screen and connected works	26.500	26.23	26.23	10.03.08	03.06.08	Completed.	100%	31.03.2009	31.03.2012
19	Replacement of ACBs, Old steel tubular poles, capacitor panel etc	18.000	11.00	11.00	24.03.08	06.08.08	Completed.	100%	30.06.2009	31.03.2012
20	180 KVA DG set for TWWC and 250 KVA DG set for Lakhanpur SPS, 400 KVA for Main pumping Station & 45 KVA for 5 mld STP	86.000	84.05	-	10.03.08	05.06.08	Under progress.	95%	30.06.2010	31.12.2015
	<b>Total (E&amp;M works)</b>	<b>1108.800</b>	<b>754.45</b>	<b>223.14</b>						
<b>Note :</b>	<b>1- The works of package no. 9 &amp; 10 have been included in the package no. 31 of civil works, hence these packages have been deleted from E&amp;M works.</b>									
	<b>2- The completion date has been revised due to reasons conveyed to Director Local Bodies, Lucknow by Chief Engineer (Kanpur Zone), U.P. Jal Nigam, Kanpur</b>									
	<b>3- Revised DPR Rs. 248.30 Cr. Approved by EFC on dt. 27.06.14</b>									
	<b>4- Handing over note for 20.27 km. sewer line (12.24 km vide lett. No. 3368/M-23/7 dt. 10-10-2012, 4.64 km. vide letter no. 2918/M-23/11 dt. 27-11-2012 and 3.38 km. vide letter no. 3944/M-23/12 dt. 30-11-2012) has been sent to Jal Kal Vibhag, Kanpur Nagar Nigam.</b>									
	<b>Grand Total</b>	<b>15680.75</b>	<b>15011.20</b>	<b>223.14</b>						

- 9. Scheduled completion date of project as per DPR approved by CSMC: MARCH 2011**  
**Actual duration (in month) for project completion: 36 MONTH**  
**Estimated time for completion of project as on date : December 2015**  
**Is there a difference between schedule date of completion and estimated date of completion : YES**  
 In case Yes, then what are the reasons for the delay, please select from the list below

S.NO	List of issues	Yes/No	Brief remarks on the reason for delay
1	Delay related to fund release into project Account	Yes	4 <sup>th</sup> Installment of Rs. 23.89 Cr. has been late released.
2	Issues related to cost escalation	No	--
3	Delay in tendering process	No	--
4	Technical in tendering process	No	--
5	Technical sanction process at state level	No	--
6	Field level conditions leading to redesign	No	--
7	Constraints in supply of equipment/material/technology	No	--
8	Project Management related issues	No	--
9	Any other issues/constraints in project implementation	Yes	Required land 4.485 hectare for 15 mld STP has been made available on May-2011.

10. Status of Various Initiatives:				
S.NO	Programme	Item	Actual Status (In number)	
			During the last Quarter	Cumulative since inception of the mission
1.	Type of capacity Building Programmes			
		Number of official Trained	--	02
		Number Of Non official trained	--	--
2.	Workshops			
		National Level	--	
		State Level	--	
		Regional Level	--	03
3.	Other (Please specify keys initiatives)		--	--

<b>11. Issues in Project Monitoring and Inspection</b>		
<b>S. No</b>	<b>Particulars</b>	<b>Remark</b>
1	Inspection carried out by SLNA/GoI Officers	--
2	Date of Inspection	--
3	Issues reported during Inspection	--
4	Course correction done	--
5	Suggestions, if any, for project monitoring and MIS	--

**Note:** Pipe testing reports and material testing reports has already been sent to the office of Director, Local Body, Lucknow.

Signature & Date

(Rajesh Kumar)  
**Project Manager**  
**Project Implementing Agency**

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body<sup>1</sup>**

***3. SEWERAGE WORKS PHASE II***  
***(SEWERAGE TREATMENT)***

1.	<b>Project title:</b>	<b>210 MLD Sewage Treatment Plant at Bingawan, Kanpur (PART-II)</b>	3.b	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/c No 072700 0101140021 Punjab National Bank Swaroop Nagar, Kanpur
	<b>Project code:</b>				
2	<b>Implementing Agency:</b>	U. P. Jal Nigam	4.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>	Original Cost-----Rs. 10100.45 Lakhs Revised Cost-----RS. 14196.00 Lakhs

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year (FY 14-15)	Rs. 757.56 Lacs

*All amounts are in Rs. lakhs*

6 Capital Contribution to the project and inflows								
S. No	Sources	Commitment based on approved project cost	Commitment based on approved revised project cost	% of total project cost	Actual release up to end of last reporting quarter Dec 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported (Jan 15 to Mar 15)	Total to date as on 31.03.2015	
1	2	3	4	5	6	7	(6+7)=8	(4-8)=9
1	GoI	5050.23	5050.23	50	4492.31+505.02**+24.57*** +28.31***=5050.21	0.00	5050.21	0.02
2	State*	Cost	4630.53*	20	2020.09+2610.44* = 4630.53	0.00	4630.53*	--
		Centage	1485.11**		1485.11**	0.00	1485.11**	--
3	ULB	3030.13	3030.13	30	3030.14	0.00	3030.14	-0.01
	<b>Total</b>	<b>10100.45</b>	<b>14196.00</b>	<b>100</b>	<b>14195.99</b>	<b>0.00</b>	<b>14195.99</b>	<b>0.01</b>

\*The additional cost as approved in revised Project cost is included in State share (column 2) out of which centage paid by state Govt to Implementing agency directly has been shown separately.

**Note: \*\* 10 % of ACA (Rs.505.02 Lakhs) which was holdup by GoI, has been released by GoUP.**

\*\*\* Out of interest earned at ULB adn Implementing Agency Rs. 24.57 lacs and Rs. 28.31 respectively utilized against ACA.

Total interest accumulated in bank account as on date	(ULB Level)	Rs.	160.41-24.57=135.84 Lakhs
	(UP Jal Nigam)	Rs.	58.06-28.31= 29.75 Lakhs
<b>TOTAL</b>		<b>Rs.</b>	<b>165.59 Lakhs</b>

7- Monitoring Funds Utilization for the project					
Tender Package No.	Actual amounts utilized in the project Rs in lakhs			Estimated expenditure for next quarter (Apr-15 to Jun-15)	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec 2014	During the last quarter being reported (Jan-15 to Mar-15)	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
Total Tender package	11114.89	--	11114.89	1595.00	
Centage	1485.11	--	1485.11	--	
<b>Total</b>	<b>12600.00</b>	<b>0.00</b>	<b>12600.00</b>	<b>1595.00</b>	
Note:	Utilization of funds as % of funds received from the all sources for the project as on date ----- 88.75%				

8.		Project Implementation Monitoring							(Rs. In Lakhs)	
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Pack age No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Scheduled Date(as per DPR)	Estimated completion date
1-	210 mld Sewage Treatment Plant at Bingawan, Kanpur	10100.45	12709.59	--	23.11.09	23.12.10	--	89%	12/2011	30/06/2015
	(a)		12706.19							
	(b)		3.40							
2-	Sanction Revised estimate cost,centage etc.)	4095.55	-	-	-	-	-	-	-	-
<b>TOTAL</b>		<b>14196.00</b>		<b>--</b>						

Note :

1. Revised D.P.R. amounting to Rs. 141.96 Crores has been sanctioned by U.P. Govt.
2. The completion date has been revised due to non availability of fund.



9. **Scheduled completion date of project as per DPR approved by CSMC: DECEMBER 2011**

**Actual duration (in month) for project completion: 27 months**

**Estimated time for completion of project as on date : June-2015**

**Is there a difference between schedule date of completion and estimated date of completion : Yes**

In case Yes, then what are the reasons for the delay, please select from the list below

<b>S.NO</b>	<b>List of issues</b>	<b>Yes/No</b>	<b>Brief remarks on the reason for delay</b>
1	Delay related to fund release into project Account		Non availability of funds.
2	Issues related to cost escalation	<b>Yes</b>	Estimate revised due to cost escalation.
3	Delay in tendering process	<b>Yes</b>	In view of sanction accorded by MoUD, GoI, tenders, based on open technology were floated. But the rates offered by the bidders for the construction of STP were too high. Hence, the tenders were rejected and re-invited. This delayed the tendering process.
4	Technical in tendering process		
5	Technical sanction process at state level		
6	Field level conditions leading to redesign		
7	Constraints in supply of equipment/material/technology		
8	Project Management related issues		
9	Any other issues/constraints in project implementation		

10.		Status of Various Initiatives:		
S.NO	Programme	Item	Actual Status (In number)	
			During the last Quarter	Cumulative since inception of the mission
1.	Type of capacity Building Programmes	Number of official Trained		
		Number Of Non official trained	--	
2.	Workshops	National Level		
		State Level	--	
		Regional Level	--	
3.	Other (Please specify keys initiatives)		--	

11. Issues in Project Monitoring and Inspection		
S. No	Particulars	Remark
1	Inspection carried out by SLNA/GoI Officers	--
2	Date of Inspection	--
3	Issues reported during Inspection	--
4	Course correction done	--
5	Suggestions, if any, for project monitoring and MIS	--

Signature & Date

( Rajesh Kumar)  
**Project Manager**  
**Project Implementing Agency**

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body<sup>1</sup>**

## ***4. SEWARAGE (DISTRICT-4, PHASE-III)***

1.	<b>Project title:</b>	SEWERAGE WORKS IN SEWERAGE DISTRICT-4, (PART-III)	3.b	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/c No -0727000101140881 Punjab National Bank Swaroop Nagar Kanpur
	<b>Project code:</b>				
2	<b>Implementing Agency:</b>	U. P. Jal Nigam	4.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>	Original Cost Rs. 20736.00 lakhs Revised Cost Rs. 25177.00 lakhs

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year (FY 14-15)	Rs. 6739.20 Lacs

*All amounts are in Rs. lakhs*

6. Capital Contribution to the project and inflows								
S. No	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter Dec 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period	
					During the last quarter being reported (Jan 15 to Mar 15)	Total to date as on 31.03.2015		
1	2	3	4	5	6	7=(5+6)	8	
1	GoI	10000.00	50%*	6455.60+1000.00*+18.69** +25.71**=7500.00	0.00	7500.00	2500.00	
2	State	Cost	4515.20	20%*	3386.40	0.00	3386.40	1128.80
		Add. Cost***	3108.70	70%***	0.00	3108.70	3108.70	--
3	ULB	Cost	6220.80	30%	4665.60	0.00	4665.60	1555.20
		Add. Cost***	1332.30	30%***	0.00	0.00	0.00	1332.30
	<b>Total</b>	<b>25177.00</b>	<b>100</b>	<b>15552.00</b>	<b>3108.70</b>	<b>18660.70</b>	<b>6516.30</b>	

Total interest accumulated in bank account as on date (ULB Level)	Rs.	126.89-18.69=108.2 lakhs
(UP Jal Nigam)	Rs.	77.36-25.71=51.65 lakhs
<b>Total</b>		<b>159.85 lakhs</b>

\*10% of withheld ACA (Rs. 1000.00 Lakhs) has been released by GoUP

\*\* Out of interest earned at ULB and implementing Agency Rs. 18.69 lacs and Rs. 25.71 respectively utilized against ACA.

\*\*\* Additional Cost Rs. 4441.00 lacs (including Centage Rs. 2785.14 Lacs) shared by State @70% & ULB @30%.

7- Monitoring Funds Utilization for the project					
Tender Package No.	Actual amounts utilized in the project Rs in lakhs			Estimated expenditure for next quarter (Apr-15 to June-15)	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec- 2015	During the last quarter being reported (Jan-15 to Mar-15)	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
1	14088.00	2949.60	17037.60	8139.00	
<b>Utilization of funds as % of funds received from the all sources for the project as on date: 91.30%</b>					

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Pack age No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Schedu led Date (as per DPR)	Estimated completion date
1	Sewerage Works in Sewerage District – IV	20736.00	21195.00	-	26.02.09	13.11.09	Work is in progress.	<ul style="list-style-type: none"> <li>➤ 116.50 km. Sewer laid.</li> <li>➤ 84% progress in construction of STP has been made.</li> <li>➤ 82% progress in Sazari (42 mld capacity) Sewage Pumping Station.</li> <li>➤ 83% progress in each of 2 pumping stations has been made.</li> </ul>	Mar-2012	31.12.2015
<b>TOTAL</b>		<b>20736.00</b>	<b>21195.00</b>							

Note :

1. The completion date has been revised due to non availability of fund.
2. Revised estimate amounting Rs. 251.77 have been approved.

9. Scheduled completion date of project as per DPR approved by CSMC: MARCH 2012

Actual duration (in month) for project completion:

Estimated time for completion of project as on date : Dec-2015

Is there a difference between schedule date of completion and estimated date of completion : Yes

In case Yes, then what are the reasons for the delay, please select from the list below

S.NO	List of issues	Yes/No	Brief remarks on the reason for delay
1	Delay related to fund release into project Account	Yes	Non availability of funds.
2	Issues related to cost escalation		
3	Delay in tendering process		
4	Technical in tendering process		
5	Technical sanction process at state level		
6	Field level conditions leading to redesign		
7	Constraints in supply of equipment/material/technology		
8	Project Management related issues		
9	Any other issues/constraints in project implementation		

10. Status of Various Initiatives:				
S.NO	Programme	Item	Actual Status (In number)	
			During the last Quarter	Cumulative since inception of the mission
1.	Type of capacity Building Programmes			
		Number of official Trained	--	
		Number Of Non official trained	--	--
2.	Workshops			
		National Level	--	
		State Level	--	
		Regional Level	--	
3.	Other (Please specify keys initiatives)		--	--

<b>11. Issues in Project Monitoring and Inspection</b>		
<b>S. No</b>	<b>Particulars</b>	<b>Remark</b>
1	Inspection carried out by SLNA/GoI Officers	--
2	Date of Inspection	--
3	Issues reported during Inspection	--
4	Course correction done	--
5	Suggestions, if any, for project monitoring and MIS	--

Signature & Date

( A S Gaur)  
**Project Manager**  
**Project Implementing Agency**

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body<sup>1</sup>**

## ***5. WATER SUPPLY IN INNER OLD CITY AREA***



1.	<b>Project title:</b>	Kanpur Water Supply Scheme for Inner Old Area Of Kanpur City	3.b	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/c No- 0727000101135001 PNB Swaroop Nagar Kanpur
	<b>Project code:</b>				
2	<b>Implementing Agency:</b>	U.P JAL NIGAM,	4.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>	<b>Original Cost---Rs. 27094.89 Lakhs Revised Cost---Rs. 34079.87 Lakhs II Revised Cost---Rs. 39393.00 Lakhs</b>

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year (FY 14-15)	Rs. 2095.43 Lakhs

*All amounts are in Rs. Lakhs*

6. Capital Contribution to the project and inflows									
S. No	Sources	Commitment based on approved project cost	Commitment based on revised I project cost	Commitment based on revised II project cost	% of total project cost	Actual release up to end of last reporting quarter Dec 2015	Actual amounts released into Project Account		Commitment pending release from source for balance project period
							During the last quarter being reported Jan 15–Mar 15	Total to date as on 31.03.2015	
1	2	3(a)	3(b)	3(c)	4	5	6	(5+6)=7	3(b)-7=8
1	GoI	13547.45	13547.45	13547.45	50%	12192.69+1354.75*= 13547.44	0.00	13547.44	0.01
2	State	Cost	5418.98	5418.98	20%	5418.96	0.00	5418.96	0.02
		Add. Cost**	0.00	4889.49	3719.19	70%**	8608.68	0.00	8608.68
3	ULB	Cost	8128.46	8128.46	30%	8128.46	0.00	8128.46	0.00
		Add. Cost**	0.00	2095.49	1593.94	30%**	2095.49	0.00	2095.49
	<b>Total</b>	<b>27094.89</b>	<b>34079.87</b>	<b>39393.00</b>	<b>100%</b>	<b>37799.03</b>	<b>0.00</b>	<b>37799.03</b>	<b>1593.97</b>

**Note: \* 10 % of ACA (Rs.1354.75 Lakhs) which was holdup by GoI, has been released by GoUP.**

**Note: \*\*The additional cost revised(I) Rs. 6984.98 has been share by State @70% and ULB @30%.**

**The additional cost revised(II) Rs. 5313.13 has been share by State @70% and ULB @30%.**

Total interest accumulated in bank account as on date	(ULB Level)	Rs.	89.59 lakhs
	(UP Jal Nigam)	Rs.	511.53 lakhs
<b>TOTAL</b>			<b>601.12 lakhs</b>

<b>7</b>	<b>Monitoring Funds Utilization for the project</b>				
<b>Tender Package No.</b>	<b>Actual amounts utilized in the project Rs in lakh</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Instalment</b>
	<b>Upto end of last reporting Quarter Dec 2015</b>	<b>During the last quarter being reported Jan 2015- Mar 2015</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4=(2+3)</b>	<b>5</b>	<b>6</b>
1	9775.49	1190.25	10965.74	500.00	N.A.
2	237.38	0.00	237.38	20.00	N.A.
3	8865.07	124.03	8989.10	100.00	N.A.
4	1037.84	28.01	1065.85	20.00	N.A.
5	1512.66	16.00	1528.66	100.00	N.A.
6	342.8	0.00	342.80	10.00	N.A.
7	380.1	0.00	380.10	20.00	N.A.
8	339.36	0.00	339.36	10.00	N.A.
9	539.53	0.00	539.53	10.00	N.A.
10	436.59	0.00	436.59	10.00	N.A.
11	358.8	0.00	358.80	20.00	N.A.
12	250.39	0.00	250.39	10.00	N.A.
13&14	174.73	0.00	174.73	5.00	N.A.
15	407.74	0.00	407.74	10.00	N.A.
16 & 17	31.07	0.00	31.07	5.00	N.A.
18	303.02	21.00	324.02	10.00	N.A.
19	53.22	0.00	53.22	10.00	N.A.
20	44.41	0.00	44.41	10.00	N.A.
21	118.11	0.00	118.11	10.00	N.A.
22	129.13	0.00	129.13	10.00	N.A.
23	359.95	0.00	359.95	10.00	N.A.
24	277.66	0.00	277.66	8.00	N.A.
25	239.19	0.00	239.19	5.00	N.A.
26	247.42	0.00	247.42	10.00	N.A.
27	153.85	0.00	153.85	7.00	N.A.

28	92	0.00	92.00	3.00	N.A.
29	81.85	0.00	81.85	3.00	N.A.
30	86.46	0.00	86.46	3.00	N.A.
31	41.78	0.00	41.78	1.00	N.A.
32	148.76	0.00	148.76	9.00	N.A.
33	451.65	0.00	451.65	5.00	N.A.
34	292.56	0.00	292.56	5.00	N.A.
35	333.66	0.00	333.66	5.00	N.A.
36	23.61	0.00	23.61	5.00	N.A.
37	167.62	0.00	167.62	5.00	N.A.
For power connection to KESCO	1195.69	21.01	1216.70	50.00	N.A.
Contingencies	329.25	0.00	329.25	5.00	N.A.
Consultancy Fee	0	0.00	0.00		
Leak Detection Works	94.70	0.00	94.70	0.00	N.A.
Centage Utilized	3624.88	0.00	3624.88		
<b>Total</b>	<b>33579.99</b>	<b>1400.30</b>	<b>34980.29</b>	1039.00	
<b>Utilization of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					<b>93%</b>

8.		Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/under Progress/Completed)	% of work Completed (Physical Progress)	Scheduled Date(as per DPR)	Estimated completion date
1	Supply laying & jointing feeder main.	6028.34	5535.15 + 2036.50	-	1- 18-10-2007 2- 20-2-2008 3- 31-3-2008 4- 02-5-2008 5- 11-08-08 6- 8-12-08 (Pipe supply & laying) 7- 17-1-09 (Pipe laying)	1- Not Accept 2- Not Accept 3- Not Accept 4- Canceled due to high rate 5- Canceled due to high rate 6- Supply tender approved on May-09 7- Laying tender approved on Sep-09	under progress	85%	31.12.11	30.06.15
2	Construction Raw water intake works at Barrage site	465.40	465.40	-	1- 18-10-2007 2- 20-2-2008 3- 31-3-2008 4- 02-5-2008 5- 11-08-08 6- 28-2-09	1- Not Accept 2- Not Accept 3- Not Accept 4- Canceled due to high rate 5- Not Accept 6- 26-9-09	Completed	100%	31.12.11	30.06.15
3	Supply laying & jointing pipe line distribution system.	4294.66	-	-	Procurement process is under progress as per Material Manager, UPJN Lko, contract agreement.		Laying of Pipe line under progress	85%	31.12.11	30.06.15

4	Construction of CWR/OHT, pump house, panel room & rising main at DPS, Nawabganj ward-45, Indira Gandhi park Pandu nagar ward-34, Pani ki Tanki Darshanpurwa ward-47 & 72, Gita park Braham nagar ward-11 & 51, Humayun bagh ward-78 & 99, Ganesh Udyan Phoolbagh ward-100 & 101	1045.00	975.7 + Escalation	-	21.01.08	01.8.08	01 no. completed & rest under progress	92%	26.3.10	30.06.15
5	Construction of 200 mld Treatment Plant at Barrage site.	3056.72	2220 + Escalation	-	21.01.08	20-5-08	under progress	96%	19.05.10	30.06.15
6	Construction of CWR, P.H., OHT & Panels rooms at Central park Gita nagar ward-87 & 56, Uncha park Shastri nagar ward-27 & 82.	417.52	366.36 + Escalation	-	20.02.08	01.8.08	under progress	93%	21.6.10	30.06.15
7	Construction of CWR, P.H., OHT & Panels rooms at Takiya park prem nagar ward-94, Ramlila ground Govind nagar ward-98, Shastri park Juhi ward- 35.	630.52	415.53 + Escalation	-	20.02.08	01.8.08	under progress	93%	05.5.10	30.06.15
8	Construction of CWR, P.H., OHT & Panels rooms at Nehru park Ajit Ganj ward-108, N Block Kidwai nagar ward- 90 & 55	459.52	412.37 + Escalation	-	"	01.8.08	under progress	93%	21.6.10	30.06.15
9	Construction of CWR, P.H., & Panels rooms at Nirala Nagar ward-7 & 79, Rajiv Park Juhi ward- 25 & 23, Park Rattu Ka purwa ward- 12, 23, 95 & 75	806.52	660.12 + Escalation	-	11.08.08	18.11.08	under progress	93%	31.12.11	30.06.15
10	Construction of CWR, P.H., & Panels rooms at Pili building Shastri nagar ward-27 & 82, Ramlila park Narain purwa ward- 61 & 89, Mohanlal park Bhairoghat ward-76, 4,13, Chunniganj ZPS ward-5, 107, Rambagh park ward-41 & 65	650.52	553.8+ Escalation	-	"	30.12.08	under progress	93%	30.06.10	30.06.15
11	Construction of CWR, P.H., & Panels rooms Hemukulani park ward-38 & 47, Homeopathic Hospital ward-21&50, Bansmandi ZPS ward-35&2, Colonelganj ZPS ward-110, Swaroop nagar ZPS ward-22, Halsey road ZPS ward-102, 106, P. Shivnarin Park ward-15	600.52	545.33+ Escalation	-	20-1-09	05/2009	02 nos. completed & rest under progress	93%	17.2.11	30.06.15

12	Construction of CWR, P.H., & Panels rooms at Shivnarain park ward-15, colonel sehgal park ward-59, Civil line ward-103,101,106, Beconganj ward-104,40, Feelkhana ward-92, Malviya park ward-97, Babu puwa ward-54,31	519.52	482.76+ Escalation	-	11.08.08	02.1.09	02 nos. completed & rest under progress	93%	30.07.10	30.06.15
13	Renovation of 200 & 80mld WTP	218.80	199.00	-	07.8.09	27.9.10	completed	100%	30.07.10	30.06.15
14	Renovation of settling tank and clarifier	301.00	79.69	-	07.8.09	27.9.10	completed	100%	30.07.10	30.06.15
15	Re construction of CWR	526.90	466.90+ Escalation	-	21.01.08	15.05.08	under progress	93%	14.05.10	30.06.15
16 & 17	Residential building & Non residential building	102.00	86.80	-	March-2010	16.5.10	under progress	98%	31.12.11	30.06.15
18	R/W Pumping Plant	267.00	269.78	-	1. 16-2-10 2. 23-3-10	13.5.08	under progress	93%	31.12.11	30.06.15
19	Sub station	259.00	116.18	-	16-2-10	16.6.10	under progress	93%	31.12.11	30.06.15
20	Pumping Plant	420.00	-	-	1. 16-2-10 2. 23-3-10	16.6.10	under progress	93%	31.12.11	30.06.15
21	Sub station	352.00	189.2	-	14.2.08	25.9.08	under progress	93%	24.04.10.	30.06.15
22	Pumping Plant at Uncha park Sastri Nagar, Halsey road, P road, Deendayal Nagar	284.00	109.71	-	14.2.08	25.9.08	under progress	93%	24.04.10.	30.06.15
23	Pumping Plant at Manas park kakadeo cw-8, Gurunanak Park cw-11, Narayanpurwa cw-14, Chunniganj cw-18, Ramleela park Acharya nagar cw-22, Nagar Nigam dump Jhakarkati cw-23, Babupurwa sw-09	340.00	283.24	-	14.2.08	25.9.08	under progress	93%	24.04.10.	30.06.15
24	Pumping Plant at Kalpi road cw-12, Vikramaditya cw-29, Ramleela ground sw-2, sastri park juhi sw-6, civil lines cw-30 & Becon ganj cw-31	281.70	207.92	-	14.2.08	25.9.08	under progress	93%	24.04.10.	30.06.15
25	Pumping Plant at Swaroop nagar cw-06, colonelganj cw-27, Tikoniapark parwati bagla road cw-28, Harbanshmohal cw-37, Saeedbaba park sw-08, Takiya park premnagar cw-26	314.00	222.24	-	14.2.08	25.9.08	under progress	93%	24.04.10.	30.06.15
26	Pumping Plant at Vishnupuri cw-03, Coolibazar cw-32, Juhi Niralanagar sw-04, N. block Vyayamshala sw-10, Baradevi sw-05	308.00	247.63	-	14.2.08	25.9.08	under progress	93%	24.04.10.	30.06.15

27	Pumping Plant Jhoola park parwati Bagala road cw-17, Rattu ka purwa sw-05	144.00	142.24	-	14.2.08	25.9.08	under progress	93%	29.03.10	30.06.15
28	Pumping Plant Bansmandi cw-24, Pheelkhana cw-34, Tilaknagar cw-5	93.00	58.93	-	06.11.07	13.5.08	under progress	93%	30.11.09	30.06.15
29	Pumping Plant at Darshanpurwa cw-13, Azadpark cw-1	85.00	80.32	-	06.11.07	13.5.08	under progress	93%	30.11.09	30.06.15
30	Pumping Plant at Indira Gandhi park Pandunagar cw-09	35.00	34.74	-	06.11.07	13.5.08	under progress	93%	30.11.09	30.06.15
31	Pumping Plant at Jawahar Nagar Park cw-19	46.00	41.98	-	06.11.07	13.5.08	under progress	93%	30.11.09	30.06.15
32	Pumping Plant at Chamanganj cw-25, Nanarao park cw-35	147.70	93.11	-	12.3.08	03.9.08	under progress	93%	01.9.10	30.06.15
33	Sub station at CW-26, CW-30 & CW-31, CW-06, 09,12,13,24,27,28,29,37 SW-02, 06 & 08	649.96	386.70	-	12.3.08	03.9.08	under progress	93%	01.9.10	30.06.15
34	Sub station at CW-1, 8,10,11,14,18,19,22,23,25,33,35 & SW-09	632.00	380.00	-	12.3.08	03.9.08	under progress	93%	30.03.10	30.06.15
35	Sub station at CW-03, 17, 32 SW-04, 05 & 10	318.70	209.00	-	12.3.08	03.9.08	under progress	93%	1.12.09	30.06.15
36	Sub station at SW-07 (RATTU KA PURWA)	55.00	35.70	-	14.2.08	12.6.09	under progress	93%	31.12.11	30.06.15
37	Replacement of Pumping Plant at Raw water pumping station, Bhaironghat	158.00	117.07	-	21.01.08	01.8.08	under progress	93%	31.12.11	30.06.15
For power to KESCO		865.00					under progress			
Contingencies @ 3%		785.36								
Consultancy Fee @ 0.5%		131.00								
Total		27094.89								
Sanctioned IInd Revised Estimate Difference cost (like Road Reinstatement, Centage, Labour Cess etc.)		12298.11								
<b>Grand Total</b>		<b>39393.00</b>								

9. **Scheduled completion date of project as per DPR approved by CSMC:- December-2010**

**Actual duration (in month) for project completion:- 48 months.**

**Estimated time for completion of project as on date : June-2015**

**Is there a difference between schedule date of completion and estimated date of completion : Yes**

In case Yes, then what are the reasons for the delay, please select from the list below

S.NO	List of issues	Yes/No	Brief remarks on the reason for delay
1	Delay related to fund release into project Account	Yes	Project is delayed due to non availability of sufficient funds in time. As the only fifty percent of funds have been released till 03.5.2011 and the GOI & State Share of third installment is received on 03.5.2011. The Partly ACA of 4 <sup>th</sup> installment received on May-12 and its ULB Share received on Nov.12. The ULB Share of 30% difference amount of IInd revised cost are still awaited.
2	Issues related to cost escalation	Yes	The rate of Road Reinstatement enhanced abruptly, hence the revision of project was unavoidable. Revised estimate has been sanctioned by State Govt.
3	Delay in tendering process	Yes	Tender of feeder main, intake & distribution network was called on turnkey basis, but three times no tender received, fourth time tender received but tendered cost was double from estimated cost. Then after the tender was splited in two parts supply & laying. Now the tenders have been approved by competent authority on July-09. The works in progress.
4	Technical in tendering process	No	
5	Technical sanction process at state level	No	
6	Field level conditions leading to redesign	No	
7	Constraints in supply of equipment/material/technology	No	
8	Project Management related issues	No	
9	Any other issues/constraints in project implementation	Yes	1. Due to delay in release of funds. 2. Non clearance of site of ZPS in time. 3. The Government has issued a G.O. dt. 31-10-2014 for release of balance funds Rs. 53.13 Cr. as per 2nd revision of DPR Rs. 393.93 Cr. Fund Allotment to Jal Nigam is under process.



<b>10. Status of Various Initiatives:</b>				
S.NO	Programme	Item	Actual Status (In number)	
			During the last Quarter	Cumulative since inception of the mission
1.	Type of capacity Building Programmes			
		Number of official Trained	--	--
		Number Of Non official trained	--	--
2.	Workshops			
		National Level	--	--
		State Level	--	--
		Regional Level	--	--
3.	Other (Please specify keys initiatives)			

<b>11. Issues in Project Monitoring and Inspection</b>		
S. No	Particulars	Remark
1	Inspection carried out by SLNA/GoI Officers	IRMA
2	Date of Inspection	18.03.2015
3	Issues reported during Inspection	Inspection Report Awaited.
4	Course correction done	--
5	Suggestions, if any, for project monitoring and MIS	--

Signature & Date

( P.C.Shukla)  
**Project Manager**  
**Project Implementing Agency**

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body<sup>1</sup>**

## ***6. WATER SUPPLY PHASE II***

1.	<b>Project title:</b>	WATER SUPPLY PHASE II	3.b	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	ULB A/c No 0727000101140359 Punjab National Bank Swaroop Nagar Kanpur
	<b>Project code:</b>			4.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>
2	<b>Implementing Agency:</b>	U. P. Jal Nigam			

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year (FY 14-15)	Rs. 0.39 Lakhs

*All amounts are in Rs. lakhs*

6. Capital Contribution to the project and inflows									
S. No	Sources	Commitment based on approved project cost	Commitment based on approved revised project cost	% of total project cost	Actual release up to end of last reporting quarter Dec. 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period	
						During the last quarter being reported Jan 15 to Mar 15	Total to date as on 31.03.2015		
1	2	3(a)	3(b)	4	5	6	7=(5+6)	3(b)-7=8	
1	GoI	18889.46	18889.46	50%	17000.51+1888.95*=18889.46	0.00	18889.46	0.00	
2	State	Cost	7555.78	7555.78	20%	7555.78	0.00	7555.78	0.00
		Add. Cost**	0.00	6815.53	70%**	6815.26	0.00	6815.26	0.27
3	ULB	Cost	11333.68	11333.68	30%	11333.68	0.00	11333.68	0.00
		Add. Cost**	0.00	2920.94	70%**	2920.82	0.00	2920.82	0.12
	<b>Total</b>	<b>37778.92</b>	<b>47515.39</b>	<b>100%</b>	<b>47515.00</b>	<b>0.00</b>	<b>47515.00</b>	<b>0.39</b>	

Note: \* 10 % of ACA (Rs.1888.95 Lakhs) which was holdup by Gol, has been released by GoUP.

Note: \*\*The additional cost as approved in revised Project cost Rs. 9736.47 lakhs has been share by State @ 70% and ULB @ 30%.

Total interest accumulated in bank account as on date	(ULB Level)	Rs. in Lacs	174.09
	(UP Jal Nigam)	Rs. in Lacs	853.11
<b>TOTAL</b>		<b>Rs. in Lacs</b>	<b>1027.20</b>

7 Monitoring Funds Utilization for the project					
Tender Package No.	Actual amounts utilized in the project Rs in lakh			Estimated expenditure for next quarter	Expected time to request for next Installment
	Up to end of last reporting Quarter Dec 2015	During the last quarter being reported	Cumulative Expenditure as on		
		Jan.15 - Mar.15	31.03.2015		
1	2	3	4=(2+3)	5	6
1	26085.20	581.79	26666.99	500.00	N.A.
1a	90.76	0.00	90.76		
Road Reinstatement	3548.30	339.38	3887.68	200.00	
Power Connection	659.95	48.48	708.43		
Consultancy Fee	0.00	0.00	0.00		
Contingencies	382.76	0.00	382.76		
<b>Total</b>	<b>30766.96</b>	<b>969.65</b>	<b>31736.61</b>	<b>700.00</b>	
<b>Utilized Centage</b>	4976.74	0.00	4976.74	-	
<b>G. Total</b>	<b>35743.70</b>	<b>969.65</b>	<b>36713.35</b>	<b>700.00</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on 31.03.2015</b>					<b>77.27%</b>

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Pack age No.	Brief Title of Tender Package	Estimate	Awarded	On completi on	Tender Release date	Tender Award date	(Work Not started/under Progress/Co mpleted	% of work Completed (Physical Progress)	Scheduled Date(as per DPR)	Estimated completion date
1	The Single package of the whole work of Kanpur Water Supply Scheme Pahse-II under JnNURM	37778.92	31500.00	-	26.2.2009	26.9.09	Under Progress	81%	Mar-2012	June-2015
	Sanctioned Revised Estimate Difference cost (like Road Reinstatement, Centage, Labour Cess etc.)	9736.37								
	<b>Grand Total</b>	47515.39								

**Scheduled completion date of project as per DPR approved by CSMC: March-2012**

**Actual duration (in month) for project completion: 45 Months**

**Estimated time for completion of project as on date : June, 2015**

**Is there a difference between schedule date of completion and estimated date of completion : No**

**9. In case Yes, then what are the reasons for the delay, please select from the list below**

<b>S.NO</b>	<b>List of issues</b>	<b>Yes/No</b>	<b>Brief remarks on the reason for delay</b>
1	Delay related to fund release into project Account	Yes	Project is delayed due non availability of sufficient funds in time. The Partly ACA of 4 <sup>th</sup> installment received on May-12 and its ULB Share received on Nov.12.
2	Issues related to cost escalation	Yes	The rate of Road Reinstatement enhanced abruptly, hence the revision of project was unavoidable. Revised estimate has been sanctioned by State Govt.
3	Delay in tendering process	Yes	Due to Lok-Sabha Election - 2009
4	Technical in tendering process	No	
5	Technical sanction process at state level	No	
6	Field level conditions leading to redesign	No	
7	Constraints in supply of equipment/material/technology	No	
8	Project Management related issues	No	
9	Any other issues/constraints in project implementation	Yes	<ol style="list-style-type: none"> <li>1. Non clearance of site, due to public agitation.</li> <li>2. Necessary permission awaited from Railway, Highway authority &amp; Cantt. Board.</li> <li>3. Laying of 6.5 Km. PSC Feeder Main in Cantonment Area could not be done, because of permission not yet received.</li> </ol>

<b>10. Status of Various Initiatives:</b>				
<b>S.NO</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (In number)</b>	
			<b>During the last Quarter</b>	<b>Cumulative since inception of the mission</b>
1.	Type of capacity Building Programmes			
		Number of official Trained	--	--
		Number Of Non official trained	--	--
2.	Workshops			
		National Level	--	--
		State Level	--	--
		Regional Level	--	--
3.	Other (Please specify keys initiatives)			

<b>11. Issues in Project Monitoring and Inspection</b>		
<b>S. No</b>	<b>Particulars</b>	<b>Remark</b>
1	Inspection carried out by SLNA/GoI Officers	IRMA
2	Date of Inspection	18.03.2015
3	Issues reported during Inspection	Inspection Report Awaited.
4	Course correction done	-
5	Suggestions, if any, for project monitoring and MIS	-

Signature & Date

( P.C.Shukla)  
**Project Manager**  
**Project Implementing Agency**

Signature & Date

(Umesh Pratap Singh)  
**Municipal Commissioner**  
**Urban Local Body**

**Quarterly Progress Report for Uttar Pradesh  
Under JnNURM Program  
Time Period: January 2015 to March 2015  
This Report comprises**

<b>State Level Report</b>	
<b>Uttar Pradesh</b>	
<b>City Level Report</b>	
<b>Lucknow</b>	
.....	
<b>Project Level reports</b>	
<b>Project code</b>	<b>Name of Project</b>
	1- Sewerage Project of District – 3 Part-1 of Lucknow City.
	2- Sewerage Project of District – 3 Part- 2 of Lucknow City.
	3- Water Supply Project Phase -1, Part-1 of Lucknow City.
	4- Water Supply Project Phase -1, Part-2 of Lucknow City.
	5- Solid Waste Management Project of Lucknow City.
	6- Storm Water Drainage Project of Lucknow City.

Part-II

Reforms

Name of City: LUCKNOW



1.	<b>Mandatory Reforms at City Level</b>		
	<b>Commitment as per the MoA for the current financial year</b>	<b>Progress made during the Quarter ( January 2015 – March 2015)</b>	<b>Cumulative progress as on 31.03.2015</b>
a)	<b>Implementation of Accounting Reforms</b>		
	Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM or otherwise		Municipal Finance Accounting manual prepared, in the process of approval. Codes adopted in DEAS.
	GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system		GO No-4094/9-5-2008-119/2007 dated June 2, 2008 regarding cutoff date for full migration of municipal accounting system from 1.04.2009 issued.
	Training of personnel	<p>Done. A training batch of new class III employee's organized for basic computer application and work practices on in house running software like PIS, Property Tax, PGRS etc.</p> <p>A training session organized for zonal officers, executive engineers and sectionals heads on computer basics for online compliance of new web based PGRS.</p> <p>RCUES provides training on tax and property certification process also provides the training on GIS based MIS for Tax collection. Nagar Nigam is organizing in house Training Program of the Accounts Department. Employees regarding DEAS implementation and database management.</p>	<p>In house training of municipal officials of Lucknow Nagar Nigam being done since 2006-07.</p> <p>RCUES &amp; SLNA conduct training programs for ULB officers as well as employees.</p> <p>A training session organized for Zonal officers, Executive Engineers and Section Heads on computer basics for online compliance of new web based PGRS.</p> <p>Nagar Nigam is organizing in house Training Program of the Accounts Department Employees regarding DEAS implementation and database management.</p>
	Appointment of field-level consultant for implementation at the city-level	Done. Appointed for financial year 2010-11 2011-12 & 2012-13 only. Being done by LNN staff in house since then.	Chartered Accountant firm M/s Asija Associates had been appointed as consultant (FLC) for financial year 2010-11, 2011-12 & 2012-13 only. Being done by LNN staff in house since then..
	Notification of cut-off date for migrating to the double-entry accounting system	Done. Notified and implemented for total migration from 1-4-2009.	DEAS has been Notified and implemented for total migration from 1-4-2009 but both the systems (i.e. single & double entry systems) are being maintained simultaneously presently.

	State year from which ULB will commence preparation of outcome budgets	Done. Outcome budget for FY-2010-11 has been prepared on the basis of various reports from DEAS	Nagar Nigam commenced preparation of Outcome Budget from FY 2007-08 & 2008-09.
	State year in which ULB will undertake Credit rating	Done. Credit Rating for 2008-09 done by CARE.	In FY 2008-09 done By CARE, Credit Rating : BB+
<b>b)</b>	<b>Property Tax reforms</b>		
	Elimination of exemptions	Done. Exemptions of various categories exist under the Nagar Nigam Adhiniyam, 1959.	Categories of properties such as Mandir, Masjid, Gurudwara, Church, Kabristan, Shamshan Ghat, Graveyard etc. only are exempted under the Nagar Nigam Adhiniyam, 1959.
	Migration to Self-Assessment System of Property Taxation	Done. Self assessment forms being digitized and the digitized copy is attached with the concerned data in database of online software.	Self assessment implemented for residential as well as commercial properties and self assessment form has been digitized and digital copy attached with the related assessment data in database of online software.
	Establish Taxpayer education programme	Ward wise/ Zonal wise camps organized. Print and electronic media is being used for the Taxpayer education program.	Tax payers can calculate ARV and property tax on LMC website <a href="http://lmc.up.nic.in/">http://lmc.up.nic.in/</a> and pay tax through Net-banking/ Debit/ Credit Cards and payment gateway.
	Achievement of 85% Coverage Ratio	To date bills have been issued to 436621 properties out of 492980 properties. This indicates coverage ratio of 88%. This is mainly on account of exempted properties, non availability of ownership information of households and issuance of single bill to Government Colony irrespective of the numbers of flats in the Govt. colony.	Achieved. For FY 2014-15 Property Tax Coverage was 91.2%. The amendment for Self-Assessment of Commercial Properties has been incorporated in the Nagar Nigam Act, 1959 & The Uttar Pradesh Municipal Corporation (Property Tax) (Second Amendment) Rules, 2009 have been framed. Self assessment for the Commercial Properties has been implemented.
	Achievement of 90% Collection Ratio for current demand (see item f in Current Status above)	<b>In FY 2014-15</b> 1-Current Demand----Rs. 12840.0 lacs 2-Arrear Demand ---- Rs 128.00 Lacs 3-Total Demand ----Rs. 12968.0 lacs 4-Total Collection ----Rs. 12798.42 lacs <b>5-Collection Ratio----98.65 %</b>	<b>In FY 2013-14</b> 1-Current Demand---- Rs.10860.0 lacs 2-Arrear Demand ----Rs. 130.00 Lacs 3-Total Demand ---- Rs. 10990.0 lacs 4-Total Collection ---- Rs. 10798.42 lacs <b>5-Collection Ratio---98.25 %</b>

	Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10 % of Current demand for previous year(excl. tax assessments under litigation, but incl. Property Tax / service charge levied on Government properties)	<b>In FY 2014-15</b> 1-Arrear Demand----Rs. 128.00 lacs 2-Arrear Collection---Rs. 2.00 lacs	<b>In FY 2013-14</b> 1- Arrear Demand----Rs. 130.00 lacs 2-Arrear Collection---Rs. 14.24 lacs
<b>c)</b>	<b>Reforms in levy of user charges</b>		
	1-The State should set up a body for recommending a user charge structure.	The User charges for the MSW services have been revised by Executive Committee in June 2014.. Consultant engagement for the approach & methodology and its rationalization for the user charges of various services like Water Supply/ Sewerage shall be taken as per requirement.	User charges imposed for SWM services. Nagar Nigam also collects user charges for Parking, community centers, open grounds etc.
	2-Establishment of proper accounting system for each service so as to determine the O&M cost separately. (i) Water Supply and Sewerage (ii) SWM	Done.	Achieved. Proper accounting system is based upon the corresponding budget codes. SWM user charges collection being done at concessionaire end through GPRS based hand held devices and deposited in the dedicated bank account of Nagar Nigam. Real time updation of collection and deposits in web based MIS.
	3-Please indicate plan for reduction in Non-Revenue Water (NRW) and Un-accounted for Water (UfW) through measures that include water audits and leakage detection studies. Please indicate annual targets for both. i. Non-Revenue Water (NRW) ----- 12 % ii. Un-accounted for Water (UfW) ----- 28%	Done.	As per commitment. Water Audit and Pressure testing is being done by Jalkal Vibhag, Nagar Nigam.
	4-Time table to achieve full recovery of O&M costs from user charges (recovery of all direct costs, including related salaries and wages) Water Supply ----- 68% Sewerage ----- 68%	<b>Water Supply &amp; Sewerage</b> <b>In FY 2014-15 (Till June 2014)</b> 1-O&M Expenditure---Rs.2112.00 Lacs 2-O&M Income----Rs.1878.00 Lacs <b>3-O&amp;M Recovery---88.92 %</b>  <b>SWM</b> <b>In FY 2014-15 (Till December 2014)</b> 1-O&M Expenditure---Rs.1347.95 Lacs 2-O&M Income----Rs.680.00 Lacs <b>3-O&amp;M Recovery---50.45 %</b>	<b>Water Supply &amp; Sewerage</b> <b>In FY 2013-14</b> 1-O&M Expenditure---Rs.10451.87 Lacs 2-O&M Income----Rs.10429.02 Lacs <b>3-O &amp; M Recovery---99.78 %</b>  <b>MSW</b> UC Collection being done since June 2011. User Charges Collection of MSW Services till <b>Dec. 2014</b> is <b>Rs 6.80 Cr.</b>

d)	<b>Implementation of E-Governance in municipalities</b>		
	1-Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP Based on the National Mission Mode Project of GoI the design document will be prepared.	E- Governance DPR of Lucknow Nagar Nigam (LNN) had been submitted to MoUD for approval. In addition, LNN has allocated Rs 80.0 Lacs for implementation of E-Governance in the Annual Budget of 2014-2015 and 42.0 lacs under FC-13 grant.	MEDD based on NMMP has been prepared and submitted to Govt. of India for approval.
	2-Assessment of MEDD against National E-Governance Standards	Done	Done.
	3-Finalization of Municipal E-Governance implementation action plan for the city	Action plan for all modules of e-Governance has been finalized and is being implemented by Nagar Nigam under own and FC-13 Funds.	State level E-Governance DPR, including the State Data Centre, prepared by IIT Kanpur in 2009, has been approved based on the Municipal E-Governances design document of NMMP. DPR of Lucknow has been prepared & submitted to GOI through SLNA. Nagar Nigam has implemented the initial phases of several modules and necessary training of the staff has also been done with own resources.
	4-Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems	Reengineering of E-Governance modules related to every activity/section in Nagar Nigam has been incorporated in the DPR. State level DPR as well as the State Level Data Centre has been approved.	Re-Engineering Of Business processes of Accrual Based Accounting System and property tax collection achieved. Tax collection is also being done through 44 E-Suvidha Centres developed under National E-Governance Project,
5-Appointment of Software consultant(s) / agency for development, deployment And training	UPDESCO appointed as Software consultant. The E-Governance DPR prepared by UPDESCO incorporates the development, deployment and training processes.	UPDESCO has been appointed as consultant agency for development of softwares and applications. Deployment and training is being done in house at LMC level and by the UPAAM at the State level.	

6-Exploring PPP option for different E-Governance services	Integrated Public Grievance Redressal System is being operated on PPP basis. PPP option has been adopted for few e-Governance modules. Citizen centered cyber facilities at e-suvidha centers for collection of property tax implemented. Full options of PPP will be taken up in the implementation phase of E-Governance Project. LMC has implemented e-tendering on PPP mode.	PPP option has been adopted for few e-Governance modules. Citizen centered cyber facilities at e-suvidha centers for collection of property tax implemented. Full options of PPP will be taken up in the implementation phase of E-Governance Project. LMC has implemented e-tendering on PPP mode.
7- Implementation of E-governance initiatives in the JNNURM city, against the identified modules		
Property Tax	Data of all the properties uploaded on the website, citizens can access to-date outstanding dues and deposit the same by net-banking and credit/debit cards. LNN revised the Tax rates. PT ARV can be calculated online through ARV calculator Self assessment facility as per the new rates for tax payers.	Property tax Services are being provided online through website. Assessment/ARV/Demand posted in Nagar Nigam website <a href="http://lmc.up.nic.in/">http://lmc.up.nic.in/</a> and dues can be deposited online using debit/credit cards. Online cash counters are operational at Nagar Nigam Head Office, 5 Zonal Offices besides the 44 E-Suvidha centers located in Lucknow Municipal Corporation area.
Accounting	Financial Statements as per new system have been prepared including trial balance, income and expenditure account and balance sheets for FY 2009-10 & 2010-11. Bank conciliation Statements of all bank accounts have been completed for FY 2009-10, 2010-11, 2011-12, 2012-13 and 2013-14. Bank Reconciliation Statements in relation to day-to-day transactions being taken up periodically for FY 2014-15.	OBS for past three FY has been prepared in DEAS and improved financial management systems are being integrated with various financial modules.
Water Supply & Other Utilities	Billing/ collection/Receipt Generation process fully computerized and is operational through zonal offices and 44 E-Suvidha Centres.	Billing/ collection/Receipt Generation process fully computerized and is operational through zonal offices and E-Suvidha Centres.
Birth & Death Registration	Certificates are being issued on line with DSC. All hospital of Lucknow city being listed in online database and User and Password issued by LNN all birth and death registration being done online by hospitals.	Online receipt of applications and issue of certificates has been started and certificate with digital signatures being dispatched through e-mail with the time limit of Seven days in birth cases and Ten days in death cases.

Citizen's Grievance Monitoring	New web based PGRS www.lnnpgrs.in with Toll Free Number 18001230522, voice logger and IVRS has been introduced for Citizens Grievance Monitoring & Redressal with Tel No. 0522-2307770 and 9415607789.	Web based modules implemented since Dec. 2013 with and IVRS facility with SMS service to citizens and the concerned official. Duration for resolving the grievances adopted as per the citizen charter.
Personnel Management System	Database & updation as per the new forms done on DLB website. Stand alone PMS software incorporating several details, payroll, pension, PF etc in use of LNN since 2005.	Online PMS implemented & Service book Information, Employee salary, Pension, PF, Bonus, Attendance, VRS, Health, and Leave etc maintained under PMS System. PMS is prepared and uploaded on websites localbodies.up.nic.in.
<b>Procurement and Monitoring of projects</b>		
<ul style="list-style-type: none"> <li>E-Procurement</li> </ul>	E-Tendering Solutions implemented. M/s ANTARES SYSTEMS Limited engaged for end to end e-procurement solutions for online tenders/online bids/Electronic auctions in LMC. Agreement signed on 28/08/2012 includes online financial transactions (Tender Fee, EMD) .	Online e-tendering implemented in Lucknow Nagar Nigam through M/s Antares systems Ltd., Bangalore on PPP basis. E-Tendering module completely online with all financial transactions of tender fees, EMD & security etc. through NEFT.Digital Signature is mandatory for registered contractors since FY 2013-14.
<ul style="list-style-type: none"> <li>Project / Ward Work</li> </ul>	This Module as part of the State/ULB integrated software has been included in the LNN E-Governance DPR.	For Project Management at Nagar Nigam level, This Module as part of the State/ULB integrated software has been included in the LNN E-Governance DPR.
Building Plan Approval	Building Plan Approval is regulated by LDA. LNN issues NOC only to LDA. NOC records, collection of dues etc. has been computerized in LNN.	LDA is working on it. LMC has developed computerized system for recording the database.
<b>Health Programs</b>		
<ul style="list-style-type: none"> <li>Licenses</li> </ul>	Being done by FDA.	Online software is ready for implementation. Computerized Licenses are being issued through application software.

	<ul style="list-style-type: none"> <li>• Solid Waste Management</li> </ul>	<p>Integrated Solid Waste Management is being implemented under 30 year Concession Agreement through concessionaire on PPP basis. The module incorporates online information/ User Charge Collection data flow on hand held Devices through GPRS based MIS.</p>	<p>Online/GPRS based software prepared &amp; operational by the Concessionaire, downlinks available at LMC.</p>
e)	<p><b>Earmarking of funds for basic services to the poor</b></p> <p><b>BUDGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>▪ Creation of separate Municipal Fund in the accounting system for ‘Services to the Poor’</li> <li>▪ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for ‘Services to Poor’.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>▪ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income ---- 20%</li> <li>▪ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income ---- 20%</li> <li>▪ Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure ----- 20%</li> </ul>	<p>Done.</p> <p>1-Delivery of services to poor and non poor targeted as per revenue expenditure.</p> <p>2 -25% Municipal Development budget allocated for BSUP since the FY 2012-13 .</p>	<p>Achieved.</p> <p>Rs. 20 .00 crore earmarked for BSUP in annual budget 2014-15 of LMC</p> <p>25% Municipal Development budget allocated for BSUP since the FY 2012-13 .</p>
f)	<p>Basic Services to Urban Poor</p>	<p>This reform agenda is being implemented with parastatal DUDA in Nagar Nigam. DUDA is implementing the RAY Program, the funds for FY 2013-14 have been released. Integrated Scheme focused on the poor are being implemented by State Government encompassing the 7 Point Charter .</p> <p><b>Aasara Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with all the basic services.</p>	<p>This reform agenda is being implemented with parastatal DUDA in Nagar Nigam. DUDA has completed household survey through RCUES, Hyderabad. DUDA is implementing the RAY Program, the funds for FY 2013-14 have been released. Integrated Scheme focused on the poor are being implemented by State Government encompassing the 7 Point Charter .</p>

<b>Optional Reforms</b>			
<b>SI No</b>	<b>Commitment as per the MoA</b>	<b>Progress made during the Quarter (January 2015 – March 2015)</b>	<b>Cumulative progress as on 31.03.2015</b>
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry System for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days. Time reduction to 7 & 10 days respectively is to be achieved by year 2011-12.	This function is performed by all ULBs except in 106 ULBs (74 Regulated Areas, 27 Development Authorities and 5 special area development Authorities. The Development Authorities have modified the building byelaws in order to streamline the approval process. The dissemination of building byelaws have been made available through website of Authorities and Awas Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online facility for Interactive Citizen Enquiry on status of Building Plan is available on Authority website. The revision of Building bye-laws has been undertaken. Vide Go no. 3559, dated- 04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan upto 100 sqm is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings has been achieved to that extent.
B	Maximum Reduction of Average time for Building Sanction		



Revision of Building Byelaws to make RWH Compulsory		
A	Start of approval as per new byelaws	<p>For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.</p> <p>The Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting has made Building Plans of 300 Square Meter and above to make mandatory provision for Rain Water Harvesting. GO dated 3982/8-1-17-01.07.2008 issued regarding Implementation of Rain Water Harvesting. Private Builders/ Government and Semi Government Departments, Group Housing/ Multi Storied Residential Units are required to implement Rain Water Harvesting. A Committee formed at Government Level will verify the Implementation. A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan indicates the Land use and ear marks these for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for recharging of water before launching of New Scheme is essential.</p> <p>Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building; Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface</p>

			with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above. The Housing Scheme developed by the Developer will not include the Density & FAR of EWS/LIG Houses in the calculation of Density & FAR of the scheme being developed by the Pvt. Developer.
<b>Earmarking of Land for EWS/LIG Housing and a system of cross subsidy</b>			
A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules framed by GoUP.	Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop & sell 20% of houses for EWS & LIG group. Hi-Tech Township Policy was framed vide GO no. 3872-8-07- dated 17.09.2007. The developer company through consortium was required to provide 10% housing stock for EWS & 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009, the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township. Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS & LIG category Policy 2009" was framed. As per this policy 10% of EWS & 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy
B	Amendment of the existing legislation and notification		
C	Timeline to improve the percentage of reservation for EWS/LIG in housing projects		

			by Government Agency and Private Builders. The Housing Scheme developed by Pvt. Developer will not include the Density and F.A.R. of EWS/LIG Houses in the calculation of Density and F.A.R. of the Scheme being developed by the Private Developers.
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.</p> <p>2- Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.</p> <p>3- Amendment of the existing legislation to introduce the new building byelaws and procedures.</p> <p>4- Dissemination of the new building byelaws through a website.</p> <p>5- City level workshops to address to the queries of general public</p>	Nagar Nigam is following the byelaws framed by Govt. in National Building Code	Chapter 3 & 9 of National Building Code deals with Building Laws, & Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&9 and Technical theory of Pollution Control Board & Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Web-site, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.
<b>Structural Reform</b>			
A	New Initiatives planned within organisation	1-Weekly review meeting being held by Municipal Commissioner. Important issues like revenue collection are reviewed almost daily. 2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate. In addition issue specific Meetings are held among city level departments.	All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage. Demand and collection of Taxes are being maintained and monitored at Zonal office. Redressal of complaints is being done at Zonal offices. Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009 22/9/2009(Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been
B	New Initiatives planned for inter-agency coordination and accountability amongst city level agencies		

			constituted by Environment Department of the state. City Level Co-ordination committee has been constituted for the Zoning of Street Vendors. It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The cadre of different discipline at Nagar Panchayat, Nagar Palika Parishad and Nagar Nigam level has been recommended. The State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th Pay Committee level. Two rounds of deliberations with the Chairman U.P. 6th. Pay Committee has already taken place. Revenue ( Tax assessment & collection ) staff cadre reviewed The post of Environmental Engineer for ULB has been created. Reorganization of Executive Cadre. A separate Directorate for Food and Drugs Control has been established.
<b>Administrative Reform</b>			
A	1-Rationalization in staff & Human Resource Management 2-Staff Training 3- Reduction in Establishment Expenditure 4- Management Review Systems	As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government in. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in	A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment & collection), For environmental aspects no post for Environmental Engineer (Especially for Solid waste Management) at ULB level, Shortage of Technical & Managerial staff, Inadequacy of

		establishment expenditure.	E-Gov Set-Up. In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.
<b>Encouraging PPP</b>			
A	List down the city level project initiatives planned through PPP in the next three years	1) SWM project of LNN is in progress on PPP Model. (2)Construction of Modern Slaughter House. (3)Replacement of low efficiency water pumps to energy efficient pumps. EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps and Street Lights on PPP model. (4)E-Governance project of LNN services.	Done. Provisions made in the Act for undertaking of any project for supply of urban infrastructure or services and make city level planning and policy for implementing PPP model in different service sector of municipality vide gazette no 1231(2)LXXXIX-V-1-09-1(KA)24-2009.
2.	<b>MOA:</b> MOA has been signed by GOI, GOUP & Lucknow Nagar Nigam on 08.01.2007.		
3.	<b>List initiatives taken if any for creation of a Revolving Fund at the city level</b>		
	<ul style="list-style-type: none"> <li>▪ Zero interest, Revolving fund based on SFC devolutions is in vogue for many years; with a moratorium of 5 years for the repayment/source deduction of the loan installment from the SFC Funds.</li> <li>▪ Lucknow Municipal Corporation Budget incorporates the provisions for the Local Body contributions of 30% towards the project costs under the UIG component of JNNURM; the same has been incorporated in the budget of FY 2013-14 as well.</li> <li>▪ Funds of ULB share have been released as a loan to local bodies from the Revolving Fund for the JNNURM Projects.</li> </ul>		
4	<b>Any innovations / good practices in urban governance, project development and service delivery implementation in the city during the reporting period</b>		
	<ul style="list-style-type: none"> <li>▪ LMC develop an Android Application for Public Grievances redressal system for citizen's for complaints through Android mobiles as well as LMC Officers for quick redressal .</li> <li>▪ Officer's can fill compliance and upload site photograph through mobile Application.</li> <li>▪ Vehicle tracking system is implemented RR vehicles In first phase LMC equipped 40 heavy vehicles and track their roots.</li> <li>▪ LMC also provide 20 smart phones to their Sanitary Inspector's to track their roots for effective cleaning and monitoring. Officer's can monitor those locations on web through User ID and Password.</li> <li>▪ New web based PGRS www.lnnpgrs.in with voice logger and IVRS has been introduced for Citizens Grievance Monitoring &amp; Redressal with Tel No. 0522-2307770 and 9415607789 and Toll free No. 18001230522.</li> </ul>		

	<ul style="list-style-type: none"> <li>▪ Officer's of LMC can monitor complaints and feed compliances through his secured user ID and Password.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Complainer can enter his feedback through unique OTP (One Time Password) facility.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ A training session organized for zonal officers, executive engineers and sectionals heads on computer basics for online compliance of new web based PGRS.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Final Draft of Revised CDP being prepared survey has been done three workshops organized at Lucknow Municipal Corporation.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Online e-tendering implemented in Lucknow Nagar Nigam through M/s Antares Systems Ltd. Bangalore on PPP basis. E-tendering module completely online with all financial transactions like Cost of tender forms &amp; EMD deposits through NEFT/RTGS and Net Banking. This process secure Rs 8.2 crore through competitive bidding.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ LMC head quarter connected with RF connectivity with NIC (SWAN).</li> </ul>
	<ul style="list-style-type: none"> <li>▪ LMC employees attendance recorded by bio- metric attendance monitoring system at head quarter.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ All important location of LMC head quarter equipped with CCTV for monitoring of activities of employees and public interaction.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Online Death &amp; Birth registration with digital signature. All hospital of Lucknow city being listed in online database and User and Password issued by LNN all birth and death registration being done online by hospitals.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ LMC account section is fully computerized. Day to day accounting in DEAS with Tally ERP-9 on intranet being done by all the accounts clerks and officers.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ De-Centralization of all Municipal Activities to Zone Level Officials.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ All Zonal Offices interlinked with Lucknow Municipal Corporation Head Quarter through WAN and leased lines.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Property Tax Demand, collection, deposits, receipts online, besides the facilities made through 44 E-Suvidha centers.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Animal welfare promotion and health care through PPP for Dogs in the Dog care centre and instituted in Nandishala (for bulls), Shri Krishna Gaushala (for cows), Vanar Vatika (for monkeys), Shwanalaya (for stray dogs) in the 52 hectare Kanha Upvan Complex at Amausi.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Common bio Medical Waste Treatment Facility for the Bio Medical Wastes of Lucknow at village Bindova, Tahsil Mohanlalganj operational under PPP.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ International Shooting Range (Indoor and Outdoor) being developed in Amausi.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Traffic Training Park developed for on spot training of the citizen and for professional training of drivers. The facility is initiated to be operated and maintained on PPP.</li> </ul>
	<ul style="list-style-type: none"> <li>▪ Solar Traffic Signals with pedestrian priority facility setup and handicapped/disabled at forty one major junctions on PPP in accordance with a corridor management plan.</li> </ul>

**Signature & Date**

**(S.K. Ambedkar)**  
Chief Engineer  
Lucknow Nagar Nigam

**(P.K.Srivastava)**  
Add. Municipal Commissioner  
Lucknow Nagar Nigam

**(Udayraj Singh)**  
Municipal Commissioner  
Lucknow Nagar Nigam

**Office Of the General Manager, Gomti Pollution Control Unit, UP Jal Nigam, Lucknow.  
Lucknow Sewerage District-I, Under JnNURM Progress Upto 31.03.2015**

<b>1</b>	<b>Project title :</b>	<b>Urban Sewerage of Lucknow City District-I</b>	<b>3-Project Bank Account No</b>	<b>A/C No. 4483000100007812 PNB Gomti Nagar</b>
<b>2</b>	<b>Implementing Agency:</b>	<b>U.P. Jal Nigam</b>	<b>4-Project Cost</b>	<b>Original Cost Rs. 23623.00 Lakhs Revised Cost Rs. 25774.42 Lakhs</b>

<b>5. Budget Allocation by ULB / Parastatal Agency</b>	
<b>Allocation in ULB / Parastatal Agency budget for this project in current financial year 2014-15</b>	<b>NA</b>

<b>6 Capital Contributions to the project and inflows</b>								
<b>S.No.</b>	<b>Sources</b>	<b>Commitment based on approved project cost</b>	<b>Commitment based on Revised project cost</b>	<b>% of total project cost</b>	<b>Actual released upto end of last reporting quarter (Dec 2014)</b>	<b>Actual amounts released into project account</b>		<b>Commitment pending release from source for balance project period</b>
						<b>During the last quarter being reported (Jan 15-Mar 15)</b>	<b>Cumulative released as on 31.03.2015</b>	
<b>1</b>	<b>2</b>	<b>3</b>	<b>3A</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7(5+6)</b>	<b>8(3-7)</b>
1	GOI	11811.50	11811.50	50%	11811.48	0.00	11811.48	0.02
2	State	4724.60	6876.05	20%+100%	6876.05	0.00	6876.05	0.00
3	ULB	7086.90	7086.90	30%	7086.89	0.00	7086.89	0.01
4	Others							
	<b>Total</b>	<b>23623.00</b>	<b>25774.45</b>	<b>100%</b>	<b>25774.42</b>	<b>0.00</b>	<b>25774.42</b>	<b>0.03</b>

<sup>3</sup> *Note (For filling table)*

- 1 *Quarter is defined to be designed with the financial year time frames.*
- 2 *Actual dates / amounts for all sources should corresponds to date / amounts of actual cash inflow in the project bank account.*
- 3 *Amount committed pending release for current financial year and beyond should be linked to project implementation schedule starting from project*

<b>Total interest accumulated in bank account to date</b>	ULB Level	190.45 lakhs
	Jal Nigam level	113.65 lakhs
	<b>Total:</b>	<b>304.10 lakhs</b>

All amount are in Rs. Lakhs

<b>7 Monitoring Funds Utilisation for the Project</b>						
<b>Tender / Package No.</b>		<b>Actual amounts utilized in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next installment</b>
		<b>Up to end of last reporting Quarter (Dec 2014)</b>	<b>During the last quarter being reported (Jan 15-Mar 15)</b>	<b>Cumulative expenditure as on 31.03.2015</b>		
<b>1</b>		<b>2</b>	<b>3</b>	<b>4(2+3)</b>	<b>5</b>	<b>6</b>
<b>(A)</b>	<b><u>LAYING OF SEWERS</u></b>					
<b>1</b>	<b><u>TRUNK SEWER</u></b>					
a	17/GM(Gomti)07-08	7213.43		7213.43		
b	22/GM(Gomti)11-12 dt. 16.9.11	35.15		35.15		
c	111/PM/TGPCU/11-12 dt. 23.9.11	36.32		36.32		
<b>2</b>	<b><u>SAADAT GANJ WARD (150 to 200 mm dia branch sewer)</u></b>					
a	Saadatganj Ward - Group - I 5/GM(Gomti) dt. 7.2.08	92.62		92.62		
b	Saadatganj Ward - Group - II 13/GM(Gomti) dt 20.2.08	89.76		89.76		
c	Saadatganj Ward - Group - III 12/GM(Gomti) dt. 8.02.08	69.13		69.13		
d	Saadatganj Ward - Group - IV 10/GM(Gomti) dt 8.2.08	83.66		83.66		
e	Saadatganj Ward - Group - V 11/GM(Gomti) 8.2.08	55.19		55.19		
f	Saadatganj Ward - Group - VI 9/GM(Gomti) dt 8.2.08	51.79		51.79		
g	Saadatganj Ward - Group - VII 12/GM(Gomti) dt 6.6.08	24.65		24.65		
h	Saadatganj Ward - Group - VIII 1/GM(Gomti) dt 25.4.08	39.82		39.82		
i	Saadatganj Ward-Group-IX(i) 11/PM-1 dated 7.1.08	29.38		29.38		
j	Saadatganj Ward-Group-IX(ii) 8/PM(T) dated 23.10.08	41.21		41.21		
<b>3</b>	<b><u>MALLAHI TOLA WARD-II (150 to 200 mm dia branch sewer)</u></b>					
a	Mallahi Tola Ward-II - Group - I 7/GM(Gomti) dt 19.5.08	55.23		55.23		
b	(a) Mallahi Tola Ward-II - Group - II (Part-A) 8/GM(Gomti) dt 8.2.08	34.23		34.23		
c	(b) Mallahi Tola Ward-II - Group - II (Part-B) 14/GM(Gomti) dt 20.2.08	38.37		38.37		
d	Mallahi Tola Ward-II - Group - III 16/GM(Gomti) dt 23.2.08	38.62		38.62		
e	Mallahi Tola Ward-II - Group - IV 1/PM-1 dt 23.4.08	24.56		24.56		
f	Mallahi Tola Ward-II - Zone-III Group - IV 6/PM-/ dt 25.8.08	23.24		23.24		



<b>g</b>	Mallahi Tola Ward-II - Zone-IV Group - VII 6/PM(T)/08-09	30.69		30.69		
<b>4</b>	<b>ZONE-I (150 to 200 mm dia branch sewer)</b>					
<b>a</b>	Group-A 17/GM dt 15.9.08	82.10		82.10		
<b>b</b>	Group-B 20/GM/08-09 dt 11.11.08	166.97		166.97		
<b>c</b>	Group-C (Part-1) 8/PM-1/08-09	36.91		36.91		
<b>d</b>	Group-C (Part-2) 12/PM-1/08-09	35.64		35.64		
<b>e</b>	Group-D 29/GM/08-09 dt 29.11.08	92.82		92.82		
<b>f</b>	Group-E 33/GM/08-09 dt 20.12.08	88.69		88.69		
<b>g</b>	Group-F 24/GM/08-09 dt 28.11.08	79.65		79.65		
<b>h</b>	Group-G 21/GM/08-09 dt 10.11.08	86.74		86.74		
<b>i</b>	Group-H 25/GM/ dt 28.11.08	83.18		83.18		
<b>j</b>	Group-I 34/GM/07-08 dt. 12.1.09	64.58		64.58		
<b>k</b>	Group-J 27/GM/08-09 dt 29.11.08	68.56		68.56		
<b>l</b>	Group-K (Part-1) 10/PM-1/08-09	17.87		17.87		
<b>m</b>	Group-K (Part-2) 9/PM-1/08-09	26.88		26.88		
<b>n</b>	Group-L 18/GM/08-09 dt 20.10.08	65.98		65.98		
<b>o</b>	Group-L-A 25/PM/TGPCU/09-10 dt 30.11.09	35.08		35.08		
<b>p</b>	Group-A-2 Distt-I CBN 4/PM/TGPCU/09-10 Dt. 23.05.09	39.53		39.53		
<b>q</b>	Zone-1 Group C-1-A 1/PM/TGPCU/09-10 dt 20.05.09	25.68		25.68		
<b>r</b>	Zone-1 Group-A-2 CBN 5/PM/TGPCU/09-10 Dt. 06.06.09	27.91		27.91		
<b>s</b>	Zone-1 Distt-I Group-E CBN 2/PM-I/09-10 Dt. 17.07.09 Gomti-I	20.69		20.69		
<b>t</b>	Zone-1 Distt-I Group G-I CB No. 29/PM/TGPCU/09-10 Dt. 30.11.09	38.61		38.61		
<b>5</b>	<b>ZONE-II Part-1 branch sewer) 13/GM(Gomti) dt 4.7.08</b>	436.30		436.30		
<b>6</b>	<b>ZONE-II (150 to 200 mm dia branch sewer)</b>					
<b>a</b>	Zone-II Part-2 Branch Sewers 11/GM (Gomti) dt 30.5.08	508.93		508.93		
<b>b</b>	Zone-II Part-3 Distt-I CBN 6/PM.TGPCU/09-10 Dt. 23.06.09	43.75		43.75		
<b>c</b>	Zone-II Part-4(A) CBN 01/GM(Gomti)/09-10 Dt. 15.05.09	80.59		80.59		
<b>d</b>	Zone-II Part-4 CBN 2/PM/TGPCU/09-10 Dt. 25.05.09	42.16		42.16		
<b>e</b>	Distt-I Zone-II Part-V CBN 12/PM(T)/09-10 Dt. 04.08.09	19.33		19.33		
<b>f</b>	Distt-I Zone-II Part-VI CBN 8/PM/TGPCU/09-10 Dt. 18.07.09	42.01		42.01		
<b>g</b>	Distt-I Zone-II Part-VII CBN 11/PM/TGPCU/09-10 Dt. 04.08.09	39.79		39.79		
<b>h</b>	Distt-I Zone-II Part-VIII CBN 9/PM/TGPCU/09-10 Dt. 23.07.09	25.36		25.36		
<b>i</b>	Distt-I Zone-II Part-IX CBN 07/PM/TGPCU/09-10 Dt. 18.07.09	23.80		23.80		

j	Distt-I Zone-II Part-I-1A CBN 15/PM/TGPCU/09-10 Dt. 26.9.09	21.28		21.28	
k	Distt-I Zone-II Part-ID CBN 16/PM/TGPCU/09-10 Dt. 26.09.09	7.85		7.85	
l	Distt-I Zone-II Part-V-A CBN 17/PM/TGPCU/09-10 Dt. 01.10.09	6.37		6.37	
m	Distt-I Zone-II Part-IC CBN 18/PM/TGPCU/09-10 Dt. 08.10.09	11.98		11.98	
n	Distt-I Zone-II Part-II-V CBN 19/PM/TGPCU/09-10 Dt. 13.10.09	40.47		40.47	
o	Distt-I Zone-II Group-N-2 CBN 21/PM/TGPCU/09-10 Dt. 22.10.09	21.26		21.26	
p	Distt-I Zone-II Group-B CBN 5/PM-II/09-10 Dt. 19.11.09	23.26		23.26	
q	Distt-I Zone-II Group-Z CB No. 26/PM/TGPCU/09-10 dt. 30.11.09	30.17		30.17	
r	Zone-II Group-A Cb No. 3/PM-II/09-10 Dt. 19.11.09	31.16		31.16	
s	Distt-1 Zone-II Group-C CB No. 4/PM-II/09-10 Dt.19.11.09	23.24		23.24	
t	Dist-1 Zone-II Cb No. 3/PM/ TGPCU/10-11 Dt. 7.7.10	47.22		47.22	
u	Dist-1 Zone-II Cb No. 4/PM/ TGPCU/10-11 Dt. 9.7.10	45.70		45.70	
v	Distt-I Zone-I & II CB No. 23/PM/TGPCU/09-10 Dt. 24.10.09	31.05		31.05	
w	Distt-I Zone-I & II CB No. 24/PM/TGPCU/09-10 Dt. 24.10.09	36.66		36.66	
x	Zone-II Group-B Cb No. 11/PM-II/09-10 Dt. 06.1.10	38.66		38.66	
y	CB No. 31/PM/TGPCU/10-11 Dt. 11.03.11	22.21		22.21	
z	CB No. 35/PM/TGPCU/10-11 Dt. 25.3.11	10.29		10.29	
a1	CB No. 10/PM/TGPCU/10-11 Dt. 21.7.11	13.02		13.02	
a2	CB No. 11/PM/TGPCU/11-12 Dt. 21.7.11	11.56		11.56	
a3	CB No. 03/PM/TGPCU/11-12 Dt. 29.4.11	14.70		14.70	
a4	Zone-I&Zone-II 75/PM-II/11-12 dt 25.12.2011	14.20		14.20	
7	<b>Zone-III Part-1 Branch Sewer 8/GM(Gomti) dt 22.5.08</b>	385.58		385.58	
8	<b>Zone-III Part-2 (150 to 200 mm dia branch sewer)</b>				
a	Group-M 30/GM/08-09 dt 4.12.08	70.90		70.90	
b	Group-N (Part-A) 31/GM/08-09 dt 11.12.08	51.07		51.07	
c	- Group-N (Part-B) 28/GM/08-09 dt 28.11.08	52.17		52.17	
d	Group-O 16/GM dt 8.9.08	96.68		96.68	
e	Group-P 22/GM/08-09 dt 28.11.08	67.91		67.91	
f	Group-Q 15/GM dt 8.9.08	95.12		95.12	
g	Zone-III A Distt-I CBN 03/GM/Gomti/09-10 Dt. 18.06.09	94.91		94.91	
h	Zone-III Distt-I Part-II CBN 02/PM-II/09-10 Dt. 18.11.09	41.91		41.91	
i	Zone-III Distt-I Part-II CBN 12/PM-II/09-10 Dt. 27.1.10	28.60		28.60	
j	Zone-III Distt.-1 CB. No. 5/PM/TGPCU/10-11 dt. 12.7.10	40.80		40.80	
k	Zone-III Distt.-1 CB. No. 12/PM/TGPCU/10-11 dt. 9.9.10	17.26		17.26	
l	CB No. 8/PM/TGPCU/11-12 dt 2.7.11	5.98		5.98	

m	CB No. 81/PM/TGPCU/11-12 dt 5.9.11	31.91		31.91	
n	CB No. 148/PM/TGPCU/11-12 dt 22.12.11	7.31		7.31	
<b>g</b>	<b>Zone-IV (150 to 200 mm dia branch sewer)</b>				
a	9/GM Gomti) dt 22.5.08	437.76		437.76	
b	Group-A 2/PM-1.08-09 dt 5.8.08	29.17		29.17	
c	Group-B 9/PM-T/08-09 dt 22.11.08	34.79		34.79	
d	Zone-IV Group 'C' (150/200)10/PM/TGPCU/08-09 dt 20.12.09	10.31		10.31	
e	Zone-IV Group 'D' (150/200) 14/PM/TGPCU/08-09 dt 17.02.09	27.45		27.45	
f	Zone-IV Group 'E' (150/200) 15/PM/TGPCU/08-09 dt 05.03.09	22.59		22.59	
g	Zone-IV Group 'F' Distt-I CBN 3/PM/TGPCU/09-10 Dt. 22.05.09	11.87		11.87	
h	Zone-IV Distt-I Part-I A CB No. 27/PM/TGPCU/09-10 Dt. 30.11.09	43.39		43.39	
i	Zone-IV Group 'F' Distt-I CBN 28/PM/TGPCU/09-10 Dt. 30.11.09	16.38		16.38	
j	Zone-IV Group 9A Distt-I CBN 32/PM/TGPCU/10-11 dt. 21.3.11	17.61		17.61	
k	CB No. 124/PM/TGPCU/11-12	25.02		25.02	
l	CB No. 139/PM/TGPCU/11-12	7.23		7.23	
<b>10</b>	<b>Pipes Supply (150 &amp; 200mm dia)</b>				
a	2/GM(Gomti)08-09	61.10		61.10	
b	4/GM(Gomti)08-09	16.93		16.93	
c	6/GM(Gomti)08-09	53.87		53.87	
d	32/GM(Gomti)/08-09	68.44		68.44	
e	13/PM/TGPCU/09-10 dt 26.9.09	28.48		28.48	
f	14/PM/TGPCU/09-10 dt 26.9.09	26.16		26.16	
g	1/PM-II/09-10 dt 18.11.09	14.48		14.48	
h	8/PM-II/09-10 Dt. 06.01.2010	23.04		23.04	
	<b>Supply of RCC pipe by order</b>				
i	150mm dia	5.84		5.84	
j	200mm dia	3.51		3.51	
<b>11</b>	Supply of foot steps	32.93		32.93	
<b>12</b>	Supply of MH cover	218.16		218.16	
<b>13</b>	Road reinstatement paid to Nagar Nigam	5467.69		5467.69	
<b>14</b>	Road reinstatement paid to PWD	45.23		45.23	
<b>15</b>	Road reinstatement paid to PWD (Unit-2)	51.07		51.07	
<b>16</b>	<b>Road reinstatement (Jal Nigam)</b>				
i	33/PM-TGPCU/09-10 dt. 04.02.10				
ii	02/PM-TGPCU/11-12 dt. 19.04.11				
iii	06/PM-TGPCU/11-12 dt. 20.06.11	120.70		120.70	
iv	147/PM-TGPCU/11-12 dt. 22.12.11				
v	146/PM-TGPCU/11-12 dt. 22.12.11				

vi	38/PM-TGPCU/11-12 dt. 23.08.11				
vii	149/PM-TGPCU/11-12 dt. 22.12.11				
viii	27/PM-TGPCU/12-13, dt. 17.6.12				
ix	124/PM-TGPCU/11-12, dt. 23.09.11 (Suplementry C.B.)				
	<b>BY ORDER</b>				
i	Zone-2 Camplwel road near Exon school. No. 925/Work-15/77 dt 8.11.11	7.23		7.23	
ii	Zone-1 Andhy ki chauki, Hardoi road. No. 4020/Work-16/77 dt 9.12.11	4.97		4.97	
<b>17</b>	Departmental work	18.30		18.30	
	<b>Total "A"</b>	<b>19095.26</b>	<b>0.00</b>	<b>19095.26</b>	
<b>(B)</b>	<b>OTHER CIVIL WORKS</b>				
<b>1</b>	14 mld STP in Daulatganj campus 5/GM(Gomti)/08-09 dt 16.5.08	779.00		779.00	
<b>2</b>	56 mld SPS in Daulatganj campus 10/GM(Gomti)/08-09 dt 22.5.08	132.50		132.50	
<b>3</b>	2/PM-TGPCU/10-11 Generating room	12.18		12.18	
<b>4</b>	Rising Main	70.56		70.56	
<b>18</b>	Construction of Connecting Chamber	1708.78		1708.78	
<b>19</b>	Construction of Connecting Chamber (Unit-2)	141.31		141.31	
<b>20</b>	Interconnection 150/PM-T/11-12	37.49		37.49	
<b>21</b>	Connection of BS 152/PM-TGPCU/11-12	27.66		27.66	
<b>22</b>	<b>Misc. works</b> Connection of Branch sewer, road crossing, Manhole, Connecting chamber etc and Trench less work.	482.72		482.72	
<b>(C)</b>	<b>E &amp; M Works:</b>				
<b>19</b>	Pumping plant	301.67		301.67	
<b>20</b>	Sub Station	95.85		95.85	
<b>21</b>	Generator	66.57		66.57	
<b>(D)</b>	Contingencies and allied work for execution such as setting up site offices, computer hardware, software, computer operator, stationeries, P.I./T.I. for JE's and other petty payment for requirement of works at UPJN HQ DLB office, UDD etc.	618.45		618.45	
	<b>Total (A+B+C+D)</b>	<b>23570.00</b>	<b>0.00</b>	<b>23570.00</b>	
<b>Utilisation of funds as % of funds received from all sources for the project as on date</b>				<b>99.78% (Project is Complete)</b>	

## 8. Project Implementation Monitoring

List all tender packages proposed for the project											
		Cost in (Rs.Lacs)			Project Start			Implementation status		Completion	
Pakag e No.	Brief Title of Tender Package	Estimate	Awarded	On Comp lation	Tender Release Date	Tender Award date	Tender complet e date	Work not started / Under progress / complete d	% of works complete d (Physical progress)	Schedule date(As per DPR)	Estimate d /Revised Completi on date
1	2	3	4	5	6	7	7a	8	9	10	11
(A)	<b><u>LAYING OF SEWERS</u></b>										
1	<b><u>Trunk Sewer</u></b>	7473.00								30.6.2010	
a	250 to 1800 mm dia Trunk Sewer		7472.63		27.11.07	28.3.08	29-5-10/27.6.10	Completed	100		
b	22/GM(Gomti)11-12 dt. 16.9.11		90.00		1.9.11	16.9.11	30.11.11	Completed	100		
c	111/PM/TGPCU/11-12 dt. 23.9.11		33.71		11.9.11	23.9.11	22.11.11	Completed	100		
	<b><u>Branch Sewer</u></b>	14343.49								30.6.2010	
2	<b><u>SAADAT GANJ WARD (150 to 200 mm dia branch sewer)</u></b>										
a	Saadatganj Ward - Group - I, 5/GM(Gomti) dt. 5.2.08		82.86		5.12.2007	5.2.08	4.6.2008/4.10.08	Completed	100		
b	Saadatganj Ward - Group - II 13/GM(Gomti) dt 20.2.08		77.68		5.12.2007	20.2.08	19.06.2008/24.01.09	Completed	100		
c	Saadatganj Ward - Group - III 12/GM(Gomti) dt. 8.2.08		63.16		5.12.2007	20.2.08	19.06.2008/19.12.09	Completed	100		
d	Saadatganj Ward - Group - IV 10/GM(Gomti) dt 8.2.08		76.66		5.12.2007	8.2.08	7.06.2008/15.03.09	Completed	100		
e	Saadatganj Ward - Group - V 11/GM(Gomti) 8.2.08		52.98		5.12.2007	8.2.08	8.02.2008/7.10.08	Completed	100		
f	Saadatganj Ward - Group - VI 9/GM(Gomti) dt 8.2.08		73.70		5.12.2007	10.10.08	9.04.2009/30.6.10	Completed	100		
g	Saadatganj Ward - Group - VII 12/GM(Gomti) dt 6.6.08		68.41		5.12.2007	6.6.08	15.10.08	Completed	100		
h	Saadatganj Ward - Group - VIII 1/GM(Gomti) dt 25.4.08		64.33		5.12.2007	25.4.08	24.08.08/23.12.08	Completed	100		
i	Saadatganj Ward-Group-IX(i) 11/PM-1 dated 7.1.08		29.55		7.2.08	31.3.08	30.7.08/31.08.08	Completed	100		

1. Scheme has been handed over to JalKal Vibhag, Nargar Nigam Lucknow

2. Public sewer connection is providing by Jalkal Vibhag.

j	Saadatganj Ward-Group-IX(ii) 8/PM(T) dated 23.10.08		39.99		23.10.08	23.10.08	22.8.09	Completed	100
<b>3</b>	<b><u>MALLAHI TOLA WARD-II</u></b> <b><u>(150 to 200 mm dia branch</u></b> <b><u>sewer)</u></b>								
a	Mallahi Tola Ward-II - Group-I, 7/GM(Gomti) dt 19.5.08		80.70		5.12.2007	19.5.08	18.09.08/3 1.03.10	Completed	100
b	(a) Mallahi Tola Ward-II - Group - II (Part-A) 8/GM(Gomti) dt 8.2.08		37.63		5.12.2007	8.2.08	06-07-08	Completed	100
c	(b) Mallahi Tola Ward-II - Group - II (Part-B) 14/GM(Gomti) dt 20.2.08		37.44		5.12.2007	20.2.08	19.06.08/ 19.8.08	Completed	100
d	Mallahi Tola Ward-II - Group - III 16/GM(Gomti) dt 23.2.08		37.90		16.2.08	23.2.08	22.6.08/28 .2.09	Completed	100
e	Mallahi Tola Ward-II - Group - IV 1/PM-1 dt 23.4.08		23.93		23.4.08	23.4.08	22.8.08/22 .10.08	Completed	100
f	Mallahi Tola Ward-II - Zone-III Group - IV 6/PM-1/ dt 25.8.08		29.81		22.8.08	25.8.08	24.06.09	Completed	100
g	Mallahi Tola Ward-II - Zone-IV Group - VII 6/PM(T)/08-09 dt 6.9.08		29.00		5.9.08	6.9.08	5.1.09	Completed	100
<b>4</b>	<b><u>ZONE-I Branch Sewer (150</u></b> <b><u>to 200 mm dia branch</u></b> <b><u>sewer)</u></b>								
a	Group-A 17/GM dt 15.9.08		79.29		2.9.08	15.9.08	14.9.09	Completed	100
b	Group-B 20/GM/08-09 dt 11.11.08		92.97		1.11.08	11.11.08	10/11/09/ 10.3.10	Completed	100
c	Group-C (Part-1) 8/PM-1/08- 09 dt 18.10.08		35.37		15.10.08	18.10.08	17.10.09	Completed	100
d	Group-C (Part-2) 12/PM-1/08- 09 dt 29.11.08		35.08		15.10.08	29.11.08	28-11-09	Completed	100
e	Group-D 29/GM/08-09 dt 29.11.08		88.51		15.10.08	29.11.08	28-11-09	Completed	100
f	Group-E 33/GM(Gomti) dt 20.12.08		86.19		15.10.08	20.12.08	19-12-09	Completed	100
g	Group-F 24/GM/08-09 dt 28.11.08		77.93		11.7.08	28.11.08	27.11.09	Completed	100
h	Group-G 21/GM/08-09 dt 10.11.08		84.83		21.6.08	11.11.08	10.11.09	Completed	100
i	Group-H 25/GM/ dt 28.11.08		72.56		6.9.08	28.11.08	27.11.09	Completed	100
j	Group-I 34/GM(Gomti)08-09 dt 12.1.09		63.89		6.9.08	12.1.09	11-1-2010	Completed	100
k	Group-J 27/GM/08-09 dt		66.64		15.10.08	29.11.08	28-11-08	Completed	100

	29.11.08								
l	Group-K (Part-1) 10/PM-1/08-09		28.76		15.10.08	24.11.08	23-11-09	Completed	100
m	Group-K (Part-2) 9/PM-1/08-09		28.37		15.10.08	25.11.08	24-11-09	Completed	100
n	Group-L 18/GM/08-09 dt 20.10.08		58.34		4.9.08	20.10.08	19-10-09	Completed	100
o	Group-L-A 25/PM/TGPCU/09-10 dt 30.11.09		25.31		18.11.09	30.11.09	28.2.010	Completed	100
p	Group-A-2 Distt-I CBN 4/PM/TGPCU/09-10 Dt. 23.05.09		39.71		25.5.09	03.06.09	04.08.09	Completed	100
q	Zone-1 Group C-1-A 1/PM/TGPCU/09-10 dt 20.05.09		24.81		12.5.09	21.05.09	20.08.09	Completed	100
r	Zone-1 Group-A-2 CBN 5/PM/TGPCU/09-10 Dt. 06.06.09		27.96		30.5.09	06.06.09	05.09.09	Completed	100
s	Zone-1 Distt-I Group-E CBN 2/PM-I/09-10 Dt. 17.07.09		29.74		6.07.09	17.07.09	16.08.09/ 16.11.09	complete	100
t	Zone-1 Distt-I Group G-I CB No. 29/PM/TGPCU/09-10 Dt. 30.11.09		33.37		30.11.09	31.3.10	31.03.201 0	Completed	100
<b>5</b>	<b>ZONE-II Part-1 branch sewer) 13/GM(Gomti) dt 4.7.08</b>		570.85		30.5.08	4.7.08	3.10.10	Completed	100
<b>6</b>	<b>ZONE-II Branch Sewer (150 to 200 mm dia branch sewer)</b>								
<b>a</b>	Zone-II Part-2 Branch Sewers 11/GM (Gomti) dt 29.5.08		508.33		16.5.08	30.5.08	28.05.10	Completed	100
<b>b</b>	Zone-II Part-3 Distt-I CBN 6/PM.TGPCU/09-10 Dt. 23.06.09		39.27		15.6.09	23.06.09	22.11.09	Completed	100
<b>c</b>	Zone-II Part-4(A) CBN 01/GM(Gomti)/09-10 Dt. 15.05.09		68.87		7.5.09	15.05.09	14.08.09/ 31.3.10	Completed	100
<b>d</b>	Zone-II Part-4 CBN 2/PM/TGPCU/09-10 Dt. 25.05.09		39.82		15.5.09	25.05.09	23.10.09	Completed	100
<b>e</b>	Distt-I Zone-II Part-V CBN 12/PM(T)/09-10 Dt. 04.08.09		30.13		26.7.09	20.10.09	19.1.10	Completed	100
<b>f</b>	Distt-I Zone-II Part-VI CBN 8/PM/TGPCU/09-10 Dt. 18.07.09		39.86		8.7.09	18.07.09	9.2.10	Completed	100
<b>g</b>	Distt-I Zone-II Part-VII CBN 11/PM/TGPCU/09-10 Dt. 04.08.09		39.90		08.07.09	08.07.09	07.11.09/ 07.1.10	Completed	100
<b>h</b>	Distt-I Zone-II Part-VIII CBN 9/PM/TGPCU/09-10 Dt. 23.07.09		23.97		08.07.09	08.07.09	24.06.09/ 7.12.09	Completed	100
<b>i</b>	Distt-I Zone-II Part-IX CBN 07/PM/TGPCU/09-10 Dt. 18.07.09		20.44		8.07.09	18.07.09	2.12.09	Completed	100
<b>j</b>	Distt-I Zone-II Part-I-1A CBN		19.28		30.8.09	26.9.09	25.12.09	Completed	100

	15/PM/TGPCU/09-10 Dt. 26.9.09								
<b>k</b>	Distt-I Zone-II Part-ID CBN 16/PM/TGPCU/09-10 Dt. 26.09.09	8.68		16.9.09	26.9.09	25.12.09	Completed	100	
<b>l</b>	Distt-I Zone-II Part-V-A CBN 17/PM/TGPCU/09-10 Dt. 01.10.09	7.09		26.9.09	1.10.09	31.12.09	Completed	100	
<b>m</b>	Distt-I Zone-II Part-IC CBN 18/PM/TGPCU/09-10 Dt. 08.10.09	9.86		1.10.09	8.10.09	7.1.10/ 6.2.10	Completed	100	
<b>n</b>	Distt-I Zone-II Part-II-V CBN 19/PM/TGPCU/09-10 Dt. 13.10.09	24.93		16.9.09	13.10.09	12.1.10	Completed	100	
<b>o</b>	Distt-I Zone-II Group-N-2 CBN 21/PM/TGPCU/09-10 Dt. 22.10.09	21.62		24.9.09	22.10.09	21.1.10	Completed	100	
<b>p</b>	Distt-I Zone-II Group-B CBN 5/PM-II/09-10 Dt. 19.11.09	24.95		15.11.09	19.11.09	17.2.10	Completed	100	
<b>q</b>	Distt-1 Zone-II Group-C CB No. 4/PM-II/09-10 Dt.19.11.09	25.56		19.11.09	27.1.10	28.02.10	Completed	100	
<b>r</b>	Distt-I Zone-II Group-Z CB No. 26/PM/TGPCU/09-10 dt. 30.11.09	29.96		30.11.09	28.2.10	17.2.10	Completed	100	
<b>s</b>	Zone-II Group-A Cb No. 3/PM- II/09-10 Dt. 19.11.09	34.98		19.11.09	17.2.10	17.01.10	complete	100	
<b>t</b>	Dist-1 Zone-II Cb No. 3/PM/ TGPCU/10-11 Dt. 7.7.10			30.6.10	7.7.10		complete	100	
<b>u</b>	Dist-1 Zone-II Cb No. 4/PM/ TGPCU/10-11 Dt. 9.7.10			1.7.10	9.7.10		complete	100	
<b>v</b>	Distt-I Zone-I & II CB No. 23/PM/TGPCU/09-10 Dt. 24.10.09	30.39		24.10.09	23.1.10	23.01.10	complete	100	
<b>w</b>	Distt-I Zone-I & II CB No. 24/PM/TGPCU/09-10 Dt. 24.10.09	32.25		24.10.09	23.1.10	23.01.10	complete	100	
<b>x</b>	Zone-II Group-B Cb No. 11/PM- II/09-10 Dt. 06.1.10	18.05		29.09.09	06.01.10	05.07.10	complete	100	
<b>y</b>	CB No. 31/PM/TGPCU/10-11 Dt. 11.03.11	21.42		1.3.11	11.3.11		complete	100	
<b>z</b>	CB No. 35/PM/TGPCU/10-11 Dt. 25.3.11	11.91		10.3.11	25.3.11		complete	100	
<b>a1</b>	CB No. 10/PM/TGPCU/10-11 Dt. 21.7.11	12.72		10.7.11	21.7.11	20.11.11	complete	100	
<b>a2</b>	CB No. 11/PM/TGPCU/11-12 Dt. 21.7.11	11.91		10.7.11	21.7.11	20.11.11	complete	100	
<b>a3</b>	CB No. 03/PM/TGPCU/11-12 Dt. 29.4.11	14.99		20.4.11	29.4.11		complete	100	
<b>a4</b>	Zone-I&Zone-II 75/PM-II/11-12 dt 25.12.2011	16.07		15.12.11	25.12.11	30.6.201 2	complete	100	



<b>7</b>	<b>Zone-III Part-1 Branch Sewer</b> 8/GM(Gomti) dt 22.5.08		451.70		16.5.08	22.5.08	21.11.09	complete	100
<b>8</b>	<b>Zone-III Part-2 (150 to 200 mm dia branch sewer)</b>								100
<b>a</b>	Group-M 30/GN/08-09 dt 4.12.08		95.38		18.11.08	4.12.08	3/12/2009/ 2.4.10	complete	100
<b>b</b>	Group-N (Part-A) 31/GM/08-09 dt 11.12.08		46.50		18.11.08	11.12.08	10.12.09	complete	100
<b>c</b>	- Group-N (Part-B) 28/GM/08-09 dt 28.11.08		46.27		18.11.08	29.11.08	28-11-09/ 28.2.10	complete	100
<b>d</b>	Group-O 16/GM dt 8.9.08		89.14		2.9.08	8.9.08	7.9.09	complete	100
<b>e</b>	Group-P 22/GM/08-09 dt 28.11.08		85.85		2.9.08	28.11.08	27-11-09	complete	100
<b>f</b>	Group-Q 15/GM dt 8.9.08		95.41		2.9.08	8.9.08	28.2.10	complete	100
<b>g</b>	Zone-III A Distt-I CBN 03/GM/Gomti/09-10 Dt. 18.06.09		60.57		02.06.09	19.09.09	4.11.09	complete	100
<b>h</b>	Zone-III Distt-I Part-II CBN 02/PM-II/09-10 Dt. 18.11.09		39.52		1.11.09	18.11.09	31.1.10	complete	100
<b>i</b>	Zone-III Distt-I Part-II CBN 12/PM-II/09-10 Dt. 27.1.10		27.57		29.12.09	27.01.10	27.04.10	complete	100
<b>j</b>	Zone-III Distt.-1 CB. No. 5/PM/TGPCU/10-11 dt. 12.7.10		31.93		3.7.10	12.7.10	11.11.10	complete	100
<b>k</b>	Zone-III Distt.-1 CB. No. 12/PM/TGPCU/10-11 dt. 9.9.10		12.26		1.7.10	9.9.10	8.1.11	complete	100
<b>l</b>	CB No. 8/PM/TGPCU/11-12 dt 2.7.11		6.72		2.7.11	1.10.11	1.10.11	complete	100
<b>m</b>	CB No. 81/PM/TGPCU/11-12 dt 5.9.11		33.81		25.8.11	5.9.11	4.3.12	complete	100
<b>n</b>	CB No. 148/PM/TGPCU/11-12 dt 22.12.11		9.01		10.12.11	22.12.11	21.2.12	complete	100
<b>9</b>	<b>Zone-IV (150 to 200 mm dia branch sewer)</b>							complete	100
<b>a</b>	9/GM Gomti) dt 22.5.08		514.63		16.5.08	22.5.08	21.8.10	complete	100
<b>b</b>	Group-A 2/PM-1.08-09 dt 5.8.08		28.16		31.7.08	5.8.08	30.5.09	complete	100
<b>c</b>	Group-B 9/PM-T/08-09 dt 22.11.08		34.97		24.10.08	25.11.08	24.3.09/ 24.6.09	complete	100
<b>d</b>	Zone-IV Group 'C' (150/200)10/PM/TGPCU/08-09 dt 20.12.08		9.92		20.12.08	22.12.08	20-3-09	complete	100
<b>e</b>	Zone-IV Group 'D' (150/200) 14/PM/TGPCU/08-09 dt 17.2.09		25.94		17.2.09	17.2.09	16.5.09 / 30.6.09	complete	100
<b>f</b>	Zone-IV Group 'E' (150/200) 15/PM/TGPCU/08-09 dt 5.3.09		21.62		18.2.09	5.3.09	4.6.09	complete	100
<b>g</b>	Zone-IV Group 'F' Distt-I CBN 3/PM/TGPCU/09-10 Dt. 22.05.09		12.64		16.05.09	25.5.09	24.08.09/ 24.2.10	complete	100

<b>h</b>	Zone-IV Distt-I Part-I A CB No. 27/PM/TGPCU/09-10 Dt. 30.11.09							31.03.2010	complete	100	
		35.42			30.11.09	31.3.10					
<b>i</b>	Zone-IV Group 'F' Distt-I CBN 28/PM/TGPCU/09-10 Dt. 30.11.09							31.03.2010	complete	100	
		15.96			30.11.09	31.3.10					
<b>j</b>	Zone-IV Group 9A Distt-I CBN 32/PM/TGPCU/10-11 dt. 21.3.11							20.9.11	complete	100	
<b>k</b>	CB No. 124/PM/TGPCU/11-12							20.9.11	complete	100	
<b>l</b>	CB No. 139/PM/TGPCU/11-12							20.9.11	complete	100	
<b>10</b>	<b>Pipes Supply (150 &amp; 200mm dia)</b>										
<b>a</b>	2/GM(Gomti)08-09							24.10.08	complete	100	30.06.09
<b>b</b>	4/GM(Gomti)08-09							5.11.08	complete	100	
<b>c</b>	6/GM(Gomti)08-09							18.11.08	complete	100	
<b>d</b>	32/GM(Gomti)/08-09							31.5.09	complete	100	11.5.09
		67.50	53.87	68.44	5.12.08	12.12.08					
<b>e</b>	13/PM/TGPCU/09-10 dt 26.9.09							30.9.10	complete	100	
<b>f</b>	14/PM/TGPCU/09-10 dt 26.9.09							31.03.2010	complete	100	
<b>g</b>	1/PM-II/09-10 dt 18.11.09							31.3.10	complete	100	
<b>h</b>	8/PM-II/09-10 Dt. 06.01.2010							05.04.2010/19.6.10	complete	100	
<b>11</b>	Supply of foot steps (on rate contract)								complete	100	
		80.00									
<b>12</b>	Supply of MH cover (on rate contract)								complete	100	
		200.00									
<b>13</b>	Road reinstatement paid to Nagar Nigam								complete	100	
		5467.21									
<b>14</b>	Road reinstatement paid to PWD								complete	100	
		45.23									
<b>15</b>	Road reinstatement paid to PWD (Unit-2)								complete	100	
		51.07									
<b>16</b>	Road reinstatement Jal Nigam										
<b>i</b>	33/PM-TGPCU/09-10 dt. 04.02.10							03.04.10	complete	100	
		4.02			28.3.10	04.02.10					
<b>ii</b>	02/PM-TGPCU/11-12 dt. 19.04.11							18.07.11	complete	100	
		19.65			15.4.11	19.04.11					
<b>iii</b>	06/PM-TGPCU/11-12 dt. 20.06.11							19.08.11	complete	100	
		24.60			15.6.11	20.06.11					
<b>iv</b>	147/PM-TGPCU/11-12 dt. 22.12.11							21.02.12	complete	100	
		4.73			10.12.11	22.12.11					
<b>v</b>	146/PM-TGPCU/11-12 dt. 22.12.11							21.02.12	complete	100	
		9.10			10.12.11	22.12.11					
<b>vi</b>	38/PM-TGPCU/11-12 dt. 23.08.11							22.11.12	complete	100	
		20.32			11.12.11	23.8.11					

vii	149/PM-TGPCU/11-12 dt. 22.12.11		11.28		10.12.11	22.12.11	21.02.12	complete	100		
viii	27/PM/TGPCU/12-13, dt. 17.6.12		5.04		5.6.12	17.6.12	16.9.12	complete	100		
ix	124/PM/TGPCU/11-12, dt. 23.09.11 (Supplementary C.B.)		22.00		11.9.11	23.09.11	22.03.12	complete	100		
17	Departmental work		18.30	18.30				complete	100		
<b>(B)</b>	<b>OTHER CIVIL WORKS</b>										
1	14 mld STP in Daulatganj campus 5/GM(Gomti)/08-09 dt 16.5.08	629.72	779.00		2.5.08	19.5.08	18.5.09/ 18.2.10	complete	100	31.3.2010	
2	56 mld SPS in Daulatganj campus 10/GM(Gomti)/08-09 dt 22.5.08	171.40	130.00		16.5.08	22.5.08	21.5.09/ 21.6.10	complete	100	31.3.2010	
3	2/PM/TGPCU/10-11 Generating room		17.59		25.6.10	3.7.10	4.10.10	complete	100		
4	Rising Main		70.56					complete	100		
18	Construction of Connecting Chamber		1708.78					complete	100		
19	Construction of Connecting Chamber (Unit-2)		141.37					complete	100		
20	Interconnection 150/PM-T/11-12		38.53					complete	100		
21	Connection of BS 152/PM/TGPCU/11-12		28.91					complete	100		
22	<b>Misc. works</b> Connection of Branch sewer, road crossing, Manhole, Connecting chamber etc and Trench less work.		482.72					complete	100		
<b>(C)</b>	<b>E &amp; M Works:</b>										
i	Pumping plant	198.17	235.00					complete	100	30.6.2010	
ii	Sub Station	49.50	50.00					complete	100	30.6.2010	
iii	Generator	69.50	70.00					complete	100	30.6.2010	
<b>(D)</b>	Contingencies and allied work for execution such as setting up site offices, computer hardware, software, computer operator, stationeries, P.I./T.I. for JE's and other petty payment for requirement of works at UPJN HQ DLB office, UDD etc.	688.04	688.04								
	<b>Total:</b>	<b>23622.82</b>								30.9.2010	

**9 Scheduled completion date of Project as per DPR<sup>7</sup>**

Approved by CSMC: month / year :

Actual duration (in months) for project completion:

Estimated time for completion of project as on date : month / year

Is there a difference between schedule date of completion and estimated date of completion: Yes / No :

In case Yes, then what are the reasons for the delay, please select from the list below:

**9/2010**  
**36**  
**Complete**  
**YES**

Sl.No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i	Delay related to fund release into Project Account	No	
ii.	Issues related to cost escalation	No	
iii.	Delay in tendering process	No	
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	No	
vi.	Constraints in supply of equipment / material / technology	YES	Delay in supply of RCC pipes for sewer at initial stage.
vii.	Technical capacity of ULBs	No	
viii.	Project Management related issues	No	
ix.	Any other issues / constraints in project implementation.	YES	1) Heavy and prolonged rains in year 2008-09 2) Parliament and Vidhan Sabha Bye elections.  3) Stoppage of works during festivals as the area is very sensitive.4).Many works are in very narrow lanes and the depth is about 5 to 6 mts.

<b>10 Status of Various Initiatives:</b>				
<b>S. No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1	Type of Capacity Building Programmes			
		Number of Official Trained		
		Number of Non Official Trained		
2	Workshops			
		National Level		
		State Level		
		Regional Level		
3	Other (Please specify key initiatives)			
<b>11 Issues in Project Monitoring and Inspections</b>				
<b>S.No.</b>	<b>Particulars</b>		<b>Remarks</b>	
1	Inspection carried out by SLNA/GoI Officers (During reporting quarter)		Technical Advisor, IRMA	
2	Date of Inspection		20.08.2013	
3	Issues reported during Inspections			
4	Course corrections date		--	
5	Suggestion, if any, for project monitoring and MIS		--	

**Office Of the General Manager, Gomti Pollution Control Unit, UP Jal Nigam, Lucknow.  
Lucknow Sewerage District-III, Part-1 Under JNNURM Progress Upto 31.03.2015**

<b>1</b>	<b>Project title:</b>	Urban Sewerage of Lucknow City District-III P-1	<b>4</b>	<b>Project Bank A/c No. &amp; Name and Address of Bank</b>		<b>A/c No-44830001000010890 PNB, Gomti Nagar Lucknow</b>		
<b>2</b>	<b>Project Code:</b>			<b>Projects Cost (Rs. Lacs) as sanctioned</b>		<b>Original Cost-Rs. 26216.00 lakhs Revised Cost-Rs. 38043.56 lakhs</b>		
<b>3</b>	<b>Implementing Agency:</b>	UP Jal Nigam						
<b>5.</b>	<b>Budget Allocation by ULB/ parastatal agency</b>							
Allocation in ULB /parastatal agency budget for this project in current FY 2014-15				Provision of Rs. 40000.00 Lacs has been approved for all the projects under JNNURM Program in the Annual Budget				
<b>6</b>	<b>Capital Contributions to the project and inflows</b>							
<b>S. No</b>	<b>Sources</b>	<b>Commitment based on approved project cost</b>	<b>Commitment based on Revised Project cost</b>	<b>% of total project cost</b>	<b>Released upto Quarter Dec 2014</b>	<b>Amounts released in financial year 2014-15</b>		<b>Commitment pending release from source for balance project period</b>
						<b>During the Quarter being reported (Jan 15-Mar 15)</b>	<b>Cumulative released as on 31.03.2015</b>	
<b>1</b>	<b>2</b>	<b>3(a)</b>	<b>3(b)</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7(5+6)</b>	<b>8[3(b)-7]</b>
1	Gol	13108.00	13108.00	50%	11680.56+1310.80*+116.64**=13108.00	0.00	13108.00	0.00
2	State	5243.20	13522.49	20%+70%	13522.49	0.00	13522.49	0.00
3	ULB	7864.80	11413.07	30%+30%	11413.07	0.00	11413.07	0.00
4	Others	--		--	--	--	--	
	<b>Total</b>	<b>26216.00</b>	<b>38043.56</b>	<b>100%</b>	<b>38043.56</b>	<b>0.00</b>	<b>38043.56</b>	<b>0.00</b>
<b>Note: The additional cost as approved in revised Project cost is included in State share as 70% and in ULB share 30%.</b>								
<b>Note: * 10 % of ACA (Rs.1310.80 Lakhs) which was holdup by Gol, has been released by GoUP.</b>								
<b>**Out of interest earned at ULB and Implementing Agency Rs. 116.64 lacs utilized against ACA.</b>								
<b>Total interest accumulated in bank account to date</b>					ULB Level	309.09 lakhs		
					Jal Nigam level	141.96 lakhs		
					Total:	<b>451.05 lakhs</b>		

<b>7</b>		<b>Monitoring Funds Utilisation<sup>5</sup> for the Project</b>		<b>All amount are in Rs. Lakhs</b>		
		<b>Actual amounts utilized in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next installment</b>
<b>Tender / Package No.</b>		<b>Upto end of last reporting Quarter Dec 2014</b>	<b>During the last quarter being reported (Jan 15-Mar 15)</b>	<b>Cumulative expenditure as on 31.03.2015</b>		
<b>1</b>		<b>2</b>	<b>3</b>	<b>4(2+3)</b>	<b>5</b>	<b>6</b>
1	06/GM (Gomti) / 09-10	59.73		59.73		
2	07/GM (Gomti) / 09-10	96.13		96.13		
3	08/GM (Gomti) / 09-10	41.07		41.07		
4	09/GM (Gomti) / 09-10	29.69		29.69		
5	11/GM (Gomti) / 09-10	76.97		76.97		
6	02/GM(Gomti)/10-11	14315.33		14315.33		
7	05/GM(Gomti)/10-11	170.17		170.17		
8	06/GM(Gomti)/10-11	92.29		92.29		
9	07/GM(Gomti)/10-11	158.00		158.00		
10	08/GM(Gomti)/10-11	146.73		146.73		
11	09/GM(Gomti)/10-11	91.75		91.75		
12	10/GM(Gomti)/10-11	71.72		71.72		
13	11/GM(Gomti)/10-11	13.99		13.99		
14	12/GM(Gomti)/10-11	141.54		141.54		
15	13/GM(Gomti)/10-11	71.50		71.50		
16	14/GM(Gomti)/10-11	117.15		117.15		
17	15/GM(Gomti)/10-11	85.35		85.35		
18	16/GM(Gomti)/10-11	63.58		63.58		
19	17/GM(Gomti)/10-11	50.01		50.01		
20	26/GM(Gomti)/10-11	117.75		117.75		
21	27/GM(Gomti)/10-11	54.00		54.00		
22	28/GM(Gomti)/10-11	56.70		56.70		

23	29/GM(Gomti)/10-11	138.96		138.96		
24	01/GM(Gomti)/11-12	84.53		84.53		
25	02/GM(Gomti)/11-12	46.67		46.67		
26	03/GM(Gomti)/11-12	78.05		78.05		
27	04/GM(Gomti)/11-12	33.06		33.06		
28	06/GM(Gomti)/11-12	29.26		29.26		
29	07/GM(Gomti)/11-12	41.75		41.75		
30	08/GM(Gomti)/11-12	28.91		28.91		
31	09/GM(Gomti)/11-12	58.47		58.47		
32	10/GM(Gomti)/11-12	55.14		55.14		
33	11/GM(Gomti)/11-12	67.35		67.35		
34	12/GM(Gomti)/11-12	91.09		91.09		
35	13/GM(Gomti)/11-12	53.87		53.87		
36	14/GM(Gomti)/11-12	76.28		76.28		
37	15/GM(Gomti)/11-12	63.75		63.75		
38	16/GM(Gomti)/11-12	131.18		131.18		
39	17/GM(Gomti)/11-12	84.07		84.07		
40	18/GM(Gomti)/11-12	45.38		45.38		
41	19/GM(Gomti)/11-12	47.89		47.89		
42	21/GM(Gomti)/11-12	109.45		109.45		
43	23/GM(Gomti)/11-12	89.30		89.30		
44	24/GM(Gomti)/11-12	35.21		35.21		
45	25/GM(Gomti)/11-12	45.28		45.28		
46	26/GM(Gomti)/11-12	52.35		52.35		
47	28/GM(Gomti)/11-12	220.51		220.51		
48	29/GM(Gomti)/11-12	42.20		42.20		
49	35/GM(Gomti)/11-12	45.03		45.03		
50	06/PM II/09-10	31.39		31.39		
51	07/PM II/09-10	38.22		38.22		
52	09/PM II/09-10	57.28		57.28		
53	10/PM II/ 09-10	45.91		45.91		



54	13/PM II/ 09-10	33.98		33.98		
55	14/PM II/ 09-10	65.04		65.04		
56	15/PM II/ 09-10	76.65		76.65		
57	04/PM (II)/10-11	48.73		48.73		
58	05/PM (II) 10-11	49.30		49.30		
59	07/PM (II)/10-11	42.13		42.13		
60	08/PM (II)/10-11	39.43		39.43		
61	09/PM (II) 10-11	57.70		57.70		
62	10/PM (II) 10-11	27.09		27.09		
63	11/PM (II) 10-11	43.50		43.50		
64	12/PM (II) 10-11	35.91		35.91		
65	13/PM (II) 10-11	55.19		55.19		
66	14/PM (II) 10-11	34.72		34.72		
67	15/PM (II) 10-11	33.53		33.53		
68	16/PM (II) 10-11	35.65		35.65		
69	17/PM (II)/ 10-11	34.44		34.44		
70	18/PM (II)/ 10-11	71.22		71.22		
71	19/PM (II)/ 10-11	24.84		24.84		
72	20/PM (II)/ 10-11	26.05		26.05		
73	21/PM (II)/ 10-11	59.93		59.93		
74	22/PM (II)/ 10-11	29.90		29.90		
75	23/PM (II)/ 10-11	42.36		42.36		
76	24/PM (II)/ 10-11	49.72		49.72		
77	25/PM (II)/ 10-11	32.40		32.40		
78	26/PM (II)/ 10-11	17.79		17.79		
79	27/PM (II)/ 10-11	41.43		41.43		
80	28/PM (II)/ 10-11	41.60		41.60		
81	29/PM (II)/ 10-11	24.69		24.69		
82	31/PM (II)/ 10-11	49.17		49.17		
83	32/PM (II)/ 10-11	25.02		25.02		
84	33/PM (II)/ 10-11	25.98		25.98		

85	35/PM (II)/ 10-11	13.92		13.92		
86	36/PM (II)/ 10-11	37.87		37.87		
87	37/PM (II)/ 10-11	17.75		17.75		
88	38/PM (II)/ 10-11	25.37		25.37		
89	39/PM (II)/ 10-11	27.86		27.86		
90	40/PM (II)/ 10-11	28.38		28.38		
91	41/PM (II)/ 10-11	47.04		47.04		
92	42/PM (II)/ 10-11	20.71		20.71		
93	43/PM (II)/ 10-11	35.75		35.75		
94	44/PM (II)/ 10-11	42.23		42.23		
95	45/PM (II)/ 10-11	22.02		22.02		
96	47/PM (II)/ 10-11	54.94		54.94		
97	48/PM (II)/ 10-11	29.29		29.29		
98	49/PM (II)/ 10-11	53.08		53.08		
99	50/PM (II)/ 10-11	17.96		17.96		
100	51/PM (II)/ 10-11	32.67		32.67		
101	52/PM (II)/ 10-11	25.88		25.88		
102	53/PM (II)/ 10-11	32.08		32.08		
103	54/PM (II)/ 10-11	35.66		35.66		
104	55/PM (II)/ 10-11	31.25		31.25		
105	56/PM (II)/ 10-11	0.00		0.00		
106	57/PM (II)/ 10-11	23.86		23.86		
107	58/PM (II)/ 10-11	20.29		20.29		
108	59/PM (II)/ 10-11	22.10		22.10		
109	60/PM (II)/ 10-11	34.46		34.46		
110	61/PM (II)/ 10-11	12.44		12.44		
111	63/PM (II)/ 10-11	2.46		2.46		
112	64/PM (II)/ 10-11	49.49		49.49		
113	65/PM (II)/ 10-11	17.82		17.82		
114	66/PM (II)/ 10-11	34.90		34.90		
115	67/PM (II)/ 10-11	18.91		18.91		

116	68/PM (II)/ 10-11	55.73		55.73		
117	69/PM (II)/ 10-11	29.82		29.82		
118	70/PM (II)/ 10-11	26.33		26.33		
119	71/PM (II)/ 10-11	41.71		41.71		
120	72/PM (II)/ 10-11	47.21		47.21		
121	73/PM (II)/ 10-11	39.60		39.60		
122	74/PM (II)/ 10-11	34.29		34.29		
123	75/PM (II)/ 10-11	26.39		26.39		
124	76/PM (II)/ 10-11	36.81		36.81		
125	01/PM (II)/ 11-12	6.19		6.19		
126	02/PM (II)/ 11-12	32.47		32.47		
127	04/PM (II)/ 11-12	22.11		22.11		
128	05/PM (II)/ 11-12	25.90		25.90		
129	06/PM (II)/ 11-12	37.19		37.19		
130	07/PM (II)/ 11-12	28.53		28.53		
131	08/PM (II)/ 11-12	36.75		36.75		
132	12/PM (II) 11-12	13.14		13.14		
133	13/PM (II) 11-12	16.94		16.94		
134	14/PM (II) 11-12	35.00		35.00		
135	15/PM (II) 11-12	23.99		23.99		
136	16/PM (II) 11-12	12.05		12.05		
137	17/PM (II) 11-12	26.17		26.17		
138	19/PM (II) 11-12	23.19		23.19		
139	21/PM (II) 11-12	47.17		47.17		
140	22/PM (II) 11-12	0.00		0.00		
141	23/PM (II) 11-12	11.96		11.96		
142	24/PM (II) 11-12	13.22		13.22		
143	25/PM (II) 11-12	0.00		0.00		
144	26/PM (II) 11-12	25.94		25.94		
145	27/PM (II) 11-12	0.00		0.00		
146	28/PM (II) 11-12	35.15		35.15		

147	29/PM (II) 11-12	21.48		21.48		
148	30/PM (II) 11-12	29.96		29.96		
149	31/PM (II) 11-12	36.06		36.06		
150	32/PM (II) 11-12	31.73		31.73		
151	33/PM (II) 11-12	6.32		6.32		
152	35/PM (II) 11-12	5.88		5.88		
153	39/PM (II) 11-12	34.51		34.51		
154	40/PM (II) 11-12	36.48		36.48		
155	42/PM (II) 11-12	40.10		40.10		
156	44/PM (II) 11-12	30.45		30.45		
157	45/PM (II) 11-12	38.92		38.92		
158	46/PM (II) 11-12	38.40		38.40		
159	47/PM (II) 11-12	38.28		38.28		
160	48/PM (II) 11-12	6.49		6.49		
161	49/PM (II) 11-12	4.44		4.44		
162	50/PM (II) 11-12	39.30		39.30		
163	51/PM (II) 11-12	12.50		12.50		
164	52/PM (II) 11-12	0.00		0.00		
165	53/PM (II) 11-12	38.49		38.49		
166	54/PM (II) 11-12	25.99		25.99		
167	55/PM (II) 11-12	12.94		12.94		
168	56/PM (II) 11-12	0.00		0.00		
169	58/PM (II) 11-12	23.73		23.73		
170	59/PM (II) 11-12	5.76		5.76		
171	60/PM (II) 11-12	0.00		0.00		
172	63/PM (II) 11-12	31.89		31.89		
173	64/PM (II) 11-12	40.88		40.88		
174	65/PM (II) 11-12	40.97		40.97		
175	66/PM (II) 11-12	39.17		39.17		
176	67/PM (II) 11-12	26.81		26.81		
177	68/PM (II) 11-12	29.53		29.53		

178	70/PM (II) 11-12	12.57		12.57		
179	01/PM (II) 12-13	35.84		35.84		
180	02/PM (II) 12-13	35.28		35.28		
181	03/PM (II) 12-13	10.95		10.95		
182	04/PM (II) 12-13	2.91		2.91		
183	05/PM (II) 12-13	7.50		7.50		
184	06/PM (II) 12-13	38.42		38.42		
185	07/PM (II) 12-13	10.33		10.33		
186	08/PM (II) 12-13	21.74		21.74		
187	09/PM (II) 12-13	38.91		38.91		
188	10/PM (II) 12-13	26.68		26.68		
189	11/PM (II) 12-13	35.52		35.52		
190	12/PM (II) 12-13	38.42		38.42		
191	13/PM (II) 12-13	17.65		17.65		
192	14/PM (II) 12-13	37.65		37.65		
193	15/PM (II) 12-13	41.33		41.33		
194	16/PM (II) 12-13	38.52		38.52		
195	20/PM (II) 12-13	18.13		18.13		
196	24/PM (II) 12-13	21.51		21.51		
197	25/PM (II) 12-13	41.11		41.11		
198	26/PM (II) 12-13	14.78		14.78		
199	27/PM (II) 12-13	6.62		6.62		
200	29/PM (II) 12-13	24.21		24.21		
201	30/PM (II) 12-13	15.01		15.01		
202	31/PM (II) 12-13	32.68		32.68		
203	01/PM (II) 13-14	6.18		6.18		
204	02/PM (II) 13-14	6.25		6.25		
205	03/PM (II) 13-14	7.35		7.35		
206	04/PM (II) 13-14	29.71		29.71		
207	05/PM (II) 13-14	9.33		9.33		
208	06/PM (II) 13-14	36.27		36.27		

209	07/PM (II) 13-14	41.48		41.48		
210	08/PM (II) 13-14	22.04		22.04		
211	09/PM (II) 13-14	35.69		35.69		
212	10/PM (II) 13-14	28.20		28.20		
213	11/PM (II) 13-14	35.36		35.36		
214	12/PM (II) 13-14	9.81		9.81		
215	15/PM (II) 13-14	15.28		15.28		
216	16/PM (II) 13-14	22.97		22.97		
217	17/PM (II) 13-14	23.99		23.99		
218	18/PM (II) 13-14	20.76		20.76		
219	19/PM (II) 13-14	14.43		14.43		
220	20/PM (II) 13-14	26.92		26.92		
221	21/PM (II) 13-14	27.55		27.55		
222	22/PM (II) 13-14	39.12		39.12		
223	24/PM (II) 13-14	35.78		35.78		
224	25/PM (II) 13-14	6.54		6.54		
225	26/PM (II) 13-14	12.38		12.38		
226	27/PM (II) 13-14	11.67		11.67		
227	28/PM (II) 13-14	21.68		21.68		
228	29/PM (II) 13-14	0.00		0.00		
229	30/PM (II) 13-14	23.77		23.77		
230	31/PM (II) 13-14	28.46		28.46		
231	32/PM (II) 13-14	15.46		15.46		
232	33/PM (II) 13-14	7.75		7.75		
233	34/PM (II) 13-14	26.17		26.17		
234	35/PM (II) 13-14	3.96		3.96		
235	36/PM (II) 13-14	4.85		4.85		
236	37/PM (II) 13-14	39.18		39.18		
237	38/PM (II) 13-14	18.19		18.19		
238	39/PM (II) 13-14	15.27		15.27		
239	40/PM (II) 13-14	9.45		9.45		

240	41/PM (II) 13-14	10.99		10.99		
241	42/PM (II) 13-14	5.46		5.46		
242	43/PM (II) 13-14	10.49		10.49		
243	44/PM (II) 13-14	3.57		3.57		
244	46/PM (II) 13-14	9.55		9.55		
245	48/PM (II) 13-14	24.87		24.87		
246	49/PM (II) 13-14	1.29		1.29		
247	50/PM (II) 13-14	22.53		22.53		
248	51/PM (II) 13-14	13.17		13.17		
249	52/PM (II) 13-14	31.91		31.91		
250	53/PM (II) 13-14	12.94		12.94		
251	54/PM (II) 13-14	22.83		22.83		
252	55/PM (II) 13-14	19.70		19.70		
253	56/PM (II) 13-14	28.09		28.09		
254	57/PM (II) 13-14	17.88		17.88		
255	58/PM (II) 13-14	36.47		36.47		
256	59/PM (II) 13-14	10.54		10.54		
257	66/PM (II) 13-14	11.02		11.02		
258	67/PM (II) 13-14	25.85		25.85		
259	69/PM (II) 13-14	15.99		15.99		
260	70/PM (II) 13-14	10.86		10.86		
261	74/PM (II) 13-14	17.73		17.73		
262	75/PM (II) 13-14	8.48		8.48		
263	77/PM (II) 13-14	18.83		18.83		
264	78/PM (II) 13-14	5.42		5.42		
265	79/PM (II) 13-14	55.30		55.30		
266	80/PM (II) 13-14	45.00		45.00		
267	01/SEIII/09-10	314.87		314.87		
268	02/SEIII/09-10	379.14		379.14		
269	03/SEIII/09-10	179.12		179.12		
270	04/SEIII/09-10	602.71		602.71		

271	05/SEIII/09-10	124.62		124.62		
272	06/SEIII/09-10	39.56		39.56		
273	07/SEIII/09-10	64.98		64.98		
274	08/PM-II/09-10	20.72		20.72		
275	22/GM(Gomti)/10-11	73.07		73.07		
276	24/GM(Gomti)/10-11	37.17		37.17		
277	34/PM/TGPCU/10-11	45.89		45.89		
278	24/PM/TGPCU/10-11	30.01		30.01		
279	33/PM/TGPCU/10-11	22.84		22.84		
280	15/PM/TGPCU/10-11					
281	30/PM/TGPCU/10-11	7.58	1.64	9.22		
282	25/PM/TGPCU/10-11	5.10		5.10		
283	18/GM(Gomti)/10-11	89.55		89.55		
284	20/PM/TGPCU/10-11	31.03		31.03		
285	01/PM/TGPCU/10-11	5.69		5.69		
286	29/PM/TGPCU/10-11	25.40		25.40		
287	23/GM(Gomti)/10-11	69.21		69.21		
288	28/PM/TGPCU/10-11	11.59		11.59		
289	20/GM(Gomti)/10-11	90.68		90.68		
290	22/PM/TGPCU/10-11	8.31		8.31		
291	21/PM/TGPCU/10-11	10.19		10.19		
292	18/PM/TGPCU/10-11	19.91		19.91		
293	31/GM(Gomti)/10-11	30.42		30.42		
294	16/PM/TGPCU/10-11	20.67		20.67		
295	23/PM/TGPCU/10-11	17.06		17.06		
296	21/GM(Gomti)/10-11	58.33		58.33		
297	14/PM/TGPCU/10-11	21.65		21.65		
298	33/GM(Gomti)/10-11	67.20		67.20		
299	26/PM/TGPCU/10-11	11.07		11.07		
300	25/GM(Gomti)/10-11	86.38		86.38		
301	19/PM/TGPCU/10-11	25.39		25.39		



302	17/PM/TGPCU/10-11	15.40		15.40		
303	05/GM(Gomti)/11-12	74.69		74.69		
304	20/GM(Gomti)/11-12	16.08		16.08		
305	30/GM(Gomti)/10-11	78.56		78.56		
306	19/GM(Gomti)/10-11	112.43		112.43		
307	142/PM/TGPCU/11-12	11.37		11.37		
308	28/PM/TGPCU/12-13	7.61		7.61		
309	24/PM/TGPCU/12-13	16.38		16.38		
310	29/PM/TGPCU/12-13	5.39		5.39		
311	22/PM/TGPCU/12-13	15.76		15.76		
312	23/PM/TGPCU/12-13	12.53		12.53		
313	04/PM/TGPCU/13-14	3.76		3.76		
314	Other branch sewer line (Unit-Temp)	25.50	1.81	27.31		
315	Paid to C&DS (Unit-Temp)	26.38		26.38		
316	Paid to PWD (Unit-Temp)	13.37		13.37		
317	Contingency (Unit-Temp)	28.64	51.91	85.32		
318	Road for New sewer line (Unit-Temp)	19.13		19.13		
319	Supply of Manhole cover	80.18		80.18		
320	Expenditure on Contingencies	462.98	24.64	487.62		
321	Paid to PWD for road restoration	1135.00		1135.00		
322	Paid to C&DS for road restoration	1080.00		1080.00		
323	Paid to Nagar Nigam for road restoration	3623.00		3623.00		
324	Centage.	4148.75		4148.75		
325	Exp. By E&M	468.82		468.82		
	<b>Total</b>	<b>37899.98</b>	<b>80.00</b>	<b>37979.98</b>		
<b>Utilisation of funds as % of funds received from all sources for the project as on date</b>						<b>99.83 %</b>

**8. Project Implementation Monitoring**

All amounts are in Rs. Lakhs

List all tender packages proposed for the project		Cost in (Rs.Lacs)			Project Start		Implementation status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On Completion	Tender Release Date	Tender Award date	Work not started / Under progress / completed	% of works completed (Physical progress)	Schedule date(As per DPR)	Estimated Completion date
1	2	3	4	5	6	7	8	9	10	11
1	06/GM (Gomti) / 09-10	59.73	59.73		10.11.09	29.12.09	Completed	100.00%	31.3.2011	All branch sewer to be completed on 31.03.15
2	07/GM (Gomti) / 09-10	96.13	96.13		10.11.09	29.12.09	Completed	100.00%		
3	08/GM (Gomti) / 09-10	41.07	41.07		10.11.09	29.12.09	Completed	100.00%		
4	09/GM (Gomti) / 09-10	42.84	42.84		10.11.09	29.12.09	Completed	100.00%		
5	11/GM (Gomti) / 09-10	76.97	76.97		10.11.09	04.01.10	Completed	100.00%		
6	02/GM(Gomti)/10-11	10611.70	10611.70		17.12.09	04.05.10	Completed	100.00%		
7	05/GM(Gomti)/10-11	183.23	183.23		01.11.10	10.11.10	Completed	100.00%		
8	06/GM(Gomti)/10-11	90.17	90.17		01.11.10	10.11.10	Completed	100.00%		
9	07/GM(Gomti)/10-11	158.08	158.08		10.11.09	10.11.10	Completed	100.00%		
10	08/GM(Gomti)/10-11	171.85	171.85		10.12.10	18.12.10	Completed	100.00%		
11	09/GM(Gomti)/10-11	91.75	91.75		20.12.10	11.05.11	Completed	100.00%		
12	10/GM(Gomti)/10-11	82.55	82.55		25.12.10	01.01.11	Completed	100.00%		
13	11/GM(Gomti)/10-11	62.75	62.75		30.12.11	01.01.11	Completed	100.00%		
14	12/GM(Gomti)/10-11	141.56	141.56		10.01.11	20.01.11	Completed	100.00%		
15	13/GM(Gomti)/10-11	71.50	71.50		12.03.11	20.03.11	Completed	100.00%		
16	14/GM(Gomti)/10-11	117.15	117.15		15.01.11	20.01.11	Completed	100.00%		
17	15/GM(Gomti)/10-11	98.88	98.88		15.01.11	20.01.11	Completed	100.00%		
18	17/GM(Gomti)/10-11	63.58	63.58		15.01.11	20.01.11	Completed	100.00%		
19	16/GM(Gomti)/10-11	50.02	50.02		15.01.11	20.01.11	Completed	100.00%		
20	26/GM(Gomti)/10-11	117.75	117.75		08.02.11	16.02.11	Completed	100.00%		
21	27/GM(Gomti)/10-11	54.00	54.00		08.02.11	16.02.11	Completed	100.00%		
22	28/GM(Gomti)/10-11	56.70	56.70		08.02.11	16.02.11	Completed	100.00%		
23	29/GM(Gomti)/10-11	149.03	149.03		08.02.11	16.02.11	Completed	100.00%		

24	01/GM(Gomti)/11-12	84.53	84.53		03.04.11	13.04.11	Completed	100.00%	
25	02/GM(Gomti)/11-12	55.25	55.25		03.04.11	13.04.11	Completed	100.00%	
26	03/GM(Gomti)/11-12	78.09	78.09		10.04.11	18.04.11	Completed	100.00%	
27	04/GM(Gomti)/11-12	33.74	33.74		21.04.11	28.04.11	Completed	100.00%	
28	06/GM(Gomti)/11-12	45.72	45.72		26.04.11	02.05.11	Completed	100.00%	
29	07/GM(Gomti)/11-12	50.60	50.60		26.04.11	02.05.11	Completed	100.00%	
30	08/GM(Gomti)/11-12	29.38	29.38		27.04.11	03.05.11	Completed	100.00%	
31	09/GM(Gomti)/11-12	58.47	58.47		25.04.11	03.05.11	Completed	100.00%	
32	10/GM(Gomti)/11-12	55.14	55.14		25.04.11	15.05.11	Completed	100.00%	
33	11/GM(Gomti)/11-12	67.35	67.35		12.05.11	20.05.11	Completed	100.00%	
34	12/GM(Gomti)/11-12	94.50	94.50		14.05.11	28.05.11	Completed	100.00%	
35	13/GM(Gomti)/11-12	55.96	55.96		14.05.11	28.05.11	Completed	100.00%	
36	14/GM(Gomti)/11-12	76.28	76.28		14.05.11	28.05.11	Completed	100.00%	
37	15/GM(Gomti)/11-12	63.75	63.75		14.05.11	28.05.11	Completed	100.00%	
38	16/GM(Gomti)/11-12	131.18	131.18		14.05.11	28.05.11	Completed	100.00%	
39	17/GM(Gomti)/11-12	84.07	84.07		14.05.11	28.05.11	Completed	100.00%	
40	18/GM(Gomti)/11-12	45.38	45.38		14.05.11	28.05.11	Completed	100.00%	
41	19/GM(Gomti)/11-12	47.98	47.98		11.09.11	28.05.11	Completed	100.00%	
42	21/GM(Gomti)/11-12	122.34	122.34		11.09.11	30.09.11	Completed	100.00%	
43	23/GM(Gomti)/11-12	123.51	123.51		11.09.11	16.09.11	Completed	100.00%	
44	24/GM(Gomti)/11-12	35.21	35.21		20.09.11	16.09.11	Completed	100.00%	
45	25/GM(Gomti)/11-12	45.28	45.28		20.09.11	29.09.11	Completed	100.00%	
46	26/GM(Gomti)/11-12	52.35	52.35		20.09.11	29.09.11	Completed	100.00%	
47	28/GM(Gomti)/11-12	338.48	338.48		25.11.11	03.12.11	Completed	100.00%	
48	29/GM(Gomti)/11-12	42.20	42.20		25.11.11	03.12.11	Completed	100.00%	
49	35/GM(Gomti)/13-14	75.59	75.59		18.02.14	18.02.14	Completed	100.00%	
50	06/PM II/09-10	38.98	38.98		10.11.09	30.12.09	Completed	100.00%	
51	07/PM II/09-10	38.22	38.22		10.11.09	30.12.09	Completed	100.00%	
52	09/PM II/09-10	57.28	57.28		10.11.09	06.01.10	Completed	100.00%	
53	10/PM II/ 09-10	45.91	45.91		10.11.09	06.01.10	Completed	100.00%	
54	13/PM II/ 09-10	38.54	38.54		10.11.09	06.02.10	Completed	100.00%	

All branch sewer to be completed on 31.03.15

55	14/PM II/ 09-10	65.04	65.04		10.11.09	06.02.10	Completed	100.00%	
56	15/PM II/ 09-10	76.65	76.65		10.11.09	06.02.10	Completed	100.00%	
57	04/PM (II)/10-11	48.96	48.96		10.11.09	12.08.10	Completed	100.00%	
58	05/PM (II) 10-11	49.30	49.30		10.11.09	20.12.08	Completed	100.00%	
59	07/PM (II)/10-11	42.18	42.18		10.11.09	31.12.10	Completed	100.00%	
60	08/PM (II)/10-11	39.65	39.65		10.11.09	08.11.10	Completed	100.00%	
61	09/PM (II) 10-11	57.70	57.70		24.11.10	02.12.10	Completed	100.00%	
62	10/PM (II) 10-11	28.09	28.09		02.12.10	15.12.10	Completed	100.00%	
63	11/PM (II) 10-11	43.50	43.50		01.12.10	10.12.10	Completed	100.00%	
64	12/PM (II) 10-11	35.91	35.91		01.12.10	10.12.10	Completed	100.00%	
65	13/PM (II) 10-11	59.46	59.46		03.12.10	13.12.10	Completed	100.00%	
66	14/PM (II) 10-11	34.72	34.72		01.12.10	09.12.10	Completed	100.00%	
67	15/PM (II) 10-11	38.96	38.96		12.12.10	20.12.10	Completed	100.00%	
68	16/PM (II) 10-11	35.65	35.65		12.12.10	21.12.10	Completed	100.00%	
69	17/PM (II)/ 10-11	34.44	34.44		20.12.10	27.12.10	Completed	100.00%	
70	18/PM (II)/ 10-11	71.22	71.22		24.12.10	01.01.11	Completed	100.00%	
71	19/PM (II)/ 10-11	34.08	34.08		22.12.10	28.12.10	Completed	100.00%	
72	20/PM (II)/ 10-11	26.29	26.29		29.12.10	06.01.11	Completed	100.00%	
73	21/PM (II)/ 10-11	62.71	62.71		29.12.10	06.01.11	Completed	100.00%	
74	22/PM (II)/ 10-11	30.08	30.08		29.12.10	06.01.11	Completed	100.00%	
75	23/PM (II)/ 10-11	42.36	42.36		29.12.10	06.01.11	Completed	100.00%	
76	24/PM (II)/ 10-11	49.72	49.72		29.12.10	07.01.11	Completed	100.00%	
77	25/PM (II)/ 10-11	32.40	32.40		29.12.10	07.01.11	Completed	100.00%	
78	26/PM (II)/ 10-11	36.57	36.57		02.01.11	07.01.11	Completed	100.00%	
79	27/PM (II)/ 10-11	41.43	41.43		29.12.10	07.01.11	Completed	100.00%	
80	28/PM (II)/ 10-11	42.49	42.49		29.12.10	07.01.11	Completed	100.00%	
81	29/PM (II)/ 10-11	28.23	28.23		29.12.10	07.01.11	Completed	100.00%	
82	31/PM (II)/ 10-11	49.17	49.17		29.12.10	07.01.11	Completed	100.00%	
83	32/PM (II)/ 10-12	25.02	25.02		29.12.10	07.01.11	Completed	100.00%	
84	33/PM (II)/ 10-12	25.98	25.98		03.01.11	10.01.11	Completed	100.00%	
85	35/PM (II)/ 10-11	22.02	22.02		03.01.11	10.01.11	Completed	100.00%	

All branch sewer to be completed on 31.03.15

86	36/PM (II)/ 10-11	32.47	32.47		29.12.10	07.01.11	Completed	100.00%	
87	37/PM (II)/ 10-11	22.90	22.90		31.12.10	10.01.11	Completed	100.00%	
88	38/PM (II)/ 10-11	28.27	28.27		31.12.10	10.01.11	Completed	100.00%	
89	39/PM (II)/ 10-11	34.67	34.67		31.12.10	10.01.11	Completed	100.00%	
90	40/PM (II)/ 10-11	28.38	28.38		11.01.11	20.01.11	Completed	100.00%	
91	41/PM (II)/ 10-11	57.99	57.99		11.01.11	20.01.11	Completed	100.00%	
92	42/PM (II)/ 10-11	22.16	22.16		11.01.11	20.01.11	Completed	100.00%	
93	43/PM (II)/ 10-11	35.75	35.75		11.01.11	20.01.11	Completed	100.00%	
94	44/PM (II)/ 10-11	42.23	42.23		11.01.11	20.01.11	Completed	100.00%	
95	45/PM (II)/ 10-11	25.62	25.62		08.02.11	16.02.11	Completed	100.00%	
96	47/PM (II)/ 10-11	54.94	54.94		08.02.11	16.02.11	Completed	100.00%	
97	48/PM (II)/ 10-11	30.01	30.01		08.02.11	16.02.11	Completed	100.00%	
98	49/PM (II)/ 10-11	56.05	56.05		08.02.11	16.02.11	Completed	100.00%	
99	50/PM (II)/ 10-11	27.06	27.06		08.02.11	16.02.11	Completed	100.00%	
100	51/PM (II)/ 10-11	32.67	32.67		08.02.11	16.02.11	Completed	100.00%	
101	52/PM (II)/ 10-11	27.06	27.06		08.02.11	16.02.11	Completed	100.00%	
102	53/PM (II)/ 10-11	32.08	32.08		08.02.11	16.02.11	Completed	100.00%	
103	54/PM (II)/ 10-11	35.66	35.66		08.02.11	16.02.11	Completed	100.00%	
104	55/PM (II)/ 10-11	36.83	36.83		08.02.11	16.02.11	Completed	100.00%	
105	56/PM (II)/ 10-11	31.93	31.93		08.02.11	16.02.11	Completed	100.00%	
106	57/PM (II)/ 10-11	23.86	23.86		08.02.11	16.02.11	Completed	100.00%	
107	58/PM (II)/ 10-11	21.52	21.52		08.02.11	16.02.11	Completed	100.00%	
108	59/PM (II)/ 10-11	22.50	22.50		08.02.11	16.02.11	Completed	100.00%	
109	60/PM (II)/ 10-11	34.86	34.86		08.02.11	16.02.11	Completed	100.00%	
110	61/PM (II)/ 10-11	27.73	27.73		12.02.11	20.02.11	Completed	100.00%	
111	63/PM (II)/ 10-11	35.72	35.72		12.02.11	20.02.11	Completed	100.00%	
112	64/PM (II)/ 10-11	49.49	49.49		12.02.11	20.02.11	Completed	100.00%	
113	65/PM (II)/ 10-11	19.02	19.02		12.02.11	20.02.11	Completed	100.00%	
114	66/PM (II)/ 10-11	34.90	34.90		12.02.11	20.02.11	Completed	100.00%	All branch sewer to be completed
115	67/PM (II)/ 10-11	18.91	18.91		12.03.11	20.03.11	Completed	100.00%	
116	68/PM (II)/ 10-11	55.73	55.73		18.03.11	20.03.11	Completed	100.00%	

117	69/PM (II)/ 10-11	33.03	33.03		12.03.11	22.03.11	Completed	100.00%		on 31.03.15
118	70/PM (II)/ 10-11	31.22	31.22		12.03.11	24.03.11	Completed	100.00%		
119	71/PM (II)/ 10-11	41.71	41.71		12.03.11	24.03.11	Completed	100.00%		
120	72/PM (II)/ 10-11	47.21	47.21		14.03.11	25.03.11	Completed	100.00%		
121	73/PM (II)/ 10-11	39.71	39.71		14.03.11	26.03.11	Completed	100.00%		
122	74/PM (II)/ 10-11	34.29	34.29		16.03.11	26.03.11	Completed	100.00%		
123	75/PM (II)/ 10-11	36.07	36.07		16.3.11	18.04.11	Completed	100.00%		
124	76/PM (II)/ 10-11	36.81	36.81		11.04.11	18.04.11	Completed	100.00%		
125	01/PM (II)/ 11-12	31.71	31.71		11.04.11	18.04.11	Completed	100.00%		
126	02/PM (II)/ 11-12	39.43	39.43		11.04.11	18.04.11	Completed	100.00%		
127	04/PM (II)/ 11-12	33.89	33.89		13.04.11	21.04.11	Completed	100.00%		
128	05/PM (II)/ 11-12	35.62	35.62		16.04.11	25.04.11	Completed	100.00%		
129	06/PM (II)/ 11-12	37.19	37.19		22.01.11	30.04.11	Completed	100.00%		
130	07/PM (II)/ 11-12	28.53	28.53		05.05.11	11.05.11	Completed	100.00%		
131	08/PM (II)/ 11-12	36.75	36.75		11.05.11	19.05.11	Completed	100.00%		
132	12/PM (II) 11-12	13.12	13.12		28.05.11	28.05.11	Completed	100.00%		
133	13/PM (II) 11-12	20.07	20.07		28.05.11	04.06.11	Completed	100.00%		
134	14/PM (II) 11-12	35.00	35.00		28.05.11	04.06.11	Completed	100.00%		
135	15/PM (II) 11-12	25.16	25.16		11.06.11	18.06.11	Completed	100.00%		
136	16/PM (II) 11-12	28.89	28.89		15.06.11	02.06.11	Completed	100.00%		
137	17/PM (II) 11-12	26.20	26.20		15.06.11	02.06.11	Completed	100.00%		
138	19/PM (II) 11-12	35.64	35.64		15.06.11	02.06.11	Completed	100.00%		
139	21/PM (II) 11-12	47.17	47.17		15.06.11	04.05.11	Completed	100.00%		
140	22/PM (II) 11-12	30.08	30.08		15.06.11	04.07.11	Completed	100.00%		
141	23/PM (II) 11-12	11.96	11.96		12.08.11	24.08.11	Completed	100.00%		
142	24/PM (II) 11-12	25.66	25.66		12.08.11	27.08.11	Completed	100.00%		
143	25/PM (II) 11-12	15.37	15.37		12.08.11	27.08.11	Completed	100.00%		
144	26/PM (II) 11-12	25.94	25.94		12.08.11	27.08.11	Completed	100.00%		
145	27/PM (II) 11-12	41.43	41.43		12.08.11	11.09.11	Completed	100.00%		
146	28/PM (II) 11-12	39.10	39.10		01.09.11	11.09.11	Completed	100.00%		
147	29/PM (II) 11-12	21.48	21.48		01.09.11	11.09.11	Completed	100.00%		

148	30/PM (II) 11-12	29.96	29.96		01.09.11	11.09.11	Completed	100.00%	
149	31/PM (II) 11-12	36.06	36.06		01.09.11	11.09.11	Completed	100.00%	
150	32/PM (II) 11-12	31.74	31.74		01.09.11	11.09.11	Completed	100.00%	
151	33/PM (II) 11-12	7.35	7.35		01.09.11	11.09.11	Completed	100.00%	
152	35/PM (II) 11-12	7.14	7.14		11.10.11	11.10.11	Completed	100.00%	
153	39/PM (II) 11-12	34.57	34.57		14.10.11	14.10.11	Completed	100.00%	
154	40/PM (II) 11-12	36.52	36.52		06.10.11	14.10.11	Completed	100.00%	
155	42/PM (II) 11-12	40.10	40.10		06.10.11	14.10.11	Completed	100.00%	
156	44/PM (II) 11-12	30.45	30.45		06.10.11	14.10.11	Completed	100.00%	
157	45/PM (II) 11-12	38.00	38.00		06.10.11	14.10.11	Completed	100.00%	
158	46/PM (II) 11-12	38.40	38.40		06.10.11	14.10.11	Completed	100.00%	
159	47/PM (II) 11-12	38.28	38.28		06.10.11	14.10.11	Completed	100.00%	
160	48/PM (II) 11-12	8.75	8.75		14.10.11	14.10.11	Completed	100.00%	
161	49/PM (II) 11-12	24.22	24.22		14.10.11	14.10.11	Completed	100.00%	
162	50/PM (II) 11-12	39.30	39.30		10.10.11	17.10.11	Completed	100.00%	
163	51/PM (II) 11-12	12.50	12.50		10.10.11	17.10.11	Completed	100.00%	
164	52/PM (II) 11-12	31.37	31.37		10.10.11	17.10.11	Completed	100.00%	
165	53/PM (II) 11-12	39.49	39.49		10.10.11	17.10.11	Completed	100.00%	
166	54/PM (II) 11-12	25.99	25.99		10.10.11	17.10.11	Completed	100.00%	
167	55/PM (II) 11-12	14.63	14.63		10.10.11	17.10.11	Completed	100.00%	
168	56/PM (II) 11-12	31.52	31.52		10.10.11	17.10.11	Completed	100.00%	
169	58/PM (II) 11-12	23.74	23.74		10.10.11	17.10.11	Completed	100.00%	
170	59/PM (II) 11-12	31.30	31.30		10.10.11	17.10.11	Completed	100.00%	
171	60/PM (II) 11-12	27.61	27.61		10.10.11	17.10.11	Completed	100.00%	
172	63/PM (II) 11-12	31.89	31.89		10.10.11	17.10.11	Completed	100.00%	
173	64/PM (II) 11-12	40.88	40.88		10.10.11	17.10.11	Completed	100.00%	
174	65/PM (II) 11-12	40.97	40.97		10.10.11	17.10.11	Completed	100.00%	
175	66/PM (II) 11-12	39.17	39.17		10.10.11	17.10.11	Completed	100.00%	
176	67/PM (II) 11-12	26.81	26.81		10.10.11	17.10.11	Completed	100.00%	
177	68/PM (II) 11-12	29.75	29.75		10.10.11	17.10.11	Completed	100.00%	
178	70/PM (II) 11-12	12.24	12.24		11.12.11	11.12.11	Completed	100.00%	

All branch sewer to be completed on 31.03.15

179	01/PM (II) 12-13	37.11	37.11		18.04.12	30.04.12	Completed	100.00%	
180	02/PM (II) 12-13	35.28	35.28		18.04.12	30.04.12	Completed	100.00%	
181	03/PM (II) 12-13	12.60	12.60		26.04.12	30.04.12	Completed	100.00%	
182	04/PM (II) 12-13	2.91	2.91			08.05.12	Completed	100.00%	
183	05/PM (II) 12-13	7.50	7.50		28.05.12	02.06.12	Completed	100.00%	
184	06/PM (II) 12-13	38.47	38.47		17.05.12	02.06.12	Completed	100.00%	
185	07/PM (II) 12-13	16.23	16.23		17.05.12	09.06.12	Completed	100.00%	
186	08/PM (II) 12-13	21.74	21.74		31.05.12	11.06.12	Completed	100.00%	
187	09/PM (II) 12-13	39.51	39.51		17.05.12	28.06.12	Completed	100.00%	
188	10/PM (II) 12-13	26.68	26.68		27.06.12	29.06.12	Completed	100.00%	
189	11/PM (II) 12-13	35.61	35.61		01.06.12	19.08.12	Completed	100.00%	
190	12/PM (II) 12-13	39.41	39.41		12.09.12	03.10.12	Completed	100.00%	
191	13/PM (II) 12-13	19.45	19.45		17.09.12	03.10.12	Completed	100.00%	
192	14/PM (II) 12-13	40.42	40.42		01.09.12	03.10.12	Completed	100.00%	
193	15/PM (II) 12-13	41.33	41.33		10.09.12	06.10.12	Completed	100.00%	
194	16/PM (II) 12-13	39.10	39.10		28.08.12	06.10.12	Completed	100.00%	
195	20/PM (II) 12-13	18.13	18.13		22.10.12	03.11.12	Completed	100.00%	
196	24/PM (II) 12-13	21.51	21.51		28.08.12	17.11.12	Completed	100.00%	
197	25/PM (II) 12-13	41.11	41.11		19.11.12	21.11.12	Completed	100.00%	
198	26/PM (II) 12-13	14.78	14.78		22.11.12	23.11.12	Completed	100.00%	
199	27/PM (II) 12-13	6.62	6.62		07.12.12	07.12.12	Completed	100.00%	
200	29/PM (II) 12-13	25.80	25.80		14.01.13	17.01.13	Completed	100.00%	
201	30/PM (II) 12-13	26.55	26.55		18.01.13	21.01.13	Completed	100.00%	
202	31/PM (II) 12-13	39.45	39.45		15.01.13	21.01.13	Completed	100.00%	
203	01/PM (II) 13-14	6.18	6.18		08.02.13	10.02.13	Completed	100.00%	
204	02/PM (II) 13-14	16.27	16.27		08.05.13	13.05.13	Completed	100.00%	
205	03/PM (II) 13-14	9.43	9.43		10.05.13	15.05.13	Completed	100.00%	
206	04/PM (II) 13-14	30.58	30.58		03.06.13	07.06.13	Completed	100.00%	
207	05/PM (II) 13-14	11.87	11.87		03.06.13	07.06.13	Completed	100.00%	
208	06/PM (II) 13-14	38.96	38.96		03.06.13	07.06.13	Completed	100.00%	
209	07/PM (II) 13-14	41.48	41.48		03.06.13	08.06.13	Completed	100.00%	
All branch sewer to be completed on 31.03.15									



210	08/PM (II) 13-14	24.35	24.35		06.06.13	08.06.13	Completed	100.00%	
211	09/PM (II) 13-14	36.86	36.86		06.06.13	08.06.13	Completed	100.00%	
212	10/PM (II) 13-14	36.93	36.93		03.06.13	08.06.13	Completed	100.00%	
213	11/PM (II) 13-14	35.50	35.50		10.06.13	14.06.13	Completed	100.00%	
214	12/PM (II) 13-14	9.80	9.80		10.06.13	14.06.13	Completed	100.00%	
215	15/PM (II) 13-14	19.71	19.71		01.07.13	05.07.13	Completed	100.00%	
216	16/PM (II) 13-14	25.02	25.02		01.07.13	05.07.13	Completed	100.00%	
217	17/PM (II) 13-14	23.99	23.99		01.07.13	05.07.13	Completed	100.00%	
218	18/PM (II) 13-14	27.26	27.26		01.07.13	06.07.13	Completed	100.00%	
219	19/PM (II) 13-14	24.97	24.97		02.07.13	07.07.13	Completed	100.00%	
220	20/PM (II) 13-14	26.92	26.92		02.07.13	08.07.13	Completed	100.00%	
221	21/PM (II) 13-14	39.61	39.61		03.06.13	13.07.13	Completed	100.00%	
222	22/PM (II) 13-14	39.45	39.45		05.07.13	13.07.13	Completed	100.00%	
223	24/PM (II) 13-14	37.60	37.60		05.07.13	13.07.13	Completed	100.00%	
224	25/PM (II) 13-14	9.55	9.55		16.07.13	20.07.13	Completed	100.00%	
225	26/PM (II) 13-14	13.89	13.89		05.07.13	20.07.13	Completed	100.00%	
226	27/PM (II) 13-14	20.54	20.54		16.07.13	23.07.13	Completed	100.00%	
227	28/PM (II) 13-14	21.93	21.93		16.07.13	23.07.13	Completed	100.00%	
228	29/PM (II) 13-14	38.14	38.14		26.07.13	30.07.13	Completed	100.00%	
229	30/PM (II) 13-14	26.50	26.50		26.07.13	30.07.13	Completed	100.00%	
230	31/PM (II) 13-14	28.46	28.46		30.07.13	03.08.13	Completed	100.00%	
231	32/PM (II) 13-14	15.82	15.82		26.07.13	03.08.13	Completed	100.00%	
232	33/PM (II) 13-14	7.75	7.75		26.07.13	03.08.13	Completed	100.00%	
233	34/PM (II) 13-14	24.22	24.22		26.07.13	03.08.13	Completed	100.00%	
234	35/PM (II) 13-14	29.11	29.11		30.07.13	04.08.13	Completed	100.00%	
235	36/PM (II) 13-14	7.23	7.23		27.07.13	04.08.13	Completed	100.00%	
236	37/PM (II) 13-14	39.18	39.18		16.07.13	04.08.13	Completed	100.00%	All branch sewer to be completed on 31.03.15
237	38/PM (II) 13-14	19.18	19.18		27.07.13	04.08.13	Completed	100.00%	
238	39/PM (II) 13-14	16.24	16.24		27.07.13	04.08.13	Completed	100.00%	
239	40/PM (II) 13-14	9.57	9.57		27.07.13	04.08.13	Completed	100.00%	
240	41/PM (II) 13-14	10.99	10.99		30.07.13	05.08.13	Completed	100.00%	

241	42/PM (II) 13-14	14.42	14.42		06.08.13	16.08.13	Completed	100.00%	
242	43/PM (II) 13-14	12.26	12.26		06.08.13	16.08.13	Completed	100.00%	
243	44/PM (II) 13-14	9.24	9.24		05.09.13	12.09.13	Completed	100.00%	
244	46/PM (II) 13-14	9.55	9.55		05.09.13	13.09.13	Completed	100.00%	
245	48/PM (II) 13-14	34.73	34.73		05.09.13	15.09.13	Completed	100.00%	
246	49/PM (II) 13-14	1.55	1.55		06.09.13	18.09.13	Completed	100.00%	
247	50/PM (II) 13-14	26.11	26.11		15.10.13	28.10.13	Completed	100.00%	
248	51/PM (II) 13-14	25.75	25.75		15.10.13	28.10.13	Completed	100.00%	
249	52/PM (II) 13-14	33.93	33.93		15.10.13	28.10.13	Completed	100.00%	
250	53/PM (II) 13-14	25.16	25.16		15.10.13	30.10.13	Completed	100.00%	
251	54/PM (II) 13-14	25.16	25.16		15.10.13	30.10.13	Completed	100.00%	
252	55/PM (II) 13-14	19.70	19.70		15.10.13	30.10.13	Completed	100.00%	
253	56/PM (II) 13-14	34.28	34.28		15.10.13	30.10.13	Completed	100.00%	
254	57/PM (II) 13-14	20.31	20.31		14.11.13	18.11.13	Completed	100.00%	
255	58/PM (II) 13-14	36.54	36.54		14.11.13	18.11.13	Completed	100.00%	
256	59/PM (II) 13-14	29.12	29.12		14.11.13	18.11.13	Completed	100.00%	
257	66/PM (II) 13-14	11.99	11.99		15.10.13	02.01.14	Completed	100.00%	
258	67/PM (II) 13-14	39.77	39.77		14.11.13	02.01.14	Completed	100.00%	
259	69/PM (II) 13-14	18.72	18.72		14.11.13	02.01.14	Completed	100.00%	
260	70/PM (II) 13-14	11.30	11.30		14.02.14	19.02.14	Completed	100.00%	
261	74/PM (II) 13-14	17.73	17.73		14.02.14	06.03.14	Completed	100.00%	
262	75/PM (II) 13-14	11.74	11.74		14.02.14	06.03.14	Completed	100.00%	
263	77/PM (II) 13-14	18.89	18.89		15.10.13	06.03.14	Completed	100.00%	
264	78/PM (II) 13-14	5.42	5.42		14.02.14	06.03.14	Completed	100.00%	
265	79/PM (II) 13-14	59.67	59.67		02.02.14	06.03.14	Completed	100.00%	
266	80/PM (II) 13-14	78.91	78.91		02.02.14	06.03.14	Completed	100.00%	
267	01/SEIII/09-10	314.869	314.87		10.11.09	28.01.10	Completed	100.00%	
268	02/SEIII/09-10	459.64	459.64		10.11.09	01.02.10	Completed	100.00%	
269	03/SEIII/09-10	190.332	190.33		10.11.09	01.02.10	Completed	100.00%	
270	04/SEIII/09-10	603.033	603.03		10.11.09	01.02.10	Completed	100.00%	
271	05/SEIII/09-10	272.621	272.62		10.11.09	01.02.10	Completed	100.00%	

272	06/SEIII/09-10	124.383	124.38		10.11.09	18.02.10	Completed	100.00%	
273	07/SEIII/09-10	67.3737	67.37		10.11.09	18.04.10	Completed	100.00%	
274	08/PM-II/09-10	26.06	26.06		25.12.10	06.01.10	Completed	100.00%	
275	22/GM(Gomti)/10-11	72.01	72.01		14.2.11	13.6.11	Completed	100.00%	
276	24/GM(Gomti)/10-11	54.34	54.34		16.2.11	15.6.11	Completed	100.00%	
277	34/PM/TGPCU/10-11	37.08	37.08		21.3.11	20.7.11	Completed	100.00%	
278	24/PM/TGPCU/10-11	35.53	35.53		31.1.11	30.5.11	Completed	100.00%	
279	33/PM/TGPCU/10-11	35.35	35.35		21.3.11	20.6.11	Completed	100.00%	
280	15/PM/TGPCU/10-11	14.36	14.36		31.1.11	30.4.11	Completed	100.00%	
281	30/PM/TGPCU/10-11	16.10	16.10		5.3.11	4.6.11	Completed	100.00%	
282	25/PM/TGPCU/10-11	16.64	16.64		31.1.11	30.4.11	Completed	100.00%	
283	18/GM(Gomti)/10-11	60.10	60.10		2.2.11	1.6.11	Completed	100.00%	
284	20/PM/TGPCU/10-11	39.90	39.90		31.1.11	30.5.11	Completed	100.00%	
285	01/PM/TGPCU/10-11	17.14	17.14		11.4.11	10.7.11	Completed	100.00%	
286	29/PM/TGPCU/10-11	35.65	35.65		23.2.11	22.5.11	Completed	100.00%	
287	23/GM(Gomti)/10-11	67.32	67.32		15.2.11	14.6.11	Completed	100.00%	
288	28/PM/TGPCU/10-11	11.18	11.18		22.2.11	21.5.11	Completed	100.00%	
289	20/GM(Gomti)/10-11	72.21	72.21		3.2.11	2.6.11	Completed	100.00%	
290	22/PM/TGPCU/10-11	10.51	10.51		31.1.11	30.4.11	Completed	100.00%	
291	21/PM/TGPCU/10-11	9.45	9.45		31.1.11	30.4.11	Completed	100.00%	
292	18/PM/TGPCU/10-11	19.92	19.92		31.1.11	30.4.11	Completed	100.00%	
293	31/GM(Gomti)/10-11	40.23	40.23		28.2.11	27.5.11	Completed	100.00%	
294	16/PM/TGPCU/10-11	17.50	17.50		31.1.11	30.4.11	Completed	100.00%	
295	23/PM/TGPCU/10-11	13.18	13.18		31.1.11	30.4.11	Completed	100.00%	
296	21/GM(Gomti)/10-11	61.15	61.15		5.2.11	4.6.11	Completed	100.00%	
297	14/PM/TGPCU/10-11	16.27	16.27		31.1.11	30.4.11	Completed	100.00%	
298	33/GM(Gomti)/10-11	75.39	75.39		28.3.11	27.7.11	Completed	100.00%	
299	26/PM/TGPCU/10-11	13.48	13.48		31.1.11	30.4.11	Completed	100.00%	
300	25/GM(Gomti)/10-11	74.48	74.48		16.2.11	15.6.11	Completed	100.00%	
301	19/PM/TGPCU/10-11	39.57	39.57		31.1.11	30.5.11	Completed	100.00%	
302	17/PM/TGPCU/10-11	16.37	16.37		31.1.11	30.4.11	Completed	100.00%	

All branch sewer to be completed on 31.03.15

303	05/GM(Gomti)/11-12	72.76	72.76		28.4.11	27.8.11	Completed	100.00%	
304	20/GM(Gomti)/11-12	67.04	67.04		15.7.11	14.11.11	Completed	100.00%	
305	30/GM(Gomti)/10-11	56.79	56.79		28.2.11	27.6.11	Completed	100.00%	
306	19/GM(Gomti)/10-11	74.26	74.26		2.2.11	1.2.12	Completed	100.00%	
307	142/PM/TGPCU/11-12	11.02	11.02		24.10.11	23.11.11	Completed	100.00%	
308	28/PM/TGPCU/12-13	7.44	7.44		02.07.12	01.10.12	Completed	100.00%	
309	24/PM/TGPCU/12-13	19.35	19.35		15.06.12	14.09.12 1	Completed	100.00%	
310	29/PM/TGPCU/12-13	5.27	5.27		02.07.12	01.10.12	Completed	100.00%	
311	22/PM/TGPCU/12-13	11.53	11.53		15.6.12	14.9.12	Completed	100.00%	
312	23/PM/TGPCU/12-13	13.46	13.46		15.6.12	14.9.12	Completed	100.00%	
313	04/PM/TGPCU/13-14	7.07	7.07		01.06.13	30.06.13	Completed	100.00%	
314	Other Branch sewer	32.09	32.09				Completed	100.00%	
315	Paid to C&DS (Unit-Temp)	26.38	26.38				Completed	100.00%	
316	Paid to PWD (Unit-Temp)	13.37	13.37				Completed	100.00%	
317	Contingency (Unit-Temp)	34.49	34.49				Under Progress		
318	Road for New sewer line (Unit-Temp)	325.27	325.27				Under Progress	72.44 %	
319	Supply of Manhole cover	80.18	80.18				Completed	100.00%	
320	Expenditure on Contigecies	760.86	760.86				Completed	100.00%	
321	Paid to PWD for road restoration	1772.97	1772.97				Completed	100.00%	
322	Paid to C&DS for road restoration	1507.74	1507.74				Completed	100.00%	
323	Paid toNagar Nigam for road restoration	4159.56	4159.56				Completed	100.00%	
324	Centage.	4148.75	4148.75				Completed	100.00%	
325	Exp. By E&M	468.82	468.82				Completed	100.00%	
	<b>Total</b>	<b>38042.80</b>	<b>38042.80</b>						

## 9 Scheduled completion date of Project as per DPR<sup>7</sup>

approved by CSMC: month / year :

12/2010

Actual duration (in months) for project completion:

24

Estimated time for completion of project as on date : month / year

Complete (March 2015)

Is there a difference between schedule date of completion and estimated date of completion: Yes / No :

YES

In case Yes, then what are the reasons for the delay, please select from the list below:

Sl.No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i	Delay related to fund release into Project Account	No	
ii.	Issues related to cost escalation	No	
iii.	Delay in tendering process	Yes	Tender invited on global basis was rejected by the committee & process for retendering has been started.
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	No	
vi.	Constraints in supply of equipment / material / technology	No	
vii.	Technical capacity of ULBs	No	
viii.	Project Management related issues	No	
ix.	Any other issues / constraints in project implementation.	NO	

<sup>7</sup>Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from Gol as start date for the project.

10 Status of Various Initiatives:				
S.No.	Programme	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
		Number of Official Trained		
		Number of Non Official Trained		
2	Workshops			
		National Level		
		State Level		
		Regional Level		
3	Other (Please specify key initiatives)			

11 Issues in Project Monitoring and Inspections		
S.No.	Particulars	Remarks
1	Inspection carried out by SLNA/GoI Officers (during reporting quarter)	-
2	Date of Inspection	-
3	Issues reported during Inspections	--
4	Course corrections date	--
5	Suggestion, if any, for project monitoring and MIS	--

Project Manager  
Gomti Pollution Control Unit-II,  
UP Jal Nigam, Lucknow.

General Manager  
G.P.C.U.

Municipal Commissioner  
Lucknow Municipal Corporation  
Lucknow.

**Office of the General Manager, Gomti Pollution Control Unit, Jal Nigam, Lucknow.  
Lucknow Sewerage District-III, Part-II Under JNNURM Progress Up to 31.03.2015**

<b>1</b>	Project title	<b>Urban Sewerage of Lucknow City District-III, Part-II</b>	Project Bank A/c No. & Name and Address of Bank	<b>P A/C No-44830001000010881 PNB Vipul Khand Gomti Nagar Lucknow</b>
	Project Code			
<b>2</b>	Implementing Agency:	<b>U.P. Jal Nigam</b>	Project Cost (in Rs. Lakhs) as sanctioned	<b>Original Cost Rs. 21443.00 Lakhs Revised Cost Rs. 28762.83 Lakhs</b>

**5. Budget Allocation by ULB / Parastatal Agency**

**Allocation in ULB / Parastatal Agency budget for this project in current FY 2014-15-----Rs. 1608.23**

**6-Capital Contributions to the project and inflows**

SI No	Sources	Commitment based on approved project cost	Commitment based on Revised project cost	% of total project cost	Actual released upto end of last reporting quarter (Dec 2014)	Actual amounts released and dates in current FY 2014-15		Commitment pending release from source for balance project period
						During the last quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3 (a)	3(b)	4	5	6	7(5+6)	8(3-7)
1	Gol	10721.50	10721.50	50%	9447.41+1072.15*+201.95** =10721.51	0.00	9447.41+1072.15*+201.95** =10721.51	-0.01
2	State	4288.60	9412.48	20%+70%	9412.48	0.00	9412.48	0.00
3	ULB	6432.90	8628.85	30%+30%	8628.85	0.00	8628.85	0.00
4	Other							
	<b>Total</b>	<b>21443.00</b>	<b>28762.83</b>	<b>100%</b>	<b>28762.84</b>	<b>0.00</b>	<b>28762.84</b>	<b>-0.01</b>

**Note: The additional cost as approved in revised Project cost is included in State share as 70% and in ULB share 30%. Out of which Additional Cost is mentioned separately.**

**Note: \* 10 % of ACA (Rs.1072.15 Lakhs) which was holdup by Gol, has been released by GoUP.**

**\*\* Rs. 201.95 Lakhs as interest adjusted into ACA.**

<b>Total interest accumulated in bank account to date</b>	ULB Level	307.45 Lakhs
	Jal Nigam	199.92 Lakhs
	<b>Total:</b>	<b>507.37 lakhs</b>

<b>7</b>		<b>Monitoring Funds Utilisation for the Project</b>			<b>All amounts are in Rs. Lakhs.</b>	
<b>Lucknow Sewerage District-III, Part-II Under JNNURM Progress Up to 31.12.2014</b>		<b>Actual amounts utilised in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next installment</b>
		<b>Upto end fo last reporting Quarter Dec 14</b>	<b>During the last quarter being reported Jan 15-Mar 15</b>	<b>Cumulative expenditure as on 31.03.2015</b>		
<b>1</b>		<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
	Laying of Sewer 5/G.M.(Gomti)/09-10 1/P.M. Gomti/10-11	14142.85	1593.93	15736.78	4000.00	-
	M/s Sharda Const. Co. 03/G.M. (Gomti)/2012-13	41.04	0.00	41.04		
	M/s Sharda Const. Co.13/G.M. (Gomti)/2013-14	44.50	0.00	44.50		
	M/s Sharda Const. Co.13/G.M. (Gomti)/2013-14	520.30	0.00	520.30		
	M/s Sharda Const. Co.5/G.M. (Gomti)/2012-13	81.00	0.00	81.00		
	M/s Sharda Const. Co.4/G.M. (Gomti)/2012-13	216.72	0.00	216.72		
	M/s Hindustan Eng. 14/G.M. (Gomti)/2013-14	308.64	0.00	308.64		
	M/s Jyoti Buildtech. 16/G.M. (Gomti)/2013-14	271.48	0.00	271.48		
	Trenchless work along Faizabad road (1200 mm)	206.40	0.00	206.40		
	Trenchless work at Jeevan Plaza, Gomti Nagar (1600 mm)	60.00	0.00	60.00		
	Trenchless work for Railway Crossing, Gomti Nagar (1600 mm) Ms Creative Enterprises	133.00	0.00	133.00		
	M/s Vardhman Eng. CB. 18/GM/2013-14	173.36	0.00	173.36		
	M/s Sharda Const. Co.24/G.M. (Gomti)/2013-14	47.64	0.00	47.64		
	M/s New Concept CB. 30/GM/2013- 14	45.28	0.00	45.28		
	M/s Sharda Const. Co.29/P.M./2013-14	27.74	0.00	27.74		
	M/s Sharda Const.Co. CB. No. 28/PM-4/13-14 Dt. 16.11.13	31.26	0.00	31.26		
	M/s Sharda Const.Co. CB. No. 31/PM-4/13-14 Dt. 18.11.13	37.60	0.00	37.60		



	M/s Sharda Const.Co. CB. No. 37/GM(gomti)/PM-4/ 13-14 Dt. 20.02.14	78.00	0.00	78.00		
	<b>Road Work</b>					
	G.P.C.U.-4/1	2338.30	216.31	2554.61		
	Paid to Forest Department	11.42	0.06	11.48		
	Paid to Electricity Department	71.51	0.00	71.51		
	Paid to IIT Kanpur	3.10	0.00	3.10		
	Reinstatement of road Paid to U.P.P.W.D. for reinstatement of road	691.24	15.86	707.10		
	Paid to C. &D.S. for reinstatement of road	609.91	0.00	609.91		
	Paid to Nagar Nigam for reinstatement of road	1959.69	0.00	1959.69		
	Railway crossing	87.02	0.00	87.02		
	Paid to NHAI	194.00	0.00	194.00		
	<b>Sub Total :</b>					
	Contingencies	96.34	20.80	117.14		
	Centage	3109.03	0.00	3109.03		
	<b>Total:</b>	<b>25638.37</b>	<b>1072.44</b>	<b>26710.81</b>	<b>4000.00</b>	<b>-</b>
<b>Utilisation of funds as % of funds received from all sources for the project as on date</b>					<b>92.87 %</b>	

5 Utilisation implies - drawals from the project bank account for payments pertaining to the project.

6 from the start of the project.

**8-Lucknow Sewerage District-III, Part-II Under JNNURM Progress Up to 31.03.2015**

Lucknow Sewerage District-III, Part-II Under JNNURM Progress Up to 31.12.2014		Cost in (Rs.Lacs)			Project Start		Implementation status		Completion	
Pakage No.	Brief Title of Tender Package	Estimate	Awarded	On Completion	Tender Release date	Tender Award date	Work not started / Under progress / completed	% of works completed (Physical progress)	Schedule date (As per DPR)	Estimated Completion date
1	2	3	4	5	6	7	8	9	10	11
	Laying of Sewer from 150 mm dia to 1600 mm dia with appurtenant works.	19277.66	17450.00	15736.78	2/3/2009	18.11.2009	Under Progress	75.16%	6/2011	06/2015
	Trenchless work across Faizabad road (600 mm)		41.04	41.04	27-10-10	3/11/2010	Completed	100%		
	Trenchless work at Sahidpath (700 mm)		44.50	44.50	24-09-12	30-10-12	Completed	100%		
	Trenchless work at Vishesh khand, Gomti Nagar (1600 mm)		520.30	520.30	30-05-13	15-06-13	Completed	100%		
	M/s Sharda Const. Co.5/G.M. (Gomti)/2012-13		81.00	81.00	1/1/2013	31-03-13	Completed	100%		
	M/s Sharda Const. Co.4/G.M. (Gomti)/2012-13		216.72	216.72	20-04-2013	29-08-13	Completed	100%		
	M/s Hindustan Eng. 14/G.M. (Gomti)/2013-14		308.64	308.64	15-04-13	16-05-13	Completed	100%		
	M/s Jyoti Buildtech. 16/G.M. (Gomti)/2013-14		465.00	271.48	16-10-2013	31-10-14	Completed	100%		
	Trenchless work along Faizabad road (1200 mm)		206.40	206.40	24-09-12	30-10-12	Completed	100%		
	Trenchless work at Jeevan Plaza, Gomti Nagar (1600 mm)		60.00	60.00	24-09-12	30-10-12	Completed	100%		
	Trenchless work for Railway Crossing, Gomti Nagar (1600 mm)		133.00	133	19-03-13	16-04-13	Completed	100%		
	M/s Vardhman Eng. CB. 18/GM/2013-14	173.36	173.36	21-12-13	20-03-14	Completed	100%			

	M/s Sharda Const. Co.24/G.M. (Gomti)/2013-14		47.64	47.64	13-01-14	28-03-14	Completed	100%		
	M/s New Concept CB. 30/GM/2013-14		45.28	45.28	23-01-14	7/4/2014	Completed	100%		
	M/s Sharda Const. Co.29/P.M./2013-14		27.74	27.74	19-11-13	18-02-14	Completed	100%		
	M/s Sharda Const.Co. CB. No. 28/PM-4/13-14 Dt. 16.11.13		31.26	31.26	19-11-13	18.02.14	Completed	100%		
	M/s Sharda Const.Co. CB. No. 31/PM-4/13-14 Dt. 18.11.13		37.60	37.60	19-11-13	18-02-14	Completed	100%		
	M/s Sharda Const.Co. CB. No. 37/GM(gomti)/PM-4/ 13-14 Dt. 20.02.14		78.00	78.00	21-02-14	20-05-14	Completed	100%		
	<b>Road Work</b>	5924.50								
	G.P.C.U.-4/1		2554.61	2554.61			Completed	100%		
	Paid to Forest Department		11.48	11.48			Completed	100%		
	Paid to Electricity Department		71.51	71.51			Completed	100%		
	Paid to IIT Kanpur		3.10	3.10			Completed	100%		
	Reinstatement of road Paid to U.P.P.W.D. for reinstatement of road		707.10	707.10			Completed	100%		
	Paid to C. &D.S. for reinstatement of road		609.91	609.91			Completed	100%		
	Paid to Nagar Nigam for reinstatement of road		1959.69	1959.69			Completed	100%		
	Paid to NHAI		194.00	194.00			Completed	100%		
	Railway crossing		87.02	87.02			Completed	100%		
	<b>Sub Total :</b>	<b>25202.16</b>	<b>25197.86</b>	<b>23484.64</b>						
	Contingencies	<b>404.91</b>	<b>117.14</b>	<b>117.14</b>						
	Centage	<b>3155.76</b>	<b>3109.03</b>	<b>3109.03</b>						
	<b>Grand Total:</b>	<b>28762.83</b>	<b>29139.04</b>	<b>26710.81</b>						

**9-Scheduled completion date of Project as per DPR<sup>7</sup>****Lucknow Sewerage District-III, Part-II Under JNNURM**Approved by CSMC: month / year **12/2008**Actual duration (in months) for project completion: **66**Estimated time for completion of project as on date : month / year **June 2015**

Is there a difference between schedule date of completion and estimated date of completion: Yes / No

**Yes**

In case Yes, then what are the reasons for the delay, please select from the list below:

SL No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i	Delay related to fund release into Project Account	Yes	2nd installment released after long interval of time. Third installment released in 12/2012.
ii	Issues related to cost escalation	No	
iii	delay in tendering process	Yes	Rates quoted were very high. Due to continuous negotiation, acceptance was delayed.
iv	Technical sanction process at state level	No	
v	Field level conditions leading to redesign	Yes	It is a condition in CPHEEO approval that ground level for the project area should be rechecked and sewer network should also be rechecked Accordingly it has been rechecked & redesigned.
vi	Constraints in supply of equipment / material / technology	No	
vii	Technical capacity of ULBs	No	
viii	Project Management related issues	No	
ix	Any other issues / constraints in project implementation.	Yes	Initially the progress of the work was slow.

<sup>7</sup> Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds

<b>10 Status of Various Initiatives:</b>				
<b>S. No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1	Type of Capacity Building Programmes			
		Number of Official Trained	Nil	Nil
		Number of Non Official Trained	Nil	Nil
2	Workshops			
		National Level	Nil	Nil
		State Level	Nil	Nil
		Regional Level	Nil	Nil
3	Other (Please specify key initiatives)			

**Lucknow Sewerage District-III, Part-II Under JNNURM Progress Up to 31.03.2015 Issues in Project Monitoring and Inspections**

<b>S.No.</b>	<b>Particulars</b>	<b>Remarks</b>
1	Inspection carried out by SLNA/GOI Officers (during reporting quarter)	Technical Advisor IRMA
2	Date of Inspection	17.03.2015
3	Issues reported during Inspections	-
4	Course corrections date	-
5	Suggestion, if any, for project monitoring and MIS	-

(Prem chandra)  
 Project Manager  
 Gomti Pollution Control Unit-IV  
 U.P. Jal Nigam, Lucknow.

General Manager  
 Gomti Pollution Control Unit  
 U.P. Jal Nigam, Lucknow.

Municipal Commissioner  
 Lucknow Municipal Corporation  
 Lucknow

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**QUARTER ENDING 31.03.2015**

**(LUCKNOW WATER SUPPLY, PHASE-I, PART-I)**

**(SANCTIONED COST Rs. 38861.00 Lacs)**

**(REVISED SANCTIONED COST Rs. 45466.06 Lacs)**

1.	<b>Project title:</b>	LUCKNOW WATER SUPPLY PHASE-I, PART-I	3.	<b>Project Bank A/c No:</b>	A/c No. 4117000100100548
	<b>Project code:</b>	LUK-003		<b>&amp; Name &amp; Address of Bank</b>	PNB, M.G. Marg, Lucknow.
2.	<b>Implementing Agency:</b>	UTTAR PRADESH JAL NIGAM	4.	<b>Project Cost (in Rs. Lakhs) – as Sanctioned</b>	<b>Original Cost-Rs. 38861.00 Lakhs</b>  <b>Revised Cost- Rs. 45466.06 Lakhs</b>

*All amounts are in Rs. lakhs*

**5. Budget Allocation by ULB / parastatal agency**

Allocation in ULB / parastatal agency budget for this project in current financial year 2014-15

Rs. 0.00 Lakhs

6. Capital Contributions to the project and Inflows								
S. No	Sources	Commitment based on approved project cost	Commitment based on Revised project cost	% total project cost	Actual release up to end of last reporting quarter (Dec 2014)	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7(5+6)	8=[3(b)-7]
1	Gol	19430.50	19430.50	50%	17487.46+1943.04*-19430.50	0.00	19430.50	0.00
2	State	7772.20	12395.74	20%+70%	12395.74	0.00	12395.74	0.00
3	ULB	11658.30	13639.82	30%+30%	13639.82	0.00	13639.82	0.00
4	Others	-		-				
	<b>Total</b>	<b>38861.00</b>	<b>45466.06</b>	<b>100%</b>	<b>45466.06</b>	<b>0.00</b>	<b>45466.06</b>	<b>0.00</b>

**Note: The additional cost as approved in revised Project cost is included in State share as 70 % and in ULB share 30 %.**

**Note: \* 10 % of ACA (Rs.1943.04 Lakhs) which was holdup by Gol, has been released by GoUP.**

<b>Total interest accumulated in bank account to date</b>	ULB - 232.930 lakhs
	Jal Nigam - 435.175 lakhs
	<b>Total - 668.105 lakhs</b>



7.	Monitoring Funds Utilization for the project				
	Actual amounts utilized in the project			Estimated expenditure for next quarter	Expected time to request for next installment
	Up to end of last reporting Quarter	During the last quarter being reported	Cumulative Expenditure as on		
Tender Package No.	Dec 2014	Jan 15-Mar 15	31.03.15		
1	2	3	4=(2+3)	5	6
1.	1320.202	0.000	1320.202	0.000	All the installments has been released. State Govt. has also released 10% deducted amount of Gol Share which will be compensated by Gol later on.
2.	993.000	0.000	993.000	0.000	
3.	602.160	0.000	602.160	0.000	
4.	57.030	0.000	57.030	0.000	
5.	441.050	0.000	441.050	0.000	
6.	5094.000	0.260	5094.260	0.000	
7.	351.000	0.000	351.000	0.000	
8.	914.460	0.000	914.460	0.000	
9.	23.370	0.000	23.370	0.000	
10.	325.380	0.000	325.380	2.800	
11.	768.610	0.000	768.610	0.000	
12.	4777.645	34.240	4811.885	11.750	
13.	5445.720	7.130	5452.850	0.000	
14.	2980.850	0.000	2980.850	86.040	
15.	1388.180	0.000	1388.180	0.000	
16.	798.000	0.000	798.000	0.000	
17.	1110.000	0.000	1110.000	0.000	
18.	1053.000	0.000	1053.000	0.000	
19.	968.000	0.000	968.000	0.000	
20.	1960.000	0.000	1960.000	866.760	
21.	2707.794	0.000	2707.794	0.000	
22.	1749.630	0.000	1749.630	271.549	
23.	0.000	0.000	0.000	2261.000	
24.	271.000	0.000	271.000	0.000	
25.	747.204	3.640	750.843	29.706	
26.	4712.740	0.000	4712.740	339.040	
	<b>41560.025</b>	<b>45.270</b>	<b>41605.295</b>	<b>3868.645</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					<b>91.51%</b>

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/ Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1.	Construction of new Tw's and appurtenant works. (40 Nos.)	1284.00	1242.00	1290.00	15.11.07	3/08	Completed & handed over to Jalkal Vibhag	100	30.06.09	15.06.09
2.	Reboring of old & defunct Tw's (43 Nos.)	1077.00	1077.00	1133.00	15.11.07	3/08	Completed & handed over to Jalkal Vibhag	100	30.06.09	15.06.09
3.	Construction of new Tw's in different W/S schemes and appurtenant works.(21 Nos.)	520.00	471.00	-	15.11.07	3/08	Completed & handed over to Jalkal Vibhag	100	30.09.09	30.09.11
4.	Construction of boundary wall, staff quarter and D/S.(6 works)	35.00	24.00	39.00	14.11.07	12.02.08				
	1- B.W. Khadra						Completed & handed over to Jalkal Vibhag	100	30.09.09	31.08.09
	2- S.Q., Bharat Nagar						Completed & handed over to Jalkal Vibhag	100	30.09.09	31.05.10
	3- S.Q., Liberty Colony						Completed & handed over to Jalkal Vibhag	100	30.09.09	15.08.09
	4- D.S. Kurmanchal Nagar-5.50 Km						Completed & handed over to Jalkal Vibhag	100	30.09.09	20.08.09
	5- B.W. Kharika						Completed & handed over to Jalkal Vibhag	100	30.09.09	10.09.09
	6- S.Q. Shiv Nagar						Completed & handed over to Jalkal Vibhag	100	30.09.09	10.09.09
5.	Construction of CWR, OHT's and D/S. (17 works)	365.00	399.00	-	27.11.07	15.02.08				
	1- CWR A-Block, Indira Ng-400 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.09

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
	2- CWR D-Block, Indira Ng-250 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.03.10
	3- CWR Sec-16, Indira Ng-450 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.11.09
	4- CWR Sec-14, Indira Ng-250 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.11.09
	5- CWR Vipul Khand, G.Nagar-400 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.10
	6- CWR Viram Khand, G.Nagar-400 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.06.10
	7- CWR Virat Khand, G.Nagar-300 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.06.10
	8- CWR Vibhav Khand, G.Nagar-250 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.10.10
	9- CWR Vikalp Khand, G.Nagar-200 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.10
	10- CWR Vibhuti Khand, G.Nagar-450 KL						Completed	100	31.12.09	31.10.10
	11- CWR New Hyderabad-1100 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.06.10
	12- CWR Babuganj- 750 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.06.10
	13- CWR Shiv Nagar Khadra-150 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	15.10.10
	14- OHT Sarvodaya Ng-1300 KL/22 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.08.10

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
	15- OHT Bharat Nagar -1100 KL/22 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.08.10
	16- D.S. Bharat Nagar-26.00 Km						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.01.11
	17- D.S. Shiv Nagar Khadra-12.64 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.09
6.	Procurement of pipes. (1 Work)	5383.00	5383.00	-	3/08	4/08	Completed	100	31.12.09	30.04.11
7.	Construction of Booster. P.S., E/M works of Indira Nagar, Babuganj, New Hyderabad etc.(9 Works)	1280.00	1280.00	-	12.02.08	10/08	Completed & handed over to Jalkal Vibhag	100	31.12.09	30.11.10
8.	Supply of all types of specials and Fittings.(1 Work)	800.00	817.00	-	07.11.07	01.04.08	Completed	100	31.12.08	31.12.09
9.	Construction of pump house, rising main and feeder main over Hanuman Setu.(3 Works)	20.00	11.13	-	05.03.08	10.04.08				
	(i )D-Block Indira Nagar Pump house-1 No.						Completed & handed over to Jalkal Vibhag	100	30.06.09	30.06.09
	(ii) Feeder main over Hanuman Setu-600.00 M						Completed & handed over to Jalkal Vibhag	100	30.06.09	31.03.12
	(iii)Shiv Nagar Khadra Pump house-1 No.						Completed & handed over to Jalkal Vibhag	100	30.06.09	30.06.09
10.	Construction of CWR, OHT's in Garhi Kanaura, Kharika ward, Indira Nagar & Gomti Nagar (6 Works)	375.00	301.65	-	05.03.08	10.04.08				
	1- CWR Mulayamnagar-250 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.12

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
	2- CWR Kanchanpur Matiyari-200 KL						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.11.11
	3- OHT Garhi Kanaura, Zone-1-1100 KL/22 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.11
	4- OHT Garhi Kanaura, Zone-2-1200 KL/22 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.05.11
	5- CWR Garhi Kanaura-125 KL-2 Nos.						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.11
	6- OHT Kharika- . 2200 KL/22 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.03.11
11.	Laying of D/S in Garhi Kanaura, Kharika ward, Bharat Nagar, clear water feeder main, command area of Aishbagh W/W, Balaganj W/W, III W/W, cleaning of settling tank in Aishbagh. (13 Works)	510.00	468.00	-	05.03.08	31.05.08				
	1- D.S. Kharika Part-1-12.70 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.10
	2- D.S. Kharika Part-2-18.53 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	30.09.10
	3- D.S. Kharika Part-3-8.92 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.12.11
	4- D.S. Garhi Kanaura, Part-1- 8.9 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.05.11
	5- D.S. Garhi Kanaura, Part-2- 9.20 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.05.11

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
	6- D.S. Bharat Nagar, Part-2-31.50 Km.						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.05.11
	7- R.M. Rajajipuram CWR to Sec-12 OHT-750.00 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.07.09
	8- R.M. Patangwala to City Station OHT- 1200.00 M						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.03.10
	9- Const. of B.W. of IInd W.W.						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.08.09
	10- Laying of Clear Water Feeder Main from Aishbagh W.W. - 10.26 Km.						Completed	100	31.12.09	31.12.13
	11- Remaining B.W. of IIIrd W.W.						Completed & handed over to Jalkal Vibhag	100	31.12.09	31.03.09
	12- Cleaning of S.T. No-3, Aishbagh						Completed	100	31.12.09	31.07.09
	13- Clear Water Feeder Main Balaganj-7.39 Km						Completed	100	31.12.09	31.07.13
12.	Construction of III W/W, capacity enhancement of II W/W, Balaganj and strengthening of Aishbagh W/W.(3 Works)	4435.00		-	26.10.07	III <sup>rd</sup> W.W. - 13.06.08				
	1- Construction of III W/W-80 MLD		4477.00			II <sup>nd</sup> W.W. - 13.06.08	Completed & handed over to Jalkal Vibhag.	100	30.09.10	30.09.11
	2- Capacity enhancement of II W/W, Balaganj from 100 to 200 MLD					Aishbagh W.W.- 31.05.10	Completed & handed over to Jalkal Vibhag.	100	30.09.10	31.10.12
	3- Strengthening of Aishbagh W/W.									

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
	(a) 45 mld RGF						Completed & handed over to Jalkal Vibhag.	100	30.09.10	31.12.13
	(b) 4000 KL CWR						Completed	100	30.09.10	31.12.13
	(c) Renovation of Clariflocculator						Completed & handed over to Jalkal Vibhag.	100	30.09.10	30.06.13
13.	Laying of raw water rising main for III W/W and for II W/W, Balaganj and Aishbagh W/W.(2 Works)	4236.00	4130.66	-	26.10.07	16.04.08 / 31.10.08				
	1-Raw water rising main from Sharda Sahayak to III W/W						Completed & handed over to Jalkal Vibhag.	100	30.06.10	30.04.11
	2- Raw water rising main from Gaughat to II W/W, Balaganj and Aishbagh W/W.						Completed & handed over to Jalkal Vibhag.	100	30.06.10	31.12.13
14.	Dredging and development of Chinhat Lake, clear water feeder main from III W/W to different ZPS of Indira Nagar & Gomti Nagar & renovation of settling tank no.2 of Aishbagh W/W & Rising Main from different ZPS of Indira Nagar & Gomti Nagar to existing over head tanks. (3Works)	2755.00	2818.00	-	17.02.08	25.08.08 / 04.07.08 / 15.03.09				
	1- Dredging and development of Chinhat Lake						Completed & handed over to Jalkal Vibhag.	100	30.06.10	30.04.12
	2-Clear water feeder main from III W/W to different ZPS of Indira Nagar & Gomti Nagar-27.50 Km						Completed & handed over to Jalkal Vibhag.	100	30.06.10	31.12.11
	3-Renovation of settling tank no.2 of Aishbagh W/W.						Completed & handed over to Jalkal Vibhag.	100	30.06.10	31.07.12

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
15.	Power connection from UPPCL.	2474.20	2474.20	-	To be done by UPPCL	To be done by UPPCL	Completed	100	31.03.10	31.12.13
16.	Power sub-station, D.G. set for III W/W.(4 Works)	620.00	600.00	-	22.02.08	5/08	Completed	100	31.12.09	31.03.11
17.	Power sub-station Aishbagh, P.P. Aishbagh, Booster P.Ps. of different CWR's of Gomti Nagar.(6 Works)	433.00	483.00	-	22.02.08	26.03.08	Completed	100	31.12.09	31.12.13
18.	Raw water and clear water P.P. for II W/W, Balaganj. (3 Works)	440.00	355.00	-	21.02.08	5/08	Completed	100	31.12.09	30.09.12
19.	clear water P.P. for III W/W. (7 Works)	780.00	780.00	-	21.02.08	21.04.08	Completed & handed over to Jalkal Vibhag.	100	31.12.09	31.03.11
20.	Head works and head regulator (To be constructed by Irrigation Dept.) (1 Work)	1901.00	2826.76	-	To be executed by U.P. Irrigation Deptt.		Under Progress	75	31.03.10	31.12.14
21.	Road cutting. Payment for which to be made to LNN / PWD / NHAI / LDA (1 Work)	3509.66	3509.66	-	To be done by the Lucknow Nagar Nigam/ NHAI/ LDA/ PWD/UPJN		Under Progress	98	31.03.10	31.12.14
22	Bulk water meters, leak detection equipments & SCADA	2106.00	2106.00	-	07.10.09 (SCADA)	07.06.10	Works of Bulk Water Meters & SCADA Completed. One set received & handed over to Jalkal Vibhag. Jalkal Vibhag has not given consent for remaining sets, hence remaining procurement is not required.	100	31.10.10	31.03.14



Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
23	Domestic water meters	2391.00	-				<p>Tenders for supply &amp; installation of meters have been received which could not be earlier decided due to not taking final decision for the installation by the Govt. &amp; also decision for adoption &amp; finalization of volumetric tariff which is still to be taken by the LNN. Now, the Govt. has decided to install the meters vide G.O.</p> <p>no.7200 / नौ-5-13-281सा / 13, नगर विकास अनुभाग-5, लखनऊ</p> <p>dt 13-12-13.</p> <p>Accordingly further processing for the finalization of the tender is under process.</p> <p>After recommending the tender by the appropriate committee on 17-05-14, this has been sent to the competent authority for the approval.</p>	-	31.10.10	31.0315

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
24	Booster Pumping station (Kurmanchal Nagar, Garhi Kanaura, Shiv Nagar Khadra)	-	364.00				Completed.	100	31.10.10	31.12.11
	<b>Sub-Total</b>	<b>37729.86</b>	<b>36398.06</b>							
			<b>(Finalized Cost)</b>							
			<b>3182.08</b>							
			<b>(Yet to be finalized)</b>							
25	Contingencies	1131.14	834.14							
	<b>Total</b>	<b>38861.00</b>	<b>40414.28</b>							
26	Centage	-	5051.78							
	<b>G.Total</b>	<b>38861.00</b>	<b>45466.06</b>							

**Schedule completion date of project as per DPR approved by CSMC : 10/2010**

**Actual duration (in months) for project completion : 90**

**Estimated time for completion of project as on date : 06/2015**

**Is there a difference between schedule date of completion and estimated date of completion : Yes**

In case Yes, then what are the reasons for the delay, please select from the list below :

S.No.	List of Issues	Yes / No	Brief remarks on the reason for delay
i	Delay related to fund release into Project Account	Yes	Fund not received as per schedule mentioned in DPR.
ii	Issues related to cost escalation	Yes	Cost of works to be executed by U.P. Irrigation Department, cost of material and labour and the cost of reinstatement of road etc. escalated.
iii	Delay in tendering process	No	
iv	Technical sanction process at state level	No	
v	Field level conditions leading to redesign	No	
vi	Constraints in supply of equipment/material/technology	No	
vii	Technical capacity of ULBs	No	
viii	Project Management related issues.	No	
ix	Any other issues / constraints in project implementation	Yes	<ol style="list-style-type: none"><li>1. Army has refused for permission to lay rising main from Vishwas Khand to the behind of Fun Republic, Gomti Nagar, Lko due to the stay of Hon'ble High Court. This rising main is required to supply water produced from III<sup>rd</sup> W/W to the OHT at Nehru Enclave and Eldeco Green, Gomti Nagar. Col. 'Q' of the army has again been apprised of the importance of the work by discussing the matter personally with him many times and requested to get the stay vacated, but the situation remains the same till now. Municipal Commissioner has again requested to Defence State Officer vide letter dated 20-11-13</li><li>2. Implementation of volumetric telescopic tariff according to metered connections are to be finalized by the local body.</li></ol>

10.	Status of Various Initiatives :			
S.No.	Programme	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
1.	Type of Capacity Building Programmes			
		Number of Official Trained	-	-
		Number of Non Official Trained	-	-
2.	Workshops	National Level	-	-
		State Level	-	-
		Regional Level	-	-
3.	Other (Please specify key initiatives)		-	-

11. Issues in Project Monitoring and Inspections		
Sl. No.	Particulars	Remarks
1	Inspections carried out by SLNA/Gol Officers	Carried out by IRMA.
2	Date of Inspection	No inspection during this quarter. Last inspection carried out by IRMA Officials on 01-09-2014
3	Issues reported during Inspections	Issues related to this inspection are being listed as bellow.
		<ul style="list-style-type: none"> <li>The PIU and PEA suggested to pursue court stay and expedite the balance work of rising main.</li> </ul>
		<ul style="list-style-type: none"> <li>Pursue for the Balance work of sharda sahayak canal by Irrigation Deptt. to be completed early.</li> </ul>
		<ul style="list-style-type: none"> <li>A proper flow direction with size of vertical connection at all OHTs ie Inlet, Outlet, Scour and Over flow to be painted on pipes for identification.</li> </ul>
		<ul style="list-style-type: none"> <li>Test &amp; Trail run registers for running of 100 Mld WTP and testing of OHTs register to be maintained.</li> </ul>
		<ul style="list-style-type: none"> <li>Higher authority to take early action and decision for procurement of domestic water meters, if not this component may be considered under curtailment for which the PIU may be asked to return back to GOI the relative cost of this component.</li> </ul>
4	Course corrections done	<p>Progress is being expedited. 97% over all progress has been achieved. All the works except installation of domestic water meters will be completed by March-2015. Work of installation of domestic water meters has been withheld as per decision taken in meeting held on 04-09-13 under the chairmanship of Hon'ble Minister, Urban Development, G.O.U.P. Now, the Govt. has decided to install the meters vide G.O. no. 7200/नौ-5-13-281सा/13, नगर विकास अनुभाग-5, लखनऊ dt 13-12-13. Accordingly further processing for the finalization of the tender is under process. After recommending the tender by the appropriate committee on 17-05-14, this has been sent to the competent authority for the approval.</p>
		<ul style="list-style-type: none"> <li>Rs. 19.60 Crores has been paid to U.P. Irrigation Department and 75% of work has been completed. Progress is being expedited.</li> </ul>
		<ul style="list-style-type: none"> <li>Mentioned.</li> </ul>
		<ul style="list-style-type: none"> <li>Maintained</li> </ul>
		<ul style="list-style-type: none"> <li>Is being looked into.</li> </ul>

5	Suggestions, if any, for project monitoring and MIS	-
---	---	---

**Project Manager,**  
Peyjal-II/C.U./G.P.C.U.-III/C.U.(E/M)  
U.P. Jal Nigam,  
Lucknow.

**Authorized Signatory**

**Project Implementing Agency**

**General Manager,**  
G.P.C.U.  
U.P. Jal Nigam,  
Lucknow

**Municipal Commissioner,**  
Lucknow Municipal Corporation,  
Lucknow

**Authorized Signatory**

**Urban Local Body**

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**QUARTER ENDING 31.03.2015**

**(LUCKNOW WATER SUPPLY, PHASE-I, PART-II)**

**(SANCTIONED COST Rs. 14656.50 Lacs)**

**(REVISED SANCTIONED COST Rs. 18688.60 Lacs)**

1.	<b>Project title:</b>	LUCKNOW WATER SUPPLY PHASE-I, PART-II	3.	<b>Project Bank A/c No:</b>	A/c No. 4483000100010890
	<b>Project code:</b>			<b>&amp; Name &amp; Address of Bank</b>	PNB Vipul Khand, Gomti Nagar Lucknow
2.	<b>Implementing Agency:</b>	UTTAR PRADESH JAL NIGAM	4.	<b>Project Cost (in Rs. Lakhs) – as Sanctioned</b>	<b>Original Cost Rs. 14656.60 Lakhs</b> <b>Revised Cost-Rs. 18688.60 Lakhs</b>

All amounts are in Rs. lakhs

5. Budget Allocation by ULB / parastatal agency								
Allocation in ULB / parastatal agency budget for this project in current financial year 2014-15						Rs. 1209.60 Lakhs		
6. Capital Contributions to the project and Inflows								
S. No	Sources	Commitment based on approved project cost	Commitment based on Revised Project cost	% of Total project cost	Actual release up to end of last reporting quarter (Dec 2014)	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3 A	3 B	4	5	6	7(5+6)	8=(3-7)
1	Gol	7328.30	7328.30	50%	6595.43+732.83*=7328.26	0.00	7328.26	0.04
2	State	2931.32	5753.72	20% +70 %	5753.69	0.00	5753.69	0.03
3	ULB	4396.98	5606.58	30% + 30 %	5606.58	0.00	5606.58	0.00
4	Others	-	-	-	-	-	-	-
	<b>Total</b>	<b>14656.60</b>	<b>18688.60</b>	<b>100 %</b>	<b>18688.53</b>	<b>0.00</b>	<b>18688.53</b>	<b>0.07</b>

Note: \* 10 % of ACA (Rs.732.83 Lakhs) which was holdup by Gol, has been released by GoUP.

All amounts are in Rs. lakhs

	<b>Total interest accumulated in bank account till date</b>	ULB	- 90.588 lakhs
		Jal Nigam	- 159.971 lakhs
		<b>Total</b>	<b>- 250.559 lakhs</b>



7	Monitoring Funds Utilization for the project				
	Actual amounts utilized in the project			Estimated expenditure for next quarter	Expected time to request for next installment
Tender Package No.	Up to end of last reporting Quarter	During the quarter being reported	Cumulative Expenditure as on 31.03.15		
	Dec 14	Mar 15			
1	2	3	4=(2+3)	5	6
1	771.330	17.950	789.280	132.840	All the installments against original estimate have been released. State Govt. has also released 10% deducted amount of GoI Share which will be compensated by GoI later on. State share & ULB Share of increased cost against revised estimate has also been released.
2	1015.720	12.780	1028.500	245.920	
3	1851.250	45.560	1896.810	70.290	
4	1178.990	63.010	1242.000	84.780	
5	1828.040	0.000	1828.040	99.546	
6	1848.200	0.000	1848.200	97.000	
7	3443.830	12.230	3456.060	200.980	
8	452.000	0.000	452.000	0.000	
9	510.460	0.000	510.460	0.000	
10	1204.000	0.000	1204.000	0.000	
11	1161.450	9.440	1170.890	0.000	
12	317.000	0.000	317.000	10.080	
13	269.814	11.150	280.964	0.000	
14	-	-	-	1722.800	
<b>Total</b>	<b>15852.084</b>	<b>172.120</b>	<b>16024.204</b>	<b>2664.236</b>	
	<b>Utilization of funds as % of funds received from all sources for the project as on date 31.03.2015</b>				<b>85.74%</b>

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
1.	Water Supply Schemes in Sanjay Gandhipuram, Kamta, Faridi Nagar, Takrohi, Ismailganj & Patel Nagar etc. <b>(Total Works - 12) Rising Main/D.S. - 214.12 Km. O.H.T. - 6 Nos.</b>	993.80	Finalised for 10 works - 937 Retendering required for remaining 2 works Balanced Cost 56.80		18.06.09	30.04.10	Under Progress	95	31.01.11	31.03.15
(i)	<b>Construction of over head tanks in Kamta, Ismailganj &amp; Patel Nagar W/S Schemes</b>		135.00							
(a)	Kamta - 600 KL/21 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(b)	Ismailganj - 750 KL/22 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(c)	Patel Nagar- 650 KL/21 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(ii)	<b>Construction of over head tanks in Sanjay Gandhipuram, Faridi Nagar &amp; Takrohi W/S Schemes</b>		175							
(a)	Sanjay Gandhipuram - 900 KL/22 M Staging						Site disputed.			
(b)	Faridi Nagar - 700 KL/22 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(c)	Takrohi- 1000 KL/22 M Staging						Completed & Handed over to Jalkal Vibhag	100		

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
(iii)	<b>Laying of Distribution System &amp; Rising Mains in Kamta, Ismailganj &amp; Patel Nagar W/S Schemes</b>		256							
(a)	Kamta D.S. - 29.20 Km						Completed & Handed over to Jalkal Vibhag	100		
(b)	Ismailganj D.S. - 41.24 Km R.M. - 2.22 Km						Completed & Handed over to Jalkal Vibhag	100		
(c)	Patel Nagar D.S.- 27.61 Km.						Completed & Handed over to Jalkal Vibhag	100		
(iv)	<b>Laying of Distribution System in Faridi Nagar W/S Schemes - 45.00 Km</b>		121				Completed & Handed over to Jalkal Vibhag	100		
(v)	<b>Laying of Distribution System &amp; Rising Mains in Sanjay Gandhipuram &amp; Takrohi W/S Schemes</b>		202							
(a)	Sanjay Gandhipuram D.S. - 21.00 Km.						Work interrupted due to site dispute of O.H.T.	41		
(b)	Takrohi D.S. - 44.05 Km. R.M. - 2.77 Km						Completed & Handed over to Jalkal Vibhag	100		
(vi)	Construction of staff quarter, boundary wall, gate, wicket gate, approach road & development works in Kamta W/S Scheme		9				Completed & Handed over to Jalkal Vibhag	100		

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
(vii)	Construction of staff quarter, boundary wall, gate, wicket gate, approach road & development works in Ismailganj W/S Scheme		13				Completed & Handed over to Jalkal Vibhag	100		
(viii)	Construction of staff quarter, boundary wall, gate, wicket gate, approach road & development works in Patel Nagar W/S Scheme		9				Completed & Handed over to Jalkal Vibhag	100		
(ix)	Construction of staff quarter, boundary wall, gate, wicket gate, approach road & development works in Faridi Nagar W/S Scheme		8				Completed & Handed over to Jalkal Vibhag	100		
(x)	Construction of staff quarter, boundary wall, gate, wicket gate, approach road & development works in Takrohi W/S Scheme		9				Completed & Handed over to Jalkal Vibhag	100		
(xi)	Construction of staff quarter, approach road & drain in Sanjay Gandhipuram W/S Scheme						Site under dispute.	-		
(xii)	Construction of boundary wall & gate & development works in Sanjay Gandhipuram W/S Scheme						Site under dispute.	-		

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
2.	Water Supply Schemes in Krishna Nagar, Ambedkar Nagar, Manas Nagar, Raja Bijli Pasi Ward-Kila Mohammadi Nagar, Aurangabad Jagir, Behsa & Rahimabad etc. <b>(Total Works - 13)</b> <b>Rising Main/D.S. - 115.56 Km.</b> <b>O.H.T. - 6 Nos.</b> <b>C.W.R. - 3 Nos.</b>	1176.85	1067.76		18.06.09 <b>For work at C(iii)</b> 09.06.10	30.04.10 <b>For work at C(iii)</b> 11.10.10	Under Progress.	95	31.01.11	31.03.15
(i)	<b>Construction of over head tanks &amp; CWRs in Krishna Nagar, Nehru Park Ambedkar Nagar Reorganisation W/S Schemes &amp; Kila Mohammadi Nagar W/S Schemes</b>		149							
(a)	<b>Krishna Nagar</b>									
	CWR - 200 KL						Completed & Handed over to Jalkal Vibhag	100		
(b)	<b>Nehru Park Ambedkar Nagar</b>									
	CWR - 200 KL						Site dispute solved on 11.05.12 but again site got disputed on 03.08.12			
	OHT - 1650 KL/22 M Staging						Site dispute solved on 11.05.12 but again site got disputed on 03.08.12	20		
(c)	<b>Kila Mohammadi Nagar</b>									
	OHT - 500 KL/22 M Staging						Completed & Handed over to Jalkal Vibhag	100		

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
(ii)	Construction of 2100 KL/ 22 M Staging capacity over head tank & 250 KL capacity CWR in Sec-J Park Manas Nagar Reorganisation W/S Scheme.		130.00				Completed & Handed over to Jalkal Vibhag	100		
(iii)	<b>Construction of over head tanks Aurangabad Jagir, Behsa &amp; Rahimabad W/S Schemes.</b>		114.76		09.06.10	11.10.10				
(a)	Aurangabad Jagir - 600 KL/22 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(b)	Behsa - 350 KL/19 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(c)	Rahimadbad -750 KL/21 M Staging						Completed & Handed over to Jalkal Vibhag	100		
(iv)	<b>Laying of Distribution System &amp; Rising Mains in Krishna Nagar &amp; Nehru Park Ambedkar Nagar Reorganisation W/S Schemes</b>		147							
(a)	Krishna Nagar D.S. - 6.95 Km. R.M. 1.56 Km.						Completed & Handed over to Jalkal Vibhag	100		
(b)	Nehru Park Ambedkar Nagar D.S. - 16.68 Km. R.M. - 1.47 Km.						Completed	100		

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
(v)	<b>Laying of Distribution System &amp; Rising Mains in Sec-J Park Manas Nagar Reorganisation W/S Scheme &amp; Kila Mohammadi Nagar W/S Scheme</b>		169							
(a)	Sec-J Park Manas Nagar D.S. - 20.67 Km. R.M. - 1.01 Km.						Completed & Handed over to Jalkal Vibhag	100		
(b)	Kila Mohammadi Nagar D.S. - 19.51 Km. R.M. - 0.48 Km.						Completed & Handed over to Jalkal Vibhag	100		
(vi)	<b>Laying of Distribution System &amp; Rising Mains in Behsa, Aurangabad Jagir &amp; Rahimabad W/S Scheme</b>		212							
(a)	Behsa D.S. - 10.19 Km. R.M. - 1.07 Km.						Completed & Handed over to Jalkal Vibhag	100		
(b)	Aurangabad Jagir D.S. - 15.41 Km. R.M. - 0.49 Km.						Completed & Handed over to Jalkal Vibhag	100		
(c)	Rahimabad D.S. - 18.97 Km. R.M. - 0.77 Km.						Completed & Handed over to Jalkal Vibhag	100		
(vii)	Construction of staff quarter, pumphouse, boundary wall, gate & development works in Kila Mohammadi Nagar W/S Scheme		23				Completed & Handed over to Jalkal Vibhag	100		

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
(viii)	Construction of staff quarter, pumphouse, boundary wall, gate & development works in Aurangabad Jagir W/S Scheme		21				Completed & Handed over to Jalkal Vibhag	100		
(ix)	Construction of staff quarter, pumphouse, boundary wall, gate & development works in Behsa W/S Scheme		24				Completed & Handed over to Jalkal Vibhag	100		
(x)	Construction of staff quarter, pumphouse, boundary wall, gate & development works in Rahimabad W/S Scheme		24				Completed & Handed over to Jalkal Vibhag	100		
(xi)	Construction of staff quarter, pumphouse, boundary wall, gate & development works in Nehru Park Ambedkar Nagar Reorganisation W/S Scheme		22				Site dispute solved on 11.05.12 but again site got disputed on 03.08.12	50		
(xii)	Construction of staff quarter, pumphouse, boundary wall, gate & development works in Sec-J Park, Manas Nagar Reorganisation W/S Scheme		29				Completed & Handed over to Jalkal Vibhag	100		
(xiii)	Construction of pumphouse, boundary wall, gate & development works in Krishna Nagar Reorganisation W/S Scheme		3				Completed & Handed over to Jalkal Vibhag	100		



Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
3.	Water Supply Schemes in Mallahi Tola-II, Saadatganj, Kanhaiya Madhopur & Adil Nagar etc. <b>Rising Main/D.S. - 253.30 Km.</b> <b>O.H.T. - 6 Nos.</b> <b>C.W.R. - 3 Nos.</b>	1258.11	1292.81		18.06.09	05.12.09	Completed & handed over to LJS.	100	31.01.11	30.06.14
3.1	P.V.C./A.C. Pipe & Specials	288.17	288.17							
4.	Construction of Intake well & related works for II <sup>nd</sup> Water Works, Balaganj, renovation of rapid gravity filter at II <sup>nd</sup> Water Works, Balaganj & Aishbagh, P.A.C. Storage at Aishbagh.	1948.49	1967.80		18.06.09	05.12.09	Under Progress	97	31.01.11	30.06.15
5.	Supply of D.I./G.R.P. Pipes & D.I. Specials.	842.83	1093.00		Centralized Supply through Jal Nigam H.Q.		Under Progress	90	30.09.10	30.06.15
6.	Augmentation of Flow in river Gomti.	1945.47	1945.47		Work to be done by the Irrigation Department. Rs. 1848.20 Lacs has already been given to U.P. Irrigation Dept.		Completed	100	31.01.11	30.06.13
7.	Permanent Re-instatement of Road.	3229.86	3107.73		Work being done by the P.W.D./Lucknow Nagar Nigam/Jal Nigam		Under Progress	98	30.09.10	30.06.15
8.	Re-construction of 20 Nos. old defunct tube wells in Lucknow city.	500.80	500.80	475.00	Work done departmentally		Work completed	100	31.03.10	31.03.10

Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date(as per DPR)	Estimated completion date
9.	Construction of 21 Nos. New tube wells in different Piped Water Supply Schemes.	387.94	387.94				Work of one T.W. interrupted due to site dispute. Remaining all tubewells completed.	95	31.12.10	31.03.15
10.	E/M works such as pumping plant, power sub-station etc. for the booster pumping station/ZPS in different Piped Water Supply Schemes.	746.18	540.00		09/09	07.04.10	Under Progress	95	30.09.10	31.03.15
11.	Lining of Bharwara lake.	807.34	994.99				Storage of water is started. Handing over note is being sent.	100	31.01.11	31.03.15
12.	Power Connection	351.23	351.23				Completed except for one interrupted T.W. due to site dispute.	95	31.01.11	31.03.15
13.	Contingencies	179.43	125.00							
14.	Increased cost as per revised estimate (to be finalised as per revised estimate)	2409.30	2409.30 (to be finalised)							
15.	Centage	1622.80	1622.80							
	<b>Total</b>	<b>18688.60</b>	<b>18688.60</b>	<b>475.00</b>						

**Schedule completion date of project as per DPR approved by CSMC : 1/2011**

**Actual duration (in months) for project completion : 70**

**Estimated time for completion of project as on date : 06/2015**

**Is there a difference between schedule date of completion and estimated date of completion : Yes**

In case Yes, then what are the reasons for the delay, please select from the list below :

9.

<b>S.No.</b>	<b>List of Issues</b>	<b>Yes / No</b>	<b>Brief remarks on the reason for delay</b>
i	Delay related to fund release into Project Account	Yes	Delay in release of fund to implementing agency.
ii	Issues related to cost escalation	No	
iii	Delay in tendering process	No	
iv	Technical sanction process at state level	No	
v	Field level conditions leading to redesign	No	
vi	Constraints in supply of equipment/material/technology	No	
vii	Technical capacity of ULBs	No	
viii	Project Management related issues.	No	
ix	Any other issues / constraints in project implementation	Yes	(i) Stay from Hon'ble Court of Additional Civil Judge (J.D.), Hawali at the O.H.T./C.W.R./Staff Quarter land of Nehru Park Ambedkar Nagar which has been interrupted the work. (ii) Land dispute arised at the site of Sanjay Gandhi Puram O.H.T., which is also subjudiced & case is in Hon'ble High Court. (iii) Work of tube well at Shivam Park under Nehru Park Ambedkar W/S Scheme also interrupted due to dispute & the matter is in Hon'ble High Court.

<b>10. Status of Various Initiatives :</b>				
<b>S.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1.	Type of Capacity Building Programmes			
		Number of Official Trained	-	-
		Number of Non Official Trained	-	-
2.	Workshops	National Level	-	-
		State Level	-	-
		Regional Level	-	-
3.	Other (Please specify key initiatives)		-	-

11. Issues in Project Monitoring and Inspections		
Sl. No.	Particulars	Remarks
1	Inspections carried out by SLNA/Gol Officers	Carried out by IRMA.
2	Date of Inspection	No inspection during this quarter. Last inspection carried out by IRMA Officials on 01-09-2014
3	Issues reported during Inspections	Issues related to this inspection are being listed as bellow.
		<ul style="list-style-type: none"> <li>The PIU and PEA suggested to expedite the balance progress of works.</li> </ul>
		<ul style="list-style-type: none"> <li>Pursue for the balance work of Nehru Nagar &amp; Shivam Park Scheme.</li> </ul>
		<ul style="list-style-type: none"> <li>Water quality test for the new tube wells to be carried and to maintain record.</li> </ul>
		<ul style="list-style-type: none"> <li>PIU and PEA suggested to arrange for Field Hydro Test for the already laid pipelines as the hydro test so far conducted is not adequate.</li> </ul>
		<ul style="list-style-type: none"> <li>A proper flow direction with size of vertical connections at all OHTs ie Inlet, Outlet, Scour and Over flow to be painted on pipes for identification.</li> </ul>
		<ul style="list-style-type: none"> <li>The PIU is suggested to furnish O &amp; M staff pattern and organization chart of Jalkal Vibhag to IRMA next visit.</li> </ul>
		<ul style="list-style-type: none"> <li>The work of intake well is of slow pace the agency suggested to expedite the work by arranging another set of centering unit of good quality.</li> </ul>
		<ul style="list-style-type: none"> <li>The construction of OHT at Aishbagh is also of slow pace, the PIU is suggested to expedite the progress of work and fix up the target dates of completion in all respect with the agency.</li> </ul>
4	Course corrections done	<ul style="list-style-type: none"> <li>Progress is being expedited. Up to date 96% over all progress has been achieved. All the work will be completed by March 2015.</li> </ul>
		<ul style="list-style-type: none"> <li>Continues efforts to resolve site disputes at Nehru Park and Shivam Park have been made at every level. Both the issues are under preview of H'ble Court.</li> </ul>
		<ul style="list-style-type: none"> <li>Water quality of tubewells constructed and commissioned under this project were tested. Test results were recorded. Tubewells handed over to Jalkal Deptt., Nagar Nigam, Lko.(ULB) are being maintained and run by ULB. ULB has been requested to comply the suggestion of IRMA to carry for periodical water quality test and maintain records.</li> </ul>
		<ul style="list-style-type: none"> <li>Hydraulic sectional testing during laying of pipe lines has been conducted and</li> </ul>

		test results have been recorded and maintained.
		<ul style="list-style-type: none"> <li>• Mentioned.</li> </ul>
		<ul style="list-style-type: none"> <li>• Request to Jalkal Vibhag has already been made.</li> </ul>
		<ul style="list-style-type: none"> <li>• Is being followed.</li> </ul>
		<ul style="list-style-type: none"> <li>• Expecting early completion.</li> </ul>
5	Suggestions, if any, for project monitoring and MIS	-

**Project Manager,**  
Peyjal-II/C.U./G.P.C.U.-III/C.U.(E/M)  
U.P. Jal Nigam,  
Lucknow.

**General Manager,**  
G.P.C.U.  
U.P. Jal Nigam,  
Lucknow

**Municipal Commissioner,**  
Lucknow Municipal Corporation,  
Lucknow

**Authorised Signatory**

**Project Implementing Agency**

**Authorised Signatory**

**Urban Local Body**

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

*(To be filled in separately for each project)*

***SOLID WASTE MANAGEMENT LUCKNOW CITY***

***Quarterly Progress Report-January 2015 to March 2015***

1	<b>Project title :</b>		Solid Waste Management		3	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>		A/c No -4483000100005063 PNB Vipul Khand Gomti Nagar Lucknow	
2	<b>Project code :</b>		SWM		4	<b>Project Cost (in Rs. Lakh) - as sanctioned</b>		Rs. 4292.37 Lacs	
3	<b>Implementing Agency</b>		Construction & Design Services, U.P. Jal Nigam, Lucknow.						
5.	<b>Budget Allocation by ULB / parasitical agency :</b>								
<b>Allocation in ULB / parasitical agency budget for this project in current financial year 2014-15</b>							<b>Rs. 321.92 Lacs</b>		
6	<b>Capital Contributions to the project and Inflows</b>								
S. No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter December 2014	Actual amounts released into Project Account		Commitment pending release from sources or balance project period		
					During the last quarter being reported Jan 15-Mar 15	Cumulative released as on 31.03.2015			
1	2	3	4	5	6	7=(5+6)	8=(3-7)		
1	GoI	2146.19	50%	1868.74+214.62*+62.84* * =2146.20	0.00	2146.20	-0.01		
2	State	858.47	20%	858.48	0.00	858.48	-0.01		
3	ULB	1287.71	30%	965.79	321.92	1287.71	0.00		
4	Others	-	-	-	-	-	-		
	<b>Total</b>	<b>4292.37</b>	<b>100%</b>	<b>3970.47</b>	<b>321.92</b>	<b>4292.39</b>	<b>-0.02</b>		
<b>Note: * 10 % of ACA (Rs.214.62 Lakhs) which was holdup by GoI, has been released by GoUP.</b> <b>**Out of interest earned at ULB and Implementing Agency Rs. 62.84 lacs respectively utilized against ACA</b>									
<b>Total interest accumulated in bank account to date</b>					<b>ULB</b>	118.52 Lacs			
					<b>UPJN</b>	81.60 Lacs			
					<b>Total</b>	<b>200.12 Lacs</b>			



<b>7 Monitoring Funds Utilization for the Project</b>					
<b>Tender Package No.</b>	<b>Actual amounts utilized in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Installment</b>
	<b>Up to end of last reporting Quarter Dec 2014</b>	<b>During the last quarter being reported March 2015</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1	3624.86	328.19	3953.05	1329.87	10 % of held up ACA has to be release by Gol.
Utilization of funds as % of funds received from all sources for the project as on date.					<b>92.09 %</b>

*All amounts are in Rs. Lakhs*

<b>8 Project Implementation Monitoring:</b>										
List all tender packages proposed for the project		Cost (in Rs. lakh)			Project Start on		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Integrated Solid Waste Management Program i. Procurement of vehicle & Equipment for strengthening of Door to Door collection and transportation activities. ii. Development of processing facility. iii. Development of landfill facility.	<b>4292.37</b>	<b>4292.37</b>	-	<b>25.08.09</b>	<b>23.10.10</b>	<b>Under Progress</b>	<b>80%</b>	<b>09/2008</b>	<b>30.04.2015</b>

<b>9</b>	Scheduled completion date of Project as per DPR approved by CSMC : <b>9/2008</b>			
	Actual duration (in months) for project completion : <b>NA</b>			
	Estimated time for completion of project as on date : <b>BY 30.04.2015</b>			
	Is there a difference between scheduled date of completion and estimated date of completion : <b>Yes</b>			
	In case Yes, then what are the reasons for the delay, please select from the list below :			
	<b>11. Issues in Project Monitoring and Inspections</b>			
	Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
	i.	Delay related to fund release into Project Account	Yes	IV Installment demanded from ULB in 02/2014 but not received yet.
	ii.	Issues related to cost escalation	No	
	iii.	Delay in tendering process	No	
iv.	Technical sanction process at state level	No		
v.	Field level conditions leading to redesign	No		
vi.	Constraints in supply of equipment/material/technology	No		
vii.	Technical capacity of ULBs.	No		
viii.	Project Management related issues.	No		
ix.	Any other issues/constraints in project implementation.	Yes	1. Delay in land acquisition..	

<b>10. Status of Various Initiatives:</b>				
S.No.	Programme	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
1.	Type of Capacity Building Programme			
	Rapid Training Program under JNNURM in Lucknow	Number of Official Trained	-	-
		Number of Non Official Trained	-	-
	Orientation Programme for Project Implementation Unit (PIU) and Project Management Unit	Number of Official Trained	-	-
		Number of Non Official Trained	-	-
	International Conference Local Governance for Sustainable & Safe Cities	Number of Official Trained	-	-
		Number of Non Official Trained	-	-
	Training Program on Project Planning & implementation under JNNURM	Number of Official Trained	-	-
		Number of Non Official Trained	-	-
	Capacity Building for Urban Local Bodies in developing PPP Projects.	Number of Official Trained	-	-
		Number of Non Official Trained	-	-
2.	Workshop			
	National Seminar on Urban Reforms	National Level	-	-
		State Level	-	-
		Regional Level	-	-
3.	Other (Please specify key initiatives)			

<b>11. Issues in Project Monitoring and inspections</b>		
<b>Sl. No.</b>	<b>Particulars</b>	<b>Remarks</b>
1.	Inspections carried out by SLNA/ GoI Officers	Yes (Director, SLNA)
	Date of inspection	03.02.2012, 25.12.12 , 22.10.13 & 05.02.14
	Issues reported during inspections	to expedite the work
	Course corrections done	Yes
	Suggestions, if any, for project monitoring and MIS	Nil

**Note- Fourth & Final Installment for Rs. 321.92 lac is yet to be released by ULB.**

Signature & Date

**Authorized Signatory  
Project Implementing Agency**

**General Manager  
Project Implementing Agency**

**Municipal Commissioner  
Lucknow Nagar Nigam  
Lucknow.**

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**QUARTERLY PROGRESS REPORT**

**QUARTER ENDING 31.03.2015**

**(LUCKNOW STORM WATER DRAINAGE)  
(SANCTIONED COST Rs 32521.00 Lacs)  
(STATE EFC SANCTIONED COST Rs. 38994.40 Lacs)**

1	<b>Project title:</b>	<b>Storm Water Drainage Project of Lucknow City</b>			4	<b>Project Bank A/c No. &amp; Name and Address of Bank</b>	<b>A/c No-448300010010872</b> PNB, Gomti Nagar Lucknow	
2	<b>Project Code:</b>					<b>Projects Cost (Rs. Lacs) as sanctioned</b>	<b>Rs. 32521.00 Lacs.</b>	
3	<b>Implementing Agency:</b>	LUCKNOW MUNICIPAL CORPORATION				<b>Revised Project Cost approved by EFC.</b>	<b>Rs. 38994.40 Lacs.</b>	
5.	<b>Budget Allocation by ULB/ parastatal agency</b>							
Allocation in ULB /parastatal agency budget for this project in current financial year 2014-15					Provision of Rs. 40000.00 Lacs has been approved for all the projects under JNNURM Program in the Annual Budget 2015-16 of LMC.			
6	<b>Capital Contributions to the project and inflows</b>							
S. No	Sources	Commitment based on approved project cost	Commitment based on Revised Project cost	% of total project cost	Released upto Quarter – Q III (December 2014)	Amounts released in financial year 2014-15		Commitment pending release from source for balance project period
						During the Quarter Q IV being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7(5+6)	8[3(b)-7]
1	GoI	16260.50	16260.50	50%	14634.55+1625.95*=16260.50	0.00	16260.50	0.00
2	State	6504.20	9740.90	20%+50%	9740.90	0.00	9740.90	0.00
3	ULB	9756.30	12993.00	30%+50%	12993.00	0.00	12993.00	0.00
4	Others	--		--	--	--	--	
	<b>Total</b>	<b>32521.00</b>	<b>38994.40</b>	<b>100%</b>	<b>38994.40</b>	<b>0.00</b>	<b>38994.40</b>	<b>0.00</b>
<b>Total interest accumulated in bank account to date 31.03.2015</b>							<b>Rs. 710.76 Lacs</b>	

\* 10 % of ACA (Rs. 900.00 Lakhs) which was holdup by Gol, has been released by GoUP.

7. Monitoring Funds Utilization for the project					
Tender Package No	Actual Amounts utilized in the project			Estimated expenditure for next Quarter 2015-16	Expected time to request for next installment
	Up to end of last reporting Quarter III 2014-15	During the quarter being reported Q-IV, 2014-15	Cumulative to date as on 31.03.2015		
1	2	3	4(2+3)	5	6
1	5078.57	33.12	5111.69	346.85	-
2	13856.50	195.50	14052.00	214.26	
3	8159.38	152.28	8311.66	0.00	
4	8447.89	0.00	8447.89	0.00	
5	1745.75	0.00	1745.75	0.00	
6	555.03	54.52	609.55	154.75	
<b>Total</b>	<b>37843.12</b>	<b>435.42</b>	<b>38278.54</b>	<b>715.87</b>	
<b>Utilization of funds as % received from all sources for the project as on date 31.03.2015</b>					<b>98.16 %</b>

8. Project Implementation Monitoring – Nodal Agency is Nagar Nigam, Lucknow.										
List all tender packages proposed for the project		Cost (in Rs Lacs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender Packages	Estimate	Awarded	On Completion	Tender Release date	Tender Award Date	Under Progress/ Completed	% of work completed (Physical Progress)	Schedule date	Actual Completion date
1	2	3	4	5	6	7			8	9
1.	Construction of Trunk & Branch Drain of Sarkata (A+B), Nagaria-A, Nagaria- B under Drainage District-I.	4624.70	5458.54	-	10.02.09	11.05.09	Under Progress	93.91	30.04.15	-

2.	Construction of Trunk & Branch Drain of NER u/s , d/s Drain , China Bazar , Laplace, Zopling Road, Mahesh Ganj, Rooppur Khadra , Arts College , Mahanagar , Rahim Nagar, TGPS, under Drainage District-II.	11869.60	14266.26	-	28.05.09	02.07.09	Under Progress	99.45	30.04.15	-
3	Construction of Trunk & Branch Drain of Kedar Nath Road , Nishat Ganj, Baba Ka Purwa and Kukrail under Drainage District-III	7074.00	8311.67	-	28.05.09	07.07.09	Under Progress	100.0	31.03.15	30.01.15
4	Construction of Trunk & Branch Drain of GH Canal, Neil Matha Cantt Nala, Kukrail Branch Faizabad Road , Jublee, Pata, Bijli Passi , under Drainage District-IV, V, VI	7176.00	8447.89		28.05.09	16.07.09	Complete	100.0	31.03.2014	31.03.14
5.	Augmentation of capacity of Flood Pumping Stations.	1776.70	1745.77		28.05.09	25.12.09	Complete	100.00	31.03.2014	31.12.13
6.	<b>Contingencies</b>	-	<b>764.30</b>		-	-				
	<b>Total</b>	<b>32521.00</b>	<b>38994.43</b>							

<b>Scheduled Completion date of Project as per DPR Approved by CSMC</b>			<b>March 2011</b>
<b>Estimated time for completion of project as on date:</b>			<b>April, 2015.</b>
<b>Is there a difference between scheduled date of completion and estimated date of completion:</b>			<b>Yes</b>
<b>Actual duration (in months) for project completion</b>			<b>Sixty One Months.</b>
<b>09.</b>	<b>In case Yes, then what are the reasons for the delay, please select from the list below</b>		
<b>S. No</b>	<b>List of Issues</b>	<b>Yes/No</b>	<b>Brief remarks on the reason for delay</b>
i.	Delay related to fund release into Project Account	Yes	Releases of Second, Third & Fourth installments into project account delayed.
ii.	Issues related to cost escalation	Yes	The revised cost of Rs.389.94 crores has been approved by the State EFC, as per the costs appraised by PFAD, DoP, GoUP.
iii.	Delay in tendering process.	No	--
iv.	Technical sanction process at state level	No	--



v.	Field level conditions leading to redesign	No	--	
vi.	Constraints in supply of equipment/material/technology	No	--	
vii.	Technical capacity of ULBs	No	--	
viii.	Project Management related issues.	No	--	
ix.	Any other issues / constraints in project Implementation	No	--	
<b>10</b>	<b>Status of Various Initiatives</b>			
S. No	Programme	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
<b>1.</b>	<b>Type of Capacity Building Programmes</b>			
		Number of Officials Trained	--	83
		Number of Non Officials Trained	--	127
<b>2.</b>	<b>Workshops</b>			
		National Level	--	--
		State Level	--	1
		Regional Level	--	3
<b>3.</b>	<b>Other (Please specify key initiatives)</b>			
	<ul style="list-style-type: none"> <li>I.I.T. Kanpur has carried out field level verifications for drainage invert levels. The revalidation of proposed invert levels of drains with the actual field levels has been submitted vide report dated 16.09.2010.</li> <li>Post –construction testing initiated. First set of the cut-core samples had been drawn by the team of C.E. Department of the Institute of Engineering &amp; Technology, Lucknow and the test reports of these samples tested by the C.E. Department I.I.T. Kanpur have been received.</li> </ul>			
<b>11. Issues in Project Monitoring and Inspections</b>				
S. N	Particulars	Remarks of PEA		
1	Inspections carried out by IRMA	Mr. K.C Waghray, Tech Advisor, of the IRMA M/s NCPE Infrastructure India Pvt Ltd.		
2	Date of Inspection	<b>12 March, 2014</b> Interaction with PEA.		
3	Issues reported during Inspections	01. The DPR of Lucknow City Storm Water Drainage Works was approved on dated 29-12-2008 for 325.21 Crores. The implementation period was 27 months and date of completion of the project was of 31.03.2011 as per DPR. But the project is still under implementation. 02. The revised sanctioned accorded by GOUP allowing the cost escalations to be borne by the state and ULB for the project cost of Rs 389.94 Crores and lengths of drains of 231.59 Km vide GO No. 4594/9-5-2011-500sa/09 date 22.12.2011. 03. The overall physical progress is about 84.56% and the financial progress is about 82.54% . The PEA needs to expedite the balance progress of work as per revised bar chart.		

		04. The maintenance of already constructed Drains needs cleaning and clearance of debris for smooth flow of runoff.
4	Course corrections done	<p>01. Relates to the approval of the DPR by the CSMC.</p> <p>02. Relates to the approval of the revised DPR of Rs. 389.94 Crores by the GoUP.</p> <p>03. Three packages have been completed out of the five project packages. The overall physical progress as of 31.03.2015 is about 99.0 % and the financial progress is about 98.0%. To expedite the progress of balance works, revised bar chart for each project package has been prepared and communicated to the concerned Contractors as well for completion of the remaining two packages by 30.04.2015.</p> <p>04. Prior to the onset of the monsoon this year, the maintenance of already constructed drains as regards their cleaning and clearance of debris for smooth flow of runoff has been done by the second week of June, 2015.</p>
5	Suggestions, if any, for project monitoring and MIS	<p><b>IRMA –</b></p> <p><b>i.</b> The PIU and PEA suggested to expedite the progress of balance works.</p> <p><b>ii.</b> Plan for arranging two units for Tunneling and highway road crossing on two different stretch simultaneously to complete the job early.</p> <p><b>iii.</b> Revised and Updated Project Management Plan and Implementation Schedule program needs to be followed for early completion of the project.</p> <p><b>iv.</b> All ready completed drains to be cleaned and made functional, i.e. proper maintenance of the drains for smooth flow.</p> <p><b>v.</b> Validity of Bank Guarantee for the contract to be extended for construction and maintenance period.</p> <p><b>vi.</b> The supervisory staff from department and from agency side to be alert since concrete mixing work under process but the trench and foundation of Manhole chamber was not ready for concrete work. They should also carry the site drawings during execution.</p> <p><b>vii.</b> The sample of bricks, which was collected from two sites and the CC cube casted during IRMA inspection, the details test result reports to be furnished by IRMA during next visit.</p> <p><b>LMC –</b></p> <p><b>i.</b> Three packages have been completed. The overall physical progress as of 31.03.2015 is about 99% and the financial progress is about 98%. To expedite the works, revised bar chart for each project package has been communicated to the concerned Contractors for completion of the works by 30.04.2015.</p> <p><b>ii.</b> The Tunneling and highway road crossing works have been completed by third week of June and the connections, manholes etc are being completed.</p> <p><b>iii.</b> Revised and Updated Project Management Plan and Implementation Schedule for the period</p>

		<p>September-December 2014 for completion of the remaining three packages has been prepared in consultation with the contractors and is being followed for early completion of the project.</p> <p>iv. Prior to the onset of the monsoon this year, the maintenance of already constructed drains as regards their cleaning and clearance of debris for smooth flow of runoff has been initiated to be done by the second week of June, 2015.</p> <p>v. The validity of Bank Guarantees for the contracts have been extended to cover the period of construction and maintenance, prior to the grant of time extensions.</p> <p>vi. The supervisory staff of department and the contractor agency have been instructed to be alert during concrete mixing work and foundation of Manhole chamber is made ready for concrete work. The supervisory staff of department and the contractor agency have been instructed accordingly and they are carrying the site drawings during execution.</p>
12.	<b>Any issues/constraints in Project Implementation.</b>	
	<p>CSMC had approved the DPR of Rs.325.21 Cr. on 29-12-2008 on the basis of 2007 Schedule of Rates of UPPWD prevalent then. The revised cost estimate of Rs.389.94 crores based on PWD SOR 2009, appraised by the PFAD, DOP, GoUP, has been approved by the State EFC vide G.O. No.4594/9-5-2011-500sa/09, dated 22-12-2011.</p>	

**Signature & Date**

**(S.K.Jain)**  
**Project Manager**  
Lucknow Nagar Nigam

**(S.K. Ambedkar)**  
Chief Engineer  
Lucknow Nagar Nigam

**(P.K.Srivastava)**  
Add. Municipal Commissioner  
Lucknow Nagar Nigam

**(Udayraj Singh)**  
Municipal Commissioner  
Lucknow Nagar Nigam

**Quarterly Progress Report for Uttar Pradesh (Mathura)**

**JnNURM**

**Time Period: January 2015-March 2015**

**This Report Comprises**

<b>State level report</b>
Uttar Pradesh
<b>City level report</b>
Name of JNNURM City
<b>Mathura, Nagar Palika Parishad</b>
<b>Project level report</b>
Mathura Storm Water Drainage
Mathura Sewerage
Mathura Solid Waste Management

**Report Submitted by**

**Director of Local Bodies, Uttar Pradesh**

**Signature of CEO, SLNA**  
**Designation, SLNA**

1.	<b>Mandatory Reforms at City Level<sup>1</sup></b>		
	<b>Commitment as per the MoA for the current financial year (Report as per MoA)</b>	<b>Progress made during the Quarter (Jan 2015 to March 2015)</b>	<b>Cumulative progress as on 31.03.2015</b>
a)	<b>Implementation of Accounting Reforms</b>		
	Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM.		Municipal financial accounting manual is complete and has already been adopted.
	GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system		Go No4094/9-5-2008-119/2007 dated 2 June 2008 issued indicating a cutoff date for full migration of municipal accounting system from 1.04.2009.
	Training of personnel	M/s Abhishek Garg & Associates, Chartered Accountants have given Training to employees of account Staff for DEAS. Trainings are also imparted at directorate, local bodies to NPPM staff.	Education Program for all employees regarding accounting System.
	Appointment of field-level consultant for implementation at the city-level	Appointed	Chartered accountant has been appointed for providing hand holding and implementing training program. Inventory of assets and liabilities is complete. Opening Balance Sheet of 01.04.2009 is completed, finalized, audited and adopted by MNP Board on 21.10.2011
	Notification of cut-off date for migrating to the double-entry accounting system	Notified and total migration from 1-4-2009 as per government order but both the systems. ( i.e. <b>single &amp; double entry systems</b> ) are being maintained simultaneously as directed by the govt.	The ULB has adopted accrual based accounting system and full implementation is in process.
	State year from which ULB will commence preparation of outcome budgets	Outcome budget for FY-2010-11 has been prepared. Opening Balance sheet for as on 31.03.2009 is complete and finalize.	Out Come budget for FY-2010-11 has been prepared and it is under finalization.
	State year in which ULB will undertake Credit rating	FY 2008-2009 (Credit Rating- B)	FY 2008-2009 (Credit Rating- B)

<b>Property Tax reforms</b>		
Elimination of exemptions	Done	Related to State Govt.
Migration to Self-Assessment System of Property Taxation	Done	Self assessment for the residential buildings is already implemented.
Establish Taxpayer education programmed	Ward wise/ Zonal wise camps organized. Print and electronic media is being used for the education.	Tax payers can calculate tax and see calculation through our website <a href="http://www.mathuranagarpalikaparishad.com">http://www.mathuranagarpalikaparishad.com</a> .
Achievement of 85% Coverage Ratio (see item e in Current Status)	<b>In FY 2014-15 (till December 2014 )</b> 1-Total No of Assessed Holdings—78503 2-Total No of Properties as per GIS Survey-80332 <b>3-Coverage Ratio-98 %</b>	Achieved as per commitment. In FY 2009-10 Property tax Coverage : 93.00 % In FY 2010-11 Property tax Coverage : 97.00 % In FY 2011-12 Property tax Coverage : 98.00 % In FY 2012-13 Property tax Coverage : 98.00 % In FY 2013-14 Property tax Coverage : 98.00 %
Achievement of 92% Collection Ratio for current demand (see item f in Current Status above)	<b>In FY 2014-15 The details of PT Collection is given below Upto December 2014</b> 1- Current Demand-----Rs. 338.0 lakhs 2-Total Arrear Demand----Rs.23.75 lakhs 3-Total demand-----Rs. 361.75 lakhs 4-Arrear Collection----Rs. 20.45 lakhs 5-Current Collection-Rs. 192.67 lakhs 6-Total PT Collection-----Rs. 213.12 lakhs <b>7- Collection Efficiency: 58.91 %</b>	<b>In FY 2013-14 The details of PT Collection is given below</b> 1- Current Demand-----Rs. 330.0 lakhs 2-Total Arrear Demand----Rs.31.48 lakhs 3-Total demand-----Rs. 361.48 lakhs 4-Arrear Collection----Rs. 26.55 lakhs 5-Current Collection-Rs. 311.18 lakhs 6-Total PT Collection-----Rs. 337.73 lakhs <b>7- Collection Efficiency: 92.00 %</b>
Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10 % of Current demand for previous year (exclude tax assessments under litigation, but include Property Tax / service charge levied on Government properties)	<b>In FY 2014-15 till Dec 2014</b> 1-Arrear Demand-----Rs. 23.75 lakhs 2-Arrear Collection----Rs. 20.45 lakhs <b>3-Collection Efficiency----Rs. 86.10 %</b>	<b>In FY 2013-14</b> 1-Arrear Demand-----Rs. 31.48 lakhs 2-Arrear Collection----Rs. 26.55 lakhs <b>3-Collection Efficiency----Rs. 84.00 %</b>
c)	<b>Reforms in levy of user charges</b>	
1-The State should set up a body for recommending a user charge structure.	User Charges introduced for door to door collection.	Mathura Nagar Palika Parishad already introduced user charges for door-to-door collection in 25 wards till date and different O&M services. User Charges structure is there for Water & sewerage. Parking, Open grounds user charge being collected.

	<p>2-Establishment of proper accounting system for each service so as to determine the O&amp;M cost separately. Please specify the timeline for each service separately</p> <p>(i) Water Supply and Sewerage (ii) SWM</p>	<p>DEAS is being use for establishment of proper accounting system.</p>	<p>DEAS is being use to determine O&amp;M Separately. Income and Expenditure on WS, Sewerage and SWM is given below.</p>
	<p>3-Please indicate plan for reduction in Non-Revenue Water (NRW) and Un-accounted for Water (UFW) through measures that include water audits and leakage detection studies. Please indicate annual targets for both.</p> <p>i. Non-Revenue Water (NRW) ----- 12 ii. Un-accounted for Water (UFW) --- 28</p>	<p>As per commitment. A Committee has been established under the chairmanship of EO to indicate plan for reducing the targets of NRW &amp; UFW.</p> <p>In the quarter being reported a state level Service level bench mark meeting regarding services and user charges in various sectors like WS, Sewerage and SWM has been organized by ASCI / SLNA at Lucknow.</p>	<p>As per commitment. Water Audit and Pressure testing is being done by Jal Kal Dept. Charges are being taken on water Supply tankers(Rs. 500.00 ) and Sewer Jetting Machine (Rs. 750.00) User Charges will be implemented on SWM as the SWM has to be done on integrated basis by Pvt. Agency. Tipping fee per MT has been approved by the NPP.</p>
	<p>4-Time table to achieve full recovery of O&amp;M costs from user charges (recovery of all direct costs, including related salaries and wages) (Please indicate proposed recovery level for each year for each of the services in %)</p> <p>Water Supply ----- 68 Sewerage ----- 68</p>	<p><b>Water Supply &amp; Sewerage</b></p> <p><b>In FY 2014-15 (Till Dec 2014)</b> 1-O&amp;M Expenditure---Rs.211.50 Lakhs 2-O&amp;M Income----Rs.122.36 Lakhs <b>3-O&amp;M Recovery—57.85 %</b></p> <p>Door-to-door collection has been initiated in 16 wards. Operator has started collecting user charges for SWM. No Charges Collected towards user charges.</p>	<p><b>Water Supply &amp; Sewerage</b></p> <p><b>In FY 2013-14</b> 1-O&amp;M Expenditure---Rs.300.89 Lakhs 2-O&amp;M Income----Rs.133.66 Lakhs <b>3-O&amp;M Recovery—96.10 %</b></p> <p>Door-to-door collection has been initiated in 16 wards. Operator has started collecting user charges for SWM. Apprx. 11 lacs Rs. Collected towards user charges.</p>
d)	<b>Implementation of E-Governance in municipalities</b>		
	<p>1-Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP Based on the National Mission Mode Project of Government of India, the design document will be prepared.</p>	<p>ULB Level DPR based on state level software solution has been sanctioned on 24<sup>th</sup> Feb 2012 Signing of MoA is under progress.</p>	<p>e-Governance DPR of <b>Rs.1,83,02,225/-</b> sanctioned by Central Sanctioning and Monitoring Committee (CSMC) on 24th Feb'2012</p>
	<p>2-Assessment of MEDD against National E-Governance Standards (E.g. Scalability, intra-operability &amp; security standards etc.)</p>	<p>Assessment of MEDD against National E-Governance Standards is being made in proposed DPR.</p>	<p>Done. Assessment of MEDD will be done by proposed state SIC.</p>

3-Finalization of Municipal E-Governance implementation action plan for the city	Municipal E-Governance implementation action plan for the city has been finalized.	Action plan for all modules of e-Governance has been already finalized by M/S SPECK System and action plan is being implemented by Nagar Palika Parishad E-Governance State level software solution has brief action plan for all civic services that will be adopted by citizens and Nagar Palika Parishad itself.
4-Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems	BPR in progress	E-Governance modules are being used for every section in NPP and every section is linked with each other which meet out the purpose of BPR.
5-Appointment of Software consultant(s) / agency for development, deployment And training	M/s SPECK Systems M/s Uttar Pradesh Electronic Corporation Limited.	M/s SPECK Systems and M/s M/s Uttar Pradesh Electronic Corporation Limited. have been appointed as Software consultant(s) / agency for development, deployment And training
6-Exploring PPP option for different E-Governance services.	Adoption of PPP is under consideration.	Partially Achieved Cyber Citizens Points have been authorized by NPP to provide civic services.
<b>7-Implementation of E-governance initiatives in the JNNURM city, against the identified modules</b>		
Property Tax	<ul style="list-style-type: none"> <li>➤ Property tax Services are being provided online through Nagar Palika Parishad website <a href="http://www.mathuranagarpalikaparishad.com">http://www.mathuranagarpalikaparishad.com</a></li> <li>➤ Online payment through payment gateway.</li> <li>➤ Self Assessment Form (Residential / Non residential), Annual value calculator, and Monthly rates for AV are also available at Nagar Palika Parishad website.</li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based Property tax system</li> </ul>	Property tax Services are being provided online through Nagar Palika Parishad website <a href="http://www.mathuranagarpalikaparishad.com">http://www.mathuranagarpalikaparishad.com</a> Online payment through payment gateway. Self Assessment Form (Residential / Non residential), Annual value calculator, and Monthly rates for AV are also available at Nagar Palika Parishad website. Computerized/online Bills are being generated on the basis of GIS based Property tax system Citizens can also use Nagrik Suvidha Kendra for its services.
Water Supply & Other utilities	<ul style="list-style-type: none"> <li>➤ Water Tax Collection System is fully Computerized in Jal Kal department</li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based system</li> </ul>	Water Tax Collection System is fully Computerized in Jal Kal department Computerized/online Bills are being generated on the basis of GIS based system



Accounting	<ul style="list-style-type: none"> <li>➤ The inventory of assets and liabilities has been prepared, valued and digitized .</li> <li>➤ CA has been appointed for providing and implementing training program.</li> <li>➤ Opening balance sheet 01.04.2009 has been prepared, audited and adopted by MNP Board on 21.10.2011.</li> <li>➤ Balance sheet 2009-10 is finalized and audited; Data Of 2010-11 has been given to CA for Audit. Data of 2012-13 being updated on regular Basis.</li> <li>➤ Revised budget for 2011-12 has been prepared and adopted by MNP board on 21.10.11.</li> <li>➤ Internal Audit of NPPM is done by Auditor (Local Fund Account) On Yearly Basis and then External Audit done by CA.</li> <li>➤ Tally is used as Double Entry Accounting Systems.</li> <li>➤ Switched over to DEAS on 01.04.2009.</li> </ul>	The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual. Opening Balance Sheet of 01.04.2009 is completed, finalized, audited and adopted by MNP Board on 21.10.2011. The opening balance Sheet has been audited by an external CA Firm. Balance sheet of FY 2009-10 & FY 2010-11 is almost final.
Birth & Death Registration	<ul style="list-style-type: none"> <li>➤ Offline computerized facility is being provided to citizens.</li> <li>➤ Online receiving of Application and issuing of certificates is also started.</li> <li>➤ M/S SPECK Systems, Hyderabad developed online bilingual website for birth &amp; death certificates.</li> <li>➤ Application status is also available at Palika Parishad Website.</li> <li>➤ Digitization of previous data (issued certificates) is under progress.</li> </ul>	Offline computerized facility is being provided to citizens. Online receiving of Application and issuing of certificates is also started. M/S SPECK Systems, Hyderabad developed online bilingual website for birth & death certificates. Application status is also available at Palika Parishad Website. Digitization of previous data (issued certificates) is under progress...
Citizen's Grievance Monitoring	<ul style="list-style-type: none"> <li>➤ Web based application software is being used.</li> </ul>	Web based application software is being used.

		<ul style="list-style-type: none"> <li>➤ Citizen can endorse their complaint through Nagar Palika Parishad website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer.</li> <li>➤ When complaint resolve, a SMS is sent to complainer for the resolving status.</li> <li>➤ Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented last year.</li> </ul>	<p>Citizen can endorse their complaint through Nagar Palika Parishad website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer. When complaint resolve, a SMS is sent to complainer for the resolving status. Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented last year. Citizen grievance monitoring system is being exercised. Citizen can lodge the complaint through online and CFC itself.</p>
	Personnel Management System	<ul style="list-style-type: none"> <li>➤ Web based application Software is being used.</li> <li>➤ PMS is prepared and uploaded to Nagar Palika Parishad website.</li> <li>➤ Centralized PIS is also available at Directorate website.</li> <li>➤ Employee Payroll Management System is also implemented.</li> </ul>	<p>Web based application Software is being used. PMS is prepared and uploaded to Nagar Palika Parishad website. Centralized PIS is also available at Directorate website. Employee Payroll Management System is also implemented.</p>
	<b>Procurement and Monitoring of projects</b>		
	<ul style="list-style-type: none"> <li>• E-Procurement</li> </ul>	<ul style="list-style-type: none"> <li>➤ Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Nagar Palika Parishad website.</li> <li>➤ Evaluations of bids are being done through district level software solution.</li> </ul>	<p>Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Nagar Palika Parishad website. Nagar Palika Parishad will start E-Procurement system for construction and other departmental works at earliest.</p>

<ul style="list-style-type: none"> <li>Project / Ward Work</li> </ul>	<ul style="list-style-type: none"> <li>➤ At Nagar Palika Parishad Level, For Project Management, One Project Management System Software has been installed.</li> <li>➤ Data Entry related Project Management is almost completed.</li> <li>➤ Evaluation and monitoring of projects are being done with the help of Software.</li> <li>➤ Project Monitoring and evaluation of is being done through application software.</li> <li>➤ Monitoring of JNNURM projects is being done by modified PMES System.</li> <li>➤ JnNURM Project Management, CDP, DPR, MoA, entries have already been completed.</li> <li>➤ JnNURM QPR Entry for March 2011 as well as June 2011 has been completed.</li> </ul>	<p>At Nagar Palika Parishad Level, For Project Management, One Project Management System Software has been installed. Data Entry related Project Management is almost completed. Evaluation and monitoring of projects are being done with the help of Software. Project Monitoring and evaluation of is being done through application software. Monitoring of JNNURM projects is being done by modified PMES System. JnNURM Project Management, CDP, DPR, MoA, entries have already been completed. JnNURM QPR Entry for March 2011 as well as June 2011 has been completed.</p>
<p>Building Plan Approval</p>	<ul style="list-style-type: none"> <li>➤ A state level software has been prepared named "Avasbandu" for Building Permissions</li> <li>➤ Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Palika Parishad.</li> <li>➤ Digitization of building data is being updated regularly.</li> <li>➤ Web based software has been prepared for the digitations of buildings data.</li> </ul>	<p>A state level software has been prepared named "Avasbandu" for Building Permissions. Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Palika Parishad. Digitization of building data is being updated regularly. Web based software has been prepared for the digitations of buildings data.</p>
<p><b>Health Programs</b></p>		
<ul style="list-style-type: none"> <li>Licenses</li> </ul>	<ul style="list-style-type: none"> <li>➤ Computerized Licenses are being issued through application software.</li> <li>➤ Case / System Study for web based License module are complete and software development is in progress.</li> </ul>	<p>Computerized Licenses are being issues. Online services will be implemented soon.</p>

	<ul style="list-style-type: none"> <li>• Solid Waste Management</li> </ul>	<ul style="list-style-type: none"> <li>➤ Since the Nagar Palika Parishad is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored centrally.</li> <li>➤ The other financial aspects of SWM like user charges etc covered by this application. Software is being prepared.</li> </ul>	<p>Since the Nagar Palika Parishad is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored centrally.</p>
e)	<b>Earmarking of funds for basic services to the Poor</b>		
<p><b>BUDGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>➤ Creation of separate Municipal Fund in the accounting system for 'Services to the Poor'</li> <li>➤ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for 'Services to Poor'.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income -----20%</li> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income-----20%</li> <li>➤ Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure -----20%</li> </ul>	<p>1-MNP has created separate Municipal fund for services to Urban Poor.</p> <p>2-Separate heads for revenue and capital expenditure will be adopted in DEAS.</p> <p>3-Planned expenditure for earmarked fund based on need assessment will be made.</p> <p>NPPM have marked 25% development budget of Rs.200 lacs &amp; For 2014-15 Rs. 400 Lacs for Poor every year</p> <p>In FY 2010-11-----Rs. 140.72 Lakhs  In FY 2011-12-----Rs. 101.40 Lakhs  In FY 2012-13-----Rs. 92.82 Lakhs  In FY 2013-14-----Rs. 215.67 Lakhs  In FY 2014-15-----Rs. 292.44 Lakhs( Up To Dec 14)</p>	<p>20 % Separate Budget has been prepared for 2010-11 for BSUP.</p> <p>20.00 % Separate Budget has been allocated for 2011-12 for BSUP.</p> <p>NPPM have marked 25% development budget of Rs.200 lacs for Poor every year. In 2010-11 Rs.140.72, in 2011-12 Rs.101.40, In 2012-13 Rs. 92.82, In 2013-14 Rs. 215.67 and upto Dec' 14 Rs. 292.44 lacs has expended.</p>	

f)	<b>Basic Services to Urban Poor</b>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Palika Parishad. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:  <b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services  <b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land  <b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Palika Parishad. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:  <b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services  <b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land  <b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>
----	-------------------------------------	---	---

### Optional Reform

Sl No	Commitment as per the MoA	Progress made during the Quarter (Jan 15-March 15)	Cumulative progress as on 31.03.2015
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry Sys for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days. Time reduction to 7 & 10 days respectively is to be achieved by year 2011-12	This function is performed by all ULB except in 106 ULB (74 Regulated Area, 27 Development Authority and 5 special area development. The Development authorities have modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of Authorities and Awas Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online facility for Interactive Citizen Enquiry on
B	Maximum Reduction of Average time for Building Sanction		

			<p>status of Building Plan is available on Authority website. The revision of Building bye-laws has been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559, dated- 04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan till 100 meter is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings is therefore achieved to that extent.</p>
<b>Revision of Building Byelaws to make RWH Compulsory</b>			
A	Start of approval as per new byelaws	For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.	<p>The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting. Already Introduced in Bhawan Upvidhi 2008. As per letter dated 3982/8-1-17-01.07.2008 issued by Chief Secretary regarding Implementation of Rain Water Harvesting. Policy it was required to enlist all houses of 300 Square Meter or more, for Roof Top Rain Water Harvesting. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storeyed Residential Unit are required to implement Rain Water Harvesting. A Committee formed at Government Level will verify the Implementation. A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water</p>

			<p>Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential.</p> <p>Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building The Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above. The Housing Scheme developed by the Developer will not include the Density &amp; FAR of EWS/LIG Houses in the calculation of Density &amp; FAR of the scheme being developed by the Pvt. Developer.</p>
<b>Earmarking of Land for EWS/LIG Housing and a system of cross subsidy</b>			
A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules framed by GoUP.	Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop & sell 20% of houses for EWS & LIG group. Hi-Tech Township Policy was framed vide GO no. 3872-8-07- dated 17.09.2007. The developer company through consortium was
B	Amendment of the existing legislation and notification		
C	Timeline to improve the percentage of reservation for EWS/LIG in housing projects		

			<p>required to provide 10% housing stalk for EWS &amp; 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS &amp; LIG category policy to 2009" was framed. As per this policy 10% of EWS &amp; 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy by Government Agency and Private Builders. The Housing Scheme developed by Pvt. Developer will not include the Density and F.A.R. of EWS/LIG Houses in the calculation of Density and F.A.R. of the Scheme being developed by the Private Developers.</p>
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.  2- Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.  3- Amendment of the existing legislation to introduce the new building byelaws and procedures.  4- Dissemination of the new building byelaws through a website.  5- City level workshops to address to the queries of general public</p>	<p>Nagar Palika Parishad is following the byelaws framed by Govt. in National Building Code</p>	<p>Chapter 3 &amp; 9 of National Building Code deals with Building Laws, &amp; Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&amp;9 and Technical theory of Pollution Contral Board &amp; Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Web-site, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.</p>



<b>Structural Reform</b>			
A	New Initiatives planned within organisation		
B	New Initiatives planned for inter-agency coordination and accountability amongst city level agencies	<p>1-Weekly review meeting by Municipal Commissioner is there. Important issues like revenue collection are reviewed almost daily.</p> <p>2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate in addition to that Meeting on issue specific are there among city level departments</p>	<p>All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage. Demand and collection of Taxes are being maintained and monitored at Zonal office. Registration and redressal of complaints is being done at Zonal offices. Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009 22/9/2009(Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been constituted by Environment department of the state. City level co-ordination committee also formed for cleaning of river. City Level Co-ordination committee has been constituted in the Zoning of Street Venders. It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The cadre of different discipline at Nagar Panchayat and Nagar Palika Parishad level has been recommended. The State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th. Pay Committee level. Two rounds of deliberations with the Chairman U.P. 6th. Pay Committee has already taken place. Revenue staff cadre reviewed The post of Environmental Engineer for ULB has been created. Reorganization of Executive Cadre. A separate Directorate for Food &amp; Drugs Control established.</p>

<b>Administrative Reform</b>			
A	<p>1-Rationalization in staff &amp; Human Resource Management  2-Staff Training  3- Reduction in Establishment Expenditure  4- Management Review Systems</p>	<p>As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government in. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in establishment expenditure</p>	<p>A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment &amp; collection), For environmental aspect no post for environmental Engineer (Especially for Solid waste Management) at ULB level, Shortage of Technical &amp; Managerial staff, Inadequacy of E-Gov Set-Up. In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.</p>
<b>Encouraging PPP</b>			
A	<p>List down the city level project initiatives planned through PPP in the next three years</p>	<p>1)SWM project of NNM is in progress on PPP Model.  (2)Construction of Modern Slaughter House.  (3)Replacement of low efficiency water pumps to energy efficiency pumps.  (4)E-Governance project of NNM services.  EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps and Street Lights on PPP model.</p>	<p>GO-No- 1- 1783/-9-1-01-66सा/01, दिनांक  22-6-2002- 4584 / नौ-1-04-2(9) / 2002 दिनांक  13-1-2004 3-4323 / 9-1-2005-66सा / 2001टीसी दिनांक  13-9-2005 174 / 9-1-2006-66सा / 2001टीसी दिनांक  21-3-2006 Done Act amended. Order issued GO-  No- 1855/9-5-08-54EO/2007 dated 6.8.2008.  Promote the undertaking of any project for supply of urban infrastructure or services adequate provision made in act to make city level planned and policy for implementing PPP model in different service sector of municipality gazette no 1231(2)LXXXIX-V-1-09-1(KA) 24-2009.</p>

**2. MoA**

in case MoA has not been negotiated and signed as on reporting date, please indicate target time period for entering in to tripartite MoA 08.01.2007

**3. List initiatives taken if any for creation of Revolving fund at the city level ( please mention in brief bullet points)**

- .....

**4. Any innovations/good practices in urban governance, project development and service delivery implemented in the city during the reporting period (please mention in brief bullet points)**

- .....

Signature & Date  
Authorized Signatory  
Urban Local Body

1.	Project Title	<b>Municipal Solid Waste Management</b>		3.	Project Bank A/C No. & Bank & Address of Bank	<b>A/c no-1838000103125213 PNB Chowki Bagh Bahadur Mathura</b>
2.	Project Code	<b>MAT-001</b>		4.	Project Cost (in Rs. Lacs) as sanctioned	<b>Rs. 991.60 lac</b>
3.	Implementing Agency	<b>C. &amp; D. S., Unit-17, U.P. Jal Nigam, Mathura</b>				

All amounts are in lakhs

<b>5. Budget Allocation by ULB/parastatal agency</b>	
Allocation in ULB/parastatal agency budget for this project in current financial year 2014-15	<b>Rs. 0.00 lakhs</b>

<b>6. Capital Contributions to the Project &amp; Inflows*</b>							
S.No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter Dec 2015	Actual amounts released into Project Account		Commitment pending release from source for balance project periods
					During the last quarter being reported (Jan 2015-Mar 2015)	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7 = (5+6)	8 = (3-7)
1.	Gol	793.28	80	713.95+79.33*=793.28	0.00	793.28	Project is Complete
2.	State	99.16	10	99.16	0.00	99.16	
3.	ULB	99.16	10	99.16	0.00	99.16	
<b>Total</b>		<b>991.60</b>	<b>100</b>	<b>991.60</b>	<b>0.00</b>	<b>991.60</b>	

Note: \* 10 % of ACA (Rs.79.33 Lakhs) which was holdup by Gol, has been released by GoUP.

<sup>3</sup>Note (for filling table):

- (1) Quarter is defined to be aligned with the financial year time frames.
- (2) Actual dates/amounts for all sources should correspond to dates/amounts of actual cash inflow in the project bank amount.
- (3) Amounts committed pending release for current financial year and should be linked to project implementation schedules

<sup>4</sup>From start of the project.

	Total interest accumulated in bank account upto date sent to Nagar Palika Parishad, Mathura	ULB	Rs. 25.10 lac
		<b>Total</b>	<b>Rs. 25.10 lac</b>

All amounts are in Lakhs

7. Monitoring Funds Utilisation <sup>5</sup> for the Project						
Tender Package No.	Actual amount utilized in the project			Estimated expenditure for next quarter	Expected time to request for next Installment	
	Up to end of last reporting Quarter <sup>6</sup> Up to Dec 2015	During the last quarter being reported Jan 2015 – Mar 2015	Cumulative Expenditure as on 31.03.2015			
1	2		3	4= (2+3)	5	6
1.	T&P	413.60	0.00	413.60	-	Project has been Complete. Completion Certificate has also been submitted at GoI on 24.12.2013
2.	CP	564.47	0.00	564.47	-	
3.	LFSD					
4.	Conti.	12.16	0.00	12.16	-	
<b>Total</b>		<b>990.23</b>	<b>0.00</b>	<b>990.23</b>		
<b>Utilization of funds as % of funds received from all sources for the project as on date</b>					<b>99.86 %</b>	

**Note:** Project is Complete and balance Rs. 1.37 lakhs only returned to ULB.

All Amount are in lakhs

8.		Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release Date	Tender Award Date	(Work not started/under progress/completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1.	C&T (Part)	413.60	227.60		PCR No. 1/306 & 2/306	16/09/2008 24/09/2008	Under Progress	100%	12/2009	<u>Dec.- 2011</u> Apr.-2012
2.	Compost Pad 180 TPD	130.00	764.00	-	25-08-2009	26.04.2010	1- B/W	100%	12/2009	31.07.2012
3.	Land fill Site development	419.10				2- Compost pad	100%			
4.	C&T (Part)					3- S.L.F.	100%			
5.	Contingencies	28.90				4- Internal roads	100%			
						5- Add. Block	100%			
							6- Weigh bridge, pre shorting, RDF, Eco Brick & Monsoon shade etc.	100%		
<b>Total</b>		<b>991.60</b>	<b>991.60</b>							

**Note:** For S.no. 1 provision of C&T i.e. Rs. 413.60 lac amount Rs. 227.26 expenditure done on C&T by C. & D. S. remaining amount i.e. R. 413.60 – Rs. 227.26 = Rs. 186.34 lac added in C.B.

Scheduled completion date of Project as per DPR<sup>7</sup> approved by CSMC: month/year 12/2009

Actual duration (in months) for project completion. - **Proposed** 03/2012

Estimated time for completion of project as on date: month/year **Project is Completed**

Is there a difference between schedule date of completion and estimated date of completion: yes/no **yes**

In case Yes, then what are the reason for the delay, please select from the list below:

9.

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	Yes	Funds could not be transfer timely at the Unit Level
ii.	Issues related to cost escalation	No	-
iii.	Delay in tendering process	Yes	Tenders were call at the Constructions and Design Services UP Jal Nigam Head Quarter level, delay was caused in selection of approach and methodology adoption
iv.	Technical sanction process at state level	Yes	
v.	Field level conditions leading to redesign	Yes	-
vi.	Constraints in supply of equipment/material/ technology	No	-
vii.	Technical capacity of ULBs	Yes	-
viii.	Project Management related issues.	Yes	-
ix.	Any other issues/constraints in project implementation	Yes	Repeatedly hindrance in land by local residents provided by ULB for construction work

<sup>7</sup>Please specify month and year of completion as envisaged in the DPR, taking in to account the release of first installment of funds from Gol as start date for the project

<b>10. Status of Various Initiatives:</b>				
<b>S.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1.	<b>Type of Capacity Building Programmes</b>			
		Number of Official Trained	-	-
		Number of Non Official Trained	-	-
2.	<b>Workshops</b>			
		National Level	-	-
		State Level	-	-
		Regional Level	-	-
3.	<b>Other (Please specify key initiatives)</b>			
	-	-	-	-
	-	-	-	-
	-	-	-	-



<b>11. Issues in project Monitoring and Inspections</b>		
<b>Sl. No.</b>	<b>Particulars</b>	<b>Remarks</b>
1	Inspections carried out by SLNA/GoI Officers	Sh. R.K. Goyal, Team Leader IRMA
2	Date of Inspection	7 & 8 June 2010, 13-07-2010, 8 & 9 Nov. 2010, Feb. 2011, 15 June 2011, 12 Sep. 2011 & 27 Dec. 2011
3	Issues reported during Inspections	Speed up for progress for the construction SLF, C. plant & other construction activity
4	Course corrections done	-
5	Suggestions, if any, for project monitoring and MIS	-

Signature & Date  
**Authorised Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorised Signatory**  
**Urban Local Body<sup>8</sup>**

1	<b>Project title :</b>	MATHURA SEWERAGE SCHEME, TRANS YAMUNA ZONE -II, MATHURA.	3	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/C No. 1938000103136787 PNB, Chowki Bagh Bahadur, Mathura
2	<b>Project code :</b>				
3	<b>Implementing Agency</b>	D&S UNIT, U.P. JAL NIGAM, MATHURA.	4	<b>Project Cost (in Rs. Lakh) - as sanctioned</b>	Rs. 6035.77 Lacs

*All amounts are in Rs. Lacs*

5.	<b>Budget Allocation by ULB / parastatal agency : FY 2014-15</b>	Rs. 422.00 Lacs
----	--	-----------------

6 Capital Contributions to the project and Inflows							
S.No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release up to end of last reporting quarter Dec 2014	Actual amounts released into Project Account		Commitment pending release from sources or balance project period
					During the last quarter being reported Jan 15-Mar 15	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7=(5+6)	8=(3-7)
1	GoI	4500.00	80	4050.00+450.00*=4500.00	0.00	4500.00	0.00
2	State	973.27	10	850.04	0.00	850.04	123.23
3	ULB	562.50	10	593.30	0.00	593.30	-30.80**
4	Others (Specify	-	-	-	-	-	-
	<b>Total</b>	<b>6035.77</b>	<b>100</b>	<b>5943.34</b>	<b>0.00</b>	<b>5943.34</b>	<b>92.43</b>

Note: \* 10 % of ACA (Rs.450.00 Lakhs) which was holdup by Gol has been released by GoUP.

**Note for filling table**

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

From the start of the project.

(4) \*\* This excess amount will be returned to the ULB after receiving the balance fund GoI/GoUP Share.

	Total interest accumulated in bank account to date	<b>ULB</b>	8.30 lakhs
		<b>UPJN</b>	77.18 lakhs
		<b>Total</b>	<b>85.48 lacs</b>

<b>7 Monitoring Funds Utilization for the Project</b>					
<b>Tender Package No.</b>	<b>Actual amounts utilized in the project</b>			<b>Estimated expenditure for next quarter Jan.-2015 to March.-2015</b>	<b>Expected time to request for next Installment</b>
	<b>Upto end of last reporting Quarter upto Dec 2014</b>	<b>During the last quarter being reported Jan 15-Marc 15</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1	Yogendra 65.36	-	65.36	-	<b>10% of held up ACA has to be release by GoI</b>
2	Everest 197.82	-	197.82	-	
3	Kanti Prasad Mittal 2270.71	-	2270.71	400.00	
4	Naresh 158.70	-	158.70	-	
5	AnandiLal 1953.59	-	1953.59	150.00	
6	BrijMohan 675.29	-	675.29	-	
7	Vinod Kumar Upadhyay 32.07	-	32.07	-	
	<b>Total 5353.54</b>	-	<b>5353.54</b>	<b>550.00</b>	
	<b>Contingency Expenditure 31.26</b>	-	<b>32.73</b>	-	
	<b>Net Total 5386.27</b>	<b>309.73</b>	<b>5696.00</b>	<b>550.00</b>	
<b>Utilization of funds as % of funds received from all sources for the project as on date</b>					<b>95.84 %</b>

All amount are in Rs. Lacs

<b>8 Project Implementation Monitoring</b>										
<b>List all tender packages proposed for the project</b>		<b>Cost (in Rs. lacs)</b>			<b>Project Start on</b>		<b>Implementation Status</b>		<b>Completion</b>	
<b>Package No.</b>	<b>Brief Title of Tender Package</b>	<b>Estimate</b>	<b>Awarded</b>	<b>On completion</b>	<b>Tender Release date</b>	<b>Tender Award date</b>	<b>(Work Not started/Under Progress/Completed</b>	<b>% of work completed (Physical Progress)</b>	<b>Scheduled date (as per DPR)</b>	<b>Estimated completion date</b>
1 A	Sewer Line – 1A	668.86	1028.49 (Partly)	-	08.03.2010	<b>08.03.2010</b>	Work Complete	<b>100%</b>	31.03.2011	30.09.2011
1 B	Sewer Line – 1B	2161.52	2095.09	-	27.08.2010	<b>24.09.2010</b>	Under Progress	<b>95%</b>	31.03.2012	May 2015
2	Sewer Line, S.P.S. 1No. Rising Main & S.T.P. (16 mld) 1 No.	3001.28	2637.79	-	27.08.2010	<b>24.09.2010</b>	Under Progress	<b>95%</b>	31.03.2012	May 2015
3	Contingency & other charges	204.11	-	-	-	-	-	-	-	-
<b>Total</b>		<b>6035.77</b>	<b>5761.37</b>							

Scheduled completion date of Project as per DPR approved by CSMC – <b>March ,2012</b>			
Actual duration (in months) for project completion : <b>35 Months</b>			
Estimated time for completion of project as on date : : <b>May 2015</b>			
Is there a difference between scheduled date of completion and estimated date of completion : <b>No</b>			
In case Yes, then what are the reasons for the delay, please select from the list below :			
<b>11. Issues in Project Monitoring and Inspections</b>			
Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
9 i.	Delay related to fund release into Project Account	Yes	Delay in release of funds by ULB for approx. 3 months.
ii.	Issues related to cost escalation		
iii.	Delay in tendering process	Yes	3 times cancellation of tenders in single package & one time in 2 packages.
iv.	Technical sanction process at state level		
v.	Field level conditions leading to redesign		
vi.	Constraints in supply of equipment/material/technology		
vii.	Technical capacity of ULBs.		
viii.	Project Management related issues.		
ix.	Any other issues/constraints in project implementation.		Shifting of electric, Telephone poles, Transformers, Electrical & Telephone lines and cables etc. Encroachments, Trees are the Constraints falling in the alignments of drains, are urgently required for timely completion of the project. Concerned deptts. Are being pursued for necessary action.

Please specify month and year of completion as envisaged in the DPR taking into account the release of first installment of funds from GoI as start date for the project.

<b>10. Status of Various Initiatives:</b>				
<b>S.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1.	Type of Capacity Building Programmes			
		Number of Official Trained	-	-
		Number of Non Official Trained		
			-	-
			-	-
			-	-
2.	Workshop			
		National Level	-	-
		State Level		
		Regional Level		
3.	Other (Please specify key initiatives)			

11. Issues in Project Monitoring and inspections		
Sl. No.	Particulars	Remarks
1.	Inspections carried out by SLNA/ Gol Officers	Shri K.K. Agrawal, Team Leader
	Date of inspection	02.09.2010, 03.09.2010, 21.08.2011, 02.01.2012, 07.02.2012 & 08.02.2012
	Issues reported during inspections	Instruction for timely completion of project with quality were given to the implementing agency & safety measures to be taken at work place.
	Course corrections done	Yes
	Suggestions, if any, for project monitoring and MIS	-
2.	NCPE Infrastructure India Pvt. Ltd., (IRMA)	Shri J. Ram Mohan, Team Leader / Shri K.C. Waghray, Advisor (Technical)
	Date if inspection	19.07.2013 / 24.01.2014 / 17.07.2014
	Issues reported during inspection	<p>(i) The project has been sanctioned on 06.11.2009 for an amount of Rs.6035.77 Lacs. Reckoned from this date and considering the project duration to be 30 months as per the milestone chart in the DPR the project is still under implementation.</p> <p>(ii) The bar chart furnished by the implementing agency to be followed strictly to achieve the target. The bar chart should be periodically reviewed and updated in order to obtain the current status of project execution. Timely remedial measures should be taken in case of delay in any of the activities falling on the critical path of the schedule.</p> <p>(iii) At 16 MLD STP 82% of work is complete including installation of E&amp;M equipment. It is observed at the site, the MS pipe material used for railing for all the structures and the gas holder unit which are exposed to the weather are getting rusted and suggested to apply proper quality red oxide or primer to the exposed MS structures immediately wherever used as per the contract agreement at the earliest.</p> <p>(iv) At 16 MLD STP site, the workmanship of lining of open channel for effluent is not satisfactory and suggested to rectify with immediate effect.</p> <p>(v) In the pump room at STP site, the position of girder for movement of pump sets is to be cross checked and change according to the plan so as to move the pump sets in both the directions (Longitudinal &amp; Lateral movements).</p> <p>(vi) The shutter provided for the Generator room which is of closed type is not suitable as it requires proper ventilation during the running period which may be changed or altered according to the contract agreement.</p> <p>(vii) The whitewash applied to the pump room and generator room appears to be of low quality and it is already peeling off from the wall, hence suggested to apply good quality of whitewash before commissioning the project.</p> <p>(viii) The implementing agency is requested to increase the speed of work once the funds are released and emphasize on quality of works in addition to progress of work and submit an action taken report/compliance report to the action points raised in this section.</p>

	Course corrections done	<p>(i) Till now only 54% cost of sanctioned amount of the project is released by GoI/GoUP/ULB in their proportion 80:10:10. Due to which now GoI has extended the date of completion up to 31.12.2013.</p> <p>(ii) All activity bar chart is depend upon the availability of fund released within project completion period. The release of fund also affected due to non functioning of IRMA team since 2011. Now IRMA has visited the site and hope the fund will be released soonly. The bar chart will be reviewed periodically and will be updated accordingly.</p> <p>(iii) Contractor is directed to do red oxide work Immediately on all exposed surface.</p> <p>(iv) Instruction has been issued the contractor for repairing of lining work, where as necessary due to workmanship as suggested on site.</p> <p>(v) Contractor is instructed to make arrangement for movement of pump sets in longitudinal &amp; lateral movements.</p> <p>(vi) The is issued direction to make arrangement by putting grills on top and bottom of shut for general room shutter for ventilation.</p> <p>(vii) Due to non availability of fund since long time work was stopped. It is noted an extra coat of white was will be applied before commissioning of the project.</p> <p>(viii) The speed of work will be made as funds are released. The every effort will be made to do work with quality with rectification point raised.</p>
	Suggestions, if any, for project monitoring and MIS.	<p>1- It is suggested to perform test on already laid sewer lines and also conduct the testing of manholes for water tightness.</p> <p>2- It is suggested to prepare a completion plan duly marking the invert levels of the manhole in the drawing and showing them in different colours for different diameters of pipe.</p>

Signature & Date  
**Authorized Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorized Signatory**  
**Urban Local Body**

-----  
<sup>24</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project.



1	Project Title	Mathura Storm Water Drainage	3	Project Bank A/c No: & Name & Address of Bank	<u>Account No. 1838000103139899</u> <u>PNB Chowki Bagh Bahadur</u> <u>Mathura (U.P)</u>
2	Project Code	-			
3	Implementing Agency	U.P. Jal Nigam,	4	Project Cost (in Rs. Lakh) - as sanctioned	<u>Original Cost—Rs. 8720.00 Lacs</u> <u>Revised Cost---Rs. 11479.96 Lakhs</u>

Rs. In Lakhs

5.	Budget Allocation by ULB / parastatal agency : FY 2014-15							
6	Capital Contributions to the project and Inflows							
S.No.	Sources	Commitment based on Approved Project cost	Commitment based on Revised Project cost	% of total project cost	Actual release upto end of last reporting quarter (December 2014)	Actual amounts released into Project Account		Commitment pending release from sources or balance project period
						During the last quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7=(5+6)	8=(3b-7)
1	GoI	6976.00	6976.00	80+00 %	6278.40+697.60*=6976.00	0.00	6976.00	0.00
2	State	872.00	2251.98	10%+50%	2251.98	0.00	2251.98	0.00
3	ULB	872.00	2251.98	10%+50%	2251.98	0.00	2251.98	0.00
4	Others (Specify)	-		-	-	-	-	-
	<b>Total</b>	<b>8720.00</b>	<b>11479.96</b>	<b>100 %</b>	<b>11479.96</b>	<b>0.00</b>	<b>11479.96</b>	<b>0.00</b>

Note: \* 10 % of ACA (Rs.697.60 Lakhs) which was holdup by GoI, has been released by GoUP.

	Total interest accumulated in bank account to date	<b>ULB</b>	44.12 lacs
		<b>UPJN</b>	48.51 lacs
		<b>Total</b>	<b>92.63 lacs</b>

7	Monitoring Funds Utilization for the Project			All amount are Rs. in lacs	
Tender Package No.	Actual amounts utilized in the project			Estimated expenditure for next quarter Jan 2015 to Mar 2015	Expected time to request for next Installment
	Upto end of last reporting Quarter upto Dec 2014	During the last quarter being reported Jan 15-Mar 15	Cumulative Expenditure as on 31.03.2015		
1	2	3	4	5	6
1	11336.10	27.90	11364.00		-
2					10% of held up ACA has to be release by GoI
3					
4					
5					
6					
<b>Total</b>	<b>11336.10</b>	<b>27.90</b>	<b>11364.00</b>		-
<b>Utilization of funds as % of funds received from all sources for the project as on date</b>					<b>98.99 %</b>

All amount are in Rs. Lacs

8		Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. lacs)			Project Start on		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Construction of i. RCC Drains ii. Brick Masonary Drains iii. Repair of existing Drains iv. Storm Water Pumping Staions 3 no and Rising main	8148.79	9387.40	-	20-02-09	23-08-09	Work Complete	99%	June 2011	March 2015
<b>Total</b>		<b>8148.79</b>	<b>9387.40</b>	<b>-</b>						

Scheduled completion date of Project as per DPR approved by CSMC – <b>June 2011</b>			
Actual duration (in months) for project completion : - <b>42 Months</b>			
Estimated time for completion of project as on date : <b>Project is Complete</b>			
In case Yes, then what are the reasons for the delay, please select from the list below :			
<b>11. Issues in Project Monitoring and Inspections</b>			
Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	Yes	Money was transferred to implementing Agency in Sept 09.
ii.	Issues related to cost escalation	No	
iii.	Delay in tendering process	Yes	i. Tenders Called two times ii. Tender Process delayed due to the General Elections 2009
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	Yes	Being carried out as per field conditions
vi.	Constraints in supply of equipment/material/technology	No	
vii.	Technical capacity of ULBs.	No	
viii.	Project Management related issues.	No	
ix.	Any other issues/constraints in project implementation.	Yes	Shifting of electric, Telephone poles, Transformers, Electrical & Telephone lines and cables etc. Encroachments, Trees are the Constraints falling in the alignments of drains, are urgently required for timely completion of the project. Concerned depts. Are being pursued for necessary action.

Please specify month and year of completion as envisaged in the DPR taking into account the release of first installment of funds from GoI as start date for the project.

<b>10.</b>	<b>Status of Various Initiatives:</b>			
<b>S.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
<b>1.</b>	<b>Type of Capacity Building Programmes</b>			
		Number of Official Trained	-	-
		Number of Non Official Trained		
			-	-
			-	-
			-	-
<b>2.</b>	<b>Workshop</b>			
		National Level	-	-
		State Level		
		Regional Level		
<b>3.</b>	<b>Other (Please specify key initiatives)</b>			

<b>11. Issues in Project Monitoring and inspections</b>		
<b>Sl. No.</b>	<b>Particulars</b>	<b>Remarks</b>
1.	Inspections carried out by SLNA/ Gol Officers	Shri K.K. Agrawal, Team Leader
	Date of inspection	02.09.2010, 03.09.2010 & 21.08.2011, 02.01.2012, 07.02.2012 & 08.02.2012
	Issues reported during inspections	Instructions for timely completion of projects with quality were given to the Nodal & Implementing Agency so that full benefit of the project is availed by the users. Safety measures to be taken at work place.
	Course corrections done	Yes
	Suggestions, if any, for project monitoring and MIS	-
2.	NCPE Infrastructure India Pvt. Ltd., (IRMA)	Shri J. Ram Mohan, Team Leader / Shri K.C. Waghray, Advisor (Technical)
	Date if inspection	19.07.2013 / 24.01.2014 / 17.07.2014
	Issues reported during inspection	<ul style="list-style-type: none"> <li>(i) The project has been sanctioned on 16.12.2008 for an amount of Rs.8720.00 Lakhs. Reckoned from this date and considering the project duration to be 24 months as per the milestone chart in the DPR the project is still under implementation.</li> <li>(ii) The bar chart furnished by the implementing agency states that the anticipated time of completion of the project is 31.03.2014 to be followed strictly to achieve the target. The bar chart should be periodically reviewed and updated in order to obtain the current status of project execution. Timely remedial measures should be taken in case of delay in any of the activities falling on the critical path of the schedule.</li> <li>(iii) The hurdles in the project such as Railway permission, shifting of electric poles / transformers encountered in the alignment of proposed drains shall be cleared with the concerned departments duly corresponding with higher officials at regular intervals.</li> <li>(iv) During the site visit at Murgi Fatak area honeycombs observed in the RCC wall of the storm water drain which may be rectified at the earliest as the flow in the drain may damage the reinforcing steel by the chemicals present in the flow.</li> <li>(v) During the visit at pumping station at Bus stand, it is observed that the MS pipe installed for pumping is getting rusted and suggested to apply good quality paint to the MS structure in the pumping station. Also for the MS passage bridge at Pumping station the same action may be taken as it is getting rusted.</li> </ul>

	Course corrections done	<ul style="list-style-type: none"> <li>(i) Newly completion date of this project is extended upto 31.03.2014 by GoI. As fund was not fully released till now. Another reason is encroachment over and along nala alignment.</li> <li>(ii) Every effort will be made to complete the project within schedule time upto 31.03.2014. Bar Chart will be reviewed periodically as suggested. Timely remedial will be taken to avoid delay as suggested.</li> <li>(iii) Railway permission has been obtained. Electric poles and transformers are shifted during the construction of drains for which permission is obtained before construction.</li> <li>(iv) Whereas required repairing in Honey Comb work has been done.</li> <li>(v) Whereas required repairing in Honey Comb work has been done.</li> </ul>
	Suggestions, if any, for project monitoring and MIS.	<ul style="list-style-type: none"> <li>1- It is also observed that the drains at the most of the places are filled up with the silt, hence suggested to clear up the silt by the concerned authorities at the earliest. Implementing agency may write to the concerned authorities for the de-silting process.</li> <li>2- It is suggested to construct the RCC wall as per the alignment fixed during the marking and maintain a good workmanship quality during the execution.</li> <li>3- The implementing agency is requested to increase the speed of work once the funds are released and emphasize on quality of works in addition to progress of work and submit an action taken report/compliance report to the action points raised in this section.</li> </ul>

Signature & Date  
**Authorized Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorized Signatory**  
**Urban Local Body**

-----  
<sup>24</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project.

# Quarterly Progress Report (Meerut)

Uttar Pradesh

JNNURM

Time Period: Jan 2015 to Mar 2015

<b>State level report</b>	
<i>Uttar Pradesh</i>	
<b>City level report</b>	
<i>Meerut</i>	
.....	
<b>Project Level report</b>	
<b><i>Project code</i></b>	<b><i>Name of Project</i></b>
MER-002	1- Water Supply For Meerut
	2- Meerut Sewerage Scheme, Part-I, Phase-I
MER-001	3- Municipal Solid Waste Management



**PART II**

**PROGRESS AT CITY LEVEL**

(to be filled in separately for each JNNURM city in the State)

**Name of City: Meerut**

1.	<b>Mandatory Reforms at City Level<sup>1</sup></b>		
	<b>Commitment as per the MoA for the current financial year</b> (Report as per milestone committed in the MoA)	<b>Progress made during the Quarter (Jan 2015 to Mar 2015)</b>	<b>Cumulative progress as on 31.03.2015</b>
a)	<b>Implementation of Accounting Reforms</b>		
	Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM.		Municipal financial accounting manual is complete and has already been adopted.
	GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system		Go No4094/9-5-2008-119/2007 dated 2 June 2008 issued indicating a cutoff date for full migration of municipal accounting system from 1.04.2009.
	Training of personnel	Education Program for all employees regarding DEAS. Recently DEAS training held in the month of April and June 2011	Training being done at regular interval. Training was conducted by RCUES Lucknow. Last training held on 20.12.2010 Recently DEAS training held in the month of April and June 2011. Training held on Sep, 2014 in Meerut Nagar Nigam.
	Appointment of field-level consultant for implementation at the city-level	M/s Sandeep & Gupta Associates has been appointed.	1. M/s Amresh Vasisth & comp has been appointed as CA for 2008-09. CA Sandeep K Gupta has been appointed for 2010-11 and for year 2012-13, 2013-14.
	Notification of cut-off date for migrating to the double-entry accounting system	DEAS has been implemented in Nagar Nigam. Valuation of Assets and Liabilities is almost 100 % completed.	Notified and total migration from 1-4-2009 as per government order but both the systems ( <b>i.e. single &amp; double entry systems</b> ) are being maintained simultaneously as directed by the State Govt. OBS -2006 and B/S 2010-11 is finalized. B/S B/S 2011-12 is finalized. BRS 2011-12 has been finalized. B/S & BRS 2012-13 is in progress.
	State year from which ULB will commence preparation of outcome budgets	Out Come budget 2013-14 is under progress.	Out Come budget 2013-14 is under progress.
	State year in which ULB will undertake Credit rating	Credit rating done by CARE India limited, Mumbai in 2008-2009. Credit Rating is BB.	Achieved.

<sup>1</sup> In case of city of multiple ULBs, table 1 above should be reported for all ULBs within that urban agglomeration.

b)	<b>Property Tax reforms</b>			
	Elimination of exemptions		Done	Related to State Govt. As of now 157 Buildings are exempted like Mandir, Masjid, Gurudwara, Church, Kabristan, Shamshan Ghat, Graveyard etc.
	Migration to Self-Assessment System of Property Taxation		Done	Self assessment for the residential buildings is already implemented and for non residential it is in the formulation stage at the state Government level.
	Establish Taxpayer education programmed	Setting up a website for property tax issues/ FAQs etc	<ul style="list-style-type: none"> <li>• Ward wise/ Zonal wise camps organized. Print and electronic media is being used for the education.</li> <li>• Property tax calculator is added on website for better services to citizens.</li> <li>• House Tax payment through Cheque is started by Kiosk at Central zone office only.</li> <li>• GIS is on progress and soon will be implemented</li> <li>• Self assessment booklet is also available for the citizens issued by Nagar Nigam.</li> <li>• ATM Swipe Machine is introduced for house tax payment.</li> <li>• Tax payer can pay their tax from our website <a href="http://meerutnagarnigam.in/">http://meerutnagarnigam.in/</a></li> </ul>	<b>Achieved.</b> Tax payers can calculate tax and see calculation through our website <a href="http://meerutnagarnigam.in/">http://meerutnagarnigam.in/</a> . Camps are used to organize to taxpayer education.
Achievement of 85% Coverage Ratio (see item e in Current Status)		Nagar Nigam has implementing GIS based PT system and Coverage is achieved through GIS survey. Data base for 78 wards has been prepared by GIS company but not handed over to nagar nigam meerut. <b>In FY 2014-15</b> 1-Total no of Properties = 278104 2-Properties covered under PT net=251445 - <b>PT Coverage is 91.39%</b>	GIS survey is in progress. In FY 2009-10 Property tax Coverage : 82.16 % In FY 2010-11 Property tax Coverage : 90.38 % In FY 2011-12 Property tax Coverage : 91.46 % In FY 2012-13 Property tax Coverage : 92.98 % In FY 2013-14 Property tax Coverage : 90.09 % <b>Property tax Coverage is 91.39%</b>	

	Achievement of 90% Collection Ratio for current demand (see item f in Current Status above)	Achieved. <b>In FY 2014-15 till MAR</b> 1- Disputed Demand-----Rs. <b>510.76</b> lakhs 2-Current Demand----Rs. 1848.75 Lakhs 3-Arrear Demand----Rs 400.12 Lakhs 4-Total Demand-----Rs 2759.63 Lakhs 5- Arrear Collection-----Rs.337.44 lakhs 6-Total Collection-----Rs. 2431.11 lakhs <b>7- Collection Efficiency: 88.09 %</b>	Achieved. <b>In FY 2013-14 till March</b> 1- Disputed Demand-----Rs. <b>538.34</b> lakhs 2-Current Demand----Rs. 1617 Lakhs 3-Arrear Demand----Rs535.34 Lakhs 4-Total Demand-----Rs 2690.68 Lakhs 5- Arrear Collection-----Rs. <b>301.72</b> lakhs 6-Total Collection-----Rs. <b>1752.22</b> lakhs <b>7- Collection Efficiency: 81.41 %</b>
	Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10 % of Current demand for previous year (exclude tax assessments under litigation, but include Property Tax / service charge levied on Government properties)	<b>In FY 2014-15 till MAR</b> 1-Arrear Demand-----Rs. 400.12 Lakhs 2-Arrear Collection----Rs 337.44 Lakhs <b>3-Collection Efficiency----Rs 84.33 %</b>	<b>In FY 2013-14 till March</b> 1-Arrear Demand-----Rs. 535.34 Lakhs 2-Arrear Collection----Rs 301.72 Lakhs <b>3-Collection Efficiency----Rs 56.36 %</b>
c)	<b>Reforms in levy of user charges</b>		
1-The State should set up a body for recommending a user charge structure.	Water charges, Sewerage charges, SWM charges, Parking, Open grounds user charge being collected.	Nagar Nigam Board has formulated byelaws for user charges for different O&M services. Water charges, Sewerage charges, SWM charges, Parking, Open grounds user charge are in structure boundary.	
2-Establishment of proper accounting system for each service so as to determine the O&M cost separately. Please specify the timeline for each service separately (i) Water Supply and Sewerage (ii) SWM	Proper Tally Accounting System is there to determine O&M separately. Due to increase in realization in O&M cost is achieved.	Achieved. Proper accounting system is based upon budget course. Income and Expenditure on WS, Sewerage and SWM is given below.	
3-Please indicate plan for reduction in Non-Revenue Water (NRW) and Un-accounted for Water (UfW) through measures that include water audits and leakage detection studies. Please indicate annual targets for both.  i. Non-Revenue Water (NRW)----- 15% ii. Un-accounted for Water (UfW)----- 10 %	Present NRW 37 % and UFW is 4.7%	Achieved. Figures will be reduced after the implementation of JNNURM projects.	

	<p>4-Time table to achieve full recovery of O&amp;M costs from user charges (recovery of all direct costs, including related salaries and wages) (Please indicate proposed recovery level for each year for each of the services in %)</p> <p>Water Supply ----- 68% Targeted for 2010-11. Sewerage ----- 68% Targeted for 2010-11. SWM -----50 % by 2011-12</p>	<p><b>Water Supply &amp; Sewerage</b> <b>In FY 2014-15 MAR</b> 1-O&amp;M Expenditure---Rs.2100.00 Lakh 2-O&amp;M Income----285 Lakhs <b>3-O&amp;M Recovery—13.57 %</b></p> <p>Water Tax is Approved by GoUP in Nagar Nigam Meerut and since 1.04.2012. Sewerage- Only 35 % coverage and 2% tax being collected as part of Property tax. <b>SWM</b> <b>In FY 2012-13 (till July 2012)</b> 1-O&amp;M Expenditure---Rs.1208.49 Lakhs 2-O&amp;M Income----Rs.69.94 Lakhs <b>3-O&amp;M Recovery—05.78 %</b></p>	<p>Detailed assessment list has been provided to Jal Sansthan to increases coverage area. Water supply and sewerage projects are in progress. After completion of the project the O&amp;M cost will be recovered Due to increase in realization in O&amp;M cost is achieved.</p> <p><b>SWM</b> <b>In FY 2012-13</b> 1-O&amp;M Expenditure---Rs.45.93 Lakhs 2-O&amp;M Income----Rs.45.53 Lakhs <b>3-O&amp;M Recovery—98.00%</b></p> <p>Full Recovery after the completion of SWM Project</p>
d)	<b>Implementation of E-Governance in municipalities</b>		
1-Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP (National Mission Mode Project) of Government of India.	ULB Level e Governance DPR has been sanctioned by MoUD, GoI on 08.11.2011 amounting Rs. 1.45 Cr. MoA is pending at MoUD GoI Level.	MEDD has been already prepared by Ms/ UPECL. Revised MEDD has been prepared by IIT Kanpur and same has already been sanctioned by MoUD, GoI	
2-Assessment of MEDD against National E-Governance Standards (E.g. Scalability, intra-operability & security standards etc.)	Provision in E-Governance Project	Same as National Mission Mode Projects (NMMP). Full assessment of MEDD against standards will be done by proposed by SIC under e-Governance Project.	
3-Finalization of Municipal E-Governance implementation action plan for the city	Provision in E-Governance Project	Action plan for all modules of e-Governance has been finalized and action plan is being implemented by Nagar Nigam. Action Plan has been incorporated in E-Governance DPR which has already been sanctioned by GoI. For Finalized Action Plan revision in E- Governance DPR is on progress as per the new guidelines.	
4-Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems	Provision in E-Governance Project	E-governance modules are being used for every section in Nagar Nigam and every section is linked with each other which meet out the purpose of BPR. Full Realization of BPR will be done in implementation Phase of E-Governance Project.	
5-Appointment of Software consultant(s) / agency for development, deployment And training	Provision in E-Governance Project	M/s UPECL & IIT Kanpur have been appointed as Software consultant(s) / agency for development, deployment And training	

6-Exploring PPP option for different E-Governance services	Provision in E-Governance Project	<p>Achieved.</p> <p>PPP option has been adopted for few e-Governance modules. Cyber Citizens Points have been authorized by Nagar Nigam to provide civic services.</p> <p>Full Realization of PPP will be done in implementation Phase of E-Governance Project.</p>
<p><b>7-Implementation of E-governance initiatives in the JNNURM city, against the identified modules</b></p>		
Property Tax	<ul style="list-style-type: none"> <li>➤ Property tax Services are being provided online through Nagar Nigam website <a href="http://www.meerutnagarnigam.in">www.meerutnagarnigam.in</a></li> <li>➤ Online payment through payment gateway.</li> <li>➤ Self Assessment Form (Residential / Non residential), Annual value calculator, and Monthly rates for ARV are also available at Nagar Nigam website.</li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based Property tax system</li> <li>➤ Kiosk facility for the payment (Cheque/ Draft) and relevant information.</li> <li>➤ ATM Swipe Machine is introduced for house tax payment.</li> </ul>	<p>Achieved.</p> <p>Property Tax Services are being provided online. <b>Bills are available on</b> website <a href="http://www.meerutnagarnigam.in">www.meerutnagarnigam.in</a></p> <p>Dues can be deposited online using ones Debit or Credit Card. Nagar Nigam main office is connected with Kankarkheda and Shashtrinagar zonal offices through lease lines. At all three offices online cash deposit counters are functional, as soon as one deposit his dues it directly gets credit in tax account. Introduction of swipe machine at cash counter is the latest development. Cashless tax deposit is now possible through spot billing machines procured by MNN at zero cost through <b>IDBI Bank</b>.</p>

	Water Supply & Other Utilities	<ul style="list-style-type: none"> <li>➤ Water Supply &amp; Other utilities Services are being provided offline / online through Nagar Nigam website <a href="http://www.meerutnagarnigam.in">www.meerutnagarnigam.in</a></li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based system</li> <li>➤ Online payment through payment gateway.</li> <li>➤ Kiosk facility for the payment (Cheque/ Draft) and other relevant information,</li> </ul>	<p>Water Supply &amp; Other utilities Services are being provided offline / online through Nagar Nigam website <a href="http://www.meerutnagarnigam.in">www.meerutnagarnigam.in</a>. Computerized/online Bills are being generated on the basis of GIS based system.</p> <p>Data Migration from Old System to New System is under Process. Entry Work is under process.</p>
	Accounting	<ul style="list-style-type: none"> <li>➤ The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual.</li> <li>➤ The Opening Balance Sheet as of 1<sup>st</sup> April 2009 has been prepared, audited by independent CA Firm and adopted by Nagar Nigam Board on 21.10.2011</li> <li>➤ Balance Sheet 2009-10 is finalized and audited</li> <li>➤ Revised Budget for 2011-12 has been prepared and adopted by Nagar Nigam Board on 21.10.2011</li> <li>➤ Data of 2010-11 has been given to CA for audit.</li> <li>➤ Data of 2012-13 being updated on regular basis.</li> </ul>	<p>The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual. The Opening Balance Sheet as of 1<sup>st</sup> April 2009 has been prepared and under the process of adoption by Nagar Nigam Board.</p> <p>The balance sheet of FY 2009-10 and FY 2010-11, 2011-12 is finalized. Improved financial management systems are being integrated with various financial modules.</p>

	<p>Birth &amp; Death Registration</p>	<ul style="list-style-type: none"> <li>➤ Offline computerized facility is being provided to citizens.</li> <li>➤ Online receiving of Application and issuing of certificates is also started. <a href="http://www.e-nagarsewaup.gov.in">www.e-nagarsewaup.gov.in</a></li> <li>➤ Application status is also available at Nagar Nigam Website.</li> <li>➤ Data of issued certificates has been digitized since 2004.</li> </ul>	<p>Achieved. Offline computerized facility is being provided to citizens. Online receiving of Application and issuing of certificates is also started. Data of issued certificates has been digitized since 2004. <a href="http://www.e-nagarsewaup.gov.in">www.e-nagarsewaup.gov.in</a></p>
	<p>Citizen's Grievance Monitoring</p>	<ul style="list-style-type: none"> <li>➤ Web based application software is being used. <a href="http://www.e-nagarsewaup.gov.in">www.e-nagarsewaup.gov.in</a></li> <li>➤ IVRS system is installed to register the complaints.</li> <li>➤ Citizen can endorse their complaint through Nagar Nigam website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer.</li> <li>➤ When complaint resolve, a SMS is sent to complainer for the resolving status.</li> <li>➤ Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented in May 2010 with Toll free no 18001803090.</li> </ul>	<p>Web based module is implemented and in use for this service. Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented in May 2010 with Toll free no 18001803090. Data has been computerized and online facility is done.  <a href="http://www.e-nagarsewaup.gov.in">www.e-nagarsewaup.gov.in</a></p>



<p>Personnel Management System</p> <ul style="list-style-type: none"> <li>➤ Web based application Software is being used. <a href="http://www.e-nagarsewaup.gov.in">www.e-nagarsewaup.gov.in</a></li> <li>➤ PMS is prepared and uploaded to Nagar Nigam website.</li> <li>➤ Centralized PIS is also available at Directorate website.</li> <li>➤ Employee Payroll Management System is also implemented.</li> </ul>	<p>Web based application Software is being used. PMS is prepared and uploaded to Nagar Nigam website. Centralized PIS is also available at Directorate website. Employee Payroll Management System is also implemented. Data migration to New Software System is in progress. <a href="http://www.e-nagarsewaup.gov.in">www.e-nagarsewaup.gov.in</a></p>
<p><b>Procurement and Monitoring of projects</b></p>	
<ul style="list-style-type: none"> <li>• E-Procurement</li> </ul>	<ul style="list-style-type: none"> <li>➤ Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Nagar Nigam website.</li> <li>➤ Evaluations of bids are being done through district level software solution.</li> <li>➤ For fully e-Procurement system, proposals are being invited from the firms.</li> </ul>
<ul style="list-style-type: none"> <li>• Project / Ward Work</li> </ul>	<ul style="list-style-type: none"> <li>➤ At Nagar Nigam Level, For Project Management, One Project Management System Software has been prepared, which is under execution.</li> <li>➤ Monitoring of JnNURM projects is being done by modified PMIS System.</li> </ul>

<p>Building Plan Approval</p>	<ul style="list-style-type: none"> <li>➤ Meerut Development Authority provides this facility offline / online facility through its website <a href="http://www.mdameerut.org.in/default.aspx">http://www.mdameerut.org.in/default.aspx</a> .</li> <li>➤ MDA provided other citizen services like Enquiry details, application tracking, Enforcement Complaint etc.</li> <li>➤ IVRS facility is being provided through web based application software.</li> <li>➤ Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Nigam.</li> <li>➤ A state level software has been prepared named “Avasbandu’ for Building Permissions</li> <li>➤ Digitization of building data is being updated regularly.</li> <li>➤ Web based software has been procured by M/s UPECL Ltd. for the digitations of buildings data.</li> </ul>	<p>Meerut Development Authority provides this facility offline / online facility through its website <a href="http://www.mdameerut.org.in/default.aspx">http://www.mdameerut.org.in/default.aspx</a> . Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Nigam. A state level software has been prepared named “Avasbandu’ for Building Permissions. Web based software has been procured by M/s UPECL Ltd. for the digitations of buildings data.</p>
<p><b>Health Programs</b></p>		
<ul style="list-style-type: none"> <li>• Licenses</li> </ul>	<ul style="list-style-type: none"> <li>➤ Computerized Licenses are being issued Computerized Licenses are being issued through application software.</li> <li>➤ Web based application software has been procured by M/s UPECL Ltd., which is under execution</li> </ul>	<p>Computerized Licenses are being issued Computerized Licenses are being issued through application software. Web based application software has been procured by M/s UPECL Ltd., which is under execution</p>

	<ul style="list-style-type: none"> <li>• Solid Waste Management</li> </ul>	<ul style="list-style-type: none"> <li>➤ Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored centrally.</li> <li>➤ The other financial aspects of SWM like user charges etc covered by this application.</li> </ul>	<p>Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored centrally.</p>
e)	<p><b>Earmarking of funds for basic services to the poor</b></p> <p><b>BUDEGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>➤ Creation of separate Municipal Fund in the accounting system for ‘Services to the Poor’</li> <li>➤ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for ‘Services to Poor’.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income -----16%</li> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income-----16%</li> <li>➤ Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure -----20%</li> </ul>	<p>Separate outcome budget has been prepared for 2010-11 for BSUP</p> <p>Total 25% Municipal Development budget of the year 2012-13 is allocated for BSUP</p>	<ul style="list-style-type: none"> <li>• 25% Separate Budget has been prepared for 2010-11 for BSUP for developmental works.</li> <li>• Total 25% Municipal Development budget of the year 2011-12 proposed/ Allotted for BSUP.</li> </ul>

f)	<b>Basic Services to Urban Poor</b>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:</p> <p><b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land</p> <p><b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:</p> <p><b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land</p> <p><b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>
----	-------------------------------------	---	---

### Optional Reform

SI No	Commitment as per the MoA	Progress made during the Quarter (Jan 15-Mar 15)	Cumulative progress as on 31.03.2015
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry Sys for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days. Time reduction to 7 & 10 days respectively is to be achieved by year 2011-12	This function is performed by all ULB except in 106 ULB (74 Regulated Area, 27 Development Authority and 5 special area development. The Development authorities have modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of Authorities and Awaz Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online facility for Interactive Citizen Enquiry on status of Building Plan is available on Authority website. The revision of Building bye-laws has been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559,
B	Maximum Reduction of Average time for Building Sanction		

			dated- 04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan till 100 meter is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings is therefore achieved to that extent.
--	--	--	---

**Revision of Building Byelaws to make RWH Compulsory**

A	Start of approval as per new byelaws	For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.	The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting. Already Introduced in Bhawan Upvidhi 2008. As per letter dated 3982/8-1-17-01.07.2008 issued by Chief Secretary regarding Implementation of Rain Water Harvesting. Policy it was required to enlist all houses of 300 Square Meter or more, for Roof Top Rain Water Harvesting. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storeyed Residential Unit are required to implement Rain Water Harvesting. A Committee formed at Government Level will verify the Implementation. A letter issued by Chief Secretary U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential. Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building
---	--------------------------------------	--	--

			<p>Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building The Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above. The Housing Scheme developed by the Developer will not include the Density &amp; FAR of EWS/LIG Houses in the calculation of Density &amp; FAR of the scheme being developed by the Pvt. Developer.</p>
<b>Earmarking of Land for EWS/LIG Housing and a system of cross subsidy</b>			
A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules framed by GoUP.	<p>Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop &amp; sell 20% of houses for EWS &amp; LIG group. Hi-Tech Township Policy was framed vide GO no. 3872-8-07-dated 17.09.2007. The developer company through consortium was required to provide 10% housing stalk for EWS &amp; 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS &amp; LIG category policy to 2009" was framed. As per this policy 10% of EWS &amp; 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy by Government Agency and Private Builders. The Housing Scheme developed by Pvt. Developer will not include the Density and F.A.R. of EWS/LIG Houses in the</p>
B	Amendment of the existing legislation and notification		
C	Timeline to improve the percentage of reservation for EWS/LIG in housing projects		

			calculation of Density and F.A.R. of the Scheme being developed by the Private Developers.
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.</p> <p>2- Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.</p> <p>3- Amendment of the existing legislation to introduce the new building byelaws and procedures.</p> <p>4- Dissemination of the new building byelaws through a website.</p> <p>5- City level workshops to address to the queries of general public</p>	Nagar Nigam is following the byelaws framed by Govt. in National Building Code	. Chapter 3 & 9 of National Building Code deals with Building Laws, & Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&9 and Technical theory of Pollution Contral Board & Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awas Bandhu Web-site, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.
<b>Structural Reform</b>			
A	New Initiatives planned within organisation	1-Weekly review meeting by Municipal Commissioner is there. Important issues like revenue collection are reviewed almost daily.	All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage. Demand and collection of Taxes are being maintained and monitored at Zonal office. Registration and redressal of complaints is being done at Zonal offices. Act amended vide notification No. 1231/79/b-1-09-1(ka)24-2009 22/9/2009(Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been constituted by Environment department of the state. City level co-ordination committee also formed for cleaning of river. City Level Co-ordination committee has been constituted in the Zoning of Street Venders. It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The cadre of different discipline at Nagar Panchayat, Nagar Palika Parishad and Nagar Nigam level has been recommended. The
B	New Initiatives planned for inter-agency coordination and accountability amongst city level agencies	2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate in addition to that Meeting on issue specific are there among city level departments	

			State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th. Pay Committee level. Two rounds of deliberations with the Chairman U.P. 6th. Pay Committee has already taken place. Revenue ( Tax assessment & collection ) staff cadre reviewed The post of Environmental Engineer for ULB has been created. Reorganization of Executive Cadre. A separate Directorate for Food and Drugs Control has been established.
--	--	--	---

### Administrative Reform

A	1-Rationalization in staff & Human Resource Management 2-Staff Training 3- Reduction in Establishment Expenditure 4- Management Review Systems	As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government in. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in establishment expenditure	A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment & collection), For environmental aspect no post for environmental Engineer (Especially for Solid waste Management) at ULB level, Shortage of Technical & Managerial staff, Inadequacy of E-Gov Set-Up. In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.
---	---	---	---

### Encouraging PPP

A	List down the city level project initiatives planned through PPP in the next three years	1)SWM project of NNM is in progress on PPP Model. (2)Construction of Modern Slaughter House. (3)Replacement of low efficiency water pumps to energy efficiency pumps. (4)E-Governance project of NNM services.	GO-No- 1- 1783/-9-1-01-66सा/01, दिनांक 22-6-2002-4584 / नौ-1-04-2(9)/2002 दिनांक 13-1-2004 3-4323 / 9-1-2005-66सा/2001टीसी दिनांक 13-9-2005 174 / 9-1-2006-66सा/2001टीसी दिनांक 21-3-2006 Done Act amended. Order issued GO-No- 1855/9-5-08-54EO/2007 dated
---	--	---	--



	EESL/BEE has been invited to carry out energy efficiency projects of Water Pumps and Street Lights on PPP model.	6.8.2008. Promote the undertaking of any project for supply of urban infrastructure or services adequate provision made in act to make city level planned and policy for implementing PPP model in different service sector of municipality gazette no 1231(2)LXXXIX-V-1-09-1(KA)24-2009.
--	--	---

<p><b>2. MoA</b> In case MoA has not been negotiated and signed as on reporting date, please indicate target time period for entering into tripartite MoA <u>month / year</u></p> <p style="text-align: center;"><b>MoA has already been signed on 8 Jan 2007.</b></p>
<p><b>3. List initiatives taken if any for creation of a Revolving Fund at the city level (please mention in brief bullet points)</b></p>
<ul style="list-style-type: none"> <li>• Request letter and proposal have sent to the State Govt.</li> <li>• ...</li> </ul>
<p><b>4. Any innovations / good practices in urban governance, project development and service delivery implemented in the city during the reporting period (please mention in brief bullet points)</b></p>
<ul style="list-style-type: none"> <li>• Door to door collection of solid waste started in 9 wards. But now SWM work is closed since 23.7.2012</li> <li>• Maintenance and beautification of PARKS on PPP basis. (With Public Participation)</li> <li>• Installment ion of traffic sign at various locations in the city.</li> <li>• Construction of public at different location of the city.</li> <li>• Control Room established for Citizen’s Grievance Monitoring for offline service.</li> <li>• Citizen Charter has been Prepared.</li> <li>• Property tax - Kiosk is ready for implementation at central zone.</li> <li>• Property tax calculator is added on website for better services to citizens.</li> <li>• SWM User charges collection has been started from 1<sup>st</sup> of December 2010.</li> <li>• House Tax – Swipe Machine is introduced in Nagar Nigam Meerut.</li> <li>• Under SWM Project – Plant land has been acquired and construction of plant is on progress.</li> <li>• Water Tax has been imposed in Nagar Nigam Meerut since 1.04.2012.</li> <li>• All three zones are connected by leased line and made computerized.</li> <li>• Kamala Has been destroyed and a Girls School is being opened and the inauguration has been done on 5 January 2014.</li> <li>• Birth and Death State level software is implemented since 10.10.2013</li> <li>• We are going to start Tax collection from help of sum banks. Tax payee can deposit thair tax in bank</li> <li>• Property tax- SBM is ready for implementation at shastri nagar zone.</li> </ul>

**Municipal Commissioner  
Meerut Municipal Corporation**

**PART - III**  
**PROGRESS AT CITY LEVEL**

**(to be filled in separately for each JNNURM city in the state)**

**Drinking Water Supply Project**

**Quarter Jan. 2015 to Mar. 2015**

**Name of City - Meerut**

***Project 1 : Meerut Water Supply***

1	Project titles	Meerut Water Supply	3	Project Bank A/c No. & Name & Address of bank	A/C No-2512001100000204 PNB CL Saket Meerut
2	Project code		4	Project Cost (in Rs. Lakhs) - as sanctioned	Original Project Cost Rs. 27301.00 lacs Revised Project Cost Rs. 34130.22 Lacs
3	Implementing Agency :	U.P. Jal Nigam Meerut			

All Amount are in Rs. Lacs

5	Allocation in ULB / parastatal agency budget for this project in current financial year 2014-15	Rs. 9365.22 Lacs
---	---	------------------

6 Capital Contributions to the project in Inflow <sup>3</sup>								
S. No.	Sources	Commitment based on approved project cost	Commitment based on Revised Project cost	% of total Project cost	Amount release upto end of last reporting quarters (Dec 2014)	Actual amount released in current financial year FY 2014-15		Commitment pending release from source for Balance project periods (3b-7)
						During the last quarter being reported (Jan 15-Mar 15)	Cumulative related as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7 (5+6)	
1	GOI	13650.50	13650.50	50%	12285.34+1365.05*=13650.39	0.00	13650.39	0.11
2	State	5460.20	12289.42	20%+100%	12289.37	0.00	12289.37	0.05
3	ULB	8190.30	8190.30	30%	8190.30	0.00	8190.30	0.00
4	Other							
<b>Total</b>		<b>27301.00</b>	<b>34130.22</b>	<b>100%</b>	<b>34130.06</b>	<b>0.00</b>	<b>34130.06</b>	<b>0.16</b>

Note: \* 10 % of ACA (Rs.1365.050 Lakhs) which was holdup by Gol, has been released by GoUP.

Total interest accumulated in bank account to date			
	(U.P Jal Nigam)	Rs.	1101.15 Lakhs
	U.L.B.	Rs.	220.46 Lakhs
	Total	Rs.	1321.61 Lakhs

Note: The additional cost as approved in revised Project cost is included in State share as 100%

Amounts are in Rs Lacs

7	Monitoring Funds Utilization <sup>5</sup> for the project				
Tender package No.	Actual amount utilized in the project			Estimated expenditure for next quarter	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec 2014	During the last quarter being reported (Jan 2015-Mar 2015)	Cumulative Expenditure as on (2+3) 31.03.2015		
1	2	3	4	5	6
1	29250.00	300.00	29550.00	4580.22	
2					
3					
<b>Total</b>	<b>29250.00</b>	<b>300.00</b>	<b>29550.00</b>	<b>4580.22</b>	
<b>Utilisation of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					<b>86.58 %</b>

<sup>5</sup> Utilization implies - draws from the project bank account for payments pertaining to the project

<sup>6</sup> From the start of the project

*All amounts are in Rs. Lakhs*

8 Project Implementation Monitoring									
List all tender packages proposed for the project		Cost (in Rs. Lacs)			Project Start		Completion		Remark on status
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date	
1	2	3	4	5	6	7	8	9	10
1	P.H.-34 Nos., Boundary Wall-200 m, Rising Main - 8.03 Km.	181.52	169.63	169.63	5-6-2008	1-7-2008	30-6-2009	30-06-2009	
2	O.H.T.- 2000 K.L. 1 No., 1500 K.L. 2Nos., 1350 K.L. 1 No & 650 K.L. 1No PH-10 No.	616.25	587.18	599.29	5-6-2008	1-3-2009	28-2-2010	10-12-2010	Work completed
3	Laying of distribution system - 62.7 Km.	97.10	88.4	88.88	5-6-2008	1-8-2008	31-03-2010	30-10-2010	Work completed
4	Const. of T.W. - 20 Nos. (New)	170	170	170	15-4-2008	10-7-2008	31-3-.2009	31-03-.2009	-do-
5	Supply & erection P.P. - 20 Nos.	113.4	113.4	113.4	15-4-2008	15-9-2008	31-3-2009	31-03-2009	
6	Supply & erection P.P. - 25 Nos.	141.75	141.75	141.75	15-4-2008	15-9-2008	31-03-2009	31-03-2009	
7	Const. of T.W. - 20 Nos. (Rebore)	170	170	170.00	26-2-2009	15-3-2009	14-9-2010	14-9-2010	

8	Const. of T.W. - 14 Nos. (New / Rebores), supply and installation of 9 N.O. P.P	172	119	119	26-2-2009	15-3-2009	14-9-2010	14-9-2010	
9	Power Connection	368.34	368.34	-	1-4-2008	1-4-2008	31.03.2011		
10	Procurement of material	1430.93	1533.59	-	1-4-2008	1-4-2008	31.03.2011		
11	WTP - 1 No.								
1	Gravity Main (1500 to 500 mm dia PSC Pipe) 19.48 Km.								
2	Distribution system - (PVC / D.I. K-7 / HDPE) 661.9 Km.								
3	Rising Main - 24 Km.								
4	Pump Houses - 14 Nos.								
5	O.H.T. 200 Kl. 1 No., 350 Kl. 1 No., 450 Kl. 1 No., 500 Kl. 2 Nos., 600 Kl. 2 Nos., 650 Kl. 2 Nos., 750 Kl. 1 No., 800 Kl. 1 No., 950 Kl. 2 Nos., 1000 Kl. 1 No., 1050 Kl. 1 No., 1200 Kl. 2 Nos., 1350 Kl. 1 No., 1500 Kl. 3 Nos., 1650 Kl. 1 No., 1700 Kl. 1 No., 2000 Kl. 1 No., & 2500 Kl. 4 Nos.,	25975.78 <u>+ 1861.51</u> <u>27837.29</u>	25975.78 <u>+ 1861.51</u> <u>27837.29</u>	-	23-3-2009	18-11-2009	17-11-2011 31-03-2014 31-07-2015		

6	CWR with pump Houses 550 Kl. 3 Nos., 600 Kl. 1 No., 2750 Kl. 1 No. & 6450 Kl. 1 No.							
7	Staff Quarter - 40 Nos.							
8	Restatement of roads							
9	Supply of Pipe Line Leakage detection machines- 2 Nos.							
10	Const. of T.W. - 20 Nos.							
11	Supply & erection Pumping Plant - 20 Nos.							
12	Supply & erection Pumping Plant for CWR - 48 Nos.							
13	Const. of electric sub station - 8 Nos							
12	Work Contingences							
	<b>Total</b>	<b>31298.58</b>	<b>31298.58</b>					
	<b>Contingences</b>	<b>364.67</b>	<b>364.67</b>					
	<b>Deduction @ 5%</b>	<b>(-) 1583.16</b>	<b>(-) 1583.16</b>					
	<b>Total</b>	<b>30080.09</b>	<b>30080.09</b>					
	<b>Centage @12.50%</b>	<b>3760.01</b>	<b>3760.01</b>					
	<b>Addition Work</b>	<b>290.12</b>	<b>290.12</b>					
	<b>G. Total</b>	<b>34130.22</b>	<b>34130.22</b>					

9	Scheduled completion date of project as per DPR <sup>7</sup> : month/year		March 2011
Actual duration (in months) for Project completion :		Work in progress	
Estimate time for completion of project as on date : month/year			31.07.2015
Is there a difference between schedule date of completion and estimated date of completion :			Yes
In case yes, then what are the reasons for the delay, please select from the list below			
Sl.No.	List of Issues	Yes /No	Brief remark on the reason for delay
i	Delay related to fund release in to Project Account		-
ii	Issues related to cost escalation	Yes	Estimate revised from Rs. 27301.00 lacs to Rs. 341.30.22 lacs
iii	Delay in Tendering process	Yes	Package No. 11 awarded as turn key basis on dated 18-11-2009 and schedule completion date 17-11-11/30.09.13/31-12-2013/31.03.14/ 31.07.14/31.10.14/31.01.15/31.07.15
iv	Technical sanction process at state level	No	-
v	Field level conditions leading to redesign	Yes	Alignment of feeder main changed as per direction of DM (Meerut)
vi	Constraints in supply of equipment / material / technology	No	-
vii	Technical capacity of ULBs	No	-
viii	Project Management related issues	No	-
ix	Any other issues/ constraints in project implementation		1- To much delay for permission from NHAI granted in 06/2014 2- To much delay for supply of Ganga Jal due to non availability of row water by the irrigation department.

<sup>7</sup> Please specify month and year of completion in the DPR taking into account the release of fund from GOL as start date for the project.



<b>10 Status of various Initiatives:</b>				
<b>Sl.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in number)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>
1	Type of capacity Building Programmes			
		Number of Official Trained	-	6
		Number of Non Official Trained	24	24
2	Work shops			
		National Level	-	2
		State Level	-	-
		Regional Level	-	-
3	Other (Please specify key initiatives)	-	-	-

11	Issues in the Project Monitoring and Inspections			
Sl.No.	Particulars	Remarks		
1	2	3		
1	Inspections carried out by SLNA / Gol officers	Shri Rashied Ahamad Khan, PW/PHE, PMU SLNA Directorate of Local Body, Uttar Pradesh	Shri R.K. Goyel (IRMA)	Shri K.K. Agarwal, Team leader PMU SLNA Directorate of Local Bodies Uttar Pradesh
2	Date of Inspection	3/10/2009	21-11-09 06-02-10 22-03-10 08-04-10 22-06-10 04-11-10 17-01-11 31-05-11 30-08-11 03-09-11 22-08-13 Shri Jafari 22-01-14 Shri K.C. Waghray 04-07-14 Shri Ram Mohan 27-11-14 Shri K.C. Waghray	10-02-10 18-02-11 16-06-12 17-06-12
3	Issues reported during Inspections	-		
4	Course corrections done	-		
5	Suggestions. If any, for project monitoring and MIS	-		

Signature & Date  
Authorized Signatory  
Project Implementing Agency

Signature & Date  
Authorized Signatory  
Urban Local Body<sup>8</sup>

<sup>8</sup> In case of projects across multiple ULBs in cities with more than one ULB in the city should sign on behalf of all ULBs participating in the project

**JANUARY TO MARCH 2015**

**PART - III**

**MONITORING PROJECT IMPLEMENTATION**

**SEWERAGE PROJECT FOR ZONE 5 & 7 OF MEERUT CITY, UTTAR  
PRADESH**

**PART-I, PHASE-I**

**(ZONE - 5 & 7)**

1	<b>Project title:</b>		Sewerage Project for Zone 5 & 7 of Meerut city, Part-I, Phase-I	3	<b>Project Bank A/c No. &amp; Name &amp; Address of bank</b>	A/C No-2512000100272479 PNB CL Saket, Meerut
	<b>Project code:</b>				4	<b>Project Cost (in Rs. Lakhs) - as sanctioned</b>
2			UP Jal Nigam, Urban Works Unit-II, Meerut			
<i>All Amount are in Rs. Lacs</i>						

5 Budget Allocation by ULB /parastatal agency in current FY 2014-15

6 **Capital Contributions to the project in Inflow<sup>3</sup>**

S. No.	Sources	Commitment based on approved project cost	Commitment based on Revised project cost	% of total project cost	Actual release upto end of last reporting quarters (December 2014)	Actual amount released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7=(5+6)	8=(3-7)
1	G.O.I.	9000.00	9000.00	48.%	5816.13+900.00*+33.87** =6750.00	0.00	6750.00	2250.00
2	State*	4013.00	8526.30	22%+100%	7566.69	0.00	7566.69	959.61
3	ULB	5576.00	5576.00	30%	4138.35	0.00	4138.35	1437.65
	<b>Total</b>	<b>18589.00</b>	<b>23102.30</b>		<b>18455.04</b>	<b>0.00</b>	<b>18455.04</b>	<b>4647.26</b>

**Note: The additional cost as approved in revised Project cost is included in State share as 100%.**

**Note: \* 10 % of ACA (Rs.900.00 Lakhs) which was holdup by Gol, has been released by GoUP.**

**\*\* Out of interest earned at ULB and Implementing Agency Rs. 33.87 lacs utilized against ACA.**

	<b>Total interest accumulated in bank account to date</b>	<b>Rs. 291.26 lakh</b>
--	---	------------------------

<b>7 Monitoring Funds Utilization <sup>10</sup> for the project</b>					
<b>Tender package No.</b>	<b>Actual amount utilized in the project</b>			<b>Estimated expenditure for Ist &amp; IInd quarter</b>	<b>Estimated time to request for next Installment</b>
	<b>Upto end of last reporting Quarter Dec 2014</b>	<b>During the last quarter being reported Jan 15-Mar 15</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4=(2+3)</b>	<b>5</b>	<b>6</b>
1	13938.00	377.00	14315.00	8787.31	-
2	-	-	-	-	-
3	-	-	-	-	-
<b>Total</b>	13938.00	377.00	14315.00	8787.31	<b>06/15</b>
<b>Utilization of funds as % of funds received from all sources for the project as on date</b>					<b>77.57%</b>

*All amounts are in Rs.lakhs*

<sup>5</sup> Utilization implies -drawls from the project bank account for payments pertaining to the project

<sup>6</sup> From the start of the project



**Scheduled completion date of Project as per DPR' approved by CSMC: 31.03.2012**

**Actual duration (in months) for project completion: 36 Months**

**Estimated time for completion of project as on date : September/2015**

**Is there a difference between schedule date of completion and estimated date of completion: yes**

**In case Yes, then what are reasons for the delay, please select from the below:**

SI.No.	List of Issues	Yes/ No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	-	-
ii.	Issue related to cost escalation	-	-
iii.	Delay in tendering process	-	-
iv.	Technical sanction process at state level	-	-
v.	Field level conditions leading to the redesign	<b>Yes</b>	Due to delay and change of location of STP land.
vi.	Constraints in supply of equipment/ material /technology	<b>Yes</b>	-
vii.	Technical capacity of ULBs	-	-
viii.	Project Management related issues.	-	-
ix.	Any other issues/constraints in project implementation	-	-

<sup>7</sup> Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds Got as start date for the project

10	Status of Various Initiatives :			
Sl. No	Program	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
1	Type of Capacity Building Programmes	Number of Official Trained		
2	Work shops	National Level		
		State Level		
		Regional Level		
3	Other (Please specify key initiative)			



<b>11. Issue in Project Monitoring and Inspections</b>			
<b>Sl. No.</b>	<b>Particulars</b>	<b>Remarks</b>	
1	Inspections carried out by SLNA/G.O.I. Officers	Shri R.K. Goyal (IRMA)	Shri K.K. Agarwal Team Leader PMU,SLNA Directorate of Local Bodies, Uttar Pradesh
2	Date of Inspection	08-04-2010 17-06-2010 02-11-2010 10-03-2011 31-05-2011 03.09.2011 28.01.2012 21.01.2014 04.07.2014 28.11.2014	10-02-2010 16.06.2012 to 17.06.2012
3	Issues reported during Inspections		-
4	Course corrections done	-	-
5	Suggestions if any, for project monitoring and MIS	-	-

Signature & Date

**Authorized Signatory**

**Project Implementing Agency**

Signature & Date

**Authorized Signatory**

**Urban Local Body<sup>8</sup>**

**PART III**

**PROGRESS AT CITY LEVEL**

*(to be filled in separately for each Project)*

**Quarter Jan. 2015 to Mar. 2015**

**Name of City : Meerut**

1	<b>Project Title</b>	<b>Solid Waste Management, Meerut City</b>	3	<b>Project Bank A/c No. &amp; Name &amp; Address of bank</b>	<b>A/C No- 2512001300001698, PNB C L Saket, Meerut</b>
2	<b>Project Code</b>	<b>MER- 001</b>	4	<b>Project Cost (Rs. in Lakhs) - as sanctioned</b>	<b>Rs. 2259.40 Lakhs</b>
3	<b>Implementing Agency :</b>	<b>U.P. Jal Nigam C. &amp; D. S. Unit-27, Noida</b>			

<b>5 Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year. FY 2014-15	Rs 1162.37 in Lakhs

*All Amount are in Rs. Lakhs*

<b>6 Capital Contributions to the project and inflows</b>							
S. No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release upto end of last reporting quarters (December 2014)	Actual amount released into Project Account		Commitment pending release from source for balance project period
					During the last quarter being reported (Jan 15-Mar 15)	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7= (5+6)	8 = (3-7)
1	GOI	1129.70	50%	734.32+112.97*=847.29	0.00	847.29	282.41
2	State	451.88	20%	338.91	0.00	338.91	112.97
3	ULB	677.82	30%	508.37	0.00	508.37	169.45
4	Other (specify agency's name)			--	--	--	--
<b>Total</b>		<b>2259.40</b>	<b>100%</b>	<b>1694.57</b>	<b>0.00</b>	<b>1694.57</b>	<b>564.83</b>

Note: \* 10 % of ACA (Rs.112.97 Lakhs) which was holdup by Gol, has been released by GoUP.

- 1 Quarter is defined to be aligned with the financial year time frames
- 2 Actual dates / amount for all sources should correspond to dates / amount of actual cash inflow in the project bank account
- 3 Amount committed pending release for current financial year and beyond should be linked to project implementation schedule

<sup>4</sup> From Start of the project

	Total interest accumulated in bank account to date	ULB LEVEL+ C&DS UP JN	<b>Rs. 112.65 Lacs</b>
--	--	-----------------------	------------------------

<b>7 Monitoring Funds Utilisation<sup>5</sup> for the project</b>					
<b>Tender Package No.</b>	<b>Actual amount utilised in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Installment</b>
	<b>Upto end of last reporting Quarter (Dec 2014)</b>	<b>During the last quarter being reported Jan 2015-March 15</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4 (2+3)</b>	<b>5</b>	<b>6</b>
1	1097.03	--	1097.03	400.00	Two Months
2					
3					
n.					
<b>Total</b>	<b>1097.03</b>		<b>1097.03</b>	<b>400.00</b>	
Utilisation of funds as % of funds received from all sources for the project as on date					71%

*All Amount are in R`s.  
Lacs*

<sup>5</sup> Utilisation implies - draws from the project bank account for payments pertaining to the project

<sup>6</sup> From the start of the project

All Amount are in Rs. Lakhs

8 Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (` in Lacs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release Date	Tender Awarded Date	(Work not started /Under Progress/ Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	(i) Supply of T&P	963.62	541.70	537.69	20.06.08	25.06.08	Completed	100%	31.05.08	26.12.2009
	(ii) Procurement of T&P by M/s A2Z (waste) Management		385.00	359.43	14.09.09	05.04.10	-	93%	31.08.08	31.03.2015
2	Development of Integrated Solid Waste Management Facilities for Meerut Nagar Nigam on Public Private Partnership (PPP) Basis.	1295.78	1332.70	199.91	14.09.09	05.04.10	-	-	31.08.08	30.06.2015
<b>Total</b>		<b>2259.40</b>	<b>2259.40</b>	<b>1097.03</b>						

	<b>Scheduled completion date of Project as per DPR<sup>7</sup> approved by CSMC: <u>month /year</u></b>	<b>May 2008</b>
	<b>Actual duration (in months) for project completion :</b>	<b>15 Months</b>
	<b>Estimated time for completion of project as on date : <u>month /year</u></b>	<b>06/2015</b>
	<b>Is there a difference between schedule date of completion and estimated date of completion : <u>Yes /No.</u></b>	<b>Yes</b>

9	<b>Sl. No.</b>	<b>List of Issue</b>	<b>Yes/ No.</b>	
	i.	Delay related to fund release into Project Account	No	
	ii	Issues related to cost escalation	No	
	iii	Delay in tendering process	Yes	Work has been taken up on integrated basis with PPP mode.
	iv	Technical sanction process at state level	No	
	v	Field level conditions leading to redesign	Yes	
	vi	Constraints in supply of equipment/material/technology	No	
	vii	Technical capacity of ULBs	No	
	viii	Project Management related issues.	Yes	
	ix	Any other / constraintts in project implementation.	Yes	Due to delay in land acquisition process

<sup>7</sup> Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from GOI as start date for the project.

Note : 1. Work Stopped by M/s A2Z Waste Management (Meerut) (P) Ltd. since 20.08.2012.

2. Arbitration Petition No. 6 of 2013 has been submitted in High Court, Allahabad by M/s A2Z Waste Management (Meerut)

<b>10 Status of Various Initiatives :</b>				
<b>Sl. No</b>	<b>Program</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1	Type of Capacity Building Programmes	Number of Official Trained		
2	Work shops	National Level		
		State Level		
		Regional Level		
3	Other (Please specify key initiative)			

<b>11 Issues in Project Monitoring and Inspections</b>		
<b>Sl. No</b>	<b>Particulars</b>	<b>Remarks</b>
1	Inspections carried out by SLNA/ GOI Officers.	Team Leader, PMU, Local Bodies with his team members.
2	Date of Inspections	16/06/2012
3	Issue reported during Inspections	Slow Progress
4	Course corrections done	Issued instruction to M/s A2Z Waste Management (Meerut) to speed up the work.
5	Suggestions, if any, for project monitoring and MIS	--

Signature & Date  
**Authorised Signatory**  
**Project Implementing Agency**

Signature & Date  
**Authorised Signatory**  
**Urban Local Body<sup>8</sup>**

<sup>8</sup> In case of project spanning across across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project



Revised Performa for Quarterly Progress Report for Sub-mission for Urban  
Infrastructure and Governance, JNNURM

For  
Uttar Pradesh



January 2015 to March 2015

	<u>Name of state</u> <u>Uttar Pradesh</u>
	City level report
	<u>Name of JNNURM City</u> <u>Varanasi</u>
	Project level report
<i>Project code</i>	<i>1. Varanasi Water Supply priority-I Phase-I</i> <i>2. Varanasi Water Supply priority-I Phase-II</i> <i>3. Varanasi Water Supply priority-II (Trans Varuna Area)</i> <i>4. Sewerage &amp; Sewage Treatment (Trans Varuna Area)</i> <i>5. Storm Water Drainage of Varanasi City</i> <i>6. Varanasi Solid Waste Management</i>

**Report Submitted by**

*Name of SLNA*

*Signature of CEO, SLNA*

**Designation, SLNA**

**PART II**

**PROGRESS AT CITY LEVEL**

***(to be filled in separately for each JNNURM city in the State)***

**Name of City -VARANASI**

## VARANASI MUNICIPAL CORPORATION

<b>1. Mandatory Reforms at City Level</b>			
<b>Commitment as per the MoA</b>		<b>Progress made during the Quarter (Jan 15 – Mar 15)</b>	<b>Cumulative progress as on FY 2014-15 (31.03.2015)</b>
<b>a) Implementation of Accounting Reforms</b>			
Completion and adoption of Municipal Financial Accounting Manual, in line with NMAM or otherwise		-	Municipal financial accounting manual is complete and has been adopted.
GO/Legislation/Modification of Municipal Finance Rules for migrating to double-entry accounting system		Done	Go No4094/9-5-2008-119/2007 dated 2 June 2008 issued indicating a cutoff date for full migration of municipal accounting system from 01.04.2009.
Training of personnel		Every month, education program regarding DEAS is organized for all employees. In September 2011 by HSMI, New Delhi at Lucknow. Proposal for Capacity building on DEAS submitted to GOI under CBUD project of MoUD. M/s CMC Ltd, Lucknow has developed centralized (Cloud computing) accounting software for implementation of double-entry accounting system (DEAS) in all ULB and also organized 2 training programme for accounting staff during Jan-Mar-15.	Training are being conducted by CA team Regular Trainings are being organized by SLNA for the successful implementation of DEAS. In September 2011 workshop was organized by HSMI New Delhi on "Urban Governance, Management & Municipal Finance" at Lucknow. M/s CMC Ltd, Lucknow has developed centralized (Cloud computing) accounting software for implementation of double-entry accounting system (DEAS) in all ULB and also organized 2 training programme for accounting staff during Jan-Mar-15.
Appointment of field-level consultant for implementation at the city-level		Appointed	M/s S.K.Agrawal and Firms, Varanasi has been appointed as FLC.
Notification of cut-off date for migrating to the double-entry accounting system		Switched over to DEAS on 01.04.2010.	Notified and Total Migration from 1-4-2010 as per government order but both the systems ( <b>i.e. single &amp; double entry systems</b> ) are being maintained simultaneously as directed by the State Govt.
State year from which ULB will commence preparation of outcome budgets		Revised budget for 2013-14 is approved from board. Annual budget for 2014-15 is approved from board. Annual budget for 2015-16 is submitted in board for approval.	Revised budget for 2012-13 is approved from board. Annual budget for 2014-15 is approved from board. Annual budget for 2015-16 is submitted in board for approval.
State year in which ULB will undertake Credit rating		Credit rating B+	Status of Credit Rating As on Nov 2012 is B+ done by CARE.
<b>b) Property Tax reforms</b>			
Elimination of exemptions	Amendment in legislation	Done	Only buildings like Mandir, Masjid, Gurudwara, Church, Kabristan, Shamshan Ghat, Grave yard etc. are exempted
Migration to Self-Assessment System of		Self assessment and unit area method for	Self assessment for the residential buildings is already

	Property Taxation		residential properties exist and for non-residential properties, necessary amendments are in process at state level	implemented and for non residential amendments has been made in Act & rules are being formulated.
	Establish Taxpayer education programme	Setting up a website for property tax issues/ FAQs etc	Ward wise/ Zonal wise camps organized. Print and electronic media is being used for the education.	Tax payers can calculate tax and see calculation through our website <a href="http://www.nnvns.org/">http://www.nnvns.org/</a> and Tax payment module describes it own benefit and option for mode of payment.
	Achievement of 85% Coverage Ratio (see item in Current Status)	VNN's tax administration assesses almost all properties i.e 172885 except 3291 are exempted properties. In FY 2013-14 total number of Properties were 173722 and 100% coverage is achieved due to GIS.		Achieved as per commitment. In FY 2009-10,10-11,11-12,12-13 and 13-14 Property tax Coverage : 100.00 %
	Achievement of 90% Collection Ratio for current demand (see item in Current Status above)	<b>In FY 2014-15 (Till Mar 2015)</b> The details of PT Collection are given below. 1- Arrear Demand----Rs.162.16 lakhs 2-Current Demand---Rs. 2609.84 Lakhs 3-Total Demand ----Rs. 2772.00 lakhs 4-Total PT Collection---Rs. 2759.25 lakhs 5- Collection Efficiency-- <b>99.54%</b>		Achieved. <b>In FY 2014-15 (Till Mar 2015)</b> The details of PT Collection are given below. 1- Arrear Demand----Rs.162.16 lakhs 2-Current Demand---Rs. 2609.84 Lakhs 3-Total Demand ----Rs. 2772.00 lakhs 4-Total PT Collection---Rs. 2759.25 lakhs 5- Collection Efficiency-- <b>99.54%</b>
	Improvement in collection of arrears, to reach Total Outstanding Arrears less than or equal to 10% of Current demand for previous year (exclude tax assessments under litigation, but include Property Tax / service charge levied on Government properties)	<b>In FY 2014-15 (Till Mar 2015)</b> 1- Arrear Demand----Rs. 162.16 lakhs 2-Arrear Collection----- Rs. 162.16 lakhs 3-Collection Efficiency--- <b>100%</b>		<b>In FY 2014-15 (Till Mar 2015)</b> 1- Arrear Demand----Rs. 162.16 lakhs 2-Arrear Collection----- Rs. 162.16 lakhs 3-Collection Efficiency--- <b>100%</b>  Efforts were made & total outstanding arrears are less than 10 %.
c)	<b>Reforms in levy of user charges</b>			
	The State should set up a body for recommending a user charge structure.	Committee constituted under the Chairmanship of Municipal Commissioner. Byelaws for user charges for door to door municipal solid waste collection are formulated and it is approved from Sadan.		Varanasi Nagar Nigam has formulated byelaws for user charges for door to door municipal solid waste collection is formulated and it is approved from Sadan.
	2-Establishment of proper accounting system for each service so as to determine the O&M cost separately. 1-Water Supply 2-Sewerage 3-SWM	Tally Software is being used. Provision in State level Software Solution.		Tally Software is being used.
	3-Please indicate plan for reduction in Non-Revenue Water (NRW) and Un-accounted for Water (UfW) through measures that include water audits and leakage detection studies. <ul style="list-style-type: none"> <li>Non-Revenue Water (NRW)</li> <li>Un-accounted for Water (UfW)</li> </ul>	Implementation of rehabilitation of WS scheme and as per commitment target will achieve. M/s CDM Smith, Bangalore has prepared proposal for "reduction strategy for Non-revenue Water" under CBUD project of MoUD. Agency has submitted final report to MoUD in Feb-15 for approval.		Figures will reduce after the implementation of JNNURM projects. Work plan has been designed under the chairmanship of General Manager Jalkal for measuring these components. M/s CDM Smith, Bangalore has prepared proposal for "reduction strategy for Non-revenue Water" under CBUD project of MoUD. Agency has submitted final report to

	4-Time table to achieve full recovery of O&M costs from user charges (recovery of all direct costs, including related salaries and wages) Water Supply ,Sewerage & SWM	<p>Due to increase in realization in O&amp;M cost is achieved. User charge collection for door to door solid waste collection started in Aug 2010.</p> <p>Through the Varanasi Nagar Nigam at present not levying volumetric charges on these services but it is able to bear the O&amp;M cost through current tariff system on water Supply &amp; sewerage. User charges on SWM have been initiated and full cost recovery will be achieved after all water infrastructure and metering projects are implemented.</p> <p><b>Water Supply &amp; Sewerage In FY 2014-15 (Till Mar 2015)</b> 1-O&amp;M Expenditure---Rs.65.63 Cr. 2-O&amp;M Income----Rs. 34.65 Cr. <b>3-O&amp;M Recovery—52.80 %</b></p> <p><b>Online water tax collection system</b> is introduced in the month of Nov-13 and collection till Mar -15 is <b>Rs 1.89 Lakh.</b></p> <p><b>Water tax collection system through HDFC bank</b> is introduced in the month of Nov-13 and collection till Mar -15 is <b>Rs 0.87Lakh.</b></p> <p><b>User charge collection for SWM till March 2013 is Rs. 2.52 Cr.</b></p>	<p>MoUD in Feb-15 for approval.</p> <p>Detailed assessment list has been provided to Jalkal to increases coverage area.</p> <p>Water supply and sewerage projects are in progress. After completion of the project the O&amp;M cost will be recovered. User charge collection for door to door solid waste collection started in Aug 2010.</p> <p><b>Water Supply &amp; Sewerage In FY 2014-15 (Till Mar 2015)</b> 1-O&amp;M Expenditure---Rs.65.63 Cr. 2-O&amp;M Income----Rs. 34.65 Cr. <b>3-O&amp;M Recovery—52.80 %</b></p> <p><b>Online water tax collection system</b> is introduced in the month of Nov-13 and collection till Mar -15 is <b>Rs 1.89 Lakh.</b></p> <p><b>Water tax collection system through HDFC bank</b> is introduced in the month of Nov-13 and collection till Mar -15 is <b>Rs 0.87Lakh.</b></p> <p><b>Total no. of households covered with SWM services- 212000 (All 90 wards)</b></p> <p><b>User charges for SWM services –</b></p> <table border="0"> <tr> <td><b>Residents</b></td> <td><b>Rs 30 per month</b></td> </tr> <tr> <td><b>Small Houses</b></td> <td><b>Rs 20 per month</b></td> </tr> <tr> <td><b>Kachcha houses</b></td> <td><b>Rs10 per month</b></td> </tr> </table>	<b>Residents</b>	<b>Rs 30 per month</b>	<b>Small Houses</b>	<b>Rs 20 per month</b>	<b>Kachcha houses</b>	<b>Rs10 per month</b>
<b>Residents</b>	<b>Rs 30 per month</b>								
<b>Small Houses</b>	<b>Rs 20 per month</b>								
<b>Kachcha houses</b>	<b>Rs10 per month</b>								
d)	<b>Implementation of E-Governance in municipalities</b>								
	Preparation of Municipal E-Governance Design Document (MEDD) on the basis of National Design Document as per NMMP	ULB level DPR based on State Level Software Solution of Rs 3.51 Crores is being prepared and approved by GoI on 24.02.2012. MOA has been signed by GoI/State/ULB.	E-Governance state Level Software Solution for Uttar Pradesh has been approved (Rs. 23.61 Crore) by GoI on 20.12.2010. ULB level DPR based on state level DPR of Rs 3.51 Crores is approved by GoI on 24.02.2012. MOA has been signed by GoI/State/ULB.						
	Assessment of MEDD against National E-Governance Standards	ULB level MEDD based on state level software solution is under preparation.	Assessment of MEDD will be done by proposed SIC.						
	Finalization of Municipal E-Governance implementation action plan for the city	ULB level MEDD based on state level software solution is under preparation. Data migration action plan is included in ULB level DPR	Action plan for all modules of e-Governance has been already designed by M/s UPECL. E-Governance State level software solution has brief action plan for all civic services that will be adopted by citizens and Nagar Nigam itself. However ULB level DPR is included with the data migration action plan.						
	Undertaking Business Process Reengineering (BPR) Prior to migration to e-governance systems	Provision in State/ULB Level E-Governance Detailed Project Report	E-Governance modules are being used for every section in Nagar Nigam and every section is linked with each other.						
	Appointment of Software consultant(s)/ agency for development, deployment And training	Provision in State/ULB Level E-Governance Detailed Project Report	M/s Techno sys Ltd. / M/s CE Info systems / IIT Kanpur. Nagar Nigam has in House Software						

		Developer also.
Exploring PPP option for different E-Governance services	Provision in State/ULB Level E-Governance Detailed Project Report	PPP option has been adopted in various e-Governance services.
<b>Implementation of E-governance initiatives in the JNNURM city, against the identified modules</b>		
Property Tax	<ul style="list-style-type: none"> <li>➤ All the bills, their parameters, ready reckoner &amp; FAQ are shown and displayed on the website of VMC.</li> <li>➤ Property tax Services are being provided online through Nagar Nigam website <a href="http://www.nnvns.org/">http://www.nnvns.org/</a></li> <li>➤ A UNDP project was launched in 16 municipal corporations of 4 states; VMC was one of them and was the only municipal corporation awarded by UNDP and Govt. of India for successfully implementing the GIS project.</li> <li>➤ The use of GPRS based Spot Billing machine (SBM) has been being started recently for the door to door onsite property tax collection. The machine is provided with the complete data of property tax demand household wise based on GIS. After the implementation of new SBM system there is no manual deposition of the property tax from 12-13.</li> <li>➤ Property tax collection in 2014-15 through <b>SBM (till Mar-15) is Rs. 320.21 lakh.</b> and through <b>Online payment gateway is Rs. 6.71 lakh.</b></li> <li>➤ Property Taxes Self Assessment Form (Residential / Non residential), Property tax Demand creation, Online Beat attendance Module, Annual value calculator and Monthly rates for AV are also available at Nagar Nigam website.</li> <li>➤ Computerized/online Bills are being generated on the basis of GIS based Property tax system and computerized receipt is given and posting of the deposited amount is done automatically.</li> </ul>	<p>Property tax Services are being provided offline as well as online through Nagar Nigam website <a href="http://www.nnvns.org/">http://www.nnvns.org/</a></p> <p>Property tax collection in 2014-15 through <b>SBM (till Mar-15) is Rs. 320.21 lakh.</b> and through <b>Online payment gateway is Rs. 6.71 lakh.</b></p>
Accounting	<ul style="list-style-type: none"> <li>➤ Opening Balance Sheet as on 01.04.2006 and Financial Statement for the Year 2006-07 is finalized, audited by independent CA and adopted after approval by the Executive Committee.</li> <li>➤ Financial Statement for the Year 2007-08, 2008-09, and 2009-10 has been audited by M/s S.V. and Co, Chartered Accountant and Financial statements for the year 2010-11 and 2011-12 has been finalized and draft for 2012-13 is prepared.</li> <li>➤ The inventory of assets and liabilities has been prepared valued, digitized and updated.</li> <li>➤ Annual and revised budget for 2012-13 &amp; 2013-14 is approved and adopted.</li> <li>➤ Annual budget for 2014-15 is approved from board and adopted.</li> </ul>	<p>The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual.</p> <p>The financial transactions, assets and liabilities data are prepared on accounting software which is based on UP state Double Entry Accounting Manual.</p> <p>RTGS is introduced in VNN to promote paperless transaction in 2013-14</p> <p>M/s CMC Ltd, Lucknow has developed centralized (Cloud computing) accounting software for implementation of double-entry accounting system (DEAS) in all ULB and it is in use. Agency has organized 2 training programme for accounting staff during Jan-Mar-15.</p>

	<ul style="list-style-type: none"> <li>➤ The Financial Statements for earlier Years have been hosted on the Nagar Nigam website <a href="http://www.nnvns.org/">http://www.nnvns.org/</a></li> <li>➤ M/s CMC Ltd, Lucknow has developed a centralized (Cloud computing) accounting software for implementation of double-entry accounting system (DEAS) in all ULB and it is in use. Agency has organized 2 training programme for accounting staff during Jan-Mar-15.</li> </ul>	
Water Supply and other utilities	Computerized Bills are being generated for water supply & Other utilities Services	Computerized Bills are being generated for water supply & Other utilities Services. Tally Software is used. Billing, Accounts, M&E, are fully computerized.
Birth & Death Registration	<ul style="list-style-type: none"> <li>➤ Computerized Certificates are being issued since 2007.</li> <li>➤ In addition to that VNN also started the use of State Portal <a href="http://e-nagarseva.up.gov.in/ulbapps">e-nagarseva.up.gov.in/ulbapps</a> developed by Directorate local bodies for the issue of digitally signed certificates (Birth / Death) from 01.12.2014. ULB has organized training programme for registered hospital in Varanasi to adopt the online process of Birth &amp; Death Registration in Jan-2015.</li> </ul>	Birth & Death Registration computerized from Nov 2007 and computerized certificates are being issued. In addition to that VNN also started the use of State Portal <a href="http://e-nagarseva.up.gov.in/ulbapps">e-nagarseva.up.gov.in/ulbapps</a> developed by Directorate local bodies for the issue of digitally signed certificates (Birth / Death) from 01.12.2014. ULB has organized training programme for registered hospital in Varanasi to adopt the online process of Birth & Death Registration in Jan-2015.
Citizen's Grievance Monitoring	<ul style="list-style-type: none"> <li>➤ Web based application software is being used.</li> <li>➤ IVRS system is installed to register the complaints.</li> <li>➤ Citizen can endorse their complaint through Nagar Nigam website, at the same time a SMS is sent to complainer for the acknowledgement and a SMS is sent to the related officer detailing about the complaint and mobile no of complainer.</li> <li>➤ When complaint resolve, a SMS is sent to complainer for the resolving status.</li> <li>➤ Complains and suggestions are being resolved by fix term of duration and SMS service to citizens is implemented since May 2010.</li> <li>➤ In addition to that VNN also started the use of State Portal (Centralized software) <a href="http://e-nagarseva.up.gov.in/ulbapps">e-nagarseva.up.gov.in/ulbapps</a> developed by Directorate local bodies for Citizen's Grievance redressal.</li> </ul>	Complains and suggestions are being resolve by fix term of duration and Nagar Nigam is being started online services from 23.05.2010. Complains are registered through online/offline process. IVRS (SMS facility is being provided). In addition to that VNN also uses the State Portal (Centralized software) <a href="http://e-nagarseva.up.gov.in/ulbapps">e-nagarseva.up.gov.in/ulbapps</a> developed by Directorate local bodies for Citizen's Grievance redressal.
Personnel Management System	<ul style="list-style-type: none"> <li>➤ Web based application Software is being used.</li> <li>➤ PMS is prepared and uploaded to Nagar Nigam website.</li> <li>➤ Centralized PIS is also available at Directorate website.</li> <li>➤ Employee Payroll Management System is also implemented.</li> </ul>	Employee Salary, Pension, PF, Bonus is computerized. All Employee data has been digitized as per prescribed format given by SLNA. PMS is also being uploaded on Nagar Nigam website.
<b>Procurement and Monitoring of projects</b>		

<ul style="list-style-type: none"> <li>E-Procurement</li> </ul>	<ul style="list-style-type: none"> <li>Venders can download EoI/ financial / technical bids /Copy of TOR forms and other regarding information through Nagar Nigam website.</li> <li>Executive council of VNN has taken a decision for development of end to end E- tendering system on revenue sharing basis.</li> <li>M/s ABC Procurement, Ahmedabad has been selected as Service Provider (EPSP) in Feb 2014.</li> <li>“FAQ” booklet regarding E-Tendering is prepared by Service Provider agency and Orientation program for bidders and municipal officers was also organized in Sep-14.</li> </ul>	<p>Executive council of VNN has taken a decision to NEXT-tenders, New Delhi for development of end to end E- tendering system on revenue sharing basis. M/s ABC Procurement, Ahmedabad has been selected as Service Provider (EPSP) in Feb 2014. “FAQ” booklet regarding E-Tendering is prepared by Service Provider agency and Orientation program for bidders and municipal officers was also organized in Sep-14.</p>
<ul style="list-style-type: none"> <li>Project / Ward Work</li> </ul>	<ul style="list-style-type: none"> <li>Monitoring of JNNURM projects is being done by modified PMES/PMIS System.</li> <li>Project Management, CDP, DPR, MoA, entries have already been completed.</li> <li>QPR Entry till Dec-2014 has been completed.</li> </ul>	<ul style="list-style-type: none"> <li>Monitoring of JNNURM projects is being done by modified PMES System.</li> <li>Project Management, CDP, DPR, MoA, entries have already been completed.</li> </ul>
<p>Building Plan Approval</p>	<ul style="list-style-type: none"> <li>Varanasi Development Authority provides this facility offline / online facility through its website <a href="http://www.vdavns.org/">http://www.vdavns.org/</a></li> <li>VDA provided other citizen services like Enquiry details, application tracking, Enforcement Complaint etc.</li> <li>IVRS facility is being provided through web based application software.</li> <li>A state level software has been prepared named “Avasbandu’ for Building Permissions</li> <li>Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Nigam.</li> <li>Digitization of building data is being updated regularly by VDA.</li> </ul>	<p>Varanasi Development Authority provides this facility offline / online facility through its website <a href="http://www.vdavns.org/">http://www.vdavns.org/</a>. A state level software has been prepared named “Avasbandu’ for Building Permissions. Offline computerized details of NOCs which is important process of Building Plan Approval, are being maintained by Nagar Nigam. Digitization of building data is being updated regularly by VDA.</p>
<p><b>Health Programs</b></p>		
<ul style="list-style-type: none"> <li>Licenses</li> </ul>	<p>Application software for issuance of license has been prepared, which is under execution.</p>	<p>Application software for issuance of license has been prepared, which is under execution.</p>
<ul style="list-style-type: none"> <li>Solid Waste Management</li> </ul>	<p>The financial aspects of SWM like user charges etc covered by this application. Area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles and staff through application software.</p>	<p>Since the Nagar Nigam is implementing SWM project under JnNURM, execution of which is official software based in which, area Information (Zone/ward), population details, garbage Collection details, Location wise assignment of sanitation staff and assigning of routes to SWM vehicles are monitored.</p>



e)	<p><b>Earmarking of funds for basic services to the poor</b></p> <p><b>BUDGETING AND ACCOUNTING PROCESSES</b></p> <ul style="list-style-type: none"> <li>➤ Creation of separate Municipal Fund in the accounting system for ‘Services to the Poor’</li> <li>➤ Amendments to the Municipal Accounting Rules for governing the Fund, Operating the Fund, including rules for transfer of resources into the Fund for ‘Services to Poor’.</li> </ul> <p><b>ALLOCATION AND EXPENDITURE ON DELIVERY OF SERVICES FOR POOR</b></p> <ul style="list-style-type: none"> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Revenue Income -----16%</li> <li>➤ Targeted revenue expenditure on delivery of services to poor per annum, expressed as % of Total Own Source of Revenue Income-----16%</li> </ul> <p>Targeted capital expenditure on delivery of services to poor per annum, expressed as % of Total Capital Expenditure -----20%</p>	<p>25 % of Development Budget of 2012-13 is allocated for facilities like roads and street lighting etc.</p> <p>Total development budget for 2014-15 is 5.80 crore and earmarked 1.45 crore for BSUP, out of which 0.20 crore is for street light and 1.25 crore is for construction of roads.</p> <p>Total expenditure for road construction work till Mar-15 is Rs 0.31 crore.</p>	<p>Separate budget head has been prepared for urban poor welfare with detailed budget items for development works like Road construction and street lightings.</p> <p>25 % of the Development Budget in 2010-11 and onward is allocated for facilities like roads and street lighting etc. to urban poor.</p> <p>Total development budget for 2014-15 is 5.80 crore and earmarked 1.45 crore for BSUP, out of which 0.20 crore is for street light and 1.25 crore is for construction of roads.</p> <p>Total expenditure for road construction work till Mar-15 is Rs 0.31 crore.</p>
f)	<p><b>Basic Services to Urban Poor</b></p>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered.</p> <p>Some of these Schemes are given as follows:</p> <p><b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land</p> <p><b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>	<p>This reform agenda is being implemented with assistance from DUDA in Nagar Nigam. DUDA has been spearheading the household survey process as well as the construction of houses for the poor.</p> <p>Several Integrated Schemes focused on the poor are being implemented by State Government in which all 7 Point Charter Services has already been covered. Some of these are given as follows:</p> <p><b>1-Manyawar Shri Kanshiram Ji Shahari Garib Awas Yojana</b> launched with the objective of providing access to legal and affordable housing to Below Poverty Line (BPL) families in urban areas with in-house basic services</p> <p><b>2-Sarvjan Hitay Shahari Garib Awas Malikana Haq Yojana</b> launched with the objective of providing ownership rights to the urban poor living in houses built on unauthorized government land</p> <p><b>3-Manyawar Shri Kanshiram Ji Dalit Basti Samgra Vikas Yojana</b> an umbrella scheme launched for planned and time-bound development of all basic infrastructural facilities in slum areas</p>

## Optional Reform

Sl No	Commitment as per the MoA	Progress made during the Quarter (Jan 15 - Mar 15)	Cumulative progress as on FY 2014-15 (31.03.2015)
<b>Revision of Building Byelaws to streamline the approval process</b>			
A	Establishment of Interactive Citizen Enquiry Sys for Building Plan Approval	Time line for sanction of building plans for residential building is 30 days and for comm. Buildings it is 90 days. Time reduction to 7 & 10 days respectively is to be achieved by year 2011-12	This function is performed by all ULB except in 106 ULB (74 Regulated Area, 27 Development Authority and 5 special area development. The Development authorities have modified the existing building byelaws in order to streamline the process approval. The dissemination of building byelaws have been made available through website of Authorities and Awas Bandhu. MIS system linking all offices having bearing on building permission has been made available to & Online facility for submission and sanctioning of Building Plan has been introduced. An Online facility for Interactive Citizen Enquiry on status of Building Plan is available on Authority website. The revision of Building byelaws has been undertaken. At present, the time-line for sanction of Building Plans for residential building is 30 days and for commercial building is 90 days. But Vide Go no. 3559, dated-04.01.2008 the process of sanction of Building Plan has been simplified. In Old Built up Area, sanction of Building Plan till 100 meter is not required. In case of Single Residential Plots, up to 300 Sqm, the allottee will be given Standard Building Plan, at the time of Registry and following the Set -Back as per Building Bye Laws, the sanction of Building Plan is not required. The time reduction to Seven Days for Residential Buildings and 10 days for commercial buildings is therefore achieved to that extent.
B	Maximum Reduction of Average time for Building Sanction		
<b>Revision of Building Byelaws to make RWH Compulsory</b>			
A	Start of approval as per new byelaws	For Buildings having plot area less than 300 sq meter RWH is optional but for buildings having area 300sq meter or more RWH mandatory.	The latest Building Bye Laws "Bhawan Upvidhi 2008 Rain Water Harvesting is mandatory. All Building Plans of 300 Square Meter and above have to make provision for Rain Water Harvesting. Already Introduced in Bhawan Upvidhi 2008. As per letter dated 3982/8-1-17-01.07.2008 issued by Chief Secretary regarding Implementation of Rain Water Harvesting. Policy it was required to enlist all houses of 300 Square Meter or more, for Roof Top Rain Water Harvesting. The Private Builder/ Government and Semi Government Department, Group Housing/ Multi Storied Residential Unit are required to implement Rain Water Harvesting. A Committee formed at Government Level will verify the Implementation. A letter issued by Chief Secretary

			<p>U 035/8-1-2005, dated 25.04.2006 to all Departments regarding "Water Conservation and Recharging" through Rain Water Harvesting, instruction have been issued for Conservation and Preservation of Ponds. The Master/Zonal Plan will indicate the Land use and Year mark for Water Recharge/Harvesting/Reuse of Water. A Geological/Hydro Geological Survey for Recharging of Water before Launching of New Scheme is essential.</p> <p>Vide GO no. 3671/9-v0/17/19.06.2003, an Action Plan for the Implementation of Rain Water Harvesting and Water Conservation a Cell is to be created at City Office Level. The Action Plan includes Publicity, Creation of Rain Water Harvesting Cell, Training, Empanelment of Expert and Agencies, Fixation of Rates, Scrutiny of Building Plan 1000 Square Meter, Issue of Notice, Presentation and Seizure of Building, Fixing of Hoardings on important places and Building The Technique &amp; Design of Rain Water Harvesting is available on authority Web-site and Awas Bhandhu Web-site <a href="http://www.awasup.nic.in">www.awasup.nic.in</a>. Work Shops/Interface with Schools/Teacher/ House Wives/Builder Associations /School Children organized at various forum. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008 in which Rain Water Harvesting is mandatory for Plots of 300 Square Meter and above. The Housing Scheme developed by the Developer will not include the Density &amp; FAR of EWS/LIG Houses in the calculation of Density &amp; FAR of the scheme being developed by the Pvt. Developer.</p>
<b>Earmarking of Land for EWS/LIG Housing and a system of cross subsidy</b>			
A	Decision on the extent of reservation (20-25%)	Earmarking of land for EWS/LIG Housing is being done according to the rules framed by GoUP.	Vide GO no. 2711/8-05, dated 21.05.2005 the development of Housing Scheme through PPP model has been promoted. The developer is required to develop & sell 20% of houses for EWS & LIG group. Hi-Tech Township Policy was framed vide GO no. 3872-8-07- dated 17.09.2007. The developer company through consortium was required to provide 10% housing stalk for EWS & 10% for LIG group on the rates prescribed by Govt. and the allotment is to be finalized by a committee under V.C./ Housing Commissioner. The developer shall provide Free of Cost Basic Infrastructural facility in the
B	Amendment of the existing legislation and notification		
C	Timeline to improve the percentage of reservation for EWS/LIG in housing projects		

			<p>Rural Abadi falling within the Area of Hi Tech Township such as Road, Drainage, Water Supply Sanitation, Electricity etc. Vide GO. Dated 05.06.2009 the developer is required to provide Free of Cost connectivity to Rural Abadi falling within the Hi Tech Township.</p> <p>Vide GO no. 5899/8-3-09 dated 14.01.2010, "Affordable Housing to EWS &amp; LIG category policy to 2009" was framed. As per this policy 10% of EWS &amp; 10% of LIG total 20 % Houses is to be constructed by Cross-Subsidy by Government Agency and Private Builders. The Housing Scheme developed by Pvt. Developer will not include the Density and F.A.R. of EWS/LIG Houses in the calculation of Density and F.A.R. of the Scheme being developed by the Private Developers.</p>
<b>BYELAWS ON REUSE OF RECYCLED WATER.</b>			
A	<p>1-Final design and decision on in use of a waste water recycling system.</p> <p>2-Preparation of draft building Bylaws to reflect to reflect the mandatory clauses such a system.</p> <p>3-Amendment of the existing legislation to introduce the new building byelaws and procedures.</p> <p>4-Dissemination of the new building byelaws through a website.</p> <p>5-City level workshops to address to the queries of general public</p>	Nagar Nigam is following the byelaws framed by Govt. in National Building Code	<p>Chapter 3 &amp; 9 of National Building Code deals with Building Laws, &amp; Recycle/Reuse of Water. This has been adopted through "Bhawan Upvidhi-2008. Recycle of Treated Water use for irrigation purpose as per NBC Part 3&amp;9 and Technical theory of Pollution Contral Board &amp; Jal Nigam. Amendment in Building Bye Laws have been made and "Bhawan Upvidhi 2008 has been implemented. The Technique and Design of Rain Water Harvesting/Reuse of Water is available on Awass Bandhu Web-site, <a href="http://www.awasup.nic.in">www.awasup.nic.in</a> Several Seminars/Work Shops have been organized. The target group being Teachers/House Wives/School Children/Builders Association. All Building Plans are sanctioned as per Bhawan Upvidhi of 2008.</p>
<b>Structural Reform</b>			
A	New Initiatives planned within organisation	1-Weekly review meeting by Municipal Commissioner is there. Important issues like revenue collection are reviewed almost daily.	All municipal core services are being maintained at zonal office such as Health, water supply, sanitation, and sewerage.
B	New Initiatives planned for inter-agency coordination and accountability amongst city level agencies	2-Monthly meetings of departments working at city level is taken by Divisional Commissioner and District Magistrate in addition to that Meeting on issue specific are there among city level departments	Demand and collection of Taxes are being maintained and monitored at Zonal office. Registration and redressal of complaints is being done at Zonal offices. Act amended vide notification No. 1231/79/b-1-09-1(ka) 24-2009 22/9/2009 (Section 3D) regarding formation of Ward Committee. City level monitoring committee of stakeholder has been formed. A city level co-ordination committee has been constituted by Environment department of the state. City level co-ordination committee also formed for cleaning of river. City Level Co-ordination committee has been constituted in the Zoning of

			Street Venders. It is proposed to constitute a City Level coordination committee in the framing and execution of City Sanitation Plan. Creation of cadre of municipal staff for different technical discipline has been recommended in the report submitted to State Government on 22.5.2009. The cadre of different discipline at Nagar Panchayat, Nagar Palika Parishad and Nagar Nigam level has been recommended. The State Government has accepted the report and the necessary action is being taken. The reorganization of Executive Officer cadre is under consideration at State level and at the U.P. 6th. Pay Committee level. Two rounds of deliberations with the Chairman U.P. 6th. Pay Committee has already taken place. Revenue (Tax assessment & collection) staff cadre reviewed The post of Environmental Engineer for ULB has been created. Reorganization of Executive Cadre. A separate Directorate for Food and Drugs Control has been established.
<b>Administrative Reform</b>			
A	1-Rationalization in staff & Human Resource Management 2-Staff Training 3-Reduction in Establishment Expenditure 4-Management Review Systems	As per U.P Government order dated 12.06.2006 a Committee under the Chairmanship of Director of Local Bodies was formed for suggesting Administrative Reforms for Reorganization, up gradation, strengthening and categorization local bodies. The committee submitted its report to U.P. Government in. The State Government accepted the report on principals after deliberation at various levels. The report submitted rationalization of staff categorization norms for ULBs and suggested measurement for reduction in establishment expenditure	A committee was constituted vide GO no. 1495/9-1-2006 dated 12, June 2006 to establish norms for the Categorization, Up gradation, Reorganization and the Rationalization ion of the Human Resources by determining the work load in the ULB's. The report has been submitted and acted upon by the State Government. Identified as –The responsibilities and duties was not properly defined for some centralized revenue staff (Tax Assessment & collection), For environmental aspect no post for environmental Engineer (Especially for Solid waste Management) at ULB level, Shortage of Technical & Managerial staff, Inadequacy of E-Gov Set-Up. In order to increase Financial accountability and Discipline in the ULB's the State of U.P. has been the First State to propose to bring the ULB's under the F.R.B.M. (Financial Responsibility and Budget Management) Act. The Act has been drafted and it is in the stage of being Vetted by the Finance Department.
<b>Encouraging PPP</b>			
A	List down the city level project initiatives planned through PPP in the next three years	<ul style="list-style-type: none"> <li>➤ PPP cell has been established in VMC</li> <li>➤ SWM project of VMC is in PPP Mode.</li> <li>➤ Construction of Modern Slaughter House.</li> <li>➤ DPR for street food under PPP of Rs 6.70</li> </ul>	GO-No-1:-1783/-9-1-01-66सा/01 दिनांक 22.6.02, 2:-4584/ नौ-1-04-2(9)/2002 दिनांक 13.1.04, 3:-4323/9-1-2005-66सा/2001टीसी दिनांक 13.9.05, 4:-174/9-1-2006-66सा/2001टीसी दिनांक 21.3.06.

		<p>Crone is prepared and submitted to GOI for approval.</p> <p>➤ Construction of <i>Yatri Pratikshalay</i>.</p>	<p>Done Act amended.</p> <p>Order issued GO-No- 1855/9-5-08-54EO/2007 dated 6.8.2008. Promote the undertaking of any project for supply of urban infrastructure or services adequate provision made in act to make city level planned and policy for implementing PPP model in different service sector of municipality gazette no 1231(2) LXXXIX-V-1-09-1(KA)24-2009.</p> <p>PPP cell has been established in VMC.</p> <p>DPR for street food under PPP of Rs 6.70 Crore is prepared and submitted to GOI for approval.</p>
--	--	---	--

**2. MoA**  
 In case MoA has not been negotiated and signed as on reporting date, please indicate target time period for entering into tripartite MoA month / year  
MoA has already been signed on 8 Jan 2007.

**3. List initiatives taken if any for creation of a Revolving Fund at the city level** (please mention in brief bullet points)

- Request letter and proposal have sent to the State Govt....

**4. Any innovations/good practices in urban governance, project development and service delivery implemented in the city during the reporting period** (please mention in brief bullet points)

- Maintenance and beautification of PARKS on PPP basis.
- Computerized Citizen's Grievance Redressal System based on IVRS system is operative in the VNN.
- Property tax calculator is added on website for better services to citizens.
- Use of GPRS enabled Spot Billing Machine (SBM) is being started recently for the door to door onsite property tax collection.
- DPR for street food under PPP of Rs 6.70 Crore is prepared and submitted to GOI for approval.
- Construction of *Yatri Pratikshalay*.
- PIU, JnNURM has organized 3 Basic computer training programme for clerical staff of ULB in March-15.

Signature & date  
**Authorized Signatory**  
**Urban Local Body**

**Additional Municipal Commissioner**  
**Varanasi Nagar Nigam, varanasi**

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

*(To be filled in separately for each project)*

	Project title:		<b>Water Supply component phase I</b>		Project Bank A/c No:	A/C No- 0464000100335931 PNB Nichi Bagh Varanasi
1.	Project code:		VAR-002		3. & Name & Address of Bank	
	Implementing Agency:		U.P. Jal Nigam		Project Cost (in Rs. Lakhs) sanctioned	Original Cost Rs. 11102.00 lakhs Revised Cost Rs. 13979.00 Lakhs

5. Budget Allocation by ULB / parastatal agency					All amounts are in Rs. lakhs	
Allocation in ULB / parastatal agency budget for this project in current FY					Rs. 0.00 lakhs	

6. Capital Contributions to the project and Inflows								
S. No	Sources	Commitment based on approved project cost	Commitment based on Revised Cost	% of Total Project Cost	Actual release upto end of last reporting quarter (Dec 2014)	Actual amounts released into Project Account		Commitment pending release from source for balance
						(FY 2014-15)		
						During the quarter being reported	Cumulative released as on 31.03.2015	
						January 15-March 15		
1	2	3	4		5	6	7=(5+6)	8=(3-7)
1	GoI	5551.00	5551.00	50%	4995.90+555.10* =5551.00	0.00	4995.90+555.10*=5551.00	0.00
2	State	2220.40	4234.30	20 % + 70 %	2220.40	2013.90	4234.30	0.00
3	ULB	3330.60	4193.70	30 % + 30 %	3330.60	0.00	3330.60	863.10

4 Others								
<b>Total</b>	<b>11102.00</b>	<b>13979.00</b>	<b>100%</b>	<b>11102.00</b>	<b>2013.90</b>	<b>13115.90</b>	<b>863.10</b>	

Note: 10 % of ACA (Rs. 555.10 Lakhs) which was holdup by GoI, has been released by GoUP.

Note: The additional cost as approved in revised Project cost is included in State share as 70% and in ULB share 30%.

Note (for filling table):

- (1) Quarter is defined to be aligned with the financial year time frames
- (2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account
- (3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.



Total interest accumulated in bank account to date	Rs. 249.01 Lakh
--	-----------------

7. Monitoring Funds Utilisation for the project						
			Actual amounts utilised in the project			
Tender Package	Upto end of last reporting Quarter (Dec.-2014)	During the quarter being reported Jan.2015 -March- 2015	Cumulative Expenditure as on 31.03.2015	Estimated expenditure for next quarter	Expected time to request for next Installment	
No.	1	2	3	4=(2+3)	5	6
1.	811.70	0.00	811.70	0.00	10% of held up ACA has to be release by GoI	
2.	1840.332	138.230	1978.562	608.708		
3.	3063.123	44.00	3107.123	136.547		
4.	1852.465	0.00	1852.465	122.045		
5.	2086.14	0.00	2086.14	199.68		
6.	830.28	0.00	830.28	125.27		
Contingencies	224.89	0.00	224.89	-		
<b>Total</b>	<b>10708.93</b>	<b>182.23</b>	<b>10891.16</b>	<b>1192.25</b>		
<b>Utilisation of funds as % of funds received from all sources for the project as on 31.03.2015</b>					83.04 %	

*All amounts are in Rs. lakhs*

<b>8. Project Implementation Monitoring</b>										
<b>List all tender packages proposed for the project</b>		<b>Cost (in Rs. Lakhs)</b>			<b>Project Start</b>		<b>Implementation Status</b>		<b>Completion</b>	
<b>Pack age No.</b>	<b>Brief Title of Tender Package</b>	<b>Estimate</b>	<b>Awarded</b>	<b>On completi on</b>	<b>Tender Release date</b>	<b>Tender Award date</b>	<b>(Work Not started/Under Progress/Com pleted)</b>	<b>% of work completed (Physical Progress)</b>	<b>Scheduled date (as per DPR)</b>	<b>Estimated completion date</b>
1.	Renovation of Bhadaini intake Works	894.19	769.04	-	25.10.10	02.06.08	completed	100%	31.03.2010	31.12.2011
2.	Repair/rehabilitation of Bhelupur water treatment Plant.	2587.27	2010.36 60.00 (Power)	-	4.4.08	1.8.08	Under progress	96%	31.03.2010	31.12.2015
3.	Feeder main & rising main.	3243.67	-	-	-	-	Order for supply of pipe issued procurement of 24.82 km pipes complete. 24.526 km feeder main laid.	98%	31.03.2010	31.12.2015
4.	Repair of ZPS-12 Nos Const. of OHT-7 Nos. Const. of CWR- 16 Nos. Booster pumps – 51 Nos.	1974.51	1635.938 90.00(power)	- -	15.04.08 -	21.05.08	Work under Progress Departmental	96%	31.03.10	31.12.2015
5.	Const. of CWR-11 Nos Const. of OHT-10 Nos Booster pumps – 33 Nos.	2285.82	1996.52 66.00 (Power)	-	15.4.08	21.5.08	--do--	96%	31.03.2010	31.12.2015
<b>6 PACKAGE-6 MISCELLANEOUS ITEMS</b>										
i.	Portable leak detection equipment-4set	173.52	43.38	-	31.08.12	23.05.13	One set received & training left.	25%	31.03.2010	31.12.2015
ii.	SCADA system for controlling supply of water in Varanasi city-1set	671.70	749.12.	-	16.06.09	23.10.09	Under progress	98%	22.01.11	31.12.2015
iii.	Supply of 3 nos. non clog submersible pump set 40 HP, 6000 lpm, 15m head.	22.50	12.90	-	1/2008	4/2008	Completed	100%	31/7/2008	31.07.2008
iv.	Supply and installation of Digital flow meter of size varying 500mm to 1000mm dia 30 nos.	255.00	As per requirement of site SITC of 150mm/200mm dia electromagnetic flowmeter in place of 500mm to 1000mm dia digitae flowmeter awarded in item No. 6 ii							
v.	Electronic chlorination device at different existing tube wells, 30 Nos.	12.00	5.62	-	1/2008	7/2008	Completed	100%	9/2008	30.09.2008
vi.	100 KVA Diesel Generating sets. (trolley mounted), 4 Nos	34.00	31.86	-	1/2008	5/2008	Completed	100%	8/2008	31.08.2008
vii.	Tankers of 3000 ltr capacity -4 Nos.	5.00	6.25	-	1/2008	3/2008	Completed	100%	5/2008	31.05.2008
viii.	Tractor – 1 No.	5.00	3.48	-	1/2008	3/2008	Completed	100%	4/2008	30.04.2008
<b>SUB TOTAL</b>		<b>1178.72</b>	<b>809.23</b>	-						
<b>Total</b>		<b>12164.18</b>	<b>7537.098</b>							

9. Scheduled completion date of Project as per DPR<sup>7</sup> approved by CSMC: month / year 11/2010

Actual duration (in months) for project completion: 36 Month

Estimated time for completion of project as on date: month / year Dec., 2015

Is there a difference between schedule date of completion and estimated date of completion: Yes

In case Yes, then what are the reasons for the delay, please select from the list below:

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account		
ii.	Issues related to cost escalation	No	-
iii.	Delay in tendering process	No	-
iv.	Technical sanction process at state level	No	-
v.	Field level conditions leading to redesign	No	-
vi.	Constraints in supply of equipment/material/technology		
vii.	Technical capacity of ULBs	No	-
viii.	Project Management related issues.	No	-
ix.	Any other issues / constraints in project implementation	Yes	<div style="border: 1px solid black; padding: 5px;">                     1. Land of 1 No. OHT made available on 01.02.2013                      2. Road cutting permission from District Administration.                 </div>

10. Status of Various Initiatives:				
Sl. No.	Programme	Item	Actual Status (in numbers)	
			During the last quarter	Cumulative since inception of the mission
<b>1.</b>	<b>Type of Capacity Building Programmes</b>			
	i. Rapid Training Programme (R.T.P.) ii. National Urban Information System. iii. GoI-UNDP Project	Number of Official Trained	-	13
	i. Rapid Training Programme by Centre for Good Governance,	Number of Non Official Trained	-	90
<b>2.</b>	<b>Workshops</b>			
1	National Urban Information System. Hyderabad.	National Level	-	02
2	i- Rapid Training Programme, Lucknow. JNNURM ii- GoI-UNDP Project, Property Tax	State Level	-	05
3	Rapid Training Programme by Centre for Good Governance.	Regional Level	-	90
<b>3.</b>	<b>Other (Please specify key initiatives)</b>	-	-	-
	i. Basic computer training for employs by UPDESCO			50
	ii. Double Entry Accounting System training by Chartered Account			10

### 11. Issues in Project Monitoring and Inspections

Sl. No	Particulars	Remarks
1	Inspections carried out by SLNA/ GoI Officers	-
2	Date of Inspection	-
3	Issues reported during Inspections	-
4	Course corrections done	-
5	Suggestions, if any, for project monitoring and MIS	-

**Signature & Date**

**Authorised Signatory**

Project Implementing Agency

**Signature & Date**

**Authorised Signatory**

**Urban Local Body<sup>8</sup>**

---

<sup>8</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project

1.	<b>Project title:</b>	<b>Water Supply component phase II</b>	3.	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	A/C No-0464000100340710 PNB, Lanka, Varanasi
	<b>Project code:</b>	VAR-02			
2.	<b>Implementing Agency:</b>	U.P. Jal Nigam	4.	<b>Project Cost (in Rs. Lakhs) – as Sanctioned</b>	Original Cost-Rs. 8610.00 Lakhs Revised Cost- Rs. 11050.85 Lakhs

*All amounts are in Rs. lakhs*

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. _____ lakhs

6. Capital Contributions to the project and Inflows <sup>3</sup>								
S. No	Sources	Commitment based on approved project cost	Commitment based on Revised Cost	% of total Project Cost	Actual release upto end of last Reporting quarter <sup>4</sup> December 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported (January 2015-march 2015)	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7	8=(6+7)	9=(4-8)
1	GoI	4305.00	4305.00	50 %	3874.505+430.50* =4305.00	0.00	4305.00	0.00
2	State	1722.00	3430.60	20 % +70 %	3430.60	0.00	3430.60	0.00
3	ULB	2583.00	3315.25	30 % +30 %	3315.25	0.00	3315.25	0.00
4 Other								
<b>Total</b>		<b>8610.000</b>	<b>11050.85</b>	<b>100 %</b>	<b>11050.85</b>	<b>0.00</b>	<b>11050.85</b>	<b>0.00</b>

**Note: \* 10 % of ACA (Rs. 430.50 Lakhs) which was hold up by GoI, has been released by GoUP**

Note: The additional cost as approved in revised Project cost is included in State share as 70% and in ULB share 30%.

<sup>3</sup> Note (for filling table):

(4) Quarter is defined to be aligned with the financial year time frames

(5) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(6) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

<sup>4</sup> From start of the project

Total interest accumulated in bank account to date	Rs. 276.867 Lakh
--	------------------

7. Monitoring Funds Utilisation for the project					
Tender Package No.	Actual amounts utilised in the project			Estimated expenditure for next quarter	Expected time to request for next Installment
	Upto end of last reporting Quarter Dec.-2014	During the last quarter being reported Jan.2015 - March- 2015	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
1.	6126.50	1.34	6127.84	0.00	10 % of held up ACA has to be release by GoI.
2.	-	-	-	0.00	
3. Contingency	197.68	0.00	197.68	0.00	
4. Centage	546.580	234.25	780.83	0.00	
		-	-		
<b>Total</b>	<b>6870.76</b>	<b>235.59</b>	<b>7106.35</b>	<b>0.00</b>	
Utilisation of funds as % of funds received from all sources for the project as on 31.03.2015				64.30%	





9. Scheduled completion date of Project as per DPR<sup>7</sup> approved by CSMC: month /year 12/2010

Actual duration (in months)for project completion: 36 Month

Estimated time for completion of project as on date: month / year 12/2015

Is there a difference between schedule date of completion and estimated date of completion: *Yes*

In case Yes, then what are the reasons for the delay, please select from the list below:

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account		
ii.	Issues related to cost escalation	No	-
iii.	Delay in tendering process	Yes	-
iv.	Technical sanction process at state level	No	-
v.	Field level conditions leading to redesign	No	-
vi.	Constraints in supply of equipment/material/technology		
vii.	Technical capacity of ULBs	No	-
viii.	Project Management related issues.	No	
ix.	Any other issues / constraints in tender project implementation	No	

<b>10. Status of Various Initiatives:</b>				
<b>Sl. No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last Quarter</b>	<b>Cumulative since inception of the Mission</b>
<b>1.</b>	<b>Type of Capacity Building Programmes</b>			
	i. Rapid Training Programme (R.T.P.) ii. National Urban Information System. iii. GoI-UNDP Project	Number of Official Trained	-	13
	i. Rapid Training Programme by Centre for Good Governance,	Number of Non Official Trained	-	90
<b>2.</b>	<b>Workshops</b>			
1	National Urban Information System. Hyderabad.	National Level	-	02
2	i.- Rapid Training Programme, Lucknow. JNNURM ii- GoI-UNDP Project, Property Tax	State Level	-	05
3	Rapid Training Programme by Centre for Good Governance.	Regional Level	-	90
<b>3.</b>	<b>Other (Please specify key initiatives)</b>	-	-	-
	i. Basic computer training for employs by UPDESCO			50
	ii. Double Entry Accounting System training by Chartered Account			10

<b>11. Issues in Project Monitoring and Inspections</b>		
<b>Sl. No</b>	<b>Particulars</b>	<b>Remarks</b>
<b>1</b>	<b>Inspections carried out by SLNA/ GoI Officers</b>	-
<b>2</b>	<b>Date of Inspection</b>	-
<b>3</b>	<b>Issues reported during Inspections</b>	-
<b>4</b>	<b>Course corrections done</b>	-
<b>5</b>	<b>Suggestions, if any, for project monitoring and MIS</b>	-

**Signature & Date**  
**Authorised Signatory**  
**Project Implementing Agency**

**Signature & Date**  
**Authorised Signatory**  
**Urban Local Body<sup>8</sup>**

---

<sup>8</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project

1.	Project title:	<b>Water Supply component Priority-II</b>	3.	Project Bank A/c No: & Name & Address of Bank	A/C No-4141000100435786 PNB Pandeypur, Varanasi
	Project code:	VAR-002		4.	Project Cost (in Rs. Lakhs) – as sanctioned
2.	Implementing Agency:	U.P. Jal Nigam			

*All amounts are in Rs. Lakhs*

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current FY	Rs. _ 8889.30 lakhs

**6. Capital Contributions to the project and Inflows<sup>3</sup>**

S. No.	Sources	Commitment based on approved project cost	% of total project cost	Actual release upto end of last reporting quarter <sup>4</sup> Dec 2014	Actual amounts released into Project Account		Commitment pending release from source for balance project period
					During the quarter being reported Januray 2015-March 2015	Cumulative released as on 31.03.2015	
1	2	3	4	5	6	7=(5+6)	8=(3-7)
				5801.22+900.00*+			
1	GoI	9000.00	50	48.78**=6750.00	0.00	6750.00	2250.00
2	State	6516.00	20	4449.60	0.00	4449.60	2066.40
3	ULB	5400.00	30	4487.40	0.00	4487.40	912.60
4	Others						
<b>Total</b>		<b>20916.00</b>	<b>100</b>	<b>15687.00</b>	<b>0.00</b>	<b>15687.00</b>	<b>5229.00</b>

Note: \*10 % of ACA (Rs. 900.00 Lakhs) which was hold up by GoI, has been released by GoUP

\*\*Out of interest earned at ULB and Implementing Agency Rs. 48.78 lacs utilized against ACA.

<sup>3</sup> Note (for filling table):

(7) Quarter is defined to be aligned with the financial year time frames

(8) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(9) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

<sup>4</sup> From start of the project

<b>Total interest accumulated in bank account to date</b>	Rs 219.345 Lakh
---	-----------------

<b>7. Monitoring Funds Utilisation for the project</b>					
Tender Package No.	Actual amounts utilised in the project			Estimated expenditure for next quarter	Expected time to request for next Installment
	Upto end of last reporting Quarter (Dec 2014)	During the last quarter being reported Jan 2015-March 2015	Cumulative Expenditure as on 31.03.2015		
1	2	3	4=(2+3)	5	6
1.	11618.06	685.63	12303.69	2000.00	10% of held up ACA has to be release by GoI
2.	389.17	0.00	389.17	200.00	
3.	59.86	0.00	59.86	50.00	
4.	1042.56	348.00	1390.56	750.00	
Contingency	46.35	0.00	46.35	50.00	
<b>Total</b>	<b>13156.00</b>	<b>1033.63</b>	<b>14189.63</b>	<b>3050.00</b>	
<b>Utilisation of funds as % of funds received from all sources for the project as on date 31.03.2015</b>					90.45%



9. Scheduled completion date of Project as per DPR<sup>7</sup> approved by CSMC: month /year 03/2012

Actual duration (in months)for project completion: 30 Month

Estimated time for completion of project as on date: month / year 12/2016

Is there a difference between schedule date of completion and estimated date of completion: No

In case Yes, then what are the reasons for the delay, please select from the list below:

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account		
ii.	Issues related to cost escalation	No	-
iii.	Delay in tendering process	No	-
iv.	Technical sanction process at state level	No	-
v.	Field level conditions leading to redesign	No	-
vi.	Constraints in supply of equipment/material/technology		
vii.	Technical capacity of ULBs	No	-
viii.	Project Management related issues.	No	-
ix.	Any other issues / constraints in project implementation	No	Stay on doing work on intake well site & WTP Site.

<b>10. Status of Various Initiatives:</b>				
<b>Sl. No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the Mission</b>
<b>1.</b>	<b>Type of Capacity Building Programmes</b>			
	i. Rapid Training Programme (R.T.P.) ii. National Urban Information System. iii. GoI-UNDP Project	Number of Official Trained	-	13
	i. Rapid Training Programme by Centre for Good Governance,	Number of Non Official Trained	-	90
<b>2.</b>	<b>Workshops</b>			
1	National Urban Information System. Hyderabad.	National Level	-	02
2	i- Rapid Training Programme, Lucknow. JNNURM ii- GoI-UNDP Project, Property Tax	State Level	-	05
3	Rapid Training Programme by Centre for Good Governance.	Regional Level	-	90
<b>3.</b>	<b>Other (Please specify key initiatives)</b>	-	-	-
	i. Basic computer training for employs by UPDESCO			50
	ii. Double Entry Accounting System training by Chartered Account			10



<b>11. Issues in Project Monitoring and Inspections</b>		
<b>Sl. No</b>	<b>Particulars</b>	<b>Remarks</b>
<b>1</b>	<b>Inspections carried out by SLNA/ GoI Officers</b>	-
<b>2</b>	<b>Date of Inspection</b>	-
<b>3</b>	<b>Issues reported during Inspections</b>	-
<b>4</b>	<b>Course corrections done</b>	-
<b>5</b>	<b>Suggestions, if any, for project monitoring and MIS</b>	-

**Signature & Date**  
**Authorised Signatory**  
 Project Implementing Agency

**Signature & Date**  
**Authorised Signatory**  
 Urban Local Body<sup>8</sup>

---

<sup>8</sup> In case of projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project

1.	Project title:	Trans Varuna Sewerage Project Under JNNURM for Varanasi	3.	Project Bank A/c No: & Name & Address of Bank	A/C No-4141000100431133 Panjab National Bank, Pandey pur, Varanasi
	Project code:			4.	Project Cost (in Rs. Lakhs) – as sanctioned
2.	Implementing Agency:	U.P. Jal Nigam			

*All amounts are in Rs. lakhs*

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. in lakhs

6. Capital Contributions to the project and Inflows <sup>3</sup>								
S. No	Sources	Commitment based on approved project cost	Commitment based on approved Project	% of total project cost	Actual amounts released into Project Account			Commitment pending release from source for balance project period
					Actual release upto end of last reporting quarter (Dec 2014)	During the last quarter being reported (Jan 15-March 15)	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7=(5+6)	8=(3-7)
			15456.00	50%	10046.40+1545.60* =11592.00	0.00	11592.00	3864.00
1	GoI	15456.00	15456.00	50%	10046.40+1545.60* =11592.00	0.00	11592.00	3864.00
2	State	6182.40	13055.92	20%+70%	11510.10	0.00	11510.10	1545.82
3	ULB	9273.60	12219.39	30%+30%	9900.90	0.00	9900.90	2318.49
4 Others (specify agency's name)								
	<b>Total</b>	<b>30912.00</b>	<b>40731.31</b>	<b>100 %</b>	<b>33003.00</b>	<b>0.00</b>	<b>33003.00</b>	<b>7728.31</b>

*Note: The additional cost as approved in revised Project cost is included in State share as 70% and in ULB share 30%.*

**Note: Note: 10 % of ACA (Rs. 1545.60 Lakhs) which was hold up by GoI, has been released by GoUP**

Total interest accumulated in bank account as on 31.03.2015	U.P. Jal Nigam	Rs. 921.32404 Lac.
<b>Total</b>		<b>Rs 921.32404 Lakhs</b>

<b>7.</b>	<b>Monitoring Funds Utilisation for the project</b>				
	<b>Actual amounts utilised in the project</b>				
<b>Tender Package No.</b>	<b>Upto end of last reporting Quarter (Dec 2014)</b>	<b>During the last quarter being reported Jan 15-March 15</b>	<b>Cumulative Expenditure as on 31.03.2015</b>	<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Installment</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4=(2+3)</b>	<b>5</b>	<b>6</b>
<b>1.</b>	25394.00	389.288	25783.288	1000.00	
<b>Total</b>	<b>25394.00</b>	<b>389.288</b>	<b>25783.288</b>	<b>1000.00</b>	
<b>Utilisation of funds as % of funds received from all sources for the project as on 31.03.2015</b>				<b>78.12 %</b>	

All amounts are in Rs. lakhs

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress / Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	completion Date as revised by Govt. of U.P
1.	Laying of Sewer, Construction of STP & Pumping Station	24393.00	27399.00		27.1.2009	30.9.2009	Land acquisition at Sathwa was suspended/dropped due to farmers agitation. Now District Administration has made available another land measuring 6.666 Hact. at Goithaha on 07.02.2015 for STP Construction. Boundary wall and Gate has been completed. <ul style="list-style-type: none"> <li>• 141.00 km sewer line laid.</li> <li>• Work of IPS at Narokhar – 75%. Complete</li> <li>• MPS work is in progress – 5% complete.</li> </ul>	64%	31.12.2011	March 2017
<b>Total</b>		24393.00	27399.00							

Total Estimated Cost Rs. 30912.00 Lakh  
Revised Estimated Cost Rs. 40731.00 Lakh.

Scheduled completion date of Project as per DPR approved by CSMC: month/ year 12/2011

Actual duration (in months)for project completion: 30 Months

Estimated time for completion of project as on date: month / year Next two years after land for STP is made available (March 17)

Is there a difference between schedule date of completion and estimated date of completion: No

In case Yes, then what are the reasons for the delay, please select from the list below:

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
I.	Delay related to fund release into Project Account	No	-
II.	Issues related to cost escalation	No	-
III.	Delay in tendering process	Yes	Due to Lok Sabha Election.
IV.	Technical sanction process at state level	No	-
VI.	Field level conditions leading to redesign	No	-
VII.	Constraints in supply of equipment/material/technology	No	-
VIII	Technical capacity of ULBs	No	-
	Project Management related issues.	No	-
IX.	Any other issues / constraints in project implementation	Yes	Delay in land acquisition for S.T.P. and limited Road Cutting permission due to monsoon and festivals etc.

<b>10.</b>	<b>Status of Various Initiatives:</b>			
<b>S. No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
<b>1.</b>	<b>Type of Capacity Building Programmes</b>			
		<b>Number of Official Trained</b>	-	-
		<b>Number of Non Official Trained</b>	-	-
<b>2.</b>	<b>Workshops</b>			
		<b>National Level</b>	-	-
		<b>State Level</b>	-	-
		<b>Regional Level</b>	-	-
<b>3.</b>	<b>Other (Please specify key initiatives)</b>			

### 11. Issues in Project Monitoring and Inspections

Sl. No	Particulars	Remarks
1	Inspections carried out by SLNA/ GoI Officers	NIL
2	Date of Inspection	NIL
3	Issues reported during Inspections	NIL
4	Course corrections done	NIL
5	Suggestions, if any, for project monitoring and MIS	NIL

**Signature & Date**

**Authorised Signatory**

**Project Implementing Agency**

**Signature & Date**

**Authorised Signatory**

**Urban Local Body<sup>8</sup>**

1.	Project title:	Storm Water Drainage Project For Varanasi	3.	Project Bank A/c No: & Name & Address of Bank	A/C No-0464000100340224 Panjab National Bank, Nichi Bagh, Varanasi
	Project code:				
2.	Implementing Agency:	U.P. Jal Nigam	4.	Project Cost (in Rs. Lakhs) – as sanctioned	Original Cost Rs. 19162.00 Lakhs Revised Cost Rs. 25373.00 Lakhs

*All amounts are in Rs. lakhs*

<b>5. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. Rs -

6. Capital Contributions to the project and Inflows <sup>3</sup>								
S. No	Sources	Commitment based on approved project cost	Commitment based on Revised Project	% of total project cost	Actual release upto end of last reporting Quarter Dec 14	Actual amounts released into Project Account		Commitment pending release from source for balance project period
						During the last quarter being reported Jan 15-March 15	Cumulative released as on 31.03.2015	
1	2	3(a)	3(b)	4	5	6	7=(5+6)	8=(3-7)
1	GoI	9581.00	9581.00	50%	8549.47+958.10*+73.43**=9581.00	0.00	9581.00	0.00
2	State	3832.40	8180.10	20%+70%	8180.10	0.00	8180.10	0.00
3	ULB	5748.60	7611.90	30%+30%	7611.90	0.00	7611.90	0.00
4	Others							
	<b>Total</b>	<b>19162.00</b>	<b>25373.00</b>	<b>100%</b>	<b>25373.00</b>	<b>0.00</b>	<b>25373.00</b>	<b>0.00</b>

Note: The additional cost as approved in revised Project cost is included in State share as 70% and in ULB share 30%.

Note: \* 10 % of ACA (Rs.958.10 Lakhs) which was holdup by GoI, has been released by GoUP.

\*\*Out of interest earned Rs 73.43 lakhs utilized against ACA.



<b>Total interest accumulated in bank account as on 31.03.2015</b>		U.P. Jal Nigam		Rs. 354.55934 Lacs	
		<b>Total</b>		Rs. 354.55934 Lacs	
<b>7.</b>	<b>Monitoring Funds Utilisation for the project</b>				
	<b>Actual amounts utilised in the project</b>				
<b>Tender</b>				<b>Estimated</b>	<b>Expected time to</b>
<b>Package No.</b>	<b>Upto end of last reporting Quarter (Dec 2014)</b>	<b>During the last quarter being reported (Jan 2015-March 2015)</b>	<b>Cumulative Expenditure as on 31.03.2015</b>	<b>expenditure for next quarter</b>	<b>request for next Installment</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4=(2+3)</b>	<b>5</b>	<b>6</b>
<b>1.</b>	24716.17	179.03	24895.20	477.80	10 % of held up ACA has to be release by GoI
<b>Total</b>	<b>24716.17</b>	<b>179.03</b>	<b>24895.20</b>	<b>477.80</b>	
<b>Utilisation of funds as % of funds received from all sources for the project as on 31.03.2015</b>					<b>98.12%</b>

All amounts are in Rs. lakhs

8. Project Implementation Monitoring										
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Status		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1.	Storm Water Drainage	19162.00	23121.00	25373.00	13.05.2009	30.03.10	Work in Progress, 67.25 km. drain laid & 60.17 km put to use.	98%	31.03.2011	30.06.2015
<b>Total</b>		19162.00	-	-						

**9. Scheduled completion date of Project as per DPR approved by CSMC: month/ year 3/2011**

**Actual duration (in months)for project completion: 36 Months**

**Estimated time for completion of project as on date: month / year Jun.-2015**

**Is there a difference between schedule date of completion and estimated date of completion: YES**

**In case Yes, then what are the reasons for the delay, please select from the list below:**

Sl.No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	Yes	Only 30% ULB share was released up to July 2013
ii.	Issues related to cost escalation	No	
iii.	Delay in tendering process	Yes	3 Times, PQ bid invited but none qualified.
iv.	Technical sanction process at state level	No	
v.	Field level conditions leading to redesign	No	
vi.	Constraints in supply of equipment/material/technology	No	
vii.	Technical capacity of ULBs	No	
viii.	Project Management related issues.	No	
ix	Any other issues / constraints in project implementa	Yes	Restricted permission for road cutting, festivals, mansoon etc.

10.	Status of Various Initiatives:				
S. No.	Programme	Item	Actual Status (in numbers)		
			During the last quarter	Cumulative since inception of the mission	
1.	Type of Capacity Building Programmes				
		Number of Official Trained	-	-	
		Number of Non Official Trained	-	-	
2.	Workshops				
		National Level	-	-	
		State Level	-	-	
		Regional Level	-	-	
3.	Other (Please specify key initiatives)				

### 11. Issues in Project Monitoring and Inspections

Sl. No	Particulars	Remarks
1	Inspections carried out by SLNA/ GoI Officers	NIL
2	Date of Inspection	NIL
3	Issues reported during Inspections	NIL
4	Course corrections done	NIL
5	Suggestions, if any, for project monitoring and MIS	NIL

Signature & Date  
Authorised Signatory  
Project Implementing Agency

Signature & Date  
Authorised Signatory  
Urban Local Body

<b>1.</b>	<b>Project title:</b>	<b>Varanasi Solid Waste Management</b>	<b>3.</b>	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	<b>A/c No-08342151005407 OBC, Sigra, Varanasi</b>
	<b>Project code:</b>			<b>4.</b>	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>
<b>2.</b>	<b>Implementing Agency:</b>	<b>Construction &amp; Design Services, U. P. Jal Nigam, Lucknow from 27.08.08</b>			

*All amounts are in Rs. lakhs*

<b>5. Budget Allocation by ULB/parastatal agency</b>	
Allocation in ULB/parastatal agency budget for this project in current financial year 2014-15	-

<b>6.</b> Capital Contributions to the project and Inflows							
<b>S. No.</b>	<b>Sources</b>	<b>Commitment based on approved project cost</b>	<b>% of total project cost</b>	<b>Actual release upto end of last reporting quarter Dec, 2014</b>	<b>Actual amounts released into Project Account</b>		<b>Commitment pending release from source for balance project period</b>
					<b>During the last quarter being reported Jan 15-Mar 15</b>	<b>Cumulative released as on 31.03.2015</b>	
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7=(5+6)</b>	<b>8=(3-7)</b>
1.	GoI	2433.87	50	1582.02 + 243.39* = 1825.41	-	1825.41	608.46
2.	State	973.54	20	730.15	-	730.15	243.39
3.	ULB	1460.32	30	1460.32	-	1460.32	-
4.	Others	-	-	-	-	-	-
	<b>Total</b>	<b>4867.73</b>	<b>100</b>	<b>4015.88</b>	<b>-</b>	<b>4015.88</b>	<b>851.85</b>

\* 10% of ACA (Rs. 243.39 Lakhs) which was holdup by GoI, has been released by GoUP.

Total interest accumulated in bank account to date <b>Nagar Nigam U.P. Jal Nigam (C.&amp;D.S.)</b>	<b>Rs. 36.55 Lakhs Rs. 219.80 Lakhs</b>
<b>TOTAL</b>	<b>Rs. 256.35 Lakhs</b>

*All amounts are in Rs. lakhs*

<b>7. Monitoring Funds Utilisation for the project</b>					
<b>Tender Package No.</b>	<b>Actual amounts utilised in the project</b>			<b>Estimated expenditure for next quarter</b>	<b>Expected time to request for next Installment</b>
	<b>Upto end of last reporting Quarter Dec 14</b>	<b>During the last quarter being reported Jan 15-March 15</b>	<b>Cumulative Expenditure as on 31.03.2015</b>		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4=(2+3)</b>	<b>5</b>	<b>6</b>
1	3065.48	-	3065.48	-	10 % of held up ACA has to be release by GoI
Contingencies	6.75	-	6.75	-	
<b>Total</b>	<b>3072.23</b>	<b>-</b>	<b>3072.23</b>	<b>-</b>	<b>-</b>
<p><b>NOTE :</b> (1) The project is going on under PPP model and the Concessionaire contributes Rs. 2012.63 Lacs beyond the project cost. Till date, against bill of Rs. 3828.22 Lacs, Rs. 738.40 Lacs is adjusted as Concessionaire Share.            (2) Penalty of, 0.5% of the Project Cost, i.e., Rs. 24.34 Lacs is recovered from Concessionaire.            (3) Payment of Rs. 418.31 Lacs is to be paid against capital grant.</p>					
<b>Utilization of funds as % of funds received from all sources for the project as on date</b>					<b>76.50%</b>

**All amounts are in Rs. lakhs**

8.		Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. lakhs)			Project Start		Implementation Status		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not Started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1.	Collection & Transportation	1386.79	2235.61	-	14.9.09	18.11.09	-	90%	25.10.09	Dec 2015
2.	Compost Plant	1952.69	2843.75	-	14.9.09	18.11.09	-	75%	25.10.09	
3.	Landfill	1362.99	1801.00	-	14.9.09	18.11.09	-	70%	25.10.09	
4.	Contingencies	165.26	-	-	-	-	-	-	-	-
<b>Total</b>		<b>4867.73</b>	<b>6880.36</b>	-	-	-	-	-	-	-



Scheduled completion date of Project as per DPR approved by CSMC: 10/2009

Actual duration (in months) for project completion: 8 Months

Estimated time for completion of project as on date: -Dec 2015

Is there a difference between schedule date of completion and estimated date of completion: Yes

In case Yes, then what are the reasons for the delay, please select from the list below:

Sl. No.	List of Issues	Yes/No	Brief remarks on the reason for delay
i.	Delay related to fund release into Project Account	No	-
ii.	Issues related to cost escalation	No	-
iii.	Delay in tendering process	No	-
iv.	Technical sanction process at state level	No	-
v.	Field level conditions leading to redesign	No	-
vi.	Constraints in supply of equipment/material/technology	No	-
vii.	Technical capacity of ULBs	No	-
viii.	Project Management related issues	No	-
ix.	Any other issues/constraints in project implementation	Yes	38 Acres land is made available on dt. 25.07.10 and A2Z company started the construction of processing & landfill plant from dt. 02.08.10.

9.

<b>10. Status of Various Initiatives:</b>				
<b>S.No.</b>	<b>Programme</b>	<b>Item</b>	<b>Actual Status (in numbers)</b>	
			<b>During the last quarter</b>	<b>Cumulative since inception of the mission</b>
1.	<b>Type of Capacity Building Programmes</b>			
		Number of Official Trained	-	-
		Number of Non Official Trained	-	-
2.	<b>Workshops</b>			
		<b>National Level</b>	-	-
		<b>State Level</b>	-	-
		<b>Regional Level</b>	-	-
3.	Other (Please specify key initiatives)			

<b>11. Issues in Project Monitoring and Inspections</b>		
<b>Sl. No.</b>	<b><u>Particulars</u></b>	<b><u>Remarks</u></b>
1	Inspections carried out by SLNA/GoI Officers	-
2	Date of Inspection	-
3	Issues reported during Inspections	-
4	Course corrections done	-
5	Suggestions, if any, for project monitoring and MIS	-

Signature & Date  
**Authorised Signatory**  
**Project Implementation Agency**

Signature & Date  
**Authorised Signatory**  
**Urban Local Body**